

July 17, 2025



**Project - Quarterly Progress Report (QPR)**

Promoter's Name	:	EMERALD HAVEN TOWERS LTD
Project Name	:	TVS EMERALD -ELEMENTS
Project Registration No.	:	TN / 01 / Buildings / 00206 / 2023
Project Registration Date	:	12 -05-2023
Project Completion Date	:	June '2029
Quarter Ending	:	June '2025

**RERA Separate Bank A/c Details**

Bank Name	:	HDFC Bank Limited
Bank Branch	:	R K Salai, Chennai
Bank A/c No.	:	<b>57500001168085</b>

Amount collected from the allottees and deposited in the RERA A/c from the date of opening	:	Rs.466,41,96,055.18/-
Amount withdrawn from the RERA A/c from the date of opening	:	Rs.464,00,00,000.00/-
Bank statement for the last one year duly signed by the Bank to be enclosed	:	

**A. Sales**

Sl. No.	Description	Cumulative No. of Units upto the Quarter	Total Area (Sq.m.)
---------	-------------	--	--------------------

**Emerald Haven Towers Limited**

Registered Office : Ispahani Centre, 4th Floor No 123,124, Nungambakkam High Road, Nungambakkam, Chennai - 600 034.

T : (91)44-2436 1261, E : corpsec@sundaramclayton.com, W : www.tvsemerald.com

CIN : U70100TN2020PLC134312 GSTIN : 33AAFCE8284N1Z3

1.	a) Flats Booked (As given in Carpet Area Statement while registration) Block / Tower Floor-wise  b) UDS Registered	820	9,96,232
----	---	-----	----------

## 2. Furnish the details Flat-wise

Sl. No.	Flat No. as in approved Plan	Flats Booked (Yes/No)	UDS Registered (Yes/No)
As Per Annexure 1			

## B. Construction


Sl. No.	Description	Block/Tower No.	Floor-wise Status
1.	Stage of construction of each Block/Tower, Floor-wise	Block A	Excavation, Foundation, Ground floor, & Structure works completed, Terrace floor – OHT, LMR work in progress. 1st to 12th Flooring completed. 13th Floor and 14th Floor flooring work in progress. 1st to 14th floor -wall finishes completed. 15th ,16th Floor -wall finishes work in progress. Handrail – 18 Floor completed. Waterproofing – 1st to 17th Floor completed. 18th Floor work in progress. UPVC windows – 1st to 15th floor work in progress. Internal doors – 1st to 8th floor work in progress.
2.	Stage of construction of each Block/Tower, Floor-wise	Block B	Excavation, Foundation, Ground floor, & Structure works Completed, Terrace floor – OHT, LMR work in progress. 1st to 16th Floor Flooring completed. 17th Floor, 18th floor flooring work in progress. 1st to 17th floor – wall finishes completed. 18th floor - wall finishes work in progress. Handrail – 18 floors completed. Waterproofing – 18 floors completed.

			UPVC windows – 1st to 17th floor work in progress. Internal doors – 1st to 9th floor work in progress.
3.	Stage of construction of each Block/Tower, Floor-wise	Block C	Excavation, Foundation, Ground floor, 1st,2nd,3rd,4th,5th,6th,7th,8th,9th, 10th,11th,12th, 13th floor slab works completed, 14th floor slab work in progress. 1st to 2nd Flooring completed. 3rd Floor and 4th Floor flooring work in progress. 1st to 5th floor -wall finishes completed. 6th Floor work in progress. Waterproofing – 1st to 4th Floor completed. 5th Floor work in progress.
4.	Stage of construction of each Block/Tower, Floor-wise	Block D	Excavation, Foundation, Ground floor & 1st,2nd,3rd,4th,5th,6th,7th floor slab works completed. 8th floor slab work in progress. Waterproofing – 1st Floor completed. 2nd Floor and 3rd Floor work in progress. 1st floor -wall finishes work in progress.
5.	Stage of construction of each Block/Tower, Floor-wise	MLCP	Excavation, PCC and Foundation works completed, Stilt,1st,2nd,3rd Pour 1 - floor slab work Completed. 3rd Pour 2 floor slab work in progress.
6.	Status of Common Amenities for each Block/Tower, Item-wise as per approved plan	STP	Excavation, PCC works completed and Foundation work in progress. Waterproofing work in progress.
7.	Status of Common Amenities for each Block/Tower, Item-wise as per approved plan	UG sump/WTP	Structural works completed. Waterproofing work in progress.
8.	Status of Common Amenities for each Block/Tower, Item-wise as per approved plan	RWH	Works Completed.
9.	Status of Common Amenities for each Block/Tower, Item-wise as per approved plan	Land development	Work started for earth filling at transformer yard, SS land, DG yard.
10.	Status of other Common Amenities as indicated in the Construction Agreement	Swimming pool & CH	Works are yet to start

Sl. No.	Description	Percentage
1.	Percentage of completion Block / Tower Floor-wise i) Physical ii) Financial (Enter Anticipated Project Cost in Lakhs)	67 %
2.	Percentage of completion of Common Amenities i) Physical ii) Financial (Enter Anticipated Project Cost in Lakhs)	35%

**C. Latest Colour Photo of all Blocks/Tower elevation including Common Amenities with Geotag and Date (Atleast from 2 angles) ----- (in PDF Format)**

**For Emerald Haven Towers Limited,**



**Authorised Signatory.**

**Note:** Mail the above particulars to "[reg.tnrera@tn.gov.in](mailto:reg.tnrera@tn.gov.in)" if the registration has been obtained offline and for online application, QPR should be uploaded using the Login.

Sr.No	Unit No	Flat Booked	UDS Registered
1	A101	Yes	No
2	A102	Yes	No
3	A103	Yes	No
4	A104	Yes	No
5	A105	Yes	No
6	A106	Yes	No
7	A107	Yes	No
8	A108	Yes	No
9	A109	Yes	No
10	A110	Yes	No
11	A111	Yes	No
12	A112	Yes	No
13	A113	Yes	No
14	A114	Yes	No
15	A115	Yes	No
16	A201	Yes	No
17	A202	Yes	No
18	A203	Yes	No
19	A204	Yes	No
20	A205	Yes	No
21	A206	Yes	No
22	A207	Yes	No
23	A208	Yes	No
24	A209	Yes	No
25	A210	Yes	No
26	A211	Yes	No
27	A212	Yes	No
28	A213	Yes	No
29	A214	Yes	No
30	A215	Yes	No
31	A301	Yes	No
32	A302	Yes	No
33	A303	Yes	No
34	A304	Yes	No
35	A305	Yes	No
36	A306	Yes	No
37	A307	Yes	No
38	A308	Yes	No
39	A309	Yes	No
40	A310	Yes	No
41	A311	Yes	No
42	A312	Yes	No
43	A313	Yes	No
44	A314	Yes	No
45	A315	Yes	No
46	A401	Yes	No
47	A402	Yes	No
48	A403	Yes	No
49	A404	Yes	No

Sr.No	Unit No	Flat Booked	UDS Registered
50	A405	Yes	No
51	A406	Yes	No
52	A407	Yes	No
53	A408	Yes	No
54	A409	Yes	No
55	A410	Yes	No
56	A411	Yes	No
57	A412	Yes	No
58	A413	Yes	No
59	A414	Yes	No
60	A415	Yes	No
61	A501	Yes	No
62	A502	Yes	No
63	A503	Yes	No
64	A504	Yes	No
65	A505	Yes	No
66	A506	Yes	No
67	A507	Yes	No
68	A508	Yes	No
69	A509	Yes	No
70	A510	Yes	No
71	A511	Yes	No
72	A512	Yes	No
73	A513	Yes	No
74	A514	Yes	No
75	A515	Yes	No
76	A601	Yes	No
77	A602	Yes	No
78	A603	Yes	No
79	A604	Yes	No
80	A605	Yes	No
81	A606	Yes	No
82	A607	Yes	No
83	A608	Yes	No
84	A609	Yes	No
85	A610	Yes	No
86	A611	Yes	No
87	A612	Yes	No
88	A613	Yes	No
89	A614	Yes	No
90	A615	Yes	No
91	A701	Yes	No
92	A702	Yes	No
93	A703	Yes	No
94	A704	Yes	No
95	A705	Yes	No
96	A706	Yes	No
97	A707	Yes	No
98	A708	Yes	No

Sr.No	Unit No	Flat Booked	UDS Registered
99	A709	Yes	No
100	A710	Yes	No
101	A711	Yes	No
102	A712	Yes	No
103	A713	Yes	No
104	A714	Yes	No
105	A715	Yes	No
106	A801	Yes	No
107	A802	Yes	No
108	A803	Yes	No
109	A804	Yes	No
110	A805	Yes	No
111	A806	Yes	No
112	A807	Yes	No
113	A808	Yes	No
114	A809	Yes	No
115	A810	Yes	No
116	A811	Yes	No
117	A812	Yes	No
118	A813	Yes	No
119	A814	Yes	No
120	A815	Yes	No
121	A901	Yes	No
122	A902	Yes	No
123	A903	Yes	No
124	A904	Yes	No
125	A905	Yes	No
126	A906	Yes	No
127	A907	Yes	No
128	A908	Yes	No
129	A909	Yes	No
130	A910	Yes	No
131	A911	Yes	No
132	A912	Yes	No
133	A913	Yes	No
134	A914	Yes	No
135	A915	Yes	No
136	A1001	Yes	No
137	A1002	Yes	No
138	A1003	Yes	No
139	A1004	Yes	No
140	A1005	Yes	No
141	A1006	Yes	No
142	A1007	Yes	No
143	A1008	Yes	No
144	A1009	Yes	No
145	A1010	Yes	No
146	A1011	Yes	No
147	A1012	Yes	No

Sr.No	Unit No	Flat Booked	UDS Registered
148	A1013	Yes	No
149	A1014	Yes	No
150	A1015	Yes	No
151	A1101	Yes	No
152	A1102	Yes	No
153	A1103	Yes	No
154	A1104	Yes	No
155	A1105	Yes	No
156	A1106	Yes	No
157	A1107	Yes	No
158	A1108	Yes	No
159	A1109	Yes	No
160	A1110	Yes	No
161	A1111	Yes	No
162	A1112	Yes	No
163	A1113	Yes	No
164	A1114	Yes	No
165	A1115	Yes	No
166	A1201	Yes	No
167	A1202	Yes	No
168	A1203	Yes	No
169	A1204	Yes	No
170	A1205	Yes	No
171	A1206	Yes	No
172	A1207	Yes	No
173	A1208	Yes	No
174	A1209	Yes	No
175	A1210	Yes	No
176	A1211	Yes	No
177	A1212	Yes	No
178	A1213	Yes	No
179	A1214	Yes	No
180	A1215	Yes	No
181	A1301	Yes	No
182	A1302	Yes	No
183	A1303	Yes	No
184	A1304	Yes	No
185	A1305	Yes	No
186	A1306	Yes	No
187	A1307	Yes	No
188	A1308	Yes	No
189	A1309	Yes	No
190	A1310	Yes	No
191	A1311	Yes	No
192	A1312	Yes	No
193	A1313	Yes	No
194	A1314	Yes	No
195	A1315	Yes	No
196	A1401	Yes	No

Sr.No	Unit No	Flat Booked	UDS Registered
197	A1402	Yes	No
198	A1403	Yes	No
199	A1404	Yes	No
200	A1405	Yes	No
201	A1406	Yes	No
202	A1407	Yes	No
203	A1408	Yes	No
204	A1409	Yes	No
205	A1410	Yes	No
206	A1411	Yes	No
207	A1412	Yes	No
208	A1413	Yes	No
209	A1414	Yes	No
210	A1415	Yes	No
211	A1501	Yes	No
212	A1502	Yes	No
213	A1503	Yes	No
214	A1504	Yes	No
215	A1505	Yes	No
216	A1506	Yes	No
217	A1507	Yes	No
218	A1508	Yes	No
219	A1509	Yes	No
220	A1510	Yes	No
221	A1511	Yes	No
222	A1512	Yes	No
223	A1513	Yes	No
224	A1514	Yes	No
225	A1515	Yes	No
226	A1601	Yes	No
227	A1602	Yes	No
228	A1603	Yes	No
229	A1604	Yes	No
230	A1605	Yes	No
231	A1606	Yes	No
232	A1607	Yes	No
233	A1608	Yes	No
234	A1609	Yes	No
235	A1610	Yes	No
236	A1611	Yes	No
237	A1612	Yes	No
238	A1613	Yes	No
239	A1614	Yes	No
240	A1615	Yes	No
241	A1701	Yes	No
242	A1702	Yes	No
243	A1703	Yes	No
244	A1704	Yes	No
245	A1705	Yes	No

Sr.No	Unit No	Flat Booked	UDS Registered
246	A1706	Yes	No
247	A1707	Yes	No
248	A1708	Yes	No
249	A1709	Yes	No
250	A1710	Yes	No
251	A1711	Yes	No
252	A1712	Yes	No
253	A1713	Yes	No
254	A1714	Yes	No
255	A1715	Yes	No
256	A1801	Yes	No
257	A1803	Yes	No
258	A1804	Yes	No
259	A1805	Yes	No
260	A1806	Yes	No
261	A1807	Yes	No
262	A1808	Yes	No
263	A1809	Yes	No
264	A1810	Yes	No
265	A1811	Yes	No
266	A1812	Yes	No
267	A1813	Yes	No
268	A1814	Yes	No
269	A1815	Yes	No
270	B101	Yes	No
271	B102	Yes	No
272	B103	Yes	No
273	B104	Yes	No
274	B105	Yes	No
275	B106	Yes	No
276	B107	Yes	No
277	B108	Yes	No
278	B109	Yes	No
279	B110	Yes	No
280	B201	Yes	No
281	B202	Yes	No
282	B203	Yes	No
283	B204	Yes	No
284	B205	Yes	No
285	B206	Yes	No
286	B207	Yes	No
287	B208	Yes	No
288	B209	Yes	No
289	B210	Yes	No
290	B301	Yes	No
291	B302	Yes	No
292	B303	Yes	No
293	B304	Yes	No
294	B305	Yes	No

<b>Sr.No</b>	<b>Unit No</b>	<b>Flat Booked</b>	<b>UDS Registered</b>
295	B306	Yes	No
296	B307	Yes	No
297	B308	Yes	No
298	B309	Yes	No
299	B310	Yes	No
300	B401	Yes	No
301	B402	Yes	No
302	B403	Yes	No
303	B404	Yes	No
304	B405	Yes	No
305	B406	Yes	No
306	B407	Yes	No
307	B408	Yes	No
308	B409	Yes	No
309	B410	Yes	No
310	B501	Yes	No
311	B502	Yes	No
312	B503	Yes	No
313	B504	Yes	No
314	B505	Yes	No
315	B506	Yes	No
316	B507	Yes	No
317	B508	Yes	No
318	B509	Yes	No
319	B510	Yes	No
320	B601	Yes	No
321	B602	Yes	No
322	B603	Yes	No
323	B604	Yes	No
324	B605	Yes	No
325	B606	Yes	No
326	B607	Yes	No
327	B608	Yes	No
328	B609	Yes	No
329	B610	Yes	No
330	B701	Yes	No
331	B702	Yes	No
332	B703	Yes	No
333	B704	Yes	No
334	B705	Yes	No
335	B706	Yes	No
336	B707	Yes	No
337	B708	Yes	No
338	B709	Yes	No
339	B710	Yes	No
340	B801	Yes	No
341	B802	Yes	No
342	B803	Yes	No
343	B804	Yes	No

Sr.No	Unit No	Flat Booked	UDS Registered
344	B805	Yes	No
345	B806	Yes	No
346	B807	Yes	No
347	B808	Yes	No
348	B809	Yes	No
349	B810	Yes	No
350	B901	Yes	No
351	B902	Yes	No
352	B903	Yes	No
353	B904	Yes	No
354	B905	Yes	No
355	B906	Yes	No
356	B907	Yes	No
357	B908	Yes	No
358	B909	Yes	No
359	B910	Yes	No
360	B1001	Yes	No
361	B1002	Yes	No
362	B1003	Yes	No
363	B1004	Yes	No
364	B1005	Yes	No
365	B1006	Yes	No
366	B1007	Yes	No
367	B1008	Yes	No
368	B1009	Yes	No
369	B1010	Yes	No
370	B1101	Yes	No
371	B1102	Yes	No
372	B1103	Yes	No
373	B1104	Yes	No
374	B1105	Yes	No
375	B1106	Yes	No
376	B1107	Yes	No
377	B1108	Yes	No
378	B1109	Yes	No
379	B1110	Yes	No
380	B1201	Yes	No
381	B1202	Yes	No
382	B1203	Yes	No
383	B1204	Yes	No
384	B1205	Yes	No
385	B1206	Yes	No
386	B1207	Yes	No
387	B1208	Yes	No
388	B1209	Yes	No
389	B1210	Yes	No
390	B1301	Yes	No
391	B1302	Yes	No
392	B1303	Yes	No

Sr.No	Unit No	Flat Booked	UDS Registered
393	B1304	Yes	No
394	B1305	Yes	No
395	B1306	Yes	No
396	B1307	Yes	No
397	B1308	Yes	No
398	B1309	Yes	No
399	B1310	Yes	No
400	B1401	Yes	No
401	B1402	Yes	No
402	B1403	Yes	No
403	B1404	Yes	No
404	B1405	Yes	No
405	B1406	Yes	No
406	B1407	Yes	No
407	B1408	Yes	No
408	B1409	Yes	No
409	B1410	Yes	No
410	B1501	Yes	No
411	B1502	Yes	No
412	B1503	Yes	No
413	B1504	Yes	No
414	B1505	Yes	No
415	B1506	Yes	No
416	B1507	Yes	No
417	B1508	Yes	No
418	B1509	Yes	No
419	B1510	Yes	No
420	B1601	Yes	No
421	B1602	Yes	No
422	B1603	Yes	No
423	B1604	Yes	No
424	B1605	Yes	No
425	B1606	Yes	No
426	B1607	Yes	No
427	B1608	Yes	No
428	B1609	Yes	No
429	B1610	Yes	No
430	B1701	Yes	No
431	B1702	Yes	No
432	B1703	Yes	No
433	B1704	Yes	No
434	B1705	Yes	No
435	B1706	Yes	No
436	B1707	Yes	No
437	B1708	Yes	No
438	B1709	Yes	No
439	B1710	Yes	No
440	B1801	Yes	No
441	B1802	Yes	No

Sr.No	Unit No	Flat Booked	UDS Registered
442	B1803	Yes	No
443	B1804	Yes	No
444	B1805	Yes	No
445	B1806	Yes	No
446	B1807	Yes	No
447	B1808	Yes	No
448	B1810	Yes	No
449	C101	Yes	No
450	C102	Yes	No
451	C103	Yes	No
452	C104	Yes	No
453	C105	Yes	No
454	C106	Yes	No
455	C107	Yes	No
456	C108	Yes	No
457	C109	Yes	No
458	C110	Yes	No
459	C111	Yes	No
460	C112	Yes	No
461	C201	Yes	No
462	C202	Yes	No
463	C203	Yes	No
464	C204	Yes	No
465	C205	Yes	No
466	C206	Yes	No
467	C207	Yes	No
468	C208	Yes	No
469	C209	Yes	No
470	C210	Yes	No
471	C211	Yes	No
472	C212	Yes	No
473	C301	Yes	No
474	C302	Yes	No
475	C303	Yes	No
476	C304	Yes	No
477	C305	Yes	No
478	C306	Yes	No
479	C307	Yes	No
480	C308	Yes	No
481	C309	Yes	No
482	C310	Yes	No
483	C311	Yes	No
484	C312	Yes	No
485	C401	Yes	No
486	C402	Yes	No
487	C403	Yes	No
488	C404	Yes	No
489	C405	Yes	No
490	C406	Yes	No

<b>Sr.No</b>	<b>Unit No</b>	<b>Flat Booked</b>	<b>UDS Registered</b>
491	C407	Yes	No
492	C408	Yes	No
493	C409	Yes	No
494	C410	Yes	No
495	C411	Yes	No
496	C412	Yes	No
497	C501	Yes	No
498	C502	Yes	No
499	C503	Yes	No
500	C504	Yes	No
501	C505	Yes	No
502	C506	Yes	No
503	C507	Yes	No
504	C508	Yes	No
505	C509	Yes	No
506	C510	Yes	No
507	C511	Yes	No
508	C512	Yes	No
509	C601	Yes	No
510	C602	Yes	No
511	C603	Yes	No
512	C604	Yes	No
513	C605	Yes	No
514	C606	Yes	No
515	C607	Yes	No
516	C608	Yes	No
517	C609	Yes	No
518	C610	Yes	No
519	C611	Yes	No
520	C612	Yes	No
521	C701	Yes	No
522	C702	Yes	No
523	C703	Yes	No
524	C704	Yes	No
525	C705	Yes	No
526	C706	Yes	No
527	C707	Yes	No
528	C708	Yes	No
529	C709	Yes	No
530	C710	Yes	No
531	C711	Yes	No
532	C712	Yes	No
533	C801	Yes	No
534	C802	Yes	No
535	C803	Yes	No
536	C804	Yes	No
537	C805	Yes	No
538	C806	Yes	No
539	C807	Yes	No

Sr.No	Unit No	Flat Booked	UDS Registered
540	C808	Yes	No
541	C809	Yes	No
542	C810	Yes	No
543	C811	Yes	No
544	C812	Yes	No
545	C901	Yes	No
546	C902	Yes	No
547	C903	Yes	No
548	C904	Yes	No
549	C905	Yes	No
550	C906	Yes	No
551	C907	Yes	No
552	C908	Yes	No
553	C909	Yes	No
554	C910	Yes	No
555	C911	Yes	No
556	C912	Yes	No
557	C1001	Yes	No
558	C1002	Yes	No
559	C1003	Yes	No
560	C1004	Yes	No
561	C1005	Yes	No
562	C1006	Yes	No
563	C1007	Yes	No
564	C1008	Yes	No
565	C1009	Yes	No
566	C1010	Yes	No
567	C1011	Yes	No
568	C1012	Yes	No
569	C1101	Yes	No
570	C1102	Yes	No
571	C1103	Yes	No
572	C1104	Yes	No
573	C1105	Yes	No
574	C1106	Yes	No
575	C1107	Yes	No
576	C1108	Yes	No
577	C1109	Yes	No
578	C1110	Yes	No
579	C1111	Yes	No
580	C1112	Yes	No
581	C1201	Yes	No
582	C1202	Yes	No
583	C1203	Yes	No
584	C1204	Yes	No
585	C1205	Yes	No
586	C1206	Yes	No
587	C1207	Yes	No
588	C1208	Yes	No

Sr.No	Unit No	Flat Booked	UDS Registered
589	C1209	Yes	No
590	C1210	Yes	No
591	C1211	Yes	No
592	C1212	Yes	No
593	C1301	Yes	No
594	C1302	Yes	No
595	C1303	Yes	No
596	C1304	Yes	No
597	C1305	Yes	No
598	C1306	Yes	No
599	C1307	Yes	No
600	C1308	Yes	No
601	C1309	Yes	No
602	C1310	Yes	No
603	C1311	Yes	No
604	C1312	Yes	No
605	C1401	Yes	No
606	C1402	Yes	No
607	C1403	Yes	No
608	C1404	Yes	No
609	C1405	Yes	No
610	C1406	Yes	No
611	C1407	Yes	No
612	C1408	Yes	No
613	C1409	Yes	No
614	C1410	Yes	No
615	C1411	Yes	No
616	C1412	Yes	No
617	C1501	Yes	No
618	C1502	Yes	No
619	C1503	Yes	No
620	C1504	Yes	No
621	C1505	Yes	No
622	C1506	Yes	No
623	C1507	Yes	No
624	C1508	Yes	No
625	C1509	Yes	No
626	C1510	Yes	No
627	C1511	Yes	No
628	C1512	Yes	No
629	C1601	Yes	No
630	C1602	Yes	No
631	C1603	Yes	No
632	C1604	Yes	No
633	C1605	Yes	No
634	C1606	Yes	No
635	C1607	Yes	No
636	C1608	Yes	No
637	C1609	Yes	No

Sr.No	Unit No	Flat Booked	UDS Registered
638	C1610	Yes	No
639	C1611	Yes	No
640	C1612	Yes	No
641	C1701	Yes	No
642	C1702	Yes	No
643	C1703	Yes	No
644	C1704	Yes	No
645	C1705	Yes	No
646	C1706	Yes	No
647	C1707	Yes	No
648	C1708	Yes	No
649	C1709	Yes	No
650	C1710	Yes	No
651	C1711	Yes	No
652	C1712	Yes	No
653	C1801	Yes	No
654	C1802	Yes	No
655	C1803	Yes	No
656	C1804	Yes	No
657	C1805	Yes	No
658	C1807	Yes	No
659	C1808	Yes	No
660	C1810	Yes	No
661	C1811	Yes	No
662	C1812	Yes	No
663	D104	Yes	No
664	D105	Yes	No
665	D106	Yes	No
666	D107	Yes	No
667	D108	Yes	No
668	D109	Yes	No
669	D201	Yes	No
670	D202	Yes	No
671	D203	Yes	No
672	D204	Yes	No
673	D205	Yes	No
674	D206	Yes	No
675	D207	Yes	No
676	D208	Yes	No
677	D209	Yes	No
678	D301	Yes	No
679	D302	Yes	No
680	D303	Yes	No
681	D304	Yes	No
682	D305	Yes	No
683	D306	Yes	No
684	D307	Yes	No
685	D308	Yes	No
686	D309	Yes	No

Sr.No	Unit No	Flat Booked	UDS Registered
687	D401	Yes	No
688	D402	Yes	No
689	D403	Yes	No
690	D404	Yes	No
691	D405	Yes	No
692	D406	Yes	No
693	D407	Yes	No
694	D408	Yes	No
695	D409	Yes	No
696	D501	Yes	No
697	D502	Yes	No
698	D503	Yes	No
699	D504	Yes	No
700	D505	Yes	No
701	D506	Yes	No
702	D507	Yes	No
703	D508	Yes	No
704	D509	Yes	No
705	D601	Yes	No
706	D602	Yes	No
707	D603	Yes	No
708	D604	Yes	No
709	D605	Yes	No
710	D606	Yes	No
711	D607	Yes	No
712	D608	Yes	No
713	D609	Yes	No
714	D701	Yes	No
715	D702	Yes	No
716	D703	Yes	No
717	D704	Yes	No
718	D705	Yes	No
719	D706	Yes	No
720	D707	Yes	No
721	D708	Yes	No
722	D709	Yes	No
723	D801	Yes	No
724	D802	Yes	No
725	D803	Yes	No
726	D804	Yes	No
727	D805	Yes	No
728	D806	Yes	No
729	D807	Yes	No
730	D808	Yes	No
731	D809	Yes	No
732	D901	Yes	No
733	D902	Yes	No
734	D903	Yes	No
735	D904	Yes	No

Sr.No	Unit No	Flat Booked	UDS Registered
736	D905	Yes	No
737	D906	Yes	No
738	D907	Yes	No
739	D908	Yes	No
740	D909	Yes	No
741	D1001	Yes	No
742	D1002	Yes	No
743	D1003	Yes	No
744	D1004	Yes	No
745	D1005	Yes	No
746	D1006	Yes	No
747	D1007	Yes	No
748	D1008	Yes	No
749	D1009	Yes	No
750	D1101	Yes	No
751	D1102	Yes	No
752	D1103	Yes	No
753	D1104	Yes	No
754	D1105	Yes	No
755	D1106	Yes	No
756	D1107	Yes	No
757	D1108	Yes	No
758	D1109	Yes	No
759	D1201	Yes	No
760	D1202	Yes	No
761	D1203	Yes	No
762	D1204	Yes	No
763	D1205	Yes	No
764	D1206	Yes	No
765	D1207	Yes	No
766	D1208	Yes	No
767	D1209	Yes	No
768	D1301	Yes	No
769	D1302	Yes	No
770	D1303	Yes	No
771	D1304	Yes	No
772	D1305	Yes	No
773	D1306	Yes	No
774	D1307	Yes	No
775	D1308	Yes	No
776	D1309	Yes	No
777	D1401	Yes	No
778	D1402	Yes	No
779	D1403	Yes	No
780	D1404	Yes	No
781	D1405	Yes	No
782	D1406	Yes	No
783	D1407	Yes	No
784	D1408	Yes	No

Sr.No	Unit No	Flat Booked	UDS Registered
785	D1409	Yes	No
786	D1501	Yes	No
787	D1502	Yes	No
788	D1503	Yes	No
789	D1504	Yes	No
790	D1505	Yes	No
791	D1506	Yes	No
792	D1507	Yes	No
793	D1508	Yes	No
794	D1509	Yes	No
795	D1601	Yes	No
796	D1602	Yes	No
797	D1603	Yes	No
798	D1604	Yes	No
799	D1605	Yes	No
800	D1606	Yes	No
801	D1607	Yes	No
802	D1608	Yes	No
803	D1609	Yes	No
804	D1701	Yes	No
805	D1702	Yes	No
806	D1703	Yes	No
807	D1704	Yes	No
808	D1705	Yes	No
809	D1706	Yes	No
810	D1707	Yes	No
811	D1708	Yes	No
812	D1709	Yes	No
813	D1801	Yes	No
814	D1802	Yes	No
815	D1803	Yes	No
816	D1804	Yes	No
817	D1805	Yes	No
818	D1807	Yes	No
819	D1808	Yes	No
820	D1809	Yes	No

## Display of Particulars



**Site – Progress as on 30<sup>th</sup> June 2025**

**Block – A: Above terrace - OHT, LMR work in progress**



**Block – B: Above terrace - OHT, LMR work in progress**





**Block – C: 13<sup>th</sup> Floor Slab completed**



**Block – D: 7<sup>th</sup> Floor Slab works Completed**



**UG Sump – Stilt slab works are in progress**



**MLCP – 3rd floor slab works are in progress**



**STP – Foundation works are in progress**



**Flooring - works are in progress**

