

## Lake Shamineau High Water Outlet Project

**PREPARED FOR:** Lake Shamineau Lake Improvement District  
**PREPARED BY:** Beau Sanford  
**DATE:** May 17, 2024  
**HEI PROJECT NO.:** 9276-0003

### Reporting Period

May 13, 2024 – May 17, 2024

### Project Details

**Project Name:** Lake Shamineau High Water Outlet  
**Current Project Value Completed:** \$3,986,710.28 (Through Application for Payment #7)  
**Contractor:** Landwehr Construction Inc.

### Summary of Work Performed by Contractor

- Minimal work was completed this week.
- No construction photos were taken.

### Future Activities

- **Contract Deadlines:**
  - Substantial Completion (pumping system operational): July 31, 2024
  - Final Completion (final seeding, site restoration, etc.): September 30, 2024
- **Pump House:**
  - Landwehr needs to provide a large service door that meets the contractual specifications. Prior submittals have not meet specifications. Landwehr remains responsible for site safety and security.
  - Interior electrical wiring and external power connections are pending final approval of related submittals.
- **Paving:** Landwehr has not provided a schedule for the completion of the paving work.
- **Pump Start Up:** Pump and filtration start up and testing will be completed prior to substantial completion. Landwehr will be submitting their required start up and testing plan.
- **Gravity Pipe:** A Notice of Defective Work was issued to Landwehr regarding the issue with a small portion of the gravity pipe near Atlantic Road. That notice requires Landwehr to promptly provide a response, including a plan for addressing the issue. Landwehr has been working with their pipe supplier on the situation. The LSLID is requesting a response from Landwehr within 10 business days that includes a plan for addressing the issue, including a schedule that resolves the issue as soon as possible and does not result in any delay in substantial completion.