



Weekly Construction Project Report No. 026

Lake Shamineau High Water Outlet

PREPARED FOR: Lake Shamineau Lake Improvement District
PREPARED BY: Beau Sanford
DATE: March 31, 2024
HEI PROJECT NO.: 9276-0003

Reporting Period

March 25, 2024 - March 29, 2024

Project Details

Project Name: Lake Shamineau High Water Outlet Project
Current Contract Value Completed: \$3,887,773.28 (Through Pay Application #6)
Contractor: Landwehr Construction Inc.

Weather Summary This Week:

W - scattered clouds 10s Deg., High 20s Deg., Wind 16 MPH.

T - clear sky 30s Deg., High 0s Deg., Wind 5 MPH.

F - broken clouds 10s Deg., High 30s Deg., Wind 7 MPH.

Quantities:

Summary of Work Performed by Contractor

- Landwehr installed the pump into the wetwell that was delivered this week.
- Ward Custom Homes has nailed all the plywood onto the outside of the pump house walls and on the roof trusses.
- Ward Custom Homes has installed the underlayment and all the shingles on the roof of the pump house.

Future Activities

- Continue to work on the pump house building and begin installing the metal siding.
- Continue to haul excess material from Aztec Road and begin grading, weather/site dependent.
- Refer to attached look ahead schedule.

*All information for this report was collected from the Houston Resident Project Representative’s Logs.



Photo #1: Clearing snow at the entrance to the work zone at Aztec Road near the pump house - Mar 27, 2024, 9:03 AM



Photo #2: Plywood nailed onto the entire roof of the pump house - Mar 27, 2024, 1:19 PM



Photo #3: Pump being lowered into the wetwell - Mar 27, 2024, 4:57 PM



Photo #4: Pump lowered into wetwell and being guided down by the rails - Mar 27, 2024, 4:59 PM



Photo #5: Design Electric is installing an electrical box on the outside of the pump house - Mar 28, 2024, 9:03 AM



Photo #6: Installing underlayment before the shingles go on the roof - Mar 28, 2024, 11:00 AM



Photo #7: Installing shingles on pump house roof - Mar 29, 2024, 10:10 AM



Photo #8: Rolling out and nailing down ridge vent - Mar 29, 2024, 1:51 PM

Schedule (4/1/2024)
 Lake Shamineau

LANDWEHR CONSTRUCTION INC

2 week lookahead

| Wed | Thur | FRI | Sat | SUN | MON | TUES | WED | THUR | FRI | SAT | SUN | MON | TUES | WED | Thur | Fri |
|-------|-------|-------|-------|-------|-------|-------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| 3-Apr | 4-Apr | 5-Apr | 6-Apr | 7-Apr | 8-Apr | 9-Apr | 10-Apr | 11-Apr | 12-Apr | 13-Apr | 14-Apr | 15-Apr | 16-Apr | 17-Apr | 18-Apr | 19-Apr |

| Item # | Description | 3-Apr | 4-Apr | 5-Apr | 6-Apr | 7-Apr | 8-Apr | 9-Apr | 10-Apr | 11-Apr | 12-Apr | 13-Apr | 14-Apr | 15-Apr | 16-Apr | 17-Apr | 18-Apr | 19-Apr |
|--------|--|-------|-------|-------|-------|-------|-------|-------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| | | | | | | | | | | | | | | | | | | |
| | Road Grading ** | | | | | | ???? | ???? | ???? | ???? | ???? | | | ???? | ???? | ???? | ???? | ???? |
| | Pump House building | xxxx | xxxx | xxxx | | | xxxx | xxxx | xxxx | xxxx | xxxx | | | xxxx | xxxx | xxxx | xxxx | xxxx |
| | Erosion control | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx |
| | **Will Finish Grading once mother nature allows | | | | | | | | | | | | | | | | | |
| | *** Asphalt Paving will be done once plants open up. Usually in May sometime | | | | | | | | | | | | | | | | | |

Note: Weather Dependent, Material dependent