

Weekly Construction Project Report No. 001

Lake Shamineau High Water Outlet Project

PREPARED FOR: Lake Shamineau Lake Improvement District
PREPARED BY: Mike Cummins, PRP-Houston Engineering
DATE: September 23, 2023
HEI PROJECT NO.: 9276-0003

Reporting Period

August 23, 2023 - September 23, 2023

Project Details

Project Name: Lake Shamineau High Water Outlet
Contractor: Landwehr Construction Inc.

Weather Summary This Week:

T - overcast clouds Deg., High Deg., Wind 12 MPH.

T - Mostly Cloudy Intermittent Rain Showers 50s Deg., High 80s Deg., Wind 12 MPH.

T - overcast clouds 50s Deg., High 72 Deg., Wind 9 MPH.

F - overcast clouds 50s Deg., High 70s Deg., Wind 15 MPH.

Summary of Work Performed by Contractor

- Contractor is mobilizing material and equipment. No significant construction activities have occurred.

Other Activities

- HEI's Resident Project Representatives (RPRs) have been on site to coordinate with the contractor and local stakeholders. HEI's survey crew has been on site to set initial construction stakes requested by the contractor.
- A consultant hired by the LSLID has completed pre-construction surveys of two cabins located near the lake intake pipe. Docks have been removed from the work area near the lake inlet pipe.
- Landwehr Construction has been preparing to implement the traffic control plan, with plans to initiate Aztec Road detours the week of September 25, 2023.
- HEI has been reviewing Landwehr's required construction submittals.

Future Activities

- Landwehr Construction has submitted the attached two week look ahead for their anticipated schedule. This schedule is subject to change.



Photo #1: Road to trees distance check @ outlet - Sep 19, 2023, 9:35 AM



Photo #2: Piping Outlet - Sep 19, 2023, 9:36 AM

Schedule (9/27/2023)
 Lake Shamineau

LANDWEHR CONSTRUCTION INC

2 week lookahead

WED	THURS	FRI	Sat	SUN	MON	TUES	WED	THUR	FRI	SAT	SUN	MON	TUES	WED
27-Sep	28-Sep	29-Sep	30-Sep	1-Oct	2-Oct	3-Oct	4-Oct	5-Oct	6-Oct	7-Oct	8-Oct	9-Oct	10-Oct	11-Oct

Item #	Description	WED	THURS	FRI	Sat	SUN	MON	TUES	WED	THUR	FRI	SAT	SUN	MON	TUES	WED
	Set up Detour	XXXX														
	Reclaim Aztec		XXXX													
	Removals		XXXX	XXXX			XXXX									
	Clear and grub						XXXX	XXXX	XXXX	XXXX	XXXX			XXXX	XXXX	XXXX
	Erosion control						XXXX	XXXX	XXXX	XXXX	XXXX					
	Intake Structure						XXXX	XXXX	XXXX	XXXX	XXXX			XXXX	XXXX	XXXX

Note: Weather Dependent, Material dependent