



**Weekly Construction Project Report No. 006**

# Lake Shamineau High Water Outlet Project

**PREPARED FOR:** Lake Shamineau Lake Improvement District  
**PREPARED BY:** Beau Sanford  
**DATE:** October 27, 2023  
**HEI PROJECT NO.:** 9276-0003

## Reporting Period

October 23, 2023 - October 27, 2023

## Project Details

**Project Name:** Lake Shamineau High Water Outlet  
**Current Contract Value Completed:** \$325,286.75 (Through Application for Payment #1)  
**Contractor:** Landwehr Construction Inc.

## Weather Summary This Week:

- M** - clear sky 40s Deg., High 60s Deg., Wind 9 MPH.
- T** - overcast clouds 40s Deg., High 50s Deg., Wind 4 MPH.
- W** - overcast clouds 40s Deg., High 50s Deg., Wind 5 MPH.
- T** - overcast clouds 40s Deg., High 50s Deg., Wind 6 MPH.
- F** - overcast clouds 20s Deg., High 40s Deg., Wind 15 MPH.

**Quantities:**

6" Gravel Base	113.87 TON
30" HDPE Dual Wall Pipe	1270 LF
4' Dia MH	2 EA
6" Gravel Surface	100.8 TON
Remove Culvert	86 LF
Inserta Tee Riser	2 EA

## Summary of Work Performed by Contractor

- Installing gravity flow pipe along Pulaski Road and fusing PVC pipe sections together.
- Preparing for boring operations.

## Future Activities

- Continue installing pipe along Pulaski Road.
- Continue with pipe boring set up and installations.
- Refer to Landwehr Construction's two week look ahead (attached to this report) for their anticipated schedule. This schedule is subject to change.

\*All information for this report was collected from the Houston Resident Project Representative's Logs.



Photo #1: Installing 30" gravity flow pipe along Pulaski Road - Oct 23, 2023, 9:33 AM



Photo #2: Installing manhole - Oct 23, 2023, 1:19 PM



Photo #3: Top slab added to manhole - Oct 23, 2023, 4:14 PM



Photo #4: Checking pipe elevation - Oct 24, 2023, 10:43 AM



Photo #5: Preparing to fuse PVC pipe sections - Oct 26, 2023, 8:28 AM



Photo #6: Fused 16" PVC pipe - Oct 26, 2023, 1:52 PM

Schedule (10/19/2023)

LANDWEHR CONSTRUCTION INC

Lake Shamaineau

2 week lookahead

THURS	FRI	Sat	SUN	MON	TUES	WED	THUR	FRI	SAT	SUN	MON	TUES	WED
19-Oct	20-Oct	21-Oct	22-Oct	23-Oct	24-Oct	25-Oct	26-Oct	27-Oct	28-Oct	29-Oct	30-Oct	31-Oct	1-Nov

Item # Description

Item #	Description	THURS	FRI	Sat	SUN	MON	TUES	WED	THUR	FRI	SAT	SUN	MON	TUES	WED
	Dewatering	XXXX	XXXX			XXXX	XXXX	XXXX	XXXX	XXXX			XXXX	XXXX	XXXX
	Intake Structure Pipe							XXXX	XXXX	XXXX			XXXX	XXXX	XXXX
	Gravity Sewer	XXXX	XXXX			XXXX	XXXX	XXXX	XXXX	XXXX			XXXX	XXXX	XXXX
	Hwy 10 Shoulder Closure set up							XXXX							
	HDD Pipe installation							XXXX	XXXX	XXXX			XXXX	XXXX	XXXX
	Erosion control	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX

Note: Weather Dependent, Material dependent