



**Weekly Construction Project Report No. 028**

# Lake Shamineau High Water Outlet Project

**PREPARED FOR:** Lake Shamineau Lake Improvement District  
**PREPARED BY:** Beau Sanford  
**DATE:** April 14, 2024  
**HEI PROJECT NO.:** 9276-0003

## Reporting Period

April 8, 2024 - April 12, 2024

## Project Details

**Project Name:** Lake Shamineau High Water Outlet  
**Current Contract Value Completed:** \$3,887,773.28 (Through Application for Payment #6)  
**Contractor:** Landwehr Construction Inc.

## Weather Summary This Week:

**M** - overcast clouds 30s Deg., High 40s Deg., Wind 7 MPH.

**T** - overcast clouds 30s Deg., High 50s Deg., Wind 6 MPH.

**W** - clear sky 30s Deg., High 60s Deg., Wind 7 MPH.

**T** - clear sky 30s Deg., High 50s Deg., Wind 9 MPH.

## Summary of Work Performed by Contractor

- Ward Custom Homes finished the siding for three of the four outside walls for the pump house. They plan to return to continue installing siding once the service door is delivered.
- Landwehr stripped Aztec Road to the subgrade and hauled out the excess material, installed fabric and gravel on Aztec Road to make it passable for traffic until it can be paved.

## Future Activities

- Doucette’s Landscaping is planning to be onsite seeding and mulching, weather dependent.
- Work on the pump house will continue, weather and material dependent.
- Refer to attached look ahead schedule.

\*All information for this report was collected from the Houston Resident Project Representative’s Logs.



Photo #1: Siding, soffit, and fascia installed on the south side of the pump house - Apr 8, 2024, 8:04 AM



Photo #2: Siding, soffit, and fascia installed on the north side of the pump house - Apr 8, 2024, 8:05 AM



Photo #3: Scraping/pushing material closer to the excavator to be loaded and hauled out - Apr 8, 2024, 10:25 AM



Photo #4: Getting geotextile fabric rolled out and ready on Aztec Road - Apr 9, 2024, 7:52 AM



Photo #5: Installing the soffit pieces along the front of the pump house - Apr 9, 2024, 1:18 PM



Photo #6: Laying geotextile fabric over the subgrade of Aztec Road - Apr 11, 2024, 8:10 AM



Photo #7: Spreading gravel base on Aztec Road - Apr 11, 2024, 9:42 AM



Photo #8: Rolling and compacting the aggregate base on Aztec Road - Apr 11, 2024, 9:44 AM

Schedule (4/12/2024)

LANDWEHR CONSTRUCTION INC

Lake Shamineau

2 week lookahead

MON	TUES	Wed	Thur	FRI	Sat	SUN	MON	TUES	WED	THUR	FRI	SAT	SUN
15-Apr	16-Apr	17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr	24-Apr	25-Apr	26-Apr	27-Apr	28-Apr

Item # Description

Item #	Description	MON	TUES	Wed	Thur	FRI	Sat	SUN	MON	TUES	WED	THUR	FRI	SAT	SUN
	Seeding	XXXX	XXXX	XXXX											
	Pump House building	XXXX	XXXX	XXXX	XXXX	XXXX									
	Erosion control	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX
	**Will Final Grade before paving														
	*** Asphalt Paving will be done once plants open up. Usually in May sometime														

Note: Weather Dependent, Material dependent