

Weekly Construction Project Report No. 025

Lake Shamineau High Water Outlet

PREPARED FOR: Lake Shamineau Lake Improvement District
PREPARED BY: Beau Sanford
DATE: March 25, 2024
HEI PROJECT NO.: 9276-0003

Reporting Period

March 18, 2024 - March 22, 2024

Project Details

Project Name: Lake Shamineau High Water Outlet Project
Current Contract Value Completed: \$3,629,870.78 (Through Pay App #5)
Contractor: Landwehr Construction Inc.

Weather Summary This Week:

M - light snow 10s Deg., High 30s Deg., Wind 9 MPH.

W - clear sky 0s Deg., High 20s Deg., Wind 14 MPH.

T - overcast clouds 10s Deg., High 30s Deg., Wind 3 MPH.

F - overcast clouds 10s Deg., High 30s Deg., Wind 7 MPH.

Summary of Work Performed by Contractor

- Landwehr installed the permanent culvert pipe at the Auger Property.
- Landwehr is continuing to remove excess material from the site and clean up around the site.
- Ward Custom Homes is working on getting the walls installed for the pumping station.

Future Activities

- Continue working on the pump station structure, weather dependent.
- Continue to haul excess material offsite from Aztec Road, weather dependent.
- Refer to attached look ahead schedule.

*All information for this report was collected from the Houston Resident Project Representative's Logs.



Photo #1: Concrete driveway heated with ground thaw unit and covered with concrete blankets - Mar 18, 2024, 7:53 AM



Photo #2: Insulation caps installed in the AV/AR manholes - Mar 18, 2024, 10:22 AM



Photo #3: Two sidewalls of the pump house have been set - Mar 20, 2024, 7:57 AM



Photo #4: Rolling and compacting the sub grade below the driveway along Aztec Road - Mar 20, 2024, 11:44 AM



Photo #5: Unloading gravel for the driveway along Aztec Road - Mar 20, 2024, 1:00 PM



Photo #6: Ward Custom Homes is continuing to construct the walls for the pump house - Mar 21, 2024, 8:58 AM



Photo #7: All four walls are up, and plywood is being added - Mar 21, 2024, 1:20 PM



Photo #8: All plywood siding is on the structure walls and all trusses are nailed down - Mar 21, 2024, 3:15 PM

Schedule (3/26/2024)

LANDWEHR CONSTRUCTION INC

2 week lookahead

Lake Shamineau

| Wed | Thur | FRI | Sat | SUN | MON | TUES | WED | THUR | FRI | SAT | SUN | MON | TUES | WED | Thur | Fri |
|--------|--------|--------|--------|--------|-------|-------|-------|-------|-------|-------|-------|-------|-------|--------|--------|--------|
| 27-Mar | 28-Mar | 29-Mar | 30-Mar | 31-Mar | 1-Apr | 2-Apr | 3-Apr | 4-Apr | 5-Apr | 6-Apr | 7-Apr | 8-Apr | 9-Apr | 10-Apr | 11-Apr | 12-Apr |

| Item # | Description | 27-Mar | 28-Mar | 29-Mar | 30-Mar | 31-Mar | 1-Apr | 2-Apr | 3-Apr | 4-Apr | 5-Apr | 6-Apr | 7-Apr | 8-Apr | 9-Apr | 10-Apr | 11-Apr | 12-Apr |
|--------|--|--------|--------|--------|--------|--------|-------|-------|-------|-------|-------|-------|-------|-------|-------|--------|--------|--------|
| | | | | | | | | | | | | | | | | | | |
| | Road Grading ** | | | | | | | | ???? | ???? | ???? | | | ???? | ???? | ???? | ???? | ???? |
| | Deliver and set pump | xxxx | xxxx | | | | | | | | | | | | | | | |
| | Pump House building | xxxx | xxxx | xxxx | | | xxxx | xxxx | xxxx | xxxx | xxxx | | | xxxx | xxxx | xxxx | xxxx | xxxx |
| | Erosion control | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx | xxxx |
| | **Will Finish Grading once mother nature allows | | | | | | | | | | | | | | | | | |
| | *** Asphalt Paving will be done once plants open up. Usually in May sometime | | | | | | | | | | | | | | | | | |

Note: Weather Dependent, Material dependent