



City of Lucas, Texas
 Stanton Foerster, PE
 Public Works Director
 City Engineer
 Stanton@LucasTexas.us
 (972) 912-1208

TxDOT PROJECTS – April 2016

TxDOT Project	FM	2016			2017			2018			2019		
		Early	Mid	Late	Early	Mid	Late	Early	Mid	Late	Early	Mid	Late
Angel Parkway	2551	Design							Construction			??	??
East Lucas Road	3286	Construction			??								
Estates Parkway	2170	On-Hold											
FM 1378 Drainage	1378	Design						Construction					??
FM 1378 Overlay	1378	Complete											
Parker Road Eastern Section	2514	Design	Construction					??					
Parker Road Western Section	2514	Design			Construction								??
White Rock Creek Bridge	1378	Construction											

ANGEL PARKWAY

From Parker Road to Main Street/Estates Parkway
 Reconstruct two-lane rural roadway into a six-lane urban roadway
 TxDOT Contact – Mo Bur, 214-320-6281
 Contractor – Has not been determined yet
 Start Date – Mid 2018
 Completion Date – Has not been determined yet
 Cost – \$33 million
 Status – Waiting on utilities to relocate
 Percent Complete – 0
 Project ID 205601042

EAST LUCAS ROAD

From Southview Drive to FM 546
 Seal coat and pavement markings
 TxDOT Contact – David Morren, 214-319-3574
 Contractor – Brannan Paving Company
 Start Date – February 2016
 Completion Date – Has not been determined yet
 Cost – \$113,670
 Status – Under construction
 Percent Complete – 22
 Project ID 347602011

ESTATES PARKWAY

From Angel Parkway to Country Club Road
 Seal coat and pavement markings



City of Lucas, Texas

Stanton Foerster, PE
Public Works Director
City Engineer
Stanton@LucasTexas.us
(972) 912-1208

TxDOT Contact – David Morren, 214-319-3574
Contractor – Brannan Paving Company
Start Date – February 2016
Completion Date – Has not been determined yet
Cost – \$40,168
Status – Under construction
Percent Complete – 22
Project ID 246101009

FM 1378 DRAINAGE IMPROVEMENTS

FM 1378 (a.k.a. Country Club Road, W Lucas Road, and Southview Drive)
From Parker Road to White Rock Creek Bridge
TxDOT Contact – Mo Bar, 214-320-6281
Contractor – Has not been determined yet
Start Date – Early 2018
Completion Date – Has not been determined yet
Cost – \$4 million
Status – Design has not started
Percent Complete – Has not been determined yet
Project ID 139201041

FM 1378 OVERLAY

FM 1378 (a.k.a. Country Club Road, W Lucas Road, and Southview Drive)
From Parker Road to south of White Rock Creek Bridge
TxDOT Contact – Barry Heard, 972-542-2345
Contractor – Jagoe-Public Company
Start Date – March 2015
Completion Date – March 2016
Cost – \$2.3 million
Status – Completed
Percent Complete – 100
Project ID 139201040

PARKER ROAD EASTERN SECTION

From west of Southview Drive to east of Lavon Parkway
Reconstruct the existing two-lane rural roadway to a four-lane urban roadway on an ultimate six-lane footprint and realign Parker Road east of Southview Drive.
TxDOT Contact – Barry Heard, 972-542-2345



City of Lucas, Texas

Stanton Foerster, PE
Public Works Director
City Engineer
Stanton@LucasTexas.us
(972) 912-1208

Contractor – Ed Bell Construction Company
Start Date – Planned for June 2016
Completion Date – January 2018
Cost – \$6.3 million
Status – Waiting on utilities to relocate
Percent Complete – 0.2
Project ID 267902011 and 267903010
CSJ 2679-03-010

PARKER ROAD WESTERN SECTION

From east of Murphy Road to west of Southview Drive
Reconstruct two-lane rural roadway to a four-lane urban roadway on an ultimate six-lane footprint.
TxDOT Contact – Mo Bur, 214-320-6281
Contractor – Has not been determined yet
Start Date – Spring 2017
Completion Date – Has not been determined yet
Cost – \$19 million
Status – Waiting on utilities to relocate and right-of-way to be purchased. TxDOT estimates that the all ROW will be will be purchased by November 2016. The 60% plans should be complete in July 2016, and the 90% in November 2016.
Percent Complete – 0
Project ID 267902008
CSJ 2679-02-008

WHITE ROCK CREEK BRIDGE

From Rock Ridge Road to south of the White Rock Creek Bridge. TxDOT is constructing eastern half (three lanes) of the ultimate six-lane bridge.
TxDOT Contact – Barry Heard, 972-542-2345
Contractor – Accelerated Critical Path, Inc.
Start Date – September 2015
Completion Date – July 2016
Cost – \$1.8 million
Status – Under construction
Percent Complete – 36
Project ID 139201035 and 139201037

http://apps.dot.state.tx.us/apps-cq/project_tracker/