

Activity ID	Activity Name	Original Duration	Remaining Duration	Schedule % Complete	Start	Finish	Calendar																											
							April 2019	May 2019	June 2019	July 2019	A	S	O	N	D	J	F	M	April 2020															
Total		351	351	0%	25-Mar-19	09-Mar-20	09-Mar-20, Total																											
Blondy Jhune Baseline		351	351	0%	25-Mar-19	09-Mar-20	09-Mar-20, Blondy																											
MOBILIZATION							01-Apr-19, MOBILIZATION																											
A1000	Install TCP	2	2	0%	25-Mar-19*	26-Mar-19	Install TCP																											
A1010	Install Erosion Control	4	4	0%	27-Mar-19*	01-Apr-19	Install Erosion Control																											
A1020	Saw Cut Culvert Crossings	2	2	0%	27-Mar-19*	28-Mar-19	Saw Cut Culvert Crossings																											
STORM IMPROVEMENTS							12-Apr-19, STORM IMPROVEMENTS																											
A1025	Install Culverts Crossings 1-8	6	6	0%	02-Apr-19*	09-Apr-19	Install Culverts Crossings 1-8																											
A1030	Install Driveway Culverts	3	3	0%	09-Apr-19	12-Apr-19	Install Driveway Culverts																											
PHASE 1 (WEST HALF)							04-Sep-19, PHASE 1 (WEST HALF)																											
A1050	Mill Out South Half of Roadway	4	4	0%	12-Apr-19	18-Apr-19	Mill Out South Half of Roadway																											
A1060	Unclassified Excavation	15	15	0%	18-Apr-19	09-May-19	Unclassified Excavation																											
A1070	Lime Stabilization	24	24	0%	09-May-19	12-Jun-19	Lime Stabilization																											
A1080	Paving Improvements	45	45	0%	12-Jun-19	14-Aug-19	Paving Improvements																											
A1090	Cure Time and Backfill Paving	15	15	0%	14-Aug-19	04-Sep-19	Cure Time and Backfill Paving																											
PHASE 2 (EAST HALF)							23-Jan-20, PHASE 2 (EAST HALF)																											
A1095	Mill Out North Half of Roadway	4	4	0%	04-Sep-19	08-Sep-19	Mill Out North Half of Roadway																											
A1100	Unclassified Excavation	15	15	0%	09-Sep-19	27-Sep-19	Unclassified Excavation																											
A1110	Lime Stabilization	24	24	0%	30-Sep-19	31-Oct-19	Lime Stabilization																											
A1120	Paving Improvements	45	45	0%	01-Nov-19	02-Jan-20	Paving Improvements																											
A1130	Cure Time and Backfill	15	15	0%	03-Jan-20	23-Jan-20	Cure Time and Backfill																											
PROJECT FINALIZATION							09-Mar-20, PROJECT FINALIZATION																											
A1140	Seal Control Joints	5	5	0%	24-Jan-20	30-Jan-20	Seal Control Joints																											
A1145	Rip Rap Install	15	15	0%	24-Jan-20	13-Feb-20	Rip Rap Install																											
A1150	Install Thermo Striping & Signage	2	2	0%	14-Feb-20	17-Feb-20	Install Thermo Striping & Signage																											
A1170	Substantial Completion	1	1	0%	18-Feb-20	18-Feb-20	Substantial Completion																											
A1180	Final Completion (Punchlist Items)	14	14	0%	19-Feb-20	09-Mar-20	Final Completion (Punchlist Items)																											

█ Actual Work
 █ Critical Remaining Work
 Summary
 Remaining Work
 ◆ Milestone