

Kent Broome

Thu, Oct 15, 3:54
PM (17 hours ago)

to me, Board

Office update, have called for final inspection through Aldrich. Final inspection found some things that need to be done, Paul met with the inspector and I did not find out about it until today 10/15. I will be making those corrections in the next few days.

There is a problem with the septic system. It needed to be installed by a licensed septic contractor. Schwab plumbing is not licensed to do septic. I have met with the health department and have a game plan to proceed and get the permit without the licensed contractor.

Hopefully we are close and can be in the office soon.