

Village of North Freedom

5/26/2026

Gerke Excavating

Kirk Arty Project Manager

Page 1 of 1

MSA Project ID 00096641

Gerke Project ID 26021

Name of Road
Adams Street

County
Sauk

Hwy. No.
South Maple St

Contractor
Gerke Ex.

Month Week of


7/7/26 7/14/26 7/21/26 7/28/26 8/4/26 8/11/26 8/18/26 8/25/26

Work Items or Operations

Resource

Duration

 Controlling Item

 Non-Controlling Item

BAR GRAPH LEGEND

Work Items or Operations	Resource	Duration	7/7/26	7/14/26	7/21/26	7/28/26	8/4/26	8/11/26	8/18/26	8/25/26	
Mobilization/Erosion Control	Gerke	2 days									Proposed Actual
Traffic Control	Gerke	2 days									Proposed Actual
Common Excavation	Gerke	3 days									Proposed Actual
Access Road Construction	Gerke	3 days									Proposed Actual
Directional Drill	Precision	10 days									Proposed Actual
Siphon Manholes	Gerke	3 days									Proposed Actual
Sanitary Sewer connections	Gerke	3 days									Proposed Actual
Watermain	Gerke	2 days									Proposed Actual
Electric disconnects	Elec. Design	1 day									Proposed Actual
Asphalt Restoration	Gasser	2 days									Proposed Actual
Multi-use trail Restoration	Gerke	2 days									Proposed Actual
Closeout	Gerke	1 day									Proposed Actual