## Town of Newport zoning/codes department report

Summary	Report for Period of:	14-No	v-17	to	11-Dec-1
Building	Permit Section				
	Applications Filed	4			
`	Permits Approved	4			
	Permits under review				
	Permits Rejected	0			
	Fees Collected	\$	989.80		
Inspectio	n Section				
	Field Inspections	15			
	Office Actions	5			
	Stop Work Orders				
	Complaints Received				
	Complaints Inspected				
	TOTAL INSPECTIONS	20			
	TO ME MOI ZOTIONO				
Other Not	tes				
Permits:	Carlson (\$256), Shevat	(\$180), Bolto	n (\$28.80), S	hevat (\$52	25)
TOTAL M	ILES DRIVEN:	88.3			
_					
Respectfu	lly Submitted,				
11 4	-2				
Un'IL					
Clifton Ber	nnett				

## Town of Newport ZONING/CODES DEPARTMENT

## DAILY INSPECTION RECORD

Dec-17

100 Company of the Co	13.1/2011.1.1.1070				
DATE	#	Location	Owner or Agent	Inspection Type	Miles
		1119 Rose	Brad Carlson		
15-Nov	236	Valley Rd	PERMIT#31-17	issued permit for new 40x64 pole barn	
			Renee Shevat		
15-Nov	237	4579 St RT 28	PERMIT#32-17	issued permit for new 30x60 pole barn	
		384 Twin Ponds	Gary Bolton		
15-Nov	238	Dr	PERMIT#33-17	issued permit for new 12x24' shed	
			Renee Shevat	•	
20-Nov	239	4579 St RT 28	PERMIT#32-17	poles being set, all set to date	5.8
			James Henderson		
20-Nov	240	368 Steuben Rd	1	septic system installed, all set for backfill	9.6
20 1101	2.10	1119 Rose	Brad Carlson	deptie dycterii iriotanea, an eet ier backiii	0.0
20-Nov	241	Valley Rd	PERMIT#31-17	poles being set, all set to date	7.5
20 1404	2-71	valicy rta	Renee Shevat	framing on-going, all set, trusses being	7.5
22-Nov	242	4579 St RT 28	PERMIT#32-17	delivered next week	5.8
22 1404	272	4070 00111 20	Renee Shevat	concrete slab being placed, framing on-	3.0
28-Nov	243	4579 St RT 28	PERMIT#32-17	going, all set to date	5.8
20-1404	243	4379 301101 20	LIXIVIII#52-17	l set to date	5.6
			lamas Handarson	contin aveter backfilled all set interior	
20 Nov	244	260 Ctauban Dd		septic system backfilled, all set, interior	
28-IVOV	244	368 Steuben Rd		plumbing still on-going, all set to date	9.6
00.11		1119 Rose	Brad Carlson		
28-Nov	245	Valley Rd	PERMIT#31-17	framing on-going all set to date	7.5
				contacted Evan Rossi, the town Attorney	
	1			regarding the Manure pile on Strumlock	
			Mike	Road and he said he has received nothing	
			Callahan/Jim	back from the Agg and Markets regarding	
30-Nov	246	Strumlock Rd.	Burth	this issue. He will look into it.	
				house has been set, all connections are	
				secure, miscellaneous framing on-going,	
		392 Twin Ponds		interior and exterior finishes being worked	
1-Dec	247	Dr	PERMIT#27-17	on, all set to date.	5.5
			Robert Carney	all rough plumbing inspected, doing spray	
1-Dec	248	4391 St Rr 28	PERMIT#31-15	foam insulation tomorrow, all set to date	3.1
			Steve Usyk	sheetrock compete, interior finishes on-	
1-Dec	249	236 Honey Hill	PERMIT#04-17	going, all set to date	10.5
				issued permit for new commercial building,	
				this phase of the project includes the	
				following: Kitchen with dining pavilion,	
				educational room, new women's and men's	
			Renee Shevat	toilet rooms, and registration building	
4-Dec	250	4579 St RT 28	PERMIT#33-17	(3500sf)	
	1	1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	Renee Shevat	exterior finishes being installed today, all	
5-Dec	251	4579 St RT 28	PERMIT#32-17	set to date	5.8
0 200	1201	1070 00101 20	1 - 1 (WILL #02-17	Joer to date	0.0

				footings for registration room formed and	
			Renee Shevat	rebar installed, will be placing concrete	
5-Dec	252	4579 St RT 28	PERMIT#33-17	later	0.1
				foundation walls for registration room	
			Renee Shevat	formed and rebar installed, will be placing	
7-Dec	253	4579 St RT 28		concrete later, all set	5.8
				footings for educational room and	
8-Dec	254	4579 St RT 28	PERMIT#33-17	bathrooms formed, rebar installed, all set	5.8
			Renee Shevat		
8-Dec	255	4579 St RT 28	PERMIT#32-17	trusses being installed today, all set to date	0.1