

Weekly Construction Project Report No. 002

Lake Shamineau High Water Outlet Project

PREPARED FOR: Lake Shamineau Lake Improvement District
PREPARED BY: Mike Cummins & Beau Sanford
DATE: September 29, 2023
HEI PROJECT NO.: 9276-0003

Reporting Period

September 25, 2023 - September 29, 2023

Project Details

Project Name: Lake Shamineau High Water Outlet
Total Contract Amount: \$4,435,353,.90
Contractor: Landwehr Construction Inc.

Weather Summary This Week:

M – No work completed.

T - overcast clouds 50s Deg., High 70s Deg., Wind 17 MPH.

W - overcast clouds 50s Deg., High 70s Deg., Wind 20 MPH.

T - overcast clouds 50s Deg., High 70s Deg., Wind 32 MPH.

F – No work completed.

Summary of Work Performed by Contractor

- Crew #1 is on site and clearing the areas where they will be installing piping and future utilities.
- Landwehr is taking pictures along the piping route of the terrain, roads, and utilities.
- Crew #1 is on site and setting up the signs for the detour route but setting the barricades for the road closures on Aztec Road.
- Crew #1 is on site and milling the asphalt on Aztec Road within the removal limits marked by HEI survey crew.
- Crew #2 is on site and leveling, and compacting the milled material for the purpose of driving on it as needed to get equipment and materials to where the inlet will be constructed.

Future Activities

- Landwehr will be installing erosion control, clearing and grubbing within the construction limits, and starting on the lake intake construction this week.
- Refer to prior week's update for Landwehr Construction's two week look ahead for their anticipated schedule. This schedule is subject to change.
-

*All information for this report was collected from the Houston Resident Project Representative's Logs.

Photographs



Photo #1: Milling Aztec Road for removal - Sep 29, 2023, 2:33 PM



Photo #2: Traffic Control - Sep 29, 2023, 2:34 PM



Photo #3: Clearing and grubbing the right-of-way Aztec Road - Sep 29, 2023, 2:35 PM



Photo #4: Traffic Control Detour Route Signs - Sep 29, 2023, 2:36 PM



Photo #5: Milling Aztec Road - Sep 29, 2023, 2:45 PM



Photo #6: Traffic Control Barricades - Sep 29, 2023, 2:47 PM