



Weekly Construction Project Report No. 024

Lake Shamineau High Water Outlet

PREPARED FOR: Lake Shamineau Lake Improvement District
PREPARED BY: Beau Sanford
DATE: March 18, 2024
HEI PROJECT NO.: 9276-0003

Reporting Period

March 11, 2024 - March 15, 2024

Project Details

Project Name: Lake Shamineau High Water Outlet Project
Current Value: \$3,629,870.78 (Through Application for Payment #5)
Contractor: Landwehr Construction Inc.

Weather Summary This Week:

T - overcast clouds 30s Deg., High 50s Deg., Wind 3 MPH.

Quantities:

6" Concrete Pavement w/ 2" Gravel Base 38 SY

Summary of Work Performed by Contractor

- Landwehr worked on cleaning up the site.
- Signature M Concrete formed and poured the concrete driveway for the pump house and installed the final bollard in front of the transformer.

Future Activities

- Continue work on the pump station.
- Refer to attached look ahead schedule.

*All information for this report was collected from the Houston Resident Project Representative's Logs.



Photo #1: Transformer set on concrete pad - Mar 14, 2024, 8:05 AM



Photo #2: Form boards set for concrete driveway - Mar 14, 2024, 8:39 AM



Photo #3: Setting and tying rebar within formwork - Mar 14, 2024, 8:47 AM



Photo #4: Pouring the concrete driveway for the pump station - Mar 14, 2024, 9:48 AM



Photo #5: Concrete driveway in front of pump station - Mar 14, 2024, 11:26 AM

Schedule (3/18/2024)

Lake Shamineau

LANDWEHR CONSTRUCTION INC

2 week lookahead

TUES	WED	THURS	FRI	Sat	SUN	MON	TUES	WED	THUR	FRI	SAT	SUN	MON	TUES	WED
19-Mar	20-Mar	21-Mar	22-Mar	23-Mar	24-Mar	25-Mar	26-Mar	27-Mar	28-Mar	29-Mar	30-Mar	31-Mar	1-Apr	2-Apr	3-Apr

Item #	Description	TUES	WED	THURS	FRI	Sat	SUN	MON	TUES	WED	THUR	FRI	SAT	SUN	MON	TUES	WED
	Build Pump House	XXXX	XXXX	XXXX	XXXX			XXXX	XXXX	XXXX	XXXX	XXXX					
	Install Driveway Culvert		XXXX	XXXX	XXXX												
	Clean Up	XXXX	XXXX	XXXX	XXXX			XXXX	XXXX	XXXX	XXXX	XXXX					
	Demob	XXXX	XXXX	XXXX	XXXX			XXXX	XXXX	XXXX	XXXX	XXXX					
	Seed	When weather allows															
	Pave	When Plants Open															
	Erosion control	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX	XXXX

Note: Weather Dependent, Material dependent