

# TRAFFIC CONTROL SUMMARY

Traffic Control Phase	Work Zone		I-515 SB Lanes Open	I-515 NB Lanes Open	Ramps Closed	See Note	Estimated Durations (see Note 3)	
	From	To					Working Days	6-Day Weeks
Phase 1	Eastern Ave	Casino Center Blvd	2	2	None		31	5.2
Phase 2	Eastern Ave	11 <sup>th</sup> Street	2	2	Eastern Ave – NB on ramp	4	29	4.8
Phase 3	11 <sup>th</sup> Street	Las Vegas Blvd	2	2	Las Vegas Blvd – NB off ramp		11	1.8
Phase 4	15 <sup>th</sup> Street	Las Vegas Blvd	2	2	Las Vegas Blvd – SB on ramp		16	2.7
Phase 5	Eastern Ave	15 <sup>th</sup> Street	2	2	Eastern Ave – SB off ramp	4	26	4.3
Phase 6	Casino Center Blvd	Main Street	3	3	Casino Center Blvd – SB off ramp		63	10.5
Phase 7	Las Vegas Blvd	UPRR	2	2	None		57	9.5
Phase 8A	Las Vegas Blvd	Main Street	2	2	Las Vegas Blvd – NB on ramp	1	32	5.3
Phase 8B	Las Vegas Blvd	UPRR	2	2	Las Vegas Blvd – NB on ramp Casino Center Blvd – NB on ramp		15	2.5
Phase 9	Casino Center Blvd	UPRR	2	2	Casino Center Blvd – SB off ramp		26	4.3
Phase 10	Las Vegas Blvd	Main Street	2	2	Las Vegas Blvd – SB off ramp		30	5.0
Phase 11	Eastern Ave	City Parkway	2	2	None		34	5.7

**370 days**

**62 weeks**

## NOTES:

1. During Phase 8A the Casino Center Blvd NB on ramp will be open, but to SB I-15 only.
2. Traffic control phases will not be implemented in sequential order; the order of construction will be determined by the contractor.
3. The durations shown for the traffic control phases are estimates, and do not reflect incentivized schedule acceleration. The actual durations of the TC phases and schedule acceleration, if any, will be determined by the contractor.
4. Replacement of the I-515 bridge over Eastern Avenue will be combined with Traffic Control Phases 2 and 5.
5. A maximum incentive of \$1.38 M will be earned if the contractor completes the work in 285 working days (85 working day reduction).

