

Schedule



milwaukee : 333 E Chicago St | 414.271.5350
 madison : 309 W Johnson St, Ste 202 | 608.442.5350
 green bay : 124 N Broadway | 920.336.9929
 denver : 1899 Wynkoop St, Ste 700 | 303.595.4500
 atlanta : 1401 Peachtree St NE, Ste 300 | 404.596.8006

eua.com

January 16, 2023

Mr. Andy Pederson
 Village Manager
 Village of Bayside
 9075 N. Regent Rd.
 Bayside, WI 53217

Mr. Pederson,

Per your request, we have identified the major phases and anticipated milestones related to the construction of the new Bayside Middle School for your reference:

February 2023	Village of Bayside ARC submittal review
March 2023	Contractor mobilization to site for make-ready work.
April 2023	Major construction work commences beginning with site work and foundations
Early June 2024	End of '23-'24 school year
Late June 2024	Major construction efforts complete on new building. Begin moving of staff and equipment to new building.
July 2024	Begin demolition of existing building. Begin site work as building demolition advances.
Mid November 2024	Site work complete.

Should you have any additional questions regarding the project schedule, please do not hesitate to contact me.

Sincerely,

Tory Schulz, RA NCARB
 Senior Project Manager