| | | | | | rcent Complete | Completion Date | rcent Complete | Completion Date | rcent Complete | Completion Date | cent Complete | Completion Date | cent Complete | mpletion Date |
|---|---|-----|-----------|--|----------------|-----------------|----------------|-----------------|----------------|-----------------|---------------|-----------------|---------------|---------------|
| | | | | | Perc | Con | Perc | Con | Pe | | Perc | Con | Perc | Con |
| FY | CIP Project Name | Bu | dget | Description | D | esign | Envir | onmental | Righ | t of Way | | Bid | Cons | truction |
| 18/19 | Downtown Master Plan Phase 3 | \$ | 1,720,000 | Work consist of overlay and the addition of a bike/pedestrian path from Del Oro HS to North Town Limits as well as placing and replacing bike lanes, curb, gutter and sidewalk on Taylor Road from Horseshoe Bar to King. | 95% | 9/19/2019 | 95% | 8/15/2019 | 95% | 9/1/2019 | 25% | 11/1/2019 | 0% | 6/25/2020 |
| 18/19 | Rachel Lane Drainage Improvements | \$ | 190,800 | This project will replace the stormdrain under Rachel Lane | 100% | 8/1/2019 | 100% | 7/15/2019 | 100% | 7/15/2019 | 100% | 9/1/2019 | 30% | 11/1/2019 |
| 19/20 | Sierra College Blvd Third Lane Brace to Taylor | l S | 1,600,000 | Work consists of adding the third lane on both the north bound and south bound Sierra College Boulevard from Brace to Taylor as well as the improvements to both signals. | 90% | 12/1/2019 | 95% | 11/1/2019 | 95% | 11/1/2019 | 15% | 1/1/2020 | 0% | 6/30/2020 |
| 19/20 | Barton Road Cape seal | \$ | 195,000 | Work consists of a Cape Seal on Barton Road from Via Francesco to South Town Limits. | 0% | 1/1/2020 | 0% | 11/1/2019 | 0% | 11/1/2019 | 0% | 2/1/2020 | 0% | 8/1/2020 |
| 19/20 | Bankhead Reconstruction | \$ | 190,000 | Work consists of a reconstruction of Bankhead Road from King to Saunders. | 20% | 1/1/2020 | 0% | 11/1/2019 | 10% | 11/1/2019 | 0% | 2/1/2020 | 0% | 8/1/2020 |
| 20/21 | Barton Road Overlay | \$ | 780,000 | Work consists of an asphalt overlay on Barton Road from La Vista to Brace. | 0% | 1/1/2021 | 0% | 11/1/2020 | 0% | 11/1/2020 | 0% | 2/1/2021 | 0% | 6/1/2021 |
| 20/21 | Brace Road Overlay (2017 Road Maintenance) | 1.5 | 450,000 | Work consists of asphalt overlay of Brace Road from Sierra College Blvd to Horseshoe Bar Road. | 0% | 1/1/2021 | 0% | 11/1/2020 | 0% | 11/1/2020 | 0% | 2/1/2021 | 0% | 6/1/2021 |
| 21/22 | Downtown Signal Improvements | \$ | 780,000 | Work consists of improving and replacing signal equipment. Project will improve pedestrian and bike safety as well as connect the intersections of Taylor and King, King and Swetzer, Taylor and Horseshoe Bar for better operation. | 0% | 1/1/2022 | 0% | 11/1/2021 | 0% | 11/1/2021 | 0% | 2/1/2022 | 0% | 6/1/2022 |
| 22/23 | Horseshoe Bar I-80 Signal | \$ | 1,600,000 | Work consists of adding a signal to the on/off ramp of the east side of the Horseshoe Bar Road I-80 interchange. | 5% | 11/1/2022 | 0% | 6/1/2022 | 0% | 6/1/2022 | 0% | 1/1/2023 | 0% | 1/1/2023 |
| Facilities and Park projects | | | | | | | | | | | | | | |
| 19/20 | Sunrise Loomis Restroom | \$ | 200,000 | Replace the portable restroom at the Sunrise Loomis Park with a permanent restroom | 55% | | 100% | | 100% | | 0% | | 0% | |
| 19/20 | Walnut Ave Parking Lot | \$ | 120,000 | Remove existing stockpiled soil and provide gravel parking lot between Wulnut Ave and High Hand. | 25% | | 100% | | 100% | | 0% | | 0% | |
| 20/21 | Splash Pad | \$ | 350,000 | Replace the exiting splash pad with a water feature that meets current state requirements | 10% | | 50% | | 100% | | 0% | | 0% | |
| Recently Completed Projects Date Completed | | | | | | | | | | | | | | |
| 18/19 | 2019 Maintenance Dist. Sealcoat | \$ | 110,000 | Provide asphalt treatment for eight maintenance districts that have sufficient funds. | | 6/18/2019 | | | | | | | | |
| 18/19 | Multi Modal Security Project | \$ | 90,800 | Improve safety and security at the existing Town of Loomis Depot Park & Ride Facility. Provide improvements necessary to increase coverage and reliability of the lighting and security cameras. | | 1/1/2019 | | | | | | | | |
| 17/18 | Downtown Master Plan Phase 2 | \$ | 1,810,444 | Work consists of replacing curb gutter and sidewalk on Taylor Road from Horseshoe Bar to Oak. | | 10/15/2018 | | | | | | | | |
| 17-18 | Taylor Road Overlay Maintenance Project – Oak Street to Circle Drive | · \ | 290,000 | Work consists of an asphalt overlay of Taylor Road from Oak Street to Circle Drive | | 10/15/2018 | | | | | | | | |

8/1/2017

Design Identify needs, identify funding, define scope, prepare construction drawings, specifications and estimate

Environmental Provide CEQA or NEPA clearance as required. CEQA California Environmental Quality Act, NEPA National Environmental Policy Act

Right of Way Acquire property if needed, acquire permission for working on adjacent property if required.

Bid Prepare bid package, advertise, evaluate bids provide recommendation to Town Council

Construction Execute contract, provide inspection during construction, negotiate change orders, project acceptance.

Webb Street Reconstruction \$ 220,000 Work consists of reconstruction of Webb Street from King to Rail Road Tracks

16/17