

Staff Report December 12, 2023

TO: Honorable Mayor and Members of the Town CouncilFROM: Merrill Buck, Town EngineerRE: Engineering Division Status Update (Information only)

Update on noteworthy items in the Engineering Division.

COMPLETED EFFORTS:

• Hunter Oaks Landscaping Improvements Project – The installation of replacement landscaping and irrigation within the common areas of the Hunter Oaks subdivision has been completed. The project will be forwarded to Council for acceptance in January.

PROJECTS IN CONSTRUCTION:

Sierra College Boulevard / Taylor Road Intersection Improvements Project

This project involves the widening of Sierra College Boulevard from Brace Road to Taylor Road from four lanes to six. The road widening on the east side has been completed, while the road widening on the west side encountered a utility conflict and is being re-scoped so that the additional right turn lane being built does not go all the way back to Taylor Road. The reduction of median islands along Sierra College Boulevard and Taylor Road to create longer left turn pockets will be completed as the next items of work over the coming month. After that, the job will shut down for winter and resume construction in the spring when the signal equipment arrives. The Town is also continuing its coordination with the Union Pacific Railroad and the California Public Utility Commission (CPUC) to identify and gain support for improvements that are required in the railroad right-of-way.

Welcome Sign at Taylor Road and Sierra College Boulevard

This project involves building a sign structure within the Union Pacific Railroad (UPRR) right of way at Taylor Road and Sierra College Boulevard. The project will be completed under two contracts, one for the sign structure and another to install the interior lettering and lighting. The railroad has approved the project design, and contractors have been selected, but there was a delay in getting the proper insurance to satisfy the railroad's right of entry permit requirements. This has been resolved recently, the permit application has been submitted, and we are now waiting for the UPRR's review and approval. Work should start in January and will take about a month to complete.

Sunrise Loomis Playground Replacement Project

This project will replace both play structures in Sunrise Loomis Park. Play equipment has arrived and is being stored at the Corp Yard. The Contractor has finished grading the site and is waiting for the play equipment installers to finish other jobs that are ahead of us. Weather permitting, the schedule has the installation starting right after Christmas, with all work finishing by the end of January.

2023 Rubberized Cape Seal Project

Both the rubberized chip seal and slurry seal portions of the resurfacing work have been completed, with replacement striping remaining as outstanding work scope. Layout work for the replacement striping has been completed, with permanent striping to begin in the next couple weeks.

PROJECTS IN DESIGN:

Depot Shade Structures Project

Preliminary design concepts have been developed to implement shade structures around the Depot Building and Blue Anchor Park. A presentation will be made as part of the December Council meeting to discuss next steps and possibly bring a project forward for bidding in January.

Storm Drain Roadway Culvert Crossing Replacements at Various Locations

Town staff has identified approximately two dozen locations around town where 12-inch to 24-inch diameter corrugated metal pipes are at various stages of failure as they cross under the roadway. Many of the pipes have rusted-out bottoms, which over time, if not fixed, will create sink holes in the roadway, become blocked with debris, and restrict the flow of water. This project will remove and replace these pipes with high-density polyethylene (HDPE) plastic pipe that is resistant to future corrosion. Staff has confirmed that all but three locations can proceed without Department of Fish and Wildlife permitting. This project has been advertised for bids and should be ready to present to Council for award in January.

2024 Paving Project

Targeting an early 2024 construction, the Town has several street segments that are being programmed for an asphalt overlay. Most notable are Sierra College Boulevard at King Road and Brace Road immediately adjacent to Costco. Design is underway, to be completed by the end of the year.

Sierra De Montserrat – Decomposed Granite Shoulder Rehabilitation

Staff is working on a project that will regrade portions of the eroded pathway beyond the edge of pavement along Rutherford Canyon Road. This project should be ready to advertise for bids later this month and is targeting a February Council award.

Library Parking Lot ADA Improvements Project

Work involves re-grading the handicap parking stalls in the library parking lot and rebuilding the concrete pathway leading to the library's entrance so that the slopes are ADA compliant. Both workload pressures and wanting to wait until after winter is over to do the work, have delayed the completion of the design. The project will be advertised for bids early next year.

Downtown Baskets and Banners

Fall banners were displayed, spotlighting the Eggplant Festival, which have now been replaced by Christmas banners. In addition to the banners, come spring, the Town will be installing flower baskets on eight of the streetlight poles along Taylor Road.

Humphrey Road Sidewalks / School Route Improvements

This project will construct curb, gutter and sidewalk to close a sidewalk gap of approximately 250 feet along the east side of Humphrey Road near King Road, along with constructing curb ramps and a rapid rectangular flashing beacon at a crosswalk near H. Clarke Powers Elementary School. The scope of work on this project was included in an unsuccessful Active Transportation Program (ATP), Safe Routes to School grant application, and since it wasn't funded, it is now being pursued with Town funding. Due to workload capacity issues and unsuitability for construction during winter, this project has been delayed and is now targeting spring construction.

On-Call Thermoplastic Striping Contract

This project will address some of the faded striping locations in Town that maintenance crews historically have gone out to repaint annually. Replacing these markings with melted thermoplastic material will make the new markings much more durable, thereby avoiding the need to repaint the lines for another 7-10 years. As part of this project, a three-year on-call contract will also be established that will allow the Town to paint other locations in Town, on an as-needed basis, under individual task orders. Due to workload capacity issues and unsuitability for construction during winter, this project has been delayed and is now targeting spring construction.

STBG Paving Project (Brace Road and King Road Resurfacing)

The Town received \$318,000 in federal grant funding to resurface Brace Road from Sierra College Boulevard to the I-80 overpass, and King Road from Taylor Road to the I-80 overpass. The design for this work has started and is under review. As a federally funded project, a NEPA environmental clearances is required, along with the development of much more involved specifications incorporating Federal requirements. Construction is being targeted for late summer 2024.

Adopt an Oak Tree Program

Utilizing funding from the Town's Tree Fund, collected as mitigation due to oak tree loss, a program is being developed that will allow Loomis residents to "adopt" an oak tree for planting on their property. Staff is also looking into the possibility of including a private-property oak tree pruning grant program with a 50/50 match, that would allow Loomis residents to get assistance on the cost of professional oak tree pruning, as another way of using the tree funds for oak tree preservation. The hope is to bring this program forward to Council for discussion in January.

2023 Tree Pruning Contract

The Town has completed two rounds of tree pruning contracts, for vehicle clearance along its major arterial and collector streets. One last round remains to be completed with an estimated \$150,000 worth of work. Due to workload capacity issues, this project has had a lower priority, and will probably not be advertised until early next year.