

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Timeline																											
							Aug '16	Sep '16	Oct '16	Nov '16	Dec '16	Jan '17	Feb '17	Mar '17	Apr '17	May '17																		
1		<b>Blondy Jhune Road</b>	<b>205 days</b>	<b>Mon 8/8/16</b>	<b>Fri 5/19/17</b>		[Gantt bar from Aug 8 to May 19]																											
2		<b>Front End Items</b>	<b>72 days</b>	<b>Mon 8/8/16</b>	<b>Tue 11/15/16</b>		[Gantt bar from Aug 8 to Nov 15]																											
3		Coordination of utility moves	10 days	Mon 8/8/16	Fri 8/19/16		[Gantt bar from Aug 8 to Aug 19]																											
4		Submittal Bridge Member	1 day	Tue 8/16/16	Tue 8/16/16		[Gantt bar from Aug 16 to Aug 16]																											
5		Production of Bridge Members	65 days	Wed 8/17/16	Tue 11/15/16	4	[Gantt bar from Aug 17 to Nov 15]																											
6		<b>Project Construction</b>	<b>180 days</b>	<b>Mon 9/12/16</b>	<b>Fri 5/19/17</b>		[Gantt bar from Sep 12 to May 19]																											
7		Mobilization	3 days	Mon 9/12/16	Wed 9/14/16		[Gantt bar from Sep 12 to Sep 14]																											
8		Set up Traffic Control	2 days	Thu 9/15/16	Fri 9/16/16	7	[Gantt bar from Sep 15 to Sep 16]																											
9		Demo Bridges	8 days	Mon 9/19/16	Wed 9/28/16	8	[Gantt bar from Sep 19 to Sep 28]																											
10		Excavation/Prep	10 days	Thu 9/29/16	Wed 10/12/16	9	[Gantt bar from Sep 29 to Oct 12]																											
11		Drilled Shaft Construction	50 days	Thu 10/13/16	Wed 12/21/16	10	[Gantt bar from Oct 13 to Dec 21]																											
12		Construct Abutments	25 days	Thu 12/22/16	Wed 1/25/17	11	[Gantt bar from Dec 22 to Jan 25]																											
13		Construct West Retaining Walls	15 days	Tue 12/27/16	Mon 1/16/17		[Gantt bar from Dec 27 to Jan 16]																											
14		Set West bridge deck	2 days	Thu 2/2/17	Fri 2/3/17		[Gantt bar from Feb 2 to Feb 3]																											
15		Construct East Retaining Walls	15 days	Tue 1/17/17	Mon 2/6/17	13	[Gantt bar from Jan 17 to Feb 6]																											
16		Set East bridge Deck	2 days	Tue 2/7/17	Wed 2/8/17	15	[Gantt bar from Feb 7 to Feb 8]																											
17		Gabions West Bridge	10 days	Thu 12/22/16	Wed 1/4/17	11	[Gantt bar from Dec 22 to Jan 4]																											
18		Gabions East Bridge	10 days	Thu 2/9/17	Wed 2/22/17	16	[Gantt bar from Feb 9 to Feb 22]																											
19		Backfill retaining walls and abutments	12 days	Tue 1/17/17	Wed 2/1/17	13	[Gantt bar from Jan 17 to Feb 1]																											
20		Pour Bridge Decks and Railing	35 days	Thu 2/9/17	Wed 3/29/17	16	[Gantt bar from Feb 9 to Mar 29]																											
21		Approach Slabs	15 days	Thu 3/30/17	Wed 4/19/17	20	[Gantt bar from Mar 30 to Apr 19]																											
22		Subgrade prep and asphalt/concrete paving	10 days	Thu 4/20/17	Wed 5/3/17	21	[Gantt bar from Apr 20 to May 3]																											
23		RCP/Driveway Constructio	10 days	Thu 5/4/17	Wed 5/17/17	22	[Gantt bar from May 4 to May 17]																											
24		Guardrail Installation	5 days	Thu 5/4/17	Wed 5/10/17	22	[Gantt bar from May 4 to May 10]																											
25		Open to Traffic	2 days	Thu 5/11/17	Fri 5/12/17	24	[Gantt bar from May 11 to May 12]																											
26		Dress up/Seeding/Demob	5 days	Mon 5/15/17	Fri 5/19/17	25	[Gantt bar from May 15 to May 19]																											

Project: Baseline Schedule  
Date: Wed 1/11/17

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			