





ID	Task Name	Duration	Start	Finish	Mon 10/24	Wed 10/26	Fri 10/28	Sun 10/30	Tue 11/1	Thu 11/3	Sat 11/5	Mon 11/7	Wed 11/9	Fri 11/11
1	Blondy Jhune & FM 1378	14 edays	Mon 10/24/22	Mon 11/7/22	[Gantt bar from Mon 10/24 to Mon 11/7/22]									
2	Demo Existing Rd.	1 day	Mon 10/24/22	Mon 10/24/22	[Gantt bar on Mon 10/24/22]									
3	Storm Crossing Install	1 day	Mon 10/24/22	Mon 10/24/22	[Gantt bar on Mon 10/24/22]									
4	Asphalt Demo/Haul Off	1 day	Tue 10/25/22	Tue 10/25/22	[Gantt bar on Tue 10/25/22]									
5	Grading New Road	1 day	Wed 10/26/22	Wed 10/26/22	[Gantt bar on Wed 10/26/22]									
6	Soil Lab/Set Forms and Steel	3 days	Thu 10/27/22	Mon 10/31/22	[Gantt bar from Thu 10/27/22 to Mon 10/31/22]									
7	Pour Concrete	1 day	Mon 10/31/22	Mon 10/31/22	[Gantt bar on Mon 10/31/22]									
8	Clean Up/Wreck Forms/Saw cut	1 day	Tue 11/1/22	Tue 11/1/22	[Gantt bar on Tue 11/1/22]									
9	Concrete Cure Time	5 days	Tue 11/1/22	Sun 11/6/22	[Gantt bar from Tue 11/1/22 to Sun 11/6/22]									
10	Remove Barricades Open for Traffic		Mon 11/7/22		[Gantt bar on Mon 11/7/22]									
11														
12														
13														
14														
15														
16														
17														
18														
19														
20														
21														


Project: Blondy Jhune  
Date: Thu 10/13/22


Task  Inactive Task 


Split  Inactive Milestone 

Milestone  Inactive Summary 



Summary  Manual Task 


Project Summary  Duration-only 

Manual Summary Rollup 

External Milestone 

Manual Summary  Start-only 

External Tasks  Finish-only 

Deadline  Progress 

Manual Progress 