APPENDIX 1

STORM WATER POLLUTION PREVENTION PLAN MANUAL

Storm Water Pollution Prevention Plan

For:

Petaluma Community Sports Field Baseball Diamond 2430 E Washington St Petaluma, California 94954 APN: 136-070-031

> Grading Permit No: TBD Building Permit No: TBD

Discharger: GSM Landscape Architects c/o Bart Ito Authorized Representative 1700 Soscol Ave, Suite 23 Napa, California 95492 (707) 255-4630

> Contractor: TBD Address Address (###) ###-#### Contact

Qualified SWPPP Practitioner (QSP) TBD Company Address Address (###) ###-####

Qualified SWPPP Developer (QSD) Rick Carlile BKF Engineers 200 Fourth Street, Suite 300 Santa Rosa, California 95401 (707) 583-8533

> SWPPP Preparation Date: March 28, 2020 BKF # 20169131-10

Estimated Project Dates: Start of Construction: August 15, 2021 Completion of Construction: October 1, 2022 WDID No.: <u>TBD</u>

DRAFT

Contents

SWPPP Cert	ification Statement by Qualified SWPPP Developer (QSD)	. 1
SWPPP Cert	ification Statement by Discharger	. 2
Section 1	SWPPP Requirements	. 3
1.1	Introduction	. 3
1.2	Permit Registration Documents	. 4
1.3	SWPPP Availability and Implementation	. 4
1.4	SWPPP Amendments	. 4
1.5	Retention of Records	. 4
1.6	Required Non-Compliance Reporting	. 5
1.7	Annual Report	. 5
1.8	Changes to Permit Coverage	. 5
1.9	Construction Site Monitoring Program	. 5
1.10	Notice of Termination	. 6
1.11	Contractor Activities Location Map	. 6
1.12	Other Plans/Permits	. 6
Section 2	Project Information	. 7
2.1	Project and Site Description	. 7
2.2	Site Data / Storm Water Run-On from Off-Site Areas	. 8
2.3	Findings of the Construction Site Sediment and Receiving Water Risk Determination	. 8
2.4	Construction Schedule	. 8
2.5	Potential Construction Site Pollutant Sources	. 9
2.6	Identification of Non-Storm Water Discharges	10
Section 3	Best Management Practices	11
3.1	BMP Implementation	11
3.2	Erosion and Sediment Control	11
3.3	Non-Storm Water and Materials Management	17
3.4	Post-Construction Storm Water Management Measures	21
Section 4	Rain Event Action Plan	22
Section 5	BMP Inspection, Maintenance, and Repair	23
5.1	Construction Site Monitoring Program	23
Section 6	Training	24
Section 7	Responsible Parties and Operators	25
7.1	Responsible Parties	25
7.2	Contractor List	25
7.3	Construction Site Monitoring Program	64



Section 2	Construction Site Monitoring Requirements
2.1	Construction Site Monitoring Requirements
2.2	Types of Monitoring Required by the General Permit
2.3	Purpose of the Construction Site Monitoring Program
Section 3	Visual Monitoring (Inspection)
3.1	BMP Inspection
3.2	Qualifying Rain Event Inspections
3.2.1	Pre-Rain Event Inspection
3.2.2	Post-Rain Event Inspection
3.3	Non-Stormwater Discharges Inspections
Section 4	Water Quality Sampling and Analysis Procedures
4.1	Potential Pollutant Sources
4.1.1	Sediment and Turbidity
4.1.2	High pH 70
4.1.3	Non-Visible Pollutants
4.2	Monitoring Constituents
4.3	Sampling Locations
4.3.1	Stormwater Runoff
4.3.2	Non-Stormwater Runoff
4.3.3	Receiving Water
4.3.4	Non-Visible Pollutant Monitoring
4.4	Sample Collection and Handling
4.5	Analytical Methods, Laboratories, and Field Meters73
Section 5	Quality Assurance and Quality Control75
5.1	Field Logs75
5.2	Clean Sampling Techniques76
5.3	Sample Chain-of-Custody76
5.4	Data Verification
Section 6	Reporting and Records Retention77
6.1	Reporting and Records Retention
6.2	Numeric Action Level Exceedance Report78
6.3	Numeric Effluent Limitation Violation Report
6.4	Non-Compliance reporting78
6.5	Annual Report78
6.6	Records Retention



APPENDIX A	CONSTRUCTION GENERAL PERMIT
	(SECTIONS APPLICABLE TO RISK LEVEL 2 PROJECTS)
APPENDIX B	SUBMITTED PERMIT REGISTRATION DOCUMENTS
APPENDIX C	SWPPP AMENDMENTS AND AMENDMENT LOG
APPENDIX D	NAL/NEL EXCEEDANCE SITE EVALUATIONS
APPENDIX E	SUBMITTED CHANGES TO PRDS
APPENDIX F	CONSTRUCTION SCHEDULE
APPENDIX G	CONSTRUCTION ACTIVITIES, MATERIALS USED AND ASSOCIATED POLLUTANTS
APPENDIX H	CASQA BMP HANDBOOK FACT SHEETS
APPENDIX I	VISUAL INSPECTION FIELD LOG SHEET - RISK LEVEL 2
	EFFLUENT SAMPLING FIELD LOG SHEETS - RISK LEVEL 2
APPENDIX J	AGENCY APPROVALS AND MISCELLANEOUS DOCUMENTS
APPENDIX K	TRAINING REPORTING FORM
APPENDIX L	RESPONSIBLE PARTIES
APPENDIX M	CONTRACTORS AND SUBCONTRACTORS
APPENDIX N	BMP CONSIDERATION CHECKLIST
APPENDIX O	CONSTRUCTION RECORDS
APPENDIX P	RAIN EVENT ACTION PLAN FORM
APPENDIX Q	TEST METHODS, DETECTION LIMITS, REPORTING UNITS, APPLICABLE NALS AND NELS
APPENDIX R	EROSION CONTROL PLAN
APPENDIX S	CONSTRUCTION SITE MONITORING PROGRAM
APPENDIX T	CONTRACTOR ACTIVITIES LOCATION MAP



SWPPP Certification Statement by Qualified SWPPP Developer (QSD)

Project Name: <u>Petaluma Community Sports Field Baseball Diamond</u>, APN: 136-070-031

Town Permits:

Grading Permit No: TBD Building Permit No: TBD

BKF Project Number: 20169131-10

"This document and all attachments were prepared under my direction or supervision as a Qualified SWPPP Developer. To the best of my knowledge and belief, the information submitted is true, accurate, and complete."

QSD's Signature

Rick Carlile, Professional Engineer QSD's name and title Date of SWPPP Preparation

(707) 583-8533 Telephone Number

00933 QSD's Qualifying Professional Registration

SWPPP Certification Statement by Discharger

Discharger (Owner or Legally Responsible Person - LRP) Certification of the Storm Water Pollution Prevention Plan

Project Name: <u>Petaluma Community Sports</u> Field Baseball Diamond, APN: 136-070-031

Town Permits:Grading Permit No: TBDBuilding Permit No: TBD

BKF Project Number: 20169131-10

"I certify under penalty of law that this document and all attachments were prepared by a Qualified SWPPP Developer, (QSD), under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, to the best of my knowledge and belief, the information submitted is, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Discharger (LRP)'s Signature

Date

TBD, Position

Discharger's name and title

____(707) 303-1004____ Telephone Number



Section 1 SWPPP Requirements

1.1 Introduction

This SWPPP has been prepared to comply with the California's General Permit for *Storm Water Discharges Associated with Construction and Land Disturbance Activities* (General Permit) - State Water Resources Control Board (SWRCB) Order No. 2009-0009-DWQ, as amended by 2010-0014-DWQ and 2012-0006-DWQ, under NPDES No. CAS000002.

The Contractor shall designate a Qualified SWPPP Practitioner (QSP) to implement the provisions of the SWPPP and the Construction Site Monitoring Program (CSMP), and shall comply with the narrative effluent standards listed below:

- Storm water discharges and authorized non-storm water discharges regulated by this General Permit shall not contain a hazardous substance equal to or in excess of reportable quantities established in 40 C.F.R. §§ 117.3 and 302.4, unless a separate NPDES Permit has been issued to regulate those discharges.
- Dischargers shall minimize or prevent pollutants in storm water discharges and authorized nonstorm water discharges through the use of controls, structures, and management practices that achieve BAT (Best "economically" Available Technology) for toxic and non-conventional pollutants and BCT (Best Conventional "pollution control" Technology) for conventional pollutants.

The Contractor shall notify the Owner if the QSP is no longer associated with the work. The Owner shall be notified within 24 hours and a qualified replacement named within 72 hours. The replacement QSP shall meet the Permit certification requirements.

The QSP shall have the training described in Section 5 of this SWPPP and shall be listed on the <u>SMARTS</u> system prior to the start of construction. The Legally Responsible Person (LRP) shall ensure that SWPPPs for all traditional project sites are developed and amended or revised by a Qualified SWPPP Developer (QSD).

This SWPPP has been designed to address the following objectives:

- 1. All pollutants and their sources, including sources of sediment associated with construction, construction site erosion and all other activities associated with construction activity are controlled.
- 2. Where not otherwise required to be under a Regional Water Quality Control Board (RWQCB) permit, all non-stormwater discharges are identified and either eliminated, controlled, or treated.
- 3. Site BMPs are effective and result in the reduction or elimination of pollutants in stormwater discharges and authorized non-stormwater discharges from construction activity to the Best Available Technology/Best Control Technology (BAT/BCT) standard.
- 4. Calculations and design details as well as BMP controls for site run-on are complete and correct.
- 5. Stabilization BMPs installed to reduce or eliminate pollutants after construction are completed.
- 6. Identify post-construction BMPs, which are those measures to be installed during construction that are intended to reduce or eliminate pollutants after construction is completed. See Section 3.4 for post-construction BMPs.



7. Identify and provide methods to implement BMP inspection, visual monitoring, and Construction Site Monitoring Program (CSMP) requirements to comply with the General Permit.

1.2 Permit Registration Documents

The LRP must electronically file Permit Registration Documents (PRDs) prior to the commencement of construction activity. PRDs are to be submitted to the Storm Water Multiple Application and Report Tracking System (SMARTS). Failure to obtain coverage under this General Permit for storm water discharges to waters of the United States is a violation of the Clean Water Act and the California Water Code.

	Name of PRD	Date of Preparation	Date of Online Submittal
\square	Notice of Intent (NOI)	TBD	TBD
\square	Risk Assessment	3/30/2020	TBD
\square	Site Map	3/30/2020	TBD
\square	SWPPP	3/30/2020	TBD
\square	Annual Fee		TBD
\square	Signed Certification Statement	TBD	TBD

1.3 SWPPP Availability and Implementation

The QSP is responsible for making available the original SWPPP at the construction site during working hours while construction is occurring. The SWPPP shall be made available upon request by a State or Municipal inspector. When the original SWPPP is retained by a crewmember in a construction vehicle, and is not currently at the construction site, current copies of the BMPs and map/drawing shall be left with the field crew, and the original SWPPP shall be made available via a request by radio/telephone.

This SWPPP shall be implemented concurrently with construction site move in and remain in effect until a Notice of Termination for the site is approved by the Regional Water Quality Control Board.

1.4 SWPPP Amendments

All amendments proposed or implemented to the SWPPP shall be approved and signed by the QSD. Amendments are to be dated, included in the SWPPP in Appendix C, and logged in Appendix C.

1.5 Retention of Records

The QSP is required to maintain a paper or electronic copy of all required records throughout construction, and provide copies of these reports to the LRP when requested during the job and at the end of the job. The LRP shall retain a copy of all required records for three years from the date generated or the date submitted to the State Water Board or Regional Water Boards, whichever is the latter. A copy of these records must be available at the construction site and within Appendix O of this SWPPP until construction is complete. The LRP shall furnish the RWQCB, SWRCB, or US



Environmental Protection Agency (EPA) any requested information to determine compliance with this General Permit within a reasonable time.

1.6 Required Non-Compliance Reporting

The QSP is required to properly document reportable discharges or other violations of the General Permit. <u>Please see Section 2.3 for potential impacts to SWPPP requirements.</u> As discussed in the CSMP in Appendix S, the QSP shall submit all sampling reports and all field or laboratory analytical data electronically using the <u>SMARTS</u> system, as part of the Annual Report, including but not limited to the following:

- Any discharge violations or to comply with RWQCB enforcement actions.
- Discharges which contain a hazardous substance in excess of reportable quantities established in 40 CFR §§ 117.3 and 302.4, unless a separate NPDES Permit has been issued to regulate those discharges.

Documentation of all reportable exceedances shall be included in this SWPPP under Appendix D.

1.7 Annual Report

The QSP is responsible for preparing and electronically submitting an Annual Report no later than September 1st of each year. Reporting requirements are identified in Section XVI of the General Permit and include (but are not limited to) providing a summary of:

- 1) Corrective actions and compliance activities, including those not implemented;
- 2) Violations of the General Permit;
- 3) Date, time, place, and name(s) of the inspector(s) for all sampling, inspections, and field measurement activities;
- 4) Visual observation and sample collection exception records; and
- 5) Training documentation of all personnel responsible for General Permit compliance activities.

The LRP is responsible for certifying the Annual Report via SMARTS, and is required to retain paper copies of all submitted documents for a period of 3 years after the Notice of Termination is accepted.

1.8 Changes to Permit Coverage

The Construction General Permit allows a permittee to reduce or increase the total acreage covered under the General Permit when a portion of the project is complete and/or conditions for termination of coverage have been met; when ownership of a portion of the project is sold to a different entity; or when new acreage is added to the project. To change the acreage covered, the permittee must electronically file modifications to PRDs (revised NOI, site map, SWPPP revisions as appropriate, and certification that new landowners have been notified of applicable requirements to obtain permit coverage, including name, address, phone number, and e-mail address of new landowners) in accordance with requirements of the General Permit within 30 days of a reduction or increase in total disturbed area.

Include any updates to PRDs submitted via <u>SMARTS</u> in Appendix E. Document any related SWPPP revisions/amendments in Appendix C.

1.9 Construction Site Monitoring Program

The QSP is to implement the Construction Site Monitoring Program (CSMP) in accordance with the requirements found in Appendix A. The CSMP is included in this SWPPP in Appendix S.



1.10 Notice of Termination

To terminate coverage under the General Permit, a Notice of Termination (NOT) must be submitted electronically via <u>SMARTS</u>. A "final site map" and photos are required to be submitted with the NOT. Filing a NOT certifies that all General Permit requirements have been met. The NOT is submitted when the construction project is complete, and within 90 days of meeting all General Permit requirements for termination and final stabilization including:

- The site will not pose any additional sediment discharge risk than it did prior to construction activity.
- All construction related equipment, materials and any temporary BMPs no longer needed are removed from the site.
- Post-construction storm water management measures are installed, and a long-term maintenance plan that is designed for a minimum of five years has been developed.

The NOT must demonstrate through photos that the project meets all of the requirements of Section II.D.1 of the General Permit by the 70% final cover method (no computational proof required).

1.11 Contractor Activities Location Map

Locations of storage areas for waste, vehicles, service, loading/unloading of materials, access (entrance/exits) points to construction site, fueling, and water storage, water transfer for dust control and compaction practices shall be shown on this map and updated regularly by the QSP. All updates of the Contractor Activities Location Map shall be included in Appendix T.

1.12 Other Plans/Permits

The following list indicates other local, state, and federal permits that are known to be associated with this project, as well as other pertinent reports and investigations. Information regarding these permits, approvals, reports or investigations may be obtained through the owner of the project and may be included in Appendix J ~ Agency Approvals and Miscellaneous Documents.

- "Geotechnical Investigation East Washington Park Petaluma, Ca" prepared for Winzler & Kelly Consulting Engineers by Miller Pacific Engineering Group, dated September 30, 2008.*
- "Geotechnical Design Recommendations East Washington Park Phase 2" Prepared by Miller Pacific Engineering Group, Dated October 25, 2017.
- "Geotechnical Design Recommendations East Washington Park Phase 2" Prepared by Miller Pacific Engineering Group, Dated January 10, 2020.*
- * It is recommended that the SWPPP and Storm Water Mitigation Plan be kept together at the site office.



Section 2 Project Information

2.1 Project and Site Description

The Petaluma Community Sports Field Baseball Diamond project is the second phase of the East Washington Park project. This portion of the project involves the development of a new baseball field, additional parking, walkways, and a concessions/restroom building. The site is located along the northeast edge of Petaluma immediately northeast Rooster Run Golf Course and southeast East Washington St. The entire property including all phases of development is approximately 24.87 acres. Phase 1 included the development of three soccer fields and accompanying concrete walkways near the south end of the property and an access drive path which connected from East Washington St to a turnaround at the south end. This included parking stalls along the southern half of the drive path and a large retention basin at the south corner of the property.

The development of Phase 2 includes development of the middle portion of the property and a widening of the existing access roadway to include parking stalls and sidewalks similar to the improvements of phase 1. The phase 2 improvements limits of construction include approximately 6.37 acres of the property.

Initial construction activities will include:

- Demolition of Existing Pavement and Planter Areas
- Rough Grading
- Subgrade Construction for New Driveways

To reduce pollutant run-off, construction practices may include, but are not held or limited to:

- Soil Stabilization Practices
- Practices to Reduce Tracking Sediment Onto Public and Private Roads
- Practices to Minimize Wind Erosion
- Practices to Minimize Contact with Storm Water
- Pre-Construction Control Practices

Site improvements will include:

- Fine Grading
- Construction of the Public City Street
- Construction of Finished Driveways, Sidewalks, Single Family Homes
- Paving and Construction of Hardscape Improvements and Associated Underground Utilities
- Landscaping

As described in detail in the Geotechnical Investigation prepared by Miller Pacific Engineering Group, the site is generally high placidity, silty clay (Adobe Clay) to depths of 3.0 to 9.0-feet below the ground surface, underlain by stiff, low to medium placidity silty and sandy clay. The water table was not encountered in any of the site borings. No faults run across the project site.

The rainy season in this area is October 15th through April 15th.



Site elevations range from approximately 108' at the northwest corner near the road entrance draining southeast to an elevation of approximately 95' at the corner of discharging into the wetlands area. Existing overland release paths across the site run to an established drainage channel. The proposed drainage system will be redirected to bioretention basins and discharge to the same wetlands areas. The proposed storm drain system is described in detail in the Stormwater Management Plan prepared by BKF Engineers.

2.2 Site Data / Storm Water Run-On from Off-Site Areas

Site Data

See Improvement Drawings.

2.3 Findings of the Construction Site Sediment and Receiving Water Risk Determination

The risk level for this project is 2. Receiving Water Risk Determination calculation sheet is included in the SWPPP as a part of Appendix B.

As described above in Section 1.6 "Required Non-Compliance Reporting", the QSP is required to properly document reportable discharges or other violations of the General Permit. Exceedances and violations may result in the project being subject to the more stringent monitoring and reporting requirements applicable to a Risk Level 3 project. This would require a major amendment to the project SWPPP, including an expanded CSMP.

2.4 Construction Schedule

Listed below are the four identified phases of construction and their proposed start dates:

August 1, 2020 to November 1, 2020 November 1, 2020 to February 1, 2021 February 1, 2020 to October 1, 2021 Grading and Land Development Subgrade stabilization and Street Expansion Field and Facilities Installation

This schedule is subject to change depending on permitting processes, phasing, and conditions encountered during construction and weather conditions. The QSP is required to keep an updated and detailed schedule in Appendix F.



2.5 Potential Construction Site Pollutant Sources

The following is a list of example construction materials and activities that have the potential to contribute pollutants, other than sediment, to storm water run-off:

- Vehicle fluids, including oil, grease, petroleum, and coolants
- Asphaltic emulsions associated with asphalt concrete paving operations
- Cement materials associated with Portland cement concrete (PCC) paving operations, drainage structures, median barriers, and bridge construction
- Base and subbase material
- Joint and curing compounds
- Concrete curing compounds
- Paints
- Solvents, thinners, and acids
- Sandblasting materials
- Mortar mix
- Raw landscaping materials and wastes (topsoil, plant materials, herbicides, fertilizers, mulch, pesticides)
- BMP materials (sandbags, liquid copolymer)
- Treated lumber (materials and waste)
- PCC rubble
- Masonry block rubble
- General litter

Construction activities that have the potential to contribute sediment to storm water discharges include:

- Clear and grub operations
- Grading operations
- Soil import and export operations
- Utility excavation operations
- Sandblasting operations
- Landscaping operations
- Painting

The QSP is required to maintain an ongoing and active list of potential pollutant sources, construction activities, and identify areas of the site where additional BMPs are necessary to reduce or prevent pollutants in discharges. This "SWPPP Construction Site Pollutant Checklist" must be consistent with the Material Safety Data Sheets (MSDS) for the project. It is recommended that the SWPPP and MSDS be kept together at the site office, together with the Stormwater Management Plan.



A template for the SWPPP Construction Site Pollutant Checklist is provided in Appendix G. In completing the list, the QSP, contractor, and subcontractors shall address at a minimum:

- 1) The quantity, physical characteristics (e.g., liquid, powder, solid), and locations of each potential pollutant source handled, produced, stored, recycled, or disposed of at the site.
- 2) The degree to which pollutants associated with those materials may be exposed to and mobilized by contact with storm water.
- 3) In describing method of control and protection, Contractor shall consider the direct and indirect pathways that pollutants may be exposed to storm water or authorized non-storm water discharges. This shall include an assessment of past spills or leaks, non-storm water discharges, and discharges from adjoining areas.

The QSD is not aware of any pre-existing contamination that has been observed on the site. If contamination is noted during construction, work shall be halted in the vicinity of the contamination. Owner is responsible for retaining a qualified individual to prepare a site risk management plan.

2.6 Identification of Non-Storm Water Discharges

Non-storm water discharges include a wide variety of sources, including improper dumping, spills, or leakage from storage tanks or transfer areas. Non-storm water discharges may contribute significant pollutant loads to receiving waters. Measures to control spills, leakage, and dumping, and to prevent illicit connections during construction, must be addressed through structural as well as non-structural BMPs.

The QSD is required to identify all potential non-storm water discharges within the project. All project activities shall be examined to determine what discharges will be generated or may be required in order to complete each activity, including mobile-type operations.

Examples of common construction activities that may result in non-storm water discharges on a project:

- Vehicle and equipment cleaning, fueling and maintenance
- Saw-cutting
- Boring
- AC and PCC grinding
- AC and PCC recycling
- Concrete mixing
- Crushing
- Blasting
- Painting
- Hydro-demolition
- Mortar mixing
- Air-blown mortar, etc.

Section 3 Best Management Practices

3.1 BMP Implementation

The Contractor is required to install BMPs as shown on the Erosion Control Plans included in Appendix R and implement/install the BMPs listed in this section of the SWPPP. The Contractor shall modify the Erosion Control Plan to reflect the phase of construction and the weather conditions. The Contractor shall install BMPs before the site is disturbed (e.g., to provide protection during grading operations or to reduce or minimize pollution from historic areas of contamination during construction). The erosion control plan shall be implemented year round.

A BMP Consideration Checklist has been provided in the body of this report, and the BMPs that are recommended for this project are included in the following sections. BMPs will be installed in a sequence to follow the progress of the grading and construction. As each area of the site is disturbed, BMPs will be installed to conform to the specific site requirements. In general, the project will have limited areas exposed at any time. Where practical, grading will occur during dry periods. Plantings shall be installed with sufficient time before rainfall begins to stabilize the soil. If this is not practical, physical means such as erosion blankets shall be used or sediment trapping devices shall be installed.

3.2 Erosion and Sediment Control

Identified in this section is a system of erosion and sediment control BMPs that have been found to be effective. As a result, there is a reduction of sediment related pollutants in storm water discharges and authorized non-storm water discharges from construction activity to the BAT/BCT standard. This General Permit additionally requires that SWPPPs be designed to address post-construction BMPs installed to reduce pollutants after construction.

3.2.1 Erosion Control

Erosion control is any source control practice that protects the soil surface and prevents soil particles from being detached by rainfall, flowing water, or wind. Erosion control consists of using project scheduling and planning to reduce soil or vegetation disturbance (particularly during the rainy season), preventing or reducing erosion potential by diverting or controlling drainage, as well as preparing and stabilizing disturbed soil areas. It should be noted that several additional BMPs, such as Check Dams (SE-4) and Fiber Rolls (SE-5) can be used for erosion control, by reducing slope length or steepness, as well as for sediment control (i.e., perimeter control or retention of sediment).

All inactive soil disturbed areas on the project site, and most active areas prior to the onset of rain, must be protected from erosion. Soil disturbed areas may include relatively flat areas as well as slopes. Typically, steep slopes and large exposed areas require the most robust erosion controls. Flatter slopes and smaller areas still require protection, but less costly materials may be appropriate for these areas, allowing savings to be directed to the more robust BMPs for steep slopes and large exposed areas. To be effective, erosion control BMPs for slopes at disturbed areas must be protected from concentrated flows.

Some erosion control BMPs can be used effectively to temporarily prevent erosion by concentrated flows. These BMPs, used alone or in combination, prevent erosion by intercepting, diverting, conveying, and discharging concentrated flows in a manner that prevents soil detachment and transport. Temporary concentrated flow conveyance controls, such as Earth Dikes and Drainage Swales (EC-9), Velocity

Dissipation Devices (EC-10) and Slope Drains (EC-11) may be required to direct run-on around or through the project in a non-erodible fashion.

The Contractor will implement the following practices for effective erosion control during construction:

- Provide effective soil cover for inactive areas and all finished slopes, open space, utility backfill, and completed lots. Inactive areas of construction are areas of construction activity that have been disturbed and are not scheduled to be re-disturbed for at least 14 days.
- Limit the use of plastic materials when more sustainable, environmentally friendly alternatives exist. Where plastic materials are deemed necessary, the discharger shall consider the use of plastic materials resistant to solar degradation.
- Implement/install the erosion control BMPs listed below.

Erosion Control BMPs

The California Stormwater BMP Handbook - Construction contains fact sheets for erosion control BMPs applicable to a wide range of project types and potential construction activities. The table below indicates the erosion control BMPs that are required, because they are certain to be needed, and those that should be implemented as needed. Erosion Control BMPs serving similar purposes shall be implemented/installed in the combination deemed most suitable for the site conditions by the QSP.

BMP#	BMP Name	Grading and Land Development	Streets and Utilities	Vertical Construction	Final Landscaping and Site Stabilization	Implement as Needed
EC-1	Scheduling	Х	Х	Х	Х	
EC-2	Preservation of Existing Vegetation					Х
EC-3	Hydraulic Mulch ¹					Х
EC-4	Hydroseeding ¹					Х
EC-5	Soil Binders ¹					Х
EC-6	Straw Mulch ¹					Х
EC-7	Geotextiles & Mats ¹					X
EC-8	Wood Mulching					Х
EC-9	Earth Dikes and Drainage Swales					Х
EC-10	Velocity Dissipation Devices					х
EC-11	Slope Drains					X
EC-12	Streambank Stabilization					X



EC-13	Reserved ²					
EC-14	Compost Blankets ²					Х
EC-15	Soil Preparation / Roughening ²					Х
EC-16	Non-Vegetative Stabilization ²					Х
 BMP fact sheet updated in 2009 New BMP fact sheet added in 2009 		3) Temporary s	tabilization	(must use at leas	t one of these)	

Appendix H includes copies of the fact sheets of all the BMPs selected for this project.



3.2.2 Sediment Control

Sediment control is any practice that traps soil particles after they have been detached and moved by rain, flowing water, or wind. Sediment control measures are usually passive systems that rely on filtering or settling the particles out of the water or wind that is transporting them.

Sediment control BMPs include those practices that intercept and slow or detain the flow of storm water to allow sediment to settle and be trapped. Sediment control practices can consist of installing linear sediment barriers (such as silt fences, gravel bag berms, or fiber rolls); and constructing check dams, a sediment trap or sediment basin to retain sediment on site. Linear sediment barriers are typically placed below the toe of exposed and erodible slopes, down-slope of exposed soil areas, around soil stockpiles, and at other appropriate locations along the site perimeter. Some BMPs are dual-purpose, such as Fiber Rolls and Check Dams. By reducing effective slope length or steepness, these BMPs reduce erosion as well as promote sedimentation.

Sediment control BMPs are most effective when used in conjunction with erosion control BMPs. The combination of erosion control and sediment control is the most effective means to prevent sediment from leaving the project site and potentially entering storm drains or receiving waters. This General Permit requires that sediment controls be established and maintained at all sites, and requires the combined use with erosion controls to protect disturbed areas at most sites.

The QSP shall assure that the following practices for effective sediment control are implemented during construction:

- Effective perimeter controls are established and maintained to sufficiently control sediment discharges from the site.
- Streets are cleaned as needed to prevent unauthorized non-storm water discharges from reaching surface water or Municipal Separate Storm Sewer Systems (MS4 drainage systems).
- All run-on, all run-off within the site and all run-off that discharges off the site are effectively managed. Run-on from off-site shall be directed away from all disturbed areas or shall collectively be in compliance with the effluent limitations in this General Permit.
- Erodible landscape material is not applied at least 2 days prior to forecast rain or during rain events.
- Erodible landscape materials are stacked on pallets and covered when they are not being used or applied.
- Erodible landscape material is applied at quantities and application rates according to manufacture recommendations or based on written specifications by knowledgeable and experienced field personnel.
- Sediment control BMPs listed in the following section are implemented and installed.

Sediment Control BMPs

The California Stormwater BMP Handbook - Construction contains fact sheets for sediment control BMPs applicable to a wide range of project types and potential construction activities. The table below indicates the sediment control BMPs that are required, because they are certain to be needed, and those that should be implemented as needed. Sediment Control BMPs serving similar purposes shall be implemented/installed in the combination deemed most suitable for the site conditions by the QSP.



BMP#	BMP Name	Grading and Land Development	Streets and Utilities	Vertical Construction	Final Landscaping and Site Stabilization	Implement as Needed
SE-1	Silt Fence ¹					Х
SE-2	Sediment Basin ¹					Х
SE-3	Sediment Trap					Х
SE-4	Check Dam ¹					Х
SE-5	Fiber Rolls ¹	Х	X	Х	Х	
SE-6	Gravel Bag Berm ¹					X
SE-7	Street Sweeping and Vacuuming	Х	X	X	X	
SE-8	Sandbag Barrier ¹					Х
SE-9	Straw Bale Barrier					X
SE-10	Storm Drain Inlet Protection ¹	Х	X	X	X	
SE-12	Temporary Silt Dike ²					Х
SE-13	Compost Socks and Berms ²					X
SE-14	Biofilter Bags ²					Х
 BMP fact sheet updated in 2009 New BMP fact sheet added in 2009 		3) Linear sedime	ent barriers	(must use at lease	t one of these)	

Appendix H includes copies of the fact sheets of all the BMPs selected for this project.

3.2.3 Tracking Control

Tracking control consists of preventing or reducing the tracking of sediment off-site by vehicles leaving the construction area. Street Sweeping and Vacuuming (SE-7) is also a tracking control practice. All sites must have a stabilized construction entrance and implement controls to prevent off-site tracking of sediment or other loose construction-related materials. These controls should be inspected daily.

Attention to control of tracking sediment off site is essential, as dirty streets and roads near a construction site create a nuisance to the public and can generate complaints to elected officials and regulators. These complaints often result in immediate inspections and regulatory actions.

The Contractor will implement the following practices for effective sediment tracking control during construction:

- Stabilize all construction entrances and exits to prevent the off-site tracking of loose construction/landscape materials.
- Implement/install the tracking control BMPs listed below.

Tracking Control BMPs

The California Stormwater BMP Handbook - Construction contains fact sheets for tracking control BMPs. The table below indicates the tracking control BMPs that are required, because they are certain to be needed, and those that should be implemented as needed.

BMP#	BMP Name	Grading and Land Development	Streets and Utilities	Vertical Construction	Final Landscaping and Site Stabilization	Implement as Needed
TC-1	Stabilized Construction Entrance/Exit	Х	X	Х	Х	
TC-2	Stabilized Construction Roadway	Х	X	Х	Х	
TC-3	Entrance/Outlet Tire Wash	Х	X	Х	Х	

Appendix H includes copies of the fact sheets of all the BMPs selected for this project.

3.2.4 Wind Erosion Control

Wind erosion control consists of applying water or other dust palliatives to prevent or minimize dust nuisance.

Other BMPs that control wind erosion are EC-1 through EC-8, and EC-14 through EC-16. Be advised that some of the dust palliatives/chemical dust suppression agents may have potential water quality impacts

The Contractor will implement the following practices for effective wind erosion control during construction:

- Good housekeeping to prevent wind erosion of materials on site.
- Implement/install the wind erosion control BMP listed below.

Wind Erosion Control BMP

The California Stormwater BMP Handbook - Construction contains a fact sheet for wind erosion control BMPs. As indicated in the table below, the wind erosion control BMPs are required.

BMP#	BMP Name	Grading and Land Development	Streets and Utilities	Vertical Construction	Final Landscaping and Site Stabilization	Implement as Needed
WE-1	Wind Erosion Control ¹	Х	X	Х	Х	
1) BMP fact sheet updated in 2009						

Appendix H includes copies of the fact sheets of all the BMPs selected for this project.

3.3 Non-Storm Water and Materials Management

3.3.1 Non-Storm Water Management

The discharge of materials other than storm water and authorized non-storm water discharges is prohibited by NPDES regulations as well as other local codes and ordinances. It is recognized that certain authorized non-storm water discharges may be necessary for the completion of construction projects. Non-storm water management BMPs are source control BMPs that prevent pollution by limiting or reducing potential pollutants at their source or eliminating off-site discharge. These practices involve day-to-day operations of the construction site and are usually under the control of the contractor. These BMPs are also referred to as "good housekeeping practices", which involve keeping a clean, orderly construction site. This project will incorporate "good housekeeping practices".

The Contractor will implement the following practices for effective non-storm water management source control during construction:

- All stockpiled materials that are not actively being used shall be covered and surrounded by a berm at all times during the project. Stockpiled materials include soil, spoils, aggregate, fly-ash, stucco, hydrated lime, etc.
- All chemicals shall be sheltered and stored in watertight containers (with appropriate secondary containment to prevent any spillage or leakage) or in a storage shed (completely enclosed).
- Construction materials not designated for outdoor use shall be stored in a manner that minimizes exposure to rain.
- Contractor shall implement BMPs to prevent the off-site tracking of loose construction/landscape materials.
- Contractor shall clean streets in such a manner as to prevent unauthorized non-storm water discharges from reaching surface water or MS4 drainage systems.
- Prevent oil, grease, or fuel to leak in to the ground, storm drains or surface waters.
- Place all equipment or vehicles which are to be fueled, maintained and stored in a designated area fitted with appropriate BMPs.



- Clean leaks immediately and disposing of leaked materials properly.
- Wash vehicles in such a manner as to prevent non-storm water discharges to surface waters or MS4 drainage systems.
- Implement/install the non-storm water management source control BMPs listed below.

Non-Storm Water Management BMPs

The California Stormwater BMP Handbook - Construction contains fact sheets for non-storm water management source control BMPs applicable to a wide range of project types and potential construction activities. The table below indicates the non-storm water management source control BMPs that are required, because they are certain to be needed, and those that should be implemented as needed.

BMP#	BMP Name	Grading and Land Development	Streets and Utilities	Vertical Construction	Final Landscaping and Site Stabilization	Implement as Needed
NS-1	Water Conservation Practices	Х	X	Х	Х	
NS-2	Dewatering Operations ¹					Х
NS-3	Paving and Grinding Operations ¹		X	х		X
NS-4	Temporary Stream Crossing					Х
NS-5	Clear Water Diversion					X
NS-6	Illicit Connection/ Discharge					X
NS-7	Potable Water/Irrigation					X
NS-8	Vehicle and Equipment Cleaning	Х	X	Х	Х	
NS-9	Vehicle and Equipment Fueling	Х	X	X	X	
NS-10	Vehicle and Equipment Maintenance	X	X	X	X	



NS-12	Concrete Curing ¹	Х	Х	Х	
NS-13	Concrete Finishing ¹	X	Х	Х	
NS-15	Demolition Adjacent to Water				Х
NS-16	Temporary Batch Plants ¹				Х
1) BMP fact sheet updated in 2009					

Appendix H includes copies of the fact sheets of all the BMPs selected for this project.

3.3.2 Waste Management & Materials Pollution Control

Waste management and materials pollution control BMPs, like non-storm water management BMPs, are source control BMPs that prevent pollution by limiting or reducing potential pollutants at their source before they come in contact with storm water. These BMPs also involve day-to-day operations of the construction site which are under the control of the contractor, and are additional "good housekeeping practices" which involve keeping a clean, orderly construction site.



The Contractor will implement the following practices for effective waste management and materials pollution control during construction:

- Not dispose of rinse/wash waters to ground.
- Not allow sanitation facilities to leak. (Regular maintenance and inspection shall occur to assure that facilities do not leak.)
- Cover waste disposal containers at the end of each day and during rain events.
- Not allow discharge from waste containers.
- Protect stockpiled waste materials from wind and rain at all times (except during active use).
- Review the Spill Prevention and Control BMP WM-4. Contractor shall update the spill response procedure as necessary to be current with site conditions. Contractor shall have the necessary materials on site (spill response kit) and in a designated location for use. Spills and leaks shall be cleaned up immediately and disposed of properly. Appropriate spill response personnel shall be assigned and trained.
- Make concrete (and other) washouts water tight or arrange to have contractor/vendor to perform off-site. Contractor shall ensure the containment of concrete washout areas and other washout areas that may contain additional pollutants so there is no discharge into the underlying soil and onto the surrounding areas. Washouts shall be sized appropriately by the QSP.
- Cover stockpiled materials such as mulch and top soils when they are not actively being used.
- Shelter fertilizer containers and other landscape materials when they are not actively being used.
- Implement/install the non-storm water management source control BMPs listed below.

Waste Management & Materials Pollution Control BMPs

The California Stormwater BMP Handbook - Construction contains fact sheets for waste management & materials pollution control BMPs applicable to a wide range of project types and potential construction activities. The table below indicates the waste management & materials pollution control BMPs that are required, because they are certain to be needed, and those that should be implemented as needed.

BMP#	BMP Name	Grading and Land Development	Streets and Utilities	Vertical Construction	Final Landscaping and Site Stabilization	Implement as Needed
WM-1	Material Delivery and Storage ¹	Х	X	Х	Х	
WM-2	Material Use ¹	Х	Х	Х	Х	
WM-3	Stockpile Management ¹	Х	X	Х	Х	
WM-4	Spill Prevention and Control	Х	X	Х	X	
WM-5	Solid Waste Management	X	X	X	X	



WM-6	Hazardous Waste Management	Х	Х	Х	Х	
WM-7	Contaminated Soil Management	Х	Х	Х	Х	
WM-8	Concrete Waste Management ¹	Х	Х	Х	Х	
WM-9	Sanitary/ Septic Waste Management ¹	Х	Х	Х	Х	
WM- 10	Liquid Waste Management ¹	Х	Х	Х	Х	
1) BMP fact sheet updated in 2009						

Appendix H includes copies of the fact sheets of all the BMPs selected for this project.

3.4 Post-Construction Storm Water Management Measures

The post-construction storm water management measures are described in detail in the report, "Storm Water Control Plan for Petaluma Community Sports Fields Baseball Diamond" prepared for The City Of Petaluma by BKF Engineers, dated January 15, 2020. It is recommended that the SWPPP and Storm Water Mitigation Plan be kept together at the site office.



Section 4 Rain Event Action Plan

A Rain Event Action Plan (REAP) is a document designed to protect all exposed portions of the construction site within 48 hours prior to any likely precipitation event. REAPs are also designed to ensure that the discharger has adequate materials, staff, and time to implement erosion and sediment control measures that are intended to reduce the amount of sediment and other pollutants that could be generated during the rain event. REAPs are prepared by the QSP based on the predicted rain event and construction phase, which include:

- Grading and Land Development;
- Streets and Utilities;
- Vertical Construction; and
- Final Landscaping and Site Stabilization.

REAPs are required for all Risk Level 2 and Risk Level 3 dischargers for each construction phase. An example of a REAP template is provided in Appendix P of the SWPPP. Completed REAPs must be maintained on site. It is recommended that they be maintained with the SWPPP or in an accompanying binder/folder that is referenced in the SWPPP.

The QSP must develop the REAP 48-hours in advance of any precipitation event forecast to have a 50% or greater chance of producing precipitation in the project area. The Discharger shall obtain likely precipitation forecast information from the National Weather Service Forecast Office - http://www.srh.noaa.gov/forecast. The REAP must be on site and be implemented 24 hours in advance of any predicted precipitation event.

At a minimum the REAP must include the following site and phase-specific information:

- Site Address;
- Calculated Risk Level (2 or 3);
- Site Stormwater Manager information including the name, company, and 24-hour emergency telephone number;
- Erosion and Sediment Control Provider information including the name, company, and 24-hour emergency telephone number;
- Stormwater Sampling Agent information including the name, company, and 24-hour emergency telephone number;
- Activities associated with each construction phase;
- Trades active on the construction site during each construction phase;
- Trade contractor information; and
- Suggested actions for each project phase.



Section 5 BMP Inspection, Maintenance, and Repair

5.1 Construction Site Monitoring Program

Contractor shall ensure that all inspection, maintenance repair and sampling activities at the project location are performed or supervised by a Qualified SWPPP Practitioner (QSP) representing the discharger. The QSP shall complete inspections of all BMPs as required to ensure proper functioning of the BMPs at all times during construction. The QSP may delegate any or all of these activities to an employee trained to do the task(s) appropriately, but shall ensure adequate deployment. The QSP is to implement the Construction Site Monitoring Program (CSMP) in accordance with the requirements found in Appendix A. The CSMP is included in this SWPPP in Appendix S, and shall incorporate a description of the BMP inspection locations, inspection procedures, and inspection follow-up and tracking procedures, including BMP maintenance and repair, sampling and analysis (if needed), SWPPP amendments (if needed).

Contractor shall purchase a turbidity meter and a pH meter. The QSP shall be trained in the use of both meters.



Section 6 Training

The Contractor shall designate a Qualified SWPPP Practitioner (QSP). The QSP must receive training and possess one of the certifications and or registrations specified in Table 9 of the 2009 Construction General Permit by the 2011 deadline established by the SWRCB.

The QSP is required to document all training activities (formal and informal), and retain a record of training activities in SWPPP Appendix K. Training documentation must also be submitted in the Annual Report.

The Contractor's Qualified SWPPP Practitioner is TBD

Other Contractor personnel attending tailgate training will document attendance using the form in Attachment I. Informal training will include tailgate site briefings to be conducted bi-weekly, and will address the following topics:

- Erosion Control BMPs
- Sediment Control BMPs
- Non-Storm Water BMPs
- Waste Management and Materials Pollution Control BMPs
- Emergency Procedures specific to the construction site storm water management

This SWPPP was prepared by BKF Engineers, under the direction of Rick Carlile, a registered Professional Engineer in the State of California and a Qualified SWPPP Developer. Jason Kirchmann has over 5 years of experience in the preparation of SWPPPs, and has the following previous experience:

• Has prepared over 15 project-specific SWPPPs



Section 7 Responsible Parties and Operators

7.1 Responsible Parties

A list of authorized representatives, along with project site personnel who are responsible for SWPPP activities, including the QSD and QSP, has been provided in Appendix L. This list includes the names of the individuals granted authority to sign permit-related documents.

7.2 Contractor List

The QSP is required to notify all contractors and subcontractors of the requirement for storm water management measures during the project. A list of contractors and subcontractors shall be maintained by the QSP and included in Appendix M. If subcontractors change during the project, the list will be updated accordingly. A sample "Subcontractor Notification Letter" and log is included in Appendix M.

DRAFT

List of Appendices

APPENDIX A	CONSTRUCTION GENERAL PERMIT
	(SECTIONS APPLICABLE TO RISK LEVEL 2 PROJECTS)
APPENDIX B	SUBMITTED PERMIT REGISTRATION DOCUMENTS
APPENDIX C	SWPPP AMENDMENTS AND AMENDMENT LOG
APPENDIX D	NAL/NEL EXCEEDANCE SITE EVALUATIONS
APPENDIX E	SUBMITTED CHANGES TO PRDS
APPENDIX F	CONSTRUCTION SCHEDULE
APPENDIX G	CONSTRUCTION ACTIVITIES, MATERIALS USED AND ASSOCIATED POLLUTANTS
APPENDIX H	CASQA BMP HANDBOOK FACT SHEETS
APPENDIX I	VISUAL INSPECTION FIELD LOG SHEET
	EFFLUENT SAMPLING FIELD LOG SHEETS
APPENDIX J	AGENCY APPROVALS AND MISCELLANEOUS DOCUMENTS
APPENDIX K	TRAINING REPORTING FORM
APPENDIX L	RESPONSIBLE PARTIES
APPENDIX M	CONTRACTORS AND SUBCONTRACTORS
APPENDIX N	BMP CONSIDERATION CHECKLIST
APPENDIX O	CONSTRUCTION RECORDS
APPENDIX P	RAIN EVENT ACTION PLAN FORM
APPENDIX Q	TEST METHODS, DETECTION LIMITS, REPORTING UNITS, APPLICABLE NALS AND NELS
APPENDIX R	EROSION CONTROL PLAN
APPENDIX S	CONSTRUCTION SITE MONITORING PROGRAM
APPENDIX T	CONTRACTOR ACTIVITIES LOCATION MAP



APPENDIX A

CONSTRUCTION GENERAL PERMIT

(Sections Applicable to Risk Level 2 Projects)

(Not Included in Version of SWPPP Posted on SMARTS.)



APPENDIX B

SUBMITTED PERMIT REGISTRATION DOCUMENTS

The following documents are to be filed electronically via the SMARTS system and included in this appendix per Attachment B, Section J of the General Permit. Paper copies of duplicate documents are not included in Appendix B.

- 1. Notice of Intent (NOI).
- 2. Site Map See site map legend for specific documents to be included.
- 3. SWPPP SWPPP consists of this entire document.
- 4. Risk Assessment Documentation of risk assessment calculations.
- 5. Post Construction Water Balance Calculator NOT APPLICABLE TO THIS LOCATION.
- 6. ATS Design Document and Certification NOT APPLICABLE TO THIS PROJECT.



STATE LOCATION MAP





LOCAL VICINITY MAP





LS FACTOR MAP




K FACTOR





RECEIVING WATER RISK





	A	В	С			
1	Sediment Risk Factor Worksheet		Entry			
2	A) R Factor					
3	Analyses of data indicated that when factors other than rainfall are held constant, soil loss is direct rainfall factor composed of total storm kinetic energy (E) times the maximum 30-min intensity (I3 Smith, 1958). The numerical value of R is the average annual sum of EI30 for storm events durin at least 22 years. "Isoerodent" maps were developed based on R values calculated for more than the Western U.S. Refer to the link below to determine the R factor for the project site.	ctly proj 0) (Wis ng a rain 1000 l	portional to a chmeier and nfall record of ocations in			
4	http://cfpub.epa.gov/npdes/stormwater/LEW/lewCalculator.cfm					
5	R Factor Value 74.53					
6	B) K Factor (weighted average, by area, for all site soils)					
7	The soil-erodibility factor K represents: (1) susceptibility of soil or surface material to erosion, (2) sediment, and (3) the amount and rate of runoff given a particular rainfall input, as measured und condition. Fine-textured soils that are high in clay have low K values (about 0.05 to 0.15) because resistant to detachment. Coarse-textured soils, such as sandy soils, also have low K values (about because of high infiltration resulting in low runoff even though these particles are easily detached soils, such as a silt loam, have moderate K values (about 0.25 to 0.45) because they are moderat particle detachment and they produce runoff at moderate rates. Soils having a high silt content a susceptible to erosion and have high K values, which can exceed 0.45 and can be as large as 0.6 are easily detached and tend to crust, producing high rates and large volumes of runoff. Use Site be submitted.	transpo ler a sta e the pa ut 0.05 I. Mediu tely sus re espe 55. Silt- -specifi	ortability of the andard articles are to 0.2) um-textured sceptible to cially size particles ic data must			
8	Site-specific K factor guidance	_				
9	K Factor	Value	0.24			
10	C) LS Factor (weighted average, by area, for all slopes)					
11	The effect of topography on erosion is accounted for by the LS factor, which combines the effects of a hillslope-length factor, L, and a hillslope-gradient factor, S. Generally speaking, as hillslope length and/or hillslope gradient increase, soil loss increases. As hillslope length increases, total soil loss and soil loss per unit area increase due to the progressive accumulation of runoff in the downslope direction. As the hillslope gradient increases, the velocity and erosivity of runoff increases. Use the LS table located in separate tab of this spreadsheet to determine LS factors. Estimate the weighted LS for the site prior to construction.					
12	<u>LS Table</u>					
13	LS Factor	Value	0.44			
14	Watershed Erosion Estimate (=RxKxLS) in tons/acre	7	7.870368			
16 17 18 19 20	Site Sediment Risk Factor Low Sediment Risk: < 15 tons/acre Medium Sediment Risk: >=15 and <75 tons/acre High Sediment Risk: >= 75 tons/acre		Low			
I						

DRAFT

Receiving Water (RW) Risk Factor Worksheet	Entry	Score
A. Watershed Characteristics	yes/no	
A.1. Does the disturbed area discharge (either directly or indirectly) to a 303(d)-listed waterbody impaired by sediment (For help with impaired waterbodies please visit the link below) or has a USEPA approved TMDL implementation plan for sediment?:		
http://www.waterboards.ca.gov/water_issues/programs/tmdl/integrated2010.shtml OR A.2. Does the disturbed area discharge to a waterbody with designated beneficial uses of SPAWN & COLD & MIGRATORY? (For help please review the appropriate Regional Board Basin Plan)	Yes	High
http://www.waterboards.ca.gov/waterboards_map.shtml		
Region 1 Basin Plan		
Region 2 Basin Plan		
Region 3 Basin Plan		
Region 4 Basin Plan		
Region 5 Basin Plan		
Region 6 Basin Plan		
Region 7 Basin Plan		
Region 8 Basin Plan		
Region 9 Basin Plan		



		Combined F	Risk Level N	<i>l</i> latrix
		Low	Sediment Risk Medium	High
ng Wate		Level 1	Lev	rel 2
Receivi	High	Lev	el 2	Level 3
	Broiog	t Sodimont Dick	Low	
	Frojec	Project RW Risk:	High	
	Project	Combined Risk:	Level 2	





Rainfall Erosivity Factor Calculator for Small Construction Sites

EPA's stormwater regulations allow NPDES permitting authorities to waive NPDES permitting requirements for stormwater discharges from small construction sites if:

- the construction site disturbs less than five acres, and
- the rainfall erosivity factor ("R" in the revised universal soil loss equation, or RUSLE) value is less than five during the period of construction activity.

If your small construction project is located in an area where EPA is the permitting authority and your R factor is less than five, you qualify for a low erosivity waiver (LEW) from NPDES stormwater permitting. If your small construction project does not qualify for a waiver, then NPDES stormwater permit coverage is required. Follow the steps below to calculate your R-Factor.

LEW certifications are submitted through the NPDES eReporting Tool or "CGP-NeT". Several states that are authorized to implement the NPDES permitting program also accept LEWs. Check with your state NPDES permitting authority for more information.

- Submit your LEW through EPA's eReporting Tool
- List of states, Indian country, and territories where EPA is the permitting authority.
- <u>Construction Rainfall Erosivity Waiver Fact Sheet</u>
- <u>Appendix C of the 2017 CGP Small Construction Waivers and Instructions</u>

The R-factor calculation can also be integrated directly into custom applications using the R-Factor web service.

For questions or comments, email EPA's CGP staff at cgp@epa.gov.

Select the estimated start and end dates of construction by clicking the boxes and using the dropdown calendar.

The period of construction activity begins at initial earth disturbance and ends with final stabilization.

Start Date:	08/01/2020	
-------------	------------	--

End Date: 10/01/2021

Locate your small construction project using the search box below or by clicking on the map.

Location: -122.60788948204734, 38.26310180765562



-	ł	•
_		





Click the "Calculate R Factor" button below to calculate an R Factor for your small construction project.

Calculate R Factor

Facility Information

Start Date: 08/01/2020	Latitude: 38.2631
End Date: 10/01/2021	Longitude: -122.6079

Calculation Results

Rainfall erosivity factor (R Factor) = 74.53

A rainfall erosivity factor of 5.0 or greater has been calculated for your site's period of construction.

You do NOT qualify for a waiver from NPDES permitting requirements and must seek Construction General Permit (CGP)

coverage. If you are located in an <u>area where EPA is the permitting authority</u>, you must submit a Notice of Intent (NOI) through the <u>NPDES</u> <u>eReporting Tool (NeT)</u>. Otherwise, you must seek coverage under your state's CGP.





E SITES FOUND IN SEARCH RADIUS



Site Maps

For: Petaluma Community Sports Field Baseball Diamond 2430 E Washington St Petaluma, California 94954 APN: 136-070-031

WDID No.:

The following list of referenced plans incorporate the information listed under Attachment B, Section J.2 of the General Permit.

- a. Vicinity Map See vicinity map.
- b. Site Layout See Improvement Drawings.
- c. Site Boundaries See Improvement Drawings.
- d. Drainage Areas See Stormwater Control Plan.
- e. Discharge locations Site Improvement Drawings.
- f. Sampling locations See SWPPP Drawings.
- g. Disturbed areas Entire site is disturbed.
- h. Active Disturbed Areas Entire site is disturbed.
- i. Runoff BMP Locations See Improvement Drawings and Storm Water Control Plan.
- j. Erosion Control BMPs See Improvement Drawings.
- k. Sediment Control BMPs See Improvement Drawings.
- l. ATS Location N/A
- m. Sensitive habitats N/A. Watercourses N/A
- n. Post-Construction BMPs See Improvement Drawings and Storm Water Control Plan.
- o. Construction Activities Locations TBD. This will be shown/updated on contractor markup of Appendix T. See SWPPP Drawings for preliminary plan.

Note that Items b - e & i - k & m - o are included in a separate SMARTS upload, but are not included in the hard copy of the SWPPP. Refer to the referenced sheets for this information.

DRAFT

GENERAL NOTES

- 1. ALL MATERIALS, WORKMANSHIP AND CONSTRUCTION SHALL FULLY CONFORM WITH THE SPECIFICATIONS, STANDARDS AND ORDINANCES OF THE CITY OF PETALUMA.
- 2. ALL CITY OF PETALUMA STANDARD DETAIL PLANS AND DETAIL SPECIFICATIONS AS AMENDED ARE PART OF THESES PLANS. VARIANCES FROM STANDARD DETAILS OR THESE PLANS REQUIRE THE PRIOR WRITTEN APPROVAL OF THE CITY ENGINEER.
- 3. THE CITY ENGINEER SHALL HAVE 48-HOUR NOTICE FOR INSPECTION.
- 4. THE CONTRACTOR SHALL COMPLY FULLY WITH THE REQUIREMENTS OF ASSEMBLY BILL (2040) DAVIS, ASBESTOS.
- 5. BLASTING (IF REQUIRED) REQUIRES A PERMIT FROM THE CITY FIRE DEPARTMENT.
- 6. A DEMOLITION PERMIT IS REQUIRED FOR THE REMOVAL OF EXISTING STRUCTURES NOT DESIGNATED TO BE REMOVED.
- 7. HOURS OF CONSTRUCTION SHALL BE LIMITED TO THE HOURS BETWEEN 7:00 AM AND 7:00 PM, MONDAY THROUGH FRIDAY, EXCEPT THAT INDOOR WORK MAY BE CONDUCTED ON SATURDAYS PROVIDED NOISE LEVELS GENERATED ARE ACCEPTABLE TO NEARBY RESIDENTS. NO CONSTRUCTION WORK SHALL BE PERMITTED ON CITY RECOGNIZED HOLIDAYS, AND SUNDAYS.
- 8. IF CONCENTRATION OF HISTORIC OR PREHISTORIC MATERIALS ARE ENCOUNTERED DURING GRADING OR OTHER GROUND-DISTURBING ACTIVITIES, WORK IN THE IMMEDIATE AREA OF THE FINDS SHALL BE HALTED AND THE CITY STAFF NOTIFIED. A QUALIFIED HISTORIC ARCHAEOLOGIST SHALL THEN BE CONSULTED FOR FURTHER EVALUATION OF THE SITUATION, AND ANY SUBSEQUENT RECOMMENDATIONS IMPLEMENTED.
- 9. NO COMBUSTIBLE CONSTRUCTION IS PERMITTED ABOVE THE FOUNDATION UNLESS AN ALL WEATHER HARD SURFACE ROAD IS PROVIDED TO WITHIN ONE HUNDRED-FIFTY FEET OF THE FARTHEST POINT OF THE BUILDING OR STRUCTURE.
- 10. THE CONTRACTOR AGREES THAT IN ACCORDANCE WITH GENERALLY ACCEPTED CONSTRUCTION PRACTICES, THE CONTRACTOR WILL BE REQUIRED TO ASSUME SOLE AND COMPLETE RESPONSIBILITY FOR ON-SITE CONDITIONS DURING THE COURSE OF CONSTRUCTION OF THE PROJECT, INCLUDING SAFETY OF ALL PERSONS AND PROPERTY; THAT THIS REQUIREMENT SHALL BE MADE TO APPLY CONTINUOUSLY AND NOT BE LIMITED TO NORMAL WORKING HOURS.
- 11. THE CONTRACTOR AGREES TO DEFEND, INDEMNIFY AND HOLD DESIGN PROFESSIONAL HARMLESS FROM ANY AND ALL LIABILITY, REAL OR ALLEGED IN CONNECTION WITH THE PERFORMANCE OF WORK ON THIS PROJECT, EXCEPTING LIABILITY ARISING FROM THE WILLFUL MISCONDUCT OR SOLE NEGLIGENCE OF THE DESIGN PROFESSIONAL OR OWNER.
- 12. IT IS THE CONTRACTOR'S RESPONSIBILITY TO VERIFY THE LOCATION OF ALL EXISTING UTILITIES WITH APPROPRIATE AGENCIES.
- 13. THE CONTRACTOR SHALL EXPOSE ALL EXISTING UTILITIES INCLUDING SEWERS AND STORM DRAINS PRIOR TO ANY TRENCHING TO ALLOW THE ENGINEER TO VERIFY THE GRADE AND ALIGNMENT OF THE UTILITIES, AND TO VERIFY DESIGN ASSUMPTIONS AND EXACT FIELD LOCATION. EXISTING UTILITIES MAY REQUIRE RELOCATION AND/OR PROPOSED IMPROVEMENT MAY REQUIRE GRADE OR ALIGNMENT REVISION DUE TO FIELD CONDITIONS. THE CONTRACTOR IS CAUTIONED NOT TO ORDER PRECAST ITEMS OR INSTALL ANY IMPROVEMENTS UNTIL ALL CONFLICTS ARE RESOLVED. ALL IMPROVEMENTS INSTALLED OR ORDERED PRIOR TO CONFLICT RESOLUTION SHALL BE DONE SOLELY AT THE CONTRACTOR'S RISK AND AT NO EXPENSE TO THE OWNER.
- 14. THE CONTRACTOR SHALL CALL "UNDERGROUND SERVICE ALERT" AT (800) 642-2444 AT LEAST ONE WEEK PRIOR TO START OF CONSTRUCTION FOR LOCATING UNDERGROUND UTILITIES.
- 15. ANY DAMAGE TO EXISTING FACILITIES DURING CONSTRUCTION WILL BE REPAIRED IMMEDIATELY BY THE CONTRACTOR, AT HIS COST, TO THE SAME CONDITION OR BETTER AND AT THE DIRECTION OF THE APPROPRIATE AGENCY.
- 16. THE LOCATIONS OF UNDERGROUND OBSTRUCTIONS SHOWN ON THE PLANS ARE APPROXIMATE ONLY AND SHOULD NOT BE TAKEN AS FINAL OR ALL INCLUSIVE. THE CONTRACTOR IS CAUTIONED THAT THE PLANS MAY NOT INCLUDE ALL EXISTING UTILITIES AND THAT THE OWNER, ENGINEER AND CITY OF PETALUMA ASSUMES NO RESPONSIBILITY FOR OBSTRUCTIONS WHICH MAY BE ENCOUNTERED.
- 17. UNAUTHORIZED CHANGES & USES: THE ENGINEER PREPARING THESE PLANS WILL NOT BE RESPONSIBLE FOR, OR LIABLE FOR, UNAUTHORIZED CHANGES TO OR USES OF THESE PLANS. ALL CHANGES TO THE PLANS MUST BE IN WRITING AND MUST BE APPROVED BY THE PREPARER OF THESE PLANS.
- 18. ALL CITY PUBLIC UTILITIES PROPOSED IN UNIMPROVED EASEMENTS SHALL HAVE A MAINTENANCE ACCESS ROAD BUILT THEREON IN ACCORDANCE WITH CITY STANDARDS.
- 19. EXCAVATIONS OVER FIVE FEET DEEP REQUIRE AN EXCAVATION PERMIT FROM THE STATE DEPARTMENT OF INDUSTRIAL SAFETY.
- 20. MANHOLE FRAMES AND COVERS SHALL BE BROUGHT TO FINISH GRADE AFTER PAVING.
- 21. THE CONCRETE CONTRACTOR SHALL STAMP THE LETTER "S" ON THE FACE OF CURB DIRECTLY ABOVE THE SEWER LATERAL, "W" ON THE FACE OF CURB DIRECTLY ABOVE THE WATER SERVICES, AND "B" ON THE FACE OF CURB ABOVE A BLOWOFF OR AIR RELIEF VALVE. LETTERS SHALL BE NEAT, CLEAR AND 4-INCHES HIGH.

UNLESS OTHERWISE NOTED ON THESE PLANS, PIPE MATERIALS SHALL BE THE FOLLOWING:

SANITARY SEWER - FORCE MAIN: DR-11 STORM DRAIN - HDPE ADS N-12 WATER MAINS - PVC C900 CL150 WATER LATERALS - PER CITY DETAILS WATER HYDRANT RUNS - PER CITY SPECIFICATIONS

22. ALL WATER MAINS, WATER SERVICES AND SEWER LATERALS REQUIRING RELOCATION SHALL BE ACCURATELY LOCATED BY THE CONTRACTOR AND SHOWN UPON THE CONSTRUCTION PLANS. ONE SET OF "DRAWINGS OF RECORD" PLANS SO MARKED AND CERTIFIED AS TO ACCURACY AND COMPLETENESS BY THE CONTRACTOR SHALL BE RETURNED TO THE CITY ENGINEER BY THE CONTRACTOR.

23. ALL SEWER PIPE LENGTHS SHOWN ARE MEASURED OF MANHOLES AND CLEANOUTS.

- 24. SEWER LATERALS SHALL HAVE 4.5 FEET OF COVER (FROM T.C. AT CURB LINE) AND NOT LESS THAN 1/4-INCH FALL PER FOOT. SEWER LATERALS SHALL BE PLACED UNDER THE UNDERGROUND JOINT TRENCH UTILITIES AND KEPT CLEAR OF DRIVEWAYS.
- 25. THE NEW WATER LINES SHALL NOT BE PHYSICALLY CONNECTED TO THE CITY WATER SYSTEM UNTIL TESTED, CHLORINATED, AND APPROVED. WATER MAINS SHALL BE INSTALLED WITH A MINIMUM COVER OF 3.5 FEET FROM FINISHED GRADE.
- 26. FIVE HOURS MAXIMUM SHUTDOWN TIME OF EXISTING MAINS WHILE MAKING CONNECTIONS; 24-HOUR NOTICE OF SHUTDOWN TO BE GIVEN BY SUBDIVIDER TO ALL WATER CUSTOMERS. EXISTING VALVES TO BE OPERATED BY CITY WATER DIVISION PERSONNEL ONLY.
- 27. ALL HOT TAPS TO EXISTING CITY MAINS LARGER THAN 2" SHALL BE DONE BY CITY WATER DEPARTMENT PERSONNEL UNLESS OTHERWISE DETERMINED BY THE WATER DEPARTMENT SUPERINTENDENT.
- 28. WHEREVER POSSIBLE, GATE VALVES SHOULD BE LOCATED ON THE PROJECTION OF CURB LINES.
- 29. WATER SERVICES SHALL BE PLACED OVER THE TOP OF THE UNDERGROUND JOINT TRENCH UTILITIES. WATER SERVICES SHALL NOT BE INSTALLED WITHIN CURB CUTS FOR DRIVEWAYS.
- 30. ALL FIRE HYDRANTS FOR THE PROJECT MUST BE TESTED, FLUSHED, AND IN SERVICE PRIOR TO THE COMMENCEMENT OF COMBUSTIBLE CONSTRUCTION ON THE SITE.
- 31. PROVIDE FIRE HYDRANT MARKERS AT EACH HYDRANT LOCATION AS SHOWN ON CITY STANDARD DET. 857.02.
- 32. ALL DRAINAGE FACILITIES SHALL BE INSTALLED IN ACCORDANCE WITH THE "SONOMA COUNTY WATER AGENCY FLOOD CONTROL DESIGN STANDARDS" AND THE CITY OF PETALUMA "STORM DRAIN DETAIL SPECIFICATION NO. 31".
- 33. ALL STORM DRAINPIPE LENGTHS SHOWN ARE MEASURED HORIZONTALLY EXCLUDING ALL STRUCTURES AND END SECTIONS.
- 34. ALL SIDE OPENINGS OF STORM DRAIN INLETS SHALL BE IN THE DIRECTION OF UPSTREAM FLOW.
- 35. THE CONTRACTOR SHALL HIRE AN INDEPENDENT TELEVISION INSPECTION SERVICE TO PERFORM A CLOSED-CIRCUIT TELEVISION INSPECTION OF ALL NEWLY CONSTRUCTED STORM DRAINS. RECORDS SHALL BE SUBMITTED TO CITY OF PETALUMA PUBLIC WORKS DEPARTMENT.
- 36. WHERE THE NEW AC PAVEMENT OF THIS IMPROVEMENT JOINS EXISTING STREETS, IT SHALL BE THE CONTRACTOR'S RESPONSIBILITY TO CONSTRUCT PAVEMENT CONFORMS AS REQUIRED BY THE PLANS.
- 37. THE SURFACE COURSE OF ASPHALT CONCRETE SHALL CONSIST OF 1/2-INCH MAXIMUM MEDIUM GRADED AGGREGATE.
- 38. AGGREGATE BASE MATERIALS SHALL BE PLACED IN ACCORDANCE WITH SECTION 26-1.04 OF THE STANDARD SPECIFICATIONS OF THE STATE OF CALIFORNIA, LATEST EDITION.
- 39. GRADE BREAKS ON CURBS AND SIDEWALKS TO BE ROUNDED OFF IN FORMS AND FINISHED SURFACING.
- 40. INSTALL SIGNING AND STRIPING TO CONFORM WITH THE CURRENT EDITION OF THE CALTRANS TRAFFIC MANUAL. (SIGNING AND STRIPING DIAGRAMS -SEE SHEET NO. C7.1 OF THESE IMPROVEMENT PLANS.)
- 41. ROUTES OF INGRESS TO AND EGRESS FROM PROJECT SITE FOR ALL HEAVY CONSTRUCTION VEHICLES SHALL BE VIA EAST WASHINGTON STREET.
- 42. GRADING SHALL BE DONE IN CONFORMANCE WITH THE GEOTECHNICAL DESIGN RECOMMENDATIONS DATED JANUARY 10, 2020 PREPARED BY MILLER PACIFIC ENGINEERING GROUP, SHALL CONFORM WITH CHAPTER 18 AND APPENDIX J, OF THE UNIFORM BUILDING CODE. 1988 EDITION. AND SHALL BE PERFORMED UNDER THE OBSERVATION OF A SOILS ENGINEER.
- 43. THE CONTRACTOR SHALL PROVIDE RECORD DRAWINGS BY THE CONTRACTOR FOR ANY SUBDRAINS REQUIRED BY THE PROJECT SOILS ENGINEER DURING CONSTRUCTION.
- 44. MILLER PACIFIC ENGINEERING GROUP IS THE GEOTECHNICAL ENGINEER TO BE CONTACTED FOR SOIL RELATED CONSTRUCTION. PROVIDE A MINIMUM OF 48 HOURS NOTICE FOR INITIAL SITE VISIT AND 24 HOURS NOTICE FOR SUBSEQUENT INSPECTION NOTIFICATIONS.
- 45. ALL OFF-SITE DRAINAGE IMPROVEMENTS SHALL BE COMPLETED PRIOR TO OCTOBER 15. THE CONTRACTOR SHALL COMPLY WITH ALL PROVISIONS OF FISH AND WILDLIFE PERMITS, IF ANY, OBTAINED FOR THIS PROJECT.
- 46. THE CONTRACTOR SHALL SUBMIT A GRADING SCHEDULE FOR REVIEW BY THE BUILDING DEPARTMENT PRIOR TO ISSUANCE OF THE GRADING PERMIT TO ASSURE COMPLETION OF THIS PROJECT PRIOR TO WINTER RAINS OR PROVIDE MEASURES FOR WINTERIZING INCOMPLETE WORK.
- 47. ALL EARTH CUT OR TRENCHING SPOIL EXCESS MATERIAL SHALL BE COMPLETELY REMOVED TO AN OFF-SITE LOCATION APPROVED BY THE CITY BUILDING DEPARTMENT. TEMPORARY STOCKPILES ARE NOT PERMITTED ADJACENT TO THE EXISTING HOMES OR WITHIN THE DRIP LINES OF TREES TO BE SAVED. TEMPORARY STOCKPILES SHALL NOT OBSTRUCT EXISTING DRAINAGE FLOWS.
- 48. THE CONTRACTOR SHALL PROVIDE FOR EROSION AND SEDIMENT TRANSPORT CONTROL, DUST, NOISE CONTROL AS REQUIRED BY GOVERNING AGENCIES.
- 49. ALL GRADED AREA SHALL BE HYDRO-SEEDED PRIOR TO WINTER RAINS.

MAPPING NOTES

PRESERVE AND PERPETUATE EXISTING SURVEY MONUMENTATION WHICH WILL BE DISTURBED OR REMOVED TO FACILITATE THE PROPOSED IMPROVEMENTS. IF WORK WILL BE CONDUCTED IN AN AREA WHICH RESULTS IN THE DISTURBANCE OF MONUMENTATION, RETAIN THE SERVICES OF A LICENSED LAND SURVEYOR TO LOCATE SAID MONUMENTATION PRIOR TO DISTURBANCE. ADDITIONALLY, RETAIN THE SERVICES OF A LICENSED LAND SURVEYOR TO RE-ESTABLISH MONUMENTATION WHICH HAS BEEN DISTURBED AS A RESULT OF PROJECT

OWNERSHIP OF DOCUMENTS - GSM LANDSCAPE ARCHITECTS, INC. WILL NOT BE RESPONSIBLE FOR, OR LIABLE FOR, UNAUTHORIZED CHANGES TO THE PLANS. ALL RIGHTS RESERVED AND THE IDEAS INCORPORATED HEREIN AS AN INSTRUMENT OF GSM LANDSCAPE ARCHITECTS, INC. WILL NOT BE RESPONSIBLE FOR, UNAUTHORIZED CHANGES TO THE PLANS. ALL CHANGES TO THE PLANS. ALL CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS. ALL CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS. ALL CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS. ALL CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS. ALL CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS. ALL CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS. ALL CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS. ALL CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS. ALL CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST

HORIZONTALLY	т0	CENTER	

CONSTRUCTION AND TO FILE THE APPROPRIATE DOCUMENTATION, PURSUANT TO BUSINESS AND PROFESSIONS CODE SECTION 8771, WITH THE SONOMA COUNTY RECORDER ONCE CONSTRUCTION IS COMPLETE.

TOPOGRAPHIC INFORMATION SHOWN HEREON WAS MAPPED BY WILLIS LAND SURVEYING AND SUPPLEMENTED BY BKF ENGINEERS.

TREE TRUNK DIAMETERS ARE APPROXIMATE AND WERE MEASURED AT CHEST HEIGHT (48"±). CONSULT A CERTIFIED TREE ARBORIST WHEN IT IS NECESSARY TO ACCURATELY DETERMINE PERTINENT TREE INFORMATION.

BOUNDARY INFORMATION SHOWN HEREON IS NOT A BOUNDARY SURVEY. THE LINE WORK SHOWN WAS COMPILED FROM RECORD INFORMATION ONLY AND AS SUCH IT SHOULD NOT BE REPRESENTED OR CONSTRUED AS ACTUAL ENTITLEMENT.

BENCHMARK: THE VERTICAL DATUM FOR THIS PROJECT IS BASED UPON THE LOCAL CITY BENCHMARK - MONUMENT DISC IN MONUMENT WELL AT THE INTERSECTION OF E WASHINGTON AND REDWOOD CIRCLE. ELEVATION OF SAID BENCHMARK IS ASSUMED 76.27 FEET NGVD 29.

BASIS OF BEARINGS: BASIS OF BEARING IS N35°19'52"E BETWEEN FOUND CITY STREET MONUMENTS ALONG E WASHINGTON STREET AT REDWOOD CIRCLE AND PARKLAND WAY AS SHOWN ON THAT CERTAIN RECORD OF SURVEY FILED IN BOOK 377 AT PAGE 21, OFFICIAL RECORDS OF SONOMA COUNTY.

> AB AGGREGATE BASE ASPHALT CONCRE AC APN ASSESSOR'S PAR BO BLOWOFF BW BOTTOM OF WALL CB CATCH BASIN CENTERLINE CL CLASS II CL2 CO CLEAN OUT CONC CONCRETE DI DROP INLET DW DRIVEWAY ELECTRIC Е EG EXISTING GROUND ELEV ELEVATION EP EDGE OF PAVEMEN ER EDGE OF ROAD ESMT EASEMENT EX EXISTING FF FINISHED FLOOR FG FINISHED GRADE FL SURFACE FLOWLI

MORE OR LESS

					EN 200	SINEERS / SURVEYORS / PLANNERS		DED: KFC DRWN: RFC	CHKD: RFC
	SYN	MBOLS	S & LEGEND		(70)	(707) 583–8500 FAX: (707) 583–8539		r e	-4630 c.com
	EXISTING		PROPOSED	<u>)</u>				t r	7) 255 nlain
	• • • • • • • • • • • • • • • •		•- •-	BENCH IRON CENTE BLOW VALVE FIRE LIGHT STREE STREE UTILI GUY A CATCH	IMARK PIPE ERLINE OFF HYDRAN POLE T SIGN T LIGH TY POL NCHOR H BASIN	MONUMENT T E		ISCAPE AICHLIEULS ape architec e planning	uite 23 r (70) www.gsi
	0				CLUSTE	R NE		d s c a t d s c a d s	col Ave., St A 94559
				EASEM CENTE 	ENI RLINE BREAK LINE			и а р и р и	1700 Sos Napa, C
	SIZE"SS SIZE"SD SIZE"W SIZE"W SIZE"RW OH	>	SIZE" SS-LE SIZE" SD-LE SIZE" _W W	TREE NGTH' SANIT NGTH' STORM WATEF RECYC OVERH	PROTEC TARY SE 1 DRAIN 3 CLED WA 1EAD UT	TION FENCE WER TER ILITY LINE			
				UNDEF UNDEF UNDEF ASPHA GRINE PEDES VEHIC VEHIC VALLE BIORE CROSS SHEET	AGROUND AGROUND AGROUND ALT D & OVE STRIAN CLE CON CTABLE EY GUTT ETENTIO S SECTI WHERE	ELECTRIC LINE GAS LINE TELECOM LINE RLAY CONCRETE CRETE WARNING ER N AREA ON IDENTIFICATION CROSS SECTION IS SHOWN		C I T Y O F F E T A L U M A PUBLIC WORKS & UTILITIES	202 N. McDowell Blvd., PETALUMA, CALIFORNIA, 94954 PH. 707-778-4546 FAX. 707-778-4508
-	APPROXIM	nate s	FILL (CY)	VOLUME TAE	3LE *			SNO	954
S ASE CRETE PARCEL ALL DUND EMENT D OOR ADE WLINE	9,000	FT GB GI INV L LT LP MAX MH NO NTS PCC PL PUE R T RTWL R T W S S D CO S DMH	6,500 BBREVIATIONS FOOT GRADE BREAK GRATE INLET BOTTOM INSIDE LENGTH LEFT LIGHT POLE MAXIMUM MANHOLE MINIMUM NUMBER NOT TO SCALE PORTLAND CEMEN PROPERTY LINE PUBLIC UTILITY RADIUS RIGHT RETAINING WALL RIGHT OF WAY SLOPE STORM DRAIN STORM DRAIN CL STORM DRAIN MA	OF PIPE T CONCRETE EASEMENT EANOUT NHOLE	T SF SG SO SS SSCO SSMH STA STD TB TC TF TFC TG TW TYP UB UP VC VLT W WL WM WS	SQUARE FEET SUBGRADE SIDE OPENING SANITARY SEWER SANITARY SEWER CLEAN OU SANITARY SEWER MANHOLE STATION STANDARD TOP OF BOX TOP OF GRATE TOP OF FLUSH CURB TOP OF FLUSH CURB TOP OF GRATE TOP OF WALL TYPICAL UTILITY BOX UTILITY POLE VERTICAL CURVE VAULT WATER WHITE LINE WATER METER WATER SERVICE	PETALIIMA COMMINITY SPORTS FIELD	GENERAL NOTES, LEGEND, & ABBREVIATI	2430 E WASHINGTON ST PETALUMA, CA 9.
VLINE		JUMH	UTAIN MA		vvə	WAILN JENVIUE		ATE: 4/1.	2/21



JOB NO: 1628

SHEET NO







WRERSHIP OF DOCUMENTS - 65M LANDSCAPE ARCHITECTS, INC. WILL NOT BE RESPONSIBLE FOR, OR LIABLE FOR, UNAUTHORIZED CHANGES TO THE PLANS MUST BE IN WRITING AND THE INDECTS, INC. THIS DOCUMENT AND THE VERSE OF THESE PLANS. ALL CHANGES TO THE PLANS MUST BE APPROVED BY 65M LANDSCAPE ARCHITECTS, INC. THIS DOCUMENT AND THE INDECTS, INC. THIS DOCUMENT AND THE INDECTS, INC. WILL NOT BE USED IN WRITING AND THE RESPONSIBLE FOR, OR LIABLE FOR, OR LIABLE FOR, UNAUTHORIZED CHANGES TO OR USES OF THESE PLANS. ALL CHANGES TO THE PLANS MUST BE IN WRITING AND THE INDECTS, INC. THIS DOCUMENT AND THE WRITING AND THE INDECTS, INC. THIS DOCUMENT AND THE WRITING AND THE WRITING AND THE WRITING AND THE WRITING AND THE INDECTS, INC. THIS DOCUMENT AND THE WRITING AND THE RESPONSIBLE FOR, OR LIABLE FOR, UNAUTHORIZED CHANGES TO OR USES OF THESE PLANS. ALL CHANGES TO THE PLANS MUST BE IN WRITING AND THE WRITING A





₿Z

U י ד א

• | •

с | т.

cts, ect

-**द** = =

arc r c] l a

ite

e

a p e

ndsc c a p t e

la] s i

שי |

Y

S

끧

Š

RS

 $\underline{\circ}$

PUBLI

M

 $\boldsymbol{\Omega}$

Ţ

 \mathbf{A} H

Э

പ

Ы

0

 \succ

Ľ

Ē

H

 \sim

 \mathcal{O}

AMUNITY SPORTS BALL DIAMOND CROAD UTILITY I AND PROFILE

| 凶 m と

ASE

D

◄ Ē

Ē **P**

DATE: 4/12/21

JOB NO: 1628

SHEET NO:

FILE NO: 169131_SITE

AN

Ś

3

Ш

4

94

NIA 80

CALIFORN 07-778-450

PETALUMA, 4546 FAX, 70

Dowell Blvd., PH. 707-778-₄

Ż

 \sim

50

9

U

٦ R

_ອ | လ |

<u>נ</u>ט ___

8

ភ្លែ

5

ង

ഹ്

Ave.

C Sos

1700 Na-

- 90 Ö

ц

، ب

._ я

Ба

UTILITY KEYNOTES

CONTRACTOR TO VERIFY EXISTING UTILITY DEPTH PRIOR TO ANY SITE GRADING. CONTRACTOR SHALL CONTACT PROJECT ENGINEER IMMEDIATELY IN EVENT THAT THERE IS A CONFLICT WITH THE PROPOSED UTILITY OR STRUCTURAL SECTION.

- U2 REMOVE EXISTING STORM DRAIN CULVERT TO LIMITS OF ROADWAY IMPROVEMENTS. ABANDON REMAINING IN ACCORDANCE WITH CITY OF PETALUMA STANDARD DETAIL 507.
- U3 CONTRACTOR TO VERIFY INVERT OF EXITING STORM DRAIN LINE PRIOR TO ANY SITE GRADING. CONNECT PROPOSED STORM DRAIN TO EXISTING WITH CONCRETE COLLAR AS NECESSARY IN ACCORDANCE WITH SONOMA COUNTY STANDARD DETAIL 410.
- U9 INSTALL 6"x6"x4" CUT-IN TEE TO EXISTING RECYCLED WATER LINE AND CAP AT BACK OF SIDEWALK UNDER AUTHORIZED CITY INSPECTION.

GRADING AND STREET KEYNOTES

- G1 CONFORM TO EXISTING SIDEWALK IN A MANNER WHICH CREATES A UNIFORM TRANSITION AND DOES NOT IMPEDE DRAINAGE.
- G2 CONFORM TO PROPOSED CONCRETE SWALE AT 3:1 SLOPE MAX IN A MANNER WHICH DOES NOT IMPEDE DRAINAGE.
- G3 ADJUST EXISTING UTILITY BOX TO FINISHED GRADE. REPLACE BOX WITH TRAFFIC RATED STRUCTURE WHERE PULL BOX IS WITHIN DRIVEN PATH.
- G5 CONTRACTOR SHALL REMOVE AND REPLACE ALL FAILED SECTIONS OF ASPHALT ALONG EXISTING ROADWAY AT DIRECTION OF OWNER.





DWNERSHIP OF DOCUMENTS - GSM LANDSCAPE ARCHITECTS, INC. WILL NOT BE RESPONSIBLE FOR, OR LIABLE FOR, OR LIABLE FOR, UNAUTHORIZED CHANGES TO THE PLANS. ALL RIGHTS RESERVED.













FILE N JOB N SHEET	PETALUMA COMMUNITY SPORTS FIELDS	TTALUM,		GSM landscape architects, inc	DES: RFC
10: 0: 1 NO:	CHOMAL HIANDAD		アズ	landscape architectur	
16915 1628 59	STORM DRAIN PROFILES	PUBLIC WORKS & UTILITIES		site planning	DRWN: RFC
3 •		202 N. McDowell Blvd., PETALUMA, CALIFORNIA, 94954		1700 Creary Avia Surita 23 (707) 255 46	
2	2430 E WASHINGTON ST PETALUMA, CA 94954	PH 707-778-4546 FAX 707-778-4508		Napa, CA 94559 Www.gsmlainc.co	CHED: RFC







OWNERSHIP OF DOCUMENTS - GSM LANDSCAPE ARCHITECTS, INC. WILL NOT BE RESPONSIBLE FOR, OR LIABLE FOR, UNAUTHORIZED CHANGES TO OR USES OF THESE PLANS. ALL CHANGES TO OR USES OF THESE PLANS. ALL CHANGES TO THE PLANS MUST BE IN WRITING AND MUST BE APPROVED BY GSM LANDSCAPE ARCHITECTS, INC. AND IS NOT TO BE USED IN WHOLE OR IN PART FOR ANY OTHER PROJECT, WITHOUT THE WRITTEN AUTHORIZATION OF GSM LANDSCAPE ARCHITECTS, INC. AND IS NOT TO BE USED IN WHOLE OR IN PART FOR ANY OTHER PROJECT, WITHOUT THE WRITTEN AUTHORIZATION OF GSM LANDSCAPE ARCHITECTS, INC. AND IS NOT TO BE USED IN WHOLE OR IN PART FOR ANY OTHER PROJECT, WITHOUT THE WRITTEN AUTHORIZATION OF GSM LANDSCAPE ARCHITECTS, INC. AND IS NOT TO BE USED IN WHOLE OR IN PART FOR ANY OTHER PROJECT, WITHOUT THE WRITTEN AUTHORIZATION OF GSM LANDSCAPE ARCHITECTS, INC. AND IS NOT TO BE USED IN WHOLE OR IN PART FOR ANY OTHER PROJECT, WITHOUT THE WRITTEN AUTHORIZATION OF GSM LANDSCAPE ARCHITECTS, INC. AND IS NOT TO BE USED IN WHOLE OR IN PART FOR ANY OTHER PROJECT, WITHOUT THE WRITTEN AUTHORIZATION OF GSM LANDSCAPE ARCHITECTS, INC. AND IS NOT TO BE USED IN WHOLE OR IN PART FOR ANY OTHER PROJECT, WITHOUT THE WRITTEN AUTHORIZATION OF GSM LANDSCAPE ARCHITECTS, INC. AND IS NOT TO BE USED IN WHOLE OR IN PART FOR ANY OTHER PROJECT, WITHOUT THE WRITTEN AUTHORIZATION OF GSM LANDSCAPE ARCHITECTS, INC. AND IS NOT TO BE USED IN WHOLE OR IN PROJECT, WITHOUT THE WRITTEN AUTHORIZATION OF GSM LANDSCAPE ARCHITECTS, INC. AND IS NOT TO BE USED IN WHOLE OR IN PROJECT, WITHOUT THE WRITTEN AUTHORIZATION OF GSM LANDSCAPE ARCHITECTS, INC. AND IS NOT TO BE USED IN WHOLE OR IN PROJECT, WITHOUT THE WRITTEN AUTHORIZATION OF GSM LANDSCAPE ARCHITECTS, INC. AND IS NOT TO BE USED IN WHOLE OR IN PROJECT ARCHITECTS, INC. AND IS NOT TO BE USED IN WHOLE OR IN PROJECT ARCHITECTS, INC. AND IS NOT TO BE USED IN WHOLE OR IN PROJECT ARCHITECTS, INC. AND IS NOT TO BE USED IN WHOLE OR IN PROJECT ARCHITECTS, INC. AND IS NOT TO BE USED IN WRITTEN AUTHORIZATION OF GSM LANDSCAPE ARCHITECTS, INC. AND IS NOT TO BE USED IN











DROP INLET DETAIL

EQUAL















OWNERSHIP OF DOCUMENTS - GSM LANDSCAPE ARCHITECTS, INC. WILL NOT BE RESPONSIBLE FOR, OR LIABLE FOR, OR LIABLE FOR, UNAUTHORIZED CHANGES TO THE PLANS. ALL CHANGES TO OR USES OF THESE PLANS. ALL CHANGES TO THE PLANS MUST BE IN WRITING AND MUST BE APPROVED BY GSM LANDSCAPE ARCHITECTS, INC. WILL NOT BE RESPONSIBLE FOR, OR LIABLE FOR, UNAUTHORIZED CHANGES TO OR USES OF THESE PLANS. ALL CHANGES TO THE PLANS MUST BE IN WRITING AND MUST BE APPROVED BY GSM LANDSCAPE ARCHITECTS, INC. WILL NOT BE USED IN WHOLE OR IN PART FOR ANY OTHER PROJECT, WITHOUT THE WRITING AND MUST BE APPROVED BY GSM LANDSCAPE ARCHITECTS, INC. THIS DOCUMENT AND THE IDEAS INCORPORATED HEREIN AS AN INSTRUMENT OF PROFESSIONAL SERVICE, IS THE PROPERTY OF GSM LANDSCAPE ARCHITECTS, INC. AND IS NOT TO BE USED IN WHOLE OR IN PART FOR ANY OTHER PROJECT, WITHOUT THE WRITTEN AUTHORIZED CHANGES TO THE PLANS. ALL CHANGES TO THE PLANS MUST BE IN WRITING AND MUST BE APPROVED BY GSM LANDSCAPE ARCHITECTS, INC. AND IS NOT TO BE USED IN WHOLE OR IN PART FOR ANY OTHER PROJECT, WITHOUT THE WRITTEN AUTHORIZED CHANGES TO THE PLANS. AND IS NOT TO BE USED IN WHOLE OR IN PART FOR ANY OTHER PROJECT, WITHOUT THE WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE APPROVED BY GSM LANDSCAPE ARCHITECTS, INC. AND IS NOT TO BE USED IN WHOLE OR IN PART FOR ANY OTHER PROJECT, WITHOUT THE WRITTEN AUTHORIZED CHANGES TO THE PLANS. AND IS NOT TO BE USED IN WHOLE OR IN PART FOR ANY OTHER PROJECT, WITHOUT THE WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE APPROVED BY GSM LANDSCAPE ARCHITECTS, INC. AND IS NOT TO BE USED IN WHOLE OR IN PART FOR ANY OTHER PROJECT, WITHOUT THE WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE APPROVED BY GSM LANDSCAPE ARCHITECTS, INC. AND IS NOT TO BE USED IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE APPROVED BY GSM LANDSCAPE ARCHITECTS, INC. AND IS NOT TO BE USED IN WRITTEN AUTHORIZED CHANGES TO THE PLANS MUST BE APPROVED BY GSM LANDSCAPE ARCHITECTS, INC. AND IS NOT TO BE USED IN WRITTEN AUTHORIZED CHANGES

APPENDIX C SWPPP AMENDMENTS AND AMENDMENT LOG

SWPPP Amendment No.

Project Name:	<u>Petaluma Community Sports Field Baseball Diamond,</u> APN: 136-070-031
Town Permits:	Grading Permit No: TBD
	Building Permit No: TBD

BKF Project Number: 20169131-10

Qualified SWPPP Developer (QSD) Certification of the Storm Water Pollution Prevention Plan Amendment

"I certify under a penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to ensure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, to the best of my knowledge and belief, the information submitted is true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

QSD's Signature

Rick Carlile, Project Engineer QSD's name and title Date

(707) 583-8533 Telephone Number

Discharger (Owner or Legally Responsible Person - LRP) Approval of the Storm Water Pollution Prevention Plan Amendment

"I certify under a penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to ensure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system or those persons directly responsible for gathering the information, to the best of my knowledge and belief, the information submitted is true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

DRAFT

Discharger (or LRP)'s Signature

Date

Discharger's name and title

Telephone Number

Amendment Log

Project Name:	<u>Petaluma Community Sports Field Baseball Diamond,</u>
·	APN: 136-070-031
Town Permits:	Grading Permit No: TBD
	Building Permit No: TBD

BKF Project Number: <u>20169131-10</u>

Amendment No.	Date	Brief Description of Amendment	Prepared By



APPENDIX D

NAL/NEL EXCEEDANCE SITE EVALUATIONS

There are no NELs for this project.

Numeric Action Levels (NALs)

pH outside the range of 6.5 to 8.5 requires an NAL report. Turbidity greater than 250 NTU requires an NAL report.



APPENDIX E

SUBMITTED CHANGES TO PRDS (DUE TO CHANGE IN OWNERSHIP OR ACREAGE)



APPENDIX F CONSTRUCTION SCHEDULE



APPENDIX G

CONSTRUCTION ACTIVITIES, MATERIALS USED AND ASSOCIATED POLLUTANTS



		CATEGORY - A	DHESIVES	Р	age of .
Examples:	Adhesives, g Resins and e Caulks, seale Coal tars (na	glues, poxy synthetics, ers, putty, sealing agents, phtha, pitch)	Pollutants:	ldehydes ene	
Product Name, Physical Form (L, P or S)*		Storage Location	Method of Control and Protection		Quantity

*Physical Form - "L" = Liquid, "P" = Powder, "S" = Solid



CATEGORY - CLEANERS					
Examples:	Polisł Etchin Clean Bleac Chror	nes, (metal, ceramic, tile) ng agents, ers, ammonia, lye, caustic sodas hing agents nate salts	Pollutants:	Metals Metals Acidity/alkalinity Acidity/alkalinity Chromium	
Product Name, Physical Form (L, P or S)*		Storage Location	Method of Control and Protection		Quantity

*Physical Form – "L" = Liquid, "P" = Powder, "S" = Solid



		CATEGORY - PL	UMBING	Р	age of .
Examples:	Solde Pipe f Galva Electi	r (lead, tin), flux (zinc chloride) itting (cut shavings) nized metals (nails, fences) ical wiring	Pollutants:	Lead, copper, zinc, ti Copper Zinc Copper, lead	n
Product Name, Physical Form (L, P or S)*		Storage Location	Method of Control and Protection		Quantity

*Physical Form – "L" = Liquid, "P" = Powder, "S" = Solid



CATEGORY - PA			AINTING	Р	age of .
Examples:	Paint Paints Turpe Sandi Paints	thinner, acetone, MEK, stripper s, lacquers, varnish, enamels entine, gum spirit, solvents ng s	Pollutants:	ineral spirits	
Product Name, Physical Form (L, P or S)*		Storage Location	Method of Control and Protection		Quantity

*Physical Form – "L" = Liquid, "P" = Powder, "S" = Solid



	CATEGORY – WOODS				
Examples:	Sawd Partic Treate	ust le board dusts ed woods	Pollutants:		
Product Name, Physical Form (L, P or S)*		Storage Location	Method of Control and Protection		Quantity

*Physical Form – "L" = Liquid, "P" = Powder, "S" = Solid



CATEGORY – MASONRY AND CONCRETE Pa						
Examples:	Dusts Color Concr Glazin Clean	(brick, cement) ed chalks (pigments) rete curing compounds ng compounds ing surfaces	Acidity, sedimentsMetalsPollutants:See MSDSAsbestosAcidity			
Product Name, Physical Form (L, P or S)*		Storage Location	Method of Control and Protection		Quantity	

*Physical Form – "L" = Liquid, "P" = Powder, "S" = Solid



CATEGORY – FLOORS AND WALLS Pa					
Examples:	Flash Dryw Tile c Adhes	ing all utting (ceramic dusts) sives (see Adhesives category)	Pollutants: Copper, aluminum Dusts Minerals		
Product Name, Physical Form (L, P or S)*		Storage Location	Method of Control and Protection		Quantity

*Physical Form - "L" = Liquid, "P" = Powder, "S" = Solid


	C.	ATEGORY – REMODELING	G AND DEMOLIT	ION	Page of .
Examples:	Insula Coola Adhea	ation ant reservoirs sives (See Adhesives category)	Pollutants:	Asbestos Freon	
Product Name Physical Form (L, P	, or S)*	Storage Location	Method of Cont	rol and Protection	Quantity

*Physical Form – "L" = Liquid, "P" = Powder, "S" = Solid



	CA	TEGORY – AIR CONDITIC	ONING AND HEAT	Page of .		
Examples:	Insula Coola Adhea	nting Int reservoirs sives (See Adhesives category)	Pollutants:	Pollutants: Asbestos Freon		
Product Name, Physical Form (L, P or S)*		Storage Location	Method of Cont	rol and Protection	Quantity	

*Physical Form – "L" = Liquid, "P" = Powder, "S" = Solid



	CATI	EGORY – YARD OPERATIO	ON AND MAINTEN	NANCE P	age of .
Examples:	Vehic Gasol Marki Gradi Portal Fire h Healt Wash oils an	cle and machinery maintenance ine, oils, additives ing paints (sprays) ng, earth moving ble toilets mazard control (herbicides) h and Safety waters (herbicides, concrete, nd greases)	Pollutants:	Oils and grease, coola Benzene & derivative Vinyl chloride, metal Erosion (sediments) BOD, disinfectants (s Sodium arsenite, dinitr Rodenticides, insectio (see above categories	ants es, oils, grease s pills) o compounds cides)
Product Name, Physical Form (L, P o	, or S)*	Storage Location	Method of Contr	rol and Protection	Quantity

*Physical Form – "L" = Liquid, "P" = Powder, "S" = Solid



	CA	TEGORY – LANDSCAPING	AND EARTHMO	VING P	age of .
Examples:	Planting Excava Masonr Solid w Exposir Soil add Revege	g, plant maintenance tion, tilling y and concrete astes (trees, shrubs) ng natural lime /mineral deposits litives tation of graded areas	Pollutants:	Pesticides, herbicides Erosion (sediments) (see above categories BOD Acidity/alkalinity, me Aluminum sulfate, su Fertilizers	s, nutrients) etals llfur
Product Nam Physical Form (L, H	ie, P or S)*	Storage Location	Method of Contr	rol and Protection	Quantity

*Physical Form – "L" = Liquid, "P" = Powder, "S" = Solid



		CATEGORY - MATERI	ALS STORAGE		Page of .
Examples:	Waste Hazai Rawa	e storage (used oils, solvents,etc) rdous waste containment material piles	Pollutants: Spills, leaks Spills, leaks Dusts, sediments		
Product Name Physical Form (L, P	, or S)*	Storage Location	Method of Cont	rol and Protection	Quantity
L					1

^{*}Physical Form – "L" = Liquid, "P" = Powder, "S" = Solid Note: VOC = Volatile organic compounds, BOD = Biological oxygen demand due to the use of oxygen by decomposing materials. References: USEPA. 1973. Processes, Procedures, and Methods to Control Pollution Resulting From Construction Activity. Office of Air and Water Programs, EPA 430/9-73-007. October, 1973. Meech, Mark L. and Margaret Lattin Bazany. 1991. Construction Creates Own Set of Hazardous Wastes, Hazmat World August, 1991. Gosselin, R.E. Ph.D, R.P. Smith Ph.D., and H.C. Hodge Ph.D. 1984. Clinical Toxicology of Commercial Products, Fifth Ed. Williams and Wilkins, Baltimore/London.



APPENDIX H

CASQA BMP HANDBOOK FACT SHEETS

(Not Included in Version of SWPPP Posted on SMARTS.)



APPENDIX I

VISUAL INSPECTION FIELD LOG SHEET - RISK LEVEL 2 EFFLUENT SAMPLING FIELD LOG SHEETS - RISK LEVEL 2



Risk Level 2								
Visual Inspection F	ield Log Sl	neet						
Date and Time of Ir	spection:			Report Date:				
Inspection Type:								
Weekly BMP	Before	е	During Rain	After Co		Contained		erly
Inspections	Predicted	d Rain	Event	Qualifying Rain	Stormwa	ter	Non-Stor	mwater
				Event	Release			
Site Information								
Construction Site N	ame:							
Construction Stage	:		Completed Activiti	es:	Approxin	nate Area (of Exposed	d Site:
Weather Informati	ion							
Precipitation:		Yes	5	No				
Date Rain Predicted to Occur:				Predicted % Chance of Rain:				
Estimated Storm St	art:	Estimate	ed Storm Duration: Estimate Time S Storm:		Estimate Time Since Last Rain Gau Storm:		ige Reading:	
(date and tim	ne)		(hours) (days or ho		urs) (inches)			
Deficiencies Identif	fied (see B	SMP Inspe	ction & Discharge In	spection Checklists	Attached)			
BMP w/ Deficiency		Correc	tive Action Required	SWPPP F (Yes/No)		levision	Date Com	to be pleted
Inspector Informat	ion							
Inspector Name:			Inspector Title:					
Signature:			Date:					

Provide photos to document conditions as necessary

Page 1



BMP Inspection Checklist (On-Site if safely accessi	ble)			
BMP	V1	V2	V3	Corrective Action Required
	(V/D)	(V/D)	(V/D)	
SWPPP	1			
Are all BMPs shown on the site maps installed in the				
SWPPP?				
Preservation of Existing Vegetation	1	1	1	
Is temporary fencing provided to preserve vegetation				
in areas where no construction activity is planned?				
	1			
Are there any non-vegetated areas that may require temporary erosion control?				
Is the area where erosion controls are used free from				
visible erosion?				
Temporary Linear Sediment Barriers (Silt Fence, Fi	ber Rolls	s, Sanba	gs, etc)	
Are linear barriers installed where necessary and properly spaced?				
Are linear barriers free of accumulated litter?				
Is the built up sediment less than 1/3 the height of the				
Storm Drain Inlet Protection				
Are storm drain inlet protection douises in working	1	[[
order and being properly maintained?				
Stockpiles		I	I	
Are stockpiles located at least 15 m from concentrated				
flows, downstream drainage courses and storm drain				
Inlets?				
place?				
Sediment Basins				
Are basin controls (inlets, outlets, diversions, weirs,				
spillways, and racks) in working order?				
In acking contribut	1			
is the entrance stabilized to prevent tracking?				
Is the stabilized entrance inspected daily to ensure that it is working properly?				
Are all paved areas free of visible sediment tracking or				
other particulate matter?				
Wind Erosion Control	1	1	1	
Is dust control implemented (via water trucks or other				
means)?				



BMP	V1 (V/D)	V2 (V/D)	V3 (V/D)	Corrective Action Required
Materials Pollution Control				
Are material storage areas and washout areas protected from run-on and run-off, and located at least 15 m from concentrated flows and downstream drainage facilities?				
organized, free of spills, leaks, or any other deleterious material; and stocked with appropriate clean-up supplies?				
Are liquid materials, hazardous materials, and hazardous wastes stored in temporary containment facilities?				
Are bagged & boxed materials stored on pallets?				
Are hazardous materials and wastes stored in appropriate, labeled containers?				
Are proper storage, clean-up, and spill-reporting procedures for hazardous materials and wastes posted in open, conspicuous and accessible locations adjacent to storage areas?				
Are temporary containment facilities free of spills and rainwater?				
Are temporary containment facilities and bagged/boxed materials covered?				
Are temporary concrete washout facilities designated and being used?				
Are temporary concrete washout facilities functional for receiving and containing concrete waste and are concrete residues prevented from entering the drainage system?				
Do temporary concrete washout facilities provide sufficient volume and freeboard for planned concrete operations?				
Waste Management				
Are concrete wastes, including residues from cutting and grinding, contained and disposed of off-site or in concrete washout facilities?				
Is the site free of litter?				
Are trash receptacles provided in the yard, trailer areas, and at locations where workers congregate for lunch and break periods?				
Is litter from work areas collected and placed in watertight dumpsters?				
Are waste management receptacles free of leaks?				
Are the contents of waste management receptacles properly protected from contact with storm water or from being dislodged by winds?				

V1 = Visual Inspection Location 1 V = Viewed

D = Deficiency noted



BMP	V1	V2	V3	Corrective Action Required
Are waste management recontacles filled at or beyond	(V/D)	(V/D)	(V/D)	
capacity?				
Vehicle & Equipment Fueling, Cleaning, and				
Maintenance				
Are vehicle and equipment fueling, cleaning and				
maintenance areas reasonably clean and free of spills,				
leaks, or any other deleterious material?				
Are venicle and equipment fueling, cleaning and maintenance activities performed on an impormeable				
surface in dedicated areas?				
If no, are drip pans used?				
Are dedicated fueling cleaning and maintenance				
areas located at least 15 m away from downstream				
drainage facilities and watercourses and protected				
from run-on and run-off?				
Is wash water contained for infiltration/ evaporation and disposed of appropriately?				
Is on-site cleaning limited to washing with water (no				
soap, soaps substitutes, solvents, or steam)?				
inspected for leaks and if pecessary, repaired?				
Dewatering Operations				
Are all one-time dewatering operations covered by the				
General Permit inspected before and as they occur				
and BMPs implemented as necessary during				
discharge?				
Is ground water dewatering handled in conformance with the dewatering permit issued by the RWQCB?				
Is required treatment provided for dewatering				
effluent?				
Encroachment				
Are temporary water body crossings and				
encroachments constructed appropriately?				
Does the project conform to the requirements of the				
404 permit and/or 1601 agreement?				
Illicit Connection/ Discharge				
Is there any evidence of illicit discharges or illegal				
dumping on the project site?				
If yes, has the Owner/Operator been notified?				
Discharge Points				
Are discharge points and discharge flows free from				
visible pollutants and significant sediment transport?				
Are there any other potential concerns at the site?				

V1 = Visual Inspection Location 1 V = Viewed

D = Deficiency noted



Discharge or other Stormwater Inspection (if applicable)						
Observation	V1	V2	V3	Corrective Action Required		
	(Yes/No)	(Yes/No)	(Yes/No)			
Odors						
Floating Material						
Suspended Material						
Sheen						
Discolorations						
Turbidity						



Risk Level 2					
Effluent Sampling Field Log Sheet					
Construction Site Name:	Date and Time of Inspection:				
Sampling Event Type:					
Stormwater	Non-stormwater				

Field Meter Type and Calibration	
pH Meter ID No./Desc:	Turbidity Meter ID No./Desc:
Calibration Date/Time:	Calibration Date/Time:

Field pH and Turbidity Measurements					
Measurement		S1	\$2	S3	Sampler
Time	1 st				
	2 nd				
	3 rd				
рН	1 st				
	2 nd				
	3 rd				
Turbidity	1 st				
	2 nd				
	3 rd				
Rain Gauge Reading	1 st				
	2 nd				
	3 rd				
Weather Observations	1 st				
	2 nd				
	3 rd				
Site Observations	1 st				
	2 nd				
	3 rd				
Noted Deficiencies	1 st				
	2 nd				
	3 rd				



Risk Level 2	
Non-Visible Pollutant Field Log Sheet	
Construction Site Name:	Date and Time of Inspection:

Grab Samples Collected						
Discharge Location Description	Sample Type	Time				

Sampler Information	
Sampler Name:	Sampler Title:
Signature:	Date:



APPENDIX J

AGENCY APPROVALS AND MISCELLANEOUS DOCUMENTS



APPENDIX K TRAINING REPORTING FORM



Trained Contractor Personnel Log

Proj	Project Name: Petaluma Community Sports Field Baseball Diamond					
Proj	ect Number/Location:					
Storn	n Water Management Topic: (check as appro	opriate	2)			
	SWPPP Implementation		Non-storm water management			
	BMP Inspection and Maintenance		Storm Water Sampling			
	Record Keeping		Sediment Control			
	Erosion Control		Tracking Control			
	Wind Erosion Control		Waste Management and Materials Pollution Control			
Spe	cific Training Objective:					
Loc	ation:		Date:			
Inst	Instructor: Telephone:					
Cou	rse Length (hours):					

Storm Water Management Training Log

Attendee Roster (attach additional forms if necessary)

Name	Company	Phone



Name	Company	Phone

COMMENTS:



APPENDIX L

RESPONSIBLE PARTIES

Property Owners / Dischargers: GSM Landscape Architects c/o Bart Ito 1700 Soscol Ave, Suite 23 Napa, California 95492

Legally Responsible Person: TBD Position 1700 Soscol Ave, Suite 23 Napa, California 95492

Qualified SWPPP Practitioner TBD, Company Address Address

Qualified SWPPP Developer Rick Carlile, Project Engineer BKF Engineers 200 4th Street, Suite 300 Santa Rosa, Ca 95401



APPENDIX M

CONTRACTORS AND SUBCONTRACTORS



CONTRACTOR/SUBCONTRACTOR LIST

(All contractors, subcontractors, and individuals who will be directed by the QSP.)

Project Name:

Petaluma Community Sports Field Baseball Diamond

Project Number/Location:

COMPANY NAME	CONTACT NAME	ADDRESS	PHONE NUMBER	EMERGENCY CONTACT #	SPECIFIC AREAS OF RESPONSIBILITY

USE ADDITIONAL PAGES AS NECESSARY



"Subcontractor Notification Letter"

SWPPP Notification

Company: Address: City, State, ZIP:

Dear Sir/Madam,

Please be advised that the California State Water Resources Control Board has adopted the General Permit (General Permit) for Storm Water Discharges Associated with Construction Activity (CAS000002). The goal of these permits is prevent the discharge of pollutants associated with construction activity from entering the storm drain system, ground and surface waters.

The Owner has developed a Storm Water Pollution Prevention Plan (SWPPP) in order to implement the requirements of the Permits.

As a subcontractor, you are required to comply with the SWPPP and the Permits for any work that you perform on site. Any person or group who violates any condition of the Permits may be subject to substantial penalties in accordance with state and federal law. You are encouraged to advise each of your employees working on this project of the requirements of the SWPPP and the Permits. A copy of the Permits and the SWPPP are available for your review at the construction office. Please contact me if you have further questions.

Sincerely,

Name: Title:



APPENDIX N INTENTIONALLY LEFT BLANK



APPENDIX O CONSTRUCTION RECORDS



APPENDIX P RAIN EVENT ACTION PLAN FORM



Rain Event Action Plan (REAP)					
Date:			WDID Number:	-	
Date R	ain Predicted to Occur:		Predicted % chance	of ra	in:
Site In	formation:				
Site Nam	ne, City and Zip Code		Project Risk Level: 🗆 Risk Lev	rel 2	□ Risk Level 3
Site St	ormwater Manager Informa	tion:			
Name, C	Company, Emergency Phone Nur	nber (2	4/7)	•-	
Erosio	n and Sediment Control Con	tracto	er – Labor Force contracted for th	e sit	e:
Name, C Storm	ompany, Emergency Phone Number water Sampling Agent:	(24/7)			
Name, C	ompany, Emergency Phone Number	(24/7)			
1100,0			Current Phase of Construction	ז_	
	Cal Grading and Land Developmer	heck Al nt 🛛 🗖	L the boxes below that apply to your . Vertical Construction	site.	Inactive Site
	Streets and Utilities		Final Landscaping and Site		Other:
			Stabilization		
	Check ALL the	A boxes b	ctivities Associated with Current elow that apply to your site (some app	Pha ply to	se(s) o all Phases).
<u>Gradir</u>	ng and Land Development:	-			
	Demolition				Vegetation Salvage-Harvest
	Rough Grade		Finish Grade		Blasting
	Soil Amendment(s):		Excavation (ft)	_	Soils Testing
	Rock Crushing		Erosion and Sediment Control		Surveying
	Equip. Maintenance/Fueling		Material Delivery and Storage		Other:
Streets	<u>s and Utilities:</u> Finish Grade		Utility Install: water-sewer-gas		Paying Operations
	Equip. Maintenance/Fueling		Storm Drain Installation		Material Delivery & Storage
	Curb and Gutter/Concrete Pou	r 🗆	Masonry		Other:
_ Vertice	al Construction:				
	Framing		Carpentry		Concrete/Forms/Foundation
	Masonry		Electrical		Painting
	Drywall/Interior Walls		Plumbing		Stucco
	Equip. Maintenance/Fueling		HVAC		Tile
	Flooring		Roofing		Other.
<u> </u>	Landscaping & Site Stabiliza	<u>tion:</u>		-	
	Stabilization		Vegetation Establishment		E&S Control BMP Removal
	Finish Grade	L	Storage Yard/ Material Removal		Landscape Installation
	Painting and Touch-Up		Irrigation System Testing		Other:
	Drainage Inlet Stencils		Inlet Filtration		Perm. Water Quality Ponds
D Incast	Other:		Other:		Other:
\square E& \square E&	z S Control Device Installation S Control Device Maintenance		Routine Site Inspection Street Sweeping		Trash Removal Other:

	Rain Event Action Plan (REAP)					
Date:			WDID Number:			
]	Frades Ac	tive on Site during Current Pha	ise(s)		
	Storm Drain Improvement		Grading Contractor		Surveyor- Soil Technician	
	Street Improvements		Water Pipe Installation		Sanitary Station Provider	
	Material Delivery		Sewer Pipe Installation		Electrical	
	Trenching		Gas Pipe Installation		Carpentry	
	Concrete Pouring		Electrical Installation		Plumbing	
	Foundation		Communication Installation		Masonry	
	Demolition		Erosion and Sediment Control		Water, Sewer, Electric Utilities	
	Material Delivery		Equipment		Rock Products	
	Tile Work- Flooring		Utilities, e.g., Sewer, Electric		Painters	
	Drywall		Roofers		Carpenters	
	HVAC installers		Stucco		Pest Control: e.g., termite	
	Exterior Siding		Masons		Water Feature Installation	
	Insulation		Landscapers		Utility Line Testers	
	Fireproofing		Riggers		Irrigation System Installation	
	Steel Systems		Utility Line Testers		Other:	
Trade Contractor Information Provided						
	Educational Material Handou	t \Box	Tailgate Meetings	\square	Training Workshop	
	Contractual Language		Fines and Penalties		Signage	
	Other:		Other:		Other:	
					Continued on next page.	

Rain Event Action Plan (REAP)					
Date of REAP		WDID Number:			
Date Rain Predicted to Occu	ı r:	Predicted % chance of rain:			
Below is a list of suggested action areas, stockpiles, waste manager and areas of active work to ensur referenced to the BMP progress	ns and nent a re the map.	Predicted Rain Event Triggered Actions I items to review for this project. Each active Trade should check all material storage areas, vehicle and equipment storage and maintenance, areas of active soil disturbance, proper implementation of BMPs. Project-wide BMPs should be checked and cross-			
Trade or Activity	Sug	gested action(s) to perform / item(s) to review prior to rain event			
□ Information & Scheduling		Inform trade supervisors of predicted rain Check scheduled activities and reschedule as needed Alert erosion/sediment control provider Alert sample collection contractor (if applicable) Schedule staff for extended rain inspections (including weekends & holidays) Check Erosion and Sediment Control (ESC) material stock Review BMP progress map Other:			
Material storage areas		Material under cover or in sheds (ex: treated woods and metals) Perimeter control around stockpiles Other:			
Waste management areas		Dumpsters closed Drain holes plugged Recycling bins covered Sanitary stations bermed and protected from tipping Other:			
□ Trade operations		Exterior operations shut down for event (e.g., no concrete pours or paving) Soil treatments (e.g.,: fertilizer) ceased within 24 hours of event Materials and equipment (ex: tools) properly stored and covered Waste and debris disposed in covered dumpsters or removed from site Trenches and excavations protected Perimeter controls around disturbed areas Fueling and repair areas covered and bermed Other:			
Site ESC BMPs		Adequate capacity in sediment basins and traps Site perimeter controls in place Catch basin and drop inlet protection in place and cleaned Temporary erosion controls deployed Temporary perimeter controls deployed around disturbed areas and stockpiles Roads swept; site ingress and egress points stabilized Other:			
Concrete rinse out area		Adequate capacity for rain Wash-out bins covered Other:			
Spill and drips		All incident spills and drips, including paint, stucco, fuel, and oil cleaned Drip pans emptied Other:			

		Continued on next page.
Other / Discussion / Diagrams	D	
Diagrams		
	B	
	P	
	D	
	P	
Attach a printout of the we	eather forecast from the NOAA website to the REAP.	
I certify under penalty of law the by me or under my direction of gathered and evaluated the inf persons directly responsible for true, accurate, and complete. It possibility of fine and imprisor	hat this Rain Event Action Plan (REAP) will be performed in accordance r supervision in accordance with a system designed to assure that qual formation submitted. Based on my inquiry of the persons who manage r gathering the information, the information submitted is, to the best of I am aware that there are significant penalties for submitting false info ment for knowing violations.	e with the General Permit ified personnel properly the system, or those of my knowledge and belief, rmation, including the
	Date:	
Qualified SWPPP Practitioner	(Use ink please)	

APPENDIX Q

TEST METHODS, DETECTION LIMITS, REPORTING UNITS, APPLICABLE NALS AND NELS

TURBIDITY – NUMERIC ACTION LEVEL – GREATER THAN 250 NTU

pH – NUMERIC ACTION LEVEL – OUTSIDE RANGE OF 6.5 TO 8.5



APPENDIX R EROSION CONTROL PLAN





APPENDIX S

CONSTRUCTION SITE MONITORING PROGRAM



APPENDIX S

Construction Site Monitoring Program

Section 1 Construction Site Monitoring Program 1.1 Construction Site Monitoring Program

The following Construction Site Monitoring Program (CSMP), its methodology, strategy, monitoring and sampling procedures, are only intended to be a guide to assist the QSP and LRP who are subject to the Construction Activity and the Storm Water Discharge Permit, 2009-0009-DWQ (General Permit), as amended by 2010-0014-DWQ and 2012-0006-DWQ. The intent is to comply with Order 2009-0009-DWQ, as amended by 2010-0014-DWQ and 2012-0006-DWQ. LRP or QSP who have questions about specific requirements of the General Permit or this guidance document are advised to consult with the appropriate RWQCB.

Section 2 Construction Site Monitoring Requirements 2.1 Construction Site Monitoring Requirements

The General Permit (Attachments C, D, E; Section I.1.a) requires that a written site specific Construction Site Monitoring Program (CSMP) be developed by each discharger prior to the commencement of construction activities, and be revised as necessary to reflect project revisions and that the CSMP be included with the SWPPP. The CSMP should be developed to meet the specific requirements and objectives identified in the General Permit for each risk level. The CSMP shall be amended as necessary by the QSP.

2.2 Types of Monitoring Required by the General Permit

The specific monitoring required for each construction site depends upon the project risk level, project size, BMPs implemented and effluent quality. The General Permit may require the following types of monitoring:

- Visual inspections of Best Management Practices (BMPs);
- Visual monitoring of the site related to qualifying storm events;
- Visual monitoring of the site for non-stormwater discharges;
- Sampling and analysis of construction site runoff;
- Sampling and analysis of receiving waters;
- Sampling and analysis of non-stormwater discharges;
- Bio-assessment monitoring of receiving waters;
- Sampling and analysis of ATS operations; and

DRAFT

• Soil particle size analysis.

	Type of Monitoring	When
Sampling & Analysis	Effluent sampling: Turbidity	Collect a minimum of three samples per day of
	Endent sampling. Turblatty	discharge
		Collect runoff samples representative of site
		discharges.
	Effluent sampling: pH	During construction phases with high risk of high pH discharge. Collect a minimum of three samples per day of discharge.
		Collect runoff samples representative of site discharges.
	Non-visible pollutants: spill/BMP failure based on pollutant source assessment	Within first two hours of discharge from site.
		Collect samples of runoff affected by the spilled or released material(s) and runoff unaffected by the spilled or released material(s).
	Contained rain water	At time of discharge.
	Non-stormwater	At locations where discharged off the site.
		When sediment basins are used.
	Particle size	If needed to justify site specific sediment risk using RUSLE.
	Other	RWQCB or TMDLs may require other monitoring.
Visual Inspections	Non-stormwater inspection	Quarterly for each drainage area.
	Qualifying rain event: Pre-rain inspection	All drainage areas, BMPs, and stormwater containments within two business days of each qualifying rain event.
	Qualifying rain event: Post-rain inspection	All discharge locations within two business days after each qualifying rain event.
		Visually observe discharge of contained stormwater when discharged.
	During rain inspection	See BMP inspection below.
	BMP	Weekly and every 24 hours during extended storm events.

Tables S-1 -- Summary of Risk Level 2 Monitoring

DRAFT

2.3 Purpose of the Construction Site Monitoring Program

The purpose of the CSMP is to address the following objectives:

- To demonstrate that the site is in compliance with the applicable discharge prohibitions, Numeric Action Levels (NALs);
- To determine whether non-visible pollutants are present at the construction site and are causing or contributing to any exceedance of water quality objectives;
- To determine whether immediate corrective actions, additional BMP implementation, or SWPPP revisions are necessary to reduce pollutants in stormwater discharges and authorized non-stormwater discharges; and
- To determine whether BMPs included in the SWPPP and/or Rain Event Action Plan (REAP) are effective in preventing or reducing pollutants in stormwater discharges and authorized non-stormwater discharges.

Section 3 Visual Monitoring (Inspection)

Risk Level 2 sites are required to conduct visual monitoring (inspections). Visual monitoring includes:

- Inspections of BMPs;
- Inspections before and after qualifying rain events; and
- Inspection for non-stormwater discharges.

Visual inspections are required for the duration of the project with the goal of confirming that appropriately selected BMPs have been implemented, are being maintained, and are effective in preventing potential pollutants from coming into contact with stormwater. An inspection checklist has been included under Appendix I.

3.1 BMP Inspection

The General Permit requires that BMPs be inspected weekly and once each 24-hour period during extended storm events. The QSP shall make the inspection on a day where there is measurable rainfall. If there is a 48-hour dry period prior to the total multi-day accumulation of 0.5 inches of rain, the inspection checklist does not need to be kept. Otherwise, an inspection checklist is required and must be maintained in the SWPPP binder for all days with measurable rainfall. The purpose of these inspections is to identify BMPs that:

- Need maintenance to operate effectively;
- Failed; or
- Could fail to operate as intended.

DRAFT
If deficiencies are identified during BMP inspections, repairs or design changes to BMPs must be initiated within 72 hours of identification and need to be completed as soon as possible.

All BMP inspections must be documented on an inspection checklist. Included in Appendix I is a BMP inspection check list. The checklist should be made site specific based on the BMPs and outfalls for each construction project, but at minimum the form should include:

- Inspection date, and date the inspection report was written;
- Weather information, including presence or absence of precipitation, estimate of the beginning of qualifying storm event, duration of event, time elapsed since last storm, and approximate amount of rainfall in inches;
- Site information, including stage of construction, activities completed, and approximate area of the site exposed;
- A description of the BMPs evaluated and any deficiencies noted;
- If the construction site is safely accessible during inclement weather, list the observations of all BMPs: erosion controls, sediment controls, chemical and waste controls, and non-stormwater controls. Otherwise, list the results of visual inspections at all relevant outfalls, discharge points, downstream locations, and identify any projected maintenance activities;
- Report the presence of noticeable odors or any visible sheen on the surface of any dischargers;
- Any corrective actions required, including any necessary changes to the SWPPP and the associated implementation dates;
- Photographs taken during the inspection, if any; and
- Inspector's name, title, and signature.

An example Visual Inspection Field Log Sheet is included in Appendix I.

3.2 Qualifying Rain Event Inspections

The General Permit requires that the construction site be inspected within two days prior to a predicted qualifying rain event and within two days after a qualifying rain event. These inspections are only required during normal business hours of the construction site.

The General Permit defines a qualifying rain event as one that produces ¹/₂-inch or more of precipitation with a 48 hour or greater period between rain events.

The General Permit requires that dischargers only use weather forecasts from the National Oceanographic and Atmospheric Administration (NOAA). Pre-project inspections should be initiated after consulting NOAA for a qualifying rain event with 50% or greater probability of precipitation (PoP). These forecasts can be obtained at: http://www.srh.noaa.gov/forecast.

Records must be kept of all qualifying rain event inspections. Records need to be maintained on site and document the following:

- Personnel performing the observations;
- Observation date and time;
- Weather conditions (including the rain gauge reading for the qualifying rain event);
- Locations observed; and
- Corrective actions taken in response to observations.

A Visual Inspection Field Log Sheet is included in Appendix I.

3.2.1 Pre-Rain Event Inspection

The purpose of the pre-rain event inspection is to make sure the site and the BMPs are ready for the predicted rain. The pre-rain event inspection needs to cover:

- All stormwater drainage areas to identify any spills, leaks, or uncontrolled pollutant sources;
- All BMPs to identify whether they have been properly implemented per the SWPPP and/or REAP;
- Stormwater storage and containment areas to detect leaks and ensure maintenance of adequate freeboard; and
- The presence or absence of floating and suspended materials, a sheen on the surface, discolorations, turbidity, odors, and source(s) of any observed pollutants within stored stormwater.

3.2.2 Post-Rain Event Inspection

The purpose of the post-rain event inspection is to observe the discharge locations and the discharge of any stored or contained rainwater; determine if BMPs functioned as designed; and identify if any additional BMPs are required. The post-rain event inspection needs to cover:

- All stormwater discharge locations;
- The discharge of stored or contained stormwater that is derived from and discharged subsequent to a qualifying rain event; and All BMPs to determine if they were adequately designed, implemented, and effective.

After assessing BMPs it should be noted on the inspection form whether the BMPs need maintenance.

3.3 Non-Stormwater Discharges Inspections

The General Permit requires that construction sites, regardless of risk level, be inspected quarterly for the presence of non-stormwater discharges. Records must be kept of all inspections and must be maintained on site.

Non-stormwater discharge inspections are only required during normal business hours of the construction site. The purpose of these inspections is to detect unauthorized non-stormwater discharges and observe authorized non-stormwater discharges. Quarterly inspections need to include each drainage area of the project and document the following:

- Presence or indications of unauthorized and authorized non-stormwater discharges and their sources;
- Pollutant characteristics of the non-stormwater discharge (floating and suspended material, sheen, discoloration, turbidity, odor, etc);
- Personnel performing the observations;
- Dates and approximate time each drainage area and non-stormwater discharge was observed; and
- Response taken to observations.

For Risk Level 2 sites, non-stormwater discharges shall be collected and analyzed for pH and turbidity. If there is a potential for non-visible pollutants, a sample shall be collected and sent to a certified lab for testing for the potential pollutant.

An Effluent Sampling Field Log Sheets has been included in Appendix I. A Visual Inspection Field Log Sheet is included in Appendix I.

Section 4 Water Quality Sampling and Analysis Procedures

The purpose of sampling is to determine whether BMPs implemented on a construction site are effective in controlling potential construction site pollutants, which come in contact with stormwater or non-stormwater, and to demonstrate compliance with the applicable NALs or NELs.

This section discusses the procedures and the information that need to be included in the CSMP for water quality sampling and analysis. This section is divided into the following:

- Potential pollutant sources;
- Monitoring constituents by risk level;
- Sampling locations;
- Sample collection and handling; and
- Analytical methods, laboratories, and field meters.

Water quality sampling and analysis of pH and turbidity is required for Risk Level 2 projects. Risk Level 2 projects are also required to conduct water quality sampling and analysis when there is a risk of non-visible pollutant discharge. If a source for potential non-visible pollutants is identified, a sample shall be collected down-gradient from the discharge location(s) where the visual observations were made triggering the monitoring and which can be safely accessed.

4.1 Potential Pollutant Sources

4.1.1 Sediment and Turbidity

Conditions or areas at a construction site that may cause sediment, silt, and/or turbidity in site runoff include:

- Exposed soil areas with inadequate erosion control measures;
- Areas of active grading;
- Poorly stabilized slopes;
- Lack of perimeter sediment controls;
- Areas of concentrated flow on unprotected soils;
- Poorly maintained erosion and sediment control measures;
- Tracking sediment onto roads and paved surfaces;
- Unprotected soil stockpiles; and
- Failure of an erosion or sediment control measure.

4.1.2 High pH

Conditions or areas at a construction site that may cause high pH in site discharges include:

- Concrete pours and curing;
- Concrete waste management areas;
- Soil amendments (e.g. fly ash and lime); and
- Mortar and stucco mixing, application, and waste management areas.

4.1.3 Non-Visible Pollutants

Monitoring for pollutants not visually detectable is only required if those pollutants are determined to be potentially present in stormwater leaving the construction site; and is typically the result of a BMP failure or spill on the construction site. This determination is documented in the pollutant source assessment in the SWPPP.

Projects should attempt to eliminate the exposure of construction materials to prevent stormwater pollution and limit sampling and analysis requirements. It is important to note that covered construction materials or those that are in their final constructed form, do not need to be monitored. Materials that are stored exposed to precipitation and may generate runoff need to be considered for non-visible pollutant monitoring.

Non-visible pollutants may also exist on the project site as a result of the land use prior to the start of the construction activity. To determine the potential of pollutants to exist on the construction site as a result

of past land use activities, dischargers should review existing environmental and real estate documentation. Good sources of information on previously existing contamination and past land uses include, but are not limited to, the following:

- Initial Studies or Environmental Impact Reports (EIRs) prepared under the requirements of the California Environmental Quality Act (CEQA);
- Environmental Assessments or Environmental Impact Statements (EIS) prepared under the requirements of the National Environmental Policy Act (NEPA); and
- Phase I Assessments prepared for property transfers.

Non-visible pollutants in site discharges may result from materials that:

- Are being used in construction activities;
- Are stored on the construction site;
- Were spilt during construction operations and not cleaned up;
- Were stored (or used) in a manner that presented the potential for a release of the material during past land use activities;
- Were spilt during previous land use activities and not cleaned up; or
- Were applied to soil as part of past land use activities.

4.2 Monitoring Constituents

Risk Level 2

- At a minimum, Risk Level 2 projects are required to collect water quality samples for pH (during construction phases with a high risk of high pH discharge) and turbidity (all phases). Additional monitoring may be required by the RWQCB.
- Risk Level 2 projects are required to collect water quality samples if there is a BMP breach, malfunction, leakage, or spill. Water quality samples should be taken for non-visible pollutants that may have been discharged from the site as identified in the site pollutant source assessment (see Section 3.2.1 of this guidance document).
- Particle size analysis may be needed if a Risk Level 2 project is using a sediment basin or if needed to justify a site specific risk level calculation using RUSLE. The particle size analysis provides the information needed to determine the K-factor.

4.3 Sampling Locations

4.3.1 Stormwater Runoff

Risk Level 2 projects are required to collect water quality samples of runoff that is discharged off-site. Samples must be representative of the runoff associated with construction activity from the entire project disturbed area. Samples locations representative of runoff in each drainage area should be considered to ensure adequate representation of the flow and characteristics of the site's discharges.



4.3.2 Non-Stormwater Runoff

Risk Level 2 projects are also required to collect water quality samples to characterize authorized and unauthorized non-stormwater discharged from the site.

4.3.3 Receiving Water

Not Required.

4.3.4 Non-Visible Pollutant Monitoring

In situations where a breach, malfunction, leakage, or spill has occurred, dischargers must collect a sample of runoff that has come into contact with the materials and must also collect a runoff sample that has not come into contact with the materials (uncontaminated sample) for comparison. The QSP shall consult with the QSD and a certified lab to determine proper test procedures for determining whether there are pollutants in the runoff.

4.4 Sample Collection and Handling

It is important to use the correct methods to collect and handle samples to ensure the samples are valid. While the handling requirements apply primarily to grab samples collected for laboratory analysis, field measurements can be affected by sample collection procedures.

SSC samples should be taken as a normal grab sample, where the bottle is submerged facing upstream and filled. SSC samples need to be collected in a separate bottle because the analysis requires the entire volume of the bottle. Many grab samples can be partitioned out of a larger container used to collect the samples for various analyses but that is not the case for SSC.

All samples must be maintained between 0-6 degrees Celsius during delivery to the laboratory. Samples must be kept on ice, or refrigerated, from sample collection through delivery to the laboratory. Shipped samples should be placed inside coolers with ice. Make sure the sample bottles are well packaged to prevent breakage and secure cooler lids with packaging tape.

Ship samples that will be laboratory analyzed to the analytical laboratory right away. Many analytical methods have short hold-times before which the analysis must be started. Hold times are measured from the time the sample is collected to the time the sample is analyzed. The General Permit requires that samples be received by the analytical laboratory within 48 hours of the physical sampling (unless otherwise required by the analytical laboratory).

Most sites will require the use of some sort of field meter to measure turbidity and pH. Some field meters can be placed directly in the flow of water and gather instantaneous data. Meters with probes that can be directly placed into the flow are ideal, however low flow conditions may not allow for this type of measurement. In this case, grab samples can be collected and placed within the field meter's recording container.

All monitoring instruments and equipment (including a discharger's own field instruments for measuring pH and turbidity) should be calibrated and maintained in accordance with manufacturers' specifications

to ensure accurate measurements. Many manufacturers provide step-by-step instructions for the use and calibration of their meters and these instructions should be followed.

If using field meters, pH and turbidity measurements should be conducted immediately (i.e. samples should not be stored for later measurement).

Collect proper information regarding time and sampling conditions, appropriately label the bottles, and fill out the required chain of custody forms and field logs.

4.5 Analytical Methods, Laboratories, and Field Meters

All laboratory analyses must be conducted according to analytical procedures specified in 40 Code of Federal Regulations (CFR) Part 136, unless other analytical procedures have been specified in the General Permit or by the RWQCB. With the exception of field analyses conducted by the discharger for turbidity and pH, all analyses must be sent to and conducted by a state-certified analytical laboratory. Currently, the SSC method is not state certified and a limited number of laboratories have the capability of doing this analysis.

Analytical laboratories should be contacted and a contract should be worked out before the wet season to minimize potential disruptions during the critical sampling period. A laboratory should be chosen foremost by their accreditation, ability to perform the required samples in the desired turn-around-time, and then by their proximity for ease of sample delivery. Although with overnight mail delivery, proximity is less important, it may still be an important factor to avoid bottle breakage during shipment.

State-certified analytical laboratories can be found by using the Environmental Laboratory Accreditation Program's (ELAP) website at: <u>http://www.cdph.ca.gov/certlic/labs/Pages/ELAP.aspx</u>.

The analytical method/protocol, minimum detection limits, and reporting units for the water quality constituents specifically identified in the General Permit are presented in Table S-2. **Table S-2**

Parameter	Test Method/Protocol	Minimum Detection Limit	Minimum Sample Volume	Container Type
рН	Field meter or pH test kit	0.2 pH Units	NA	Plastic
Turbidity	Field meter or EPA 180.1	1 NTU	500 mL	Plastic
SSC	ASTM Method D 3977-97	5 mg/L	200 mL	Contact Lab

Non-visible pollutants may include a wide range of analytical methods. A list of potential non-visible pollutants based on common construction activities is shown in Table S-3. This list is not meant to be inclusive but to provide general guidance for projects. Consult with the analytical laboratory or 40 CFR Part 136 to identify specific analytical methods, sample volume, and containers needed for the expected non-visible pollutants.

Dischargers can perform pH analysis on site with a calibrated pH meter, or pH test kit. Dischargers can perform turbidity analysis using a calibrated turbidity meter (turbidimeter), either on site or at an accredited analytical laboratory.

Many manufacturers offer single parameter meters or multiple parameter meters with various optional probes. Dischargers will need to determine the best type of meter for their individual situation. Any meter selected for field monitoring should have the ability to be calibrated, be accompanied by detailed operation instructions, and should be ruggedly designed for field use and long term storage (you are unlikely to need it during the dry season).

Activity	Potential Pollutant Source	Laboratory Analysis	
Water line flushing	Chlorinated water	Residual chlorine	
Portable toilets	Bacteria, disinfectants	Total/fecal coliform	
	Acid wash	рН	
Concrete & Maconry	Curing compounds	pH, alkalinity,	
Concrete & Masonry	Concrete rinse water	Volatile organic compounds (VOCs)	
		рН	
Painting	Resins	Semi-volatile organic compounds (SVOCs)	
	Thinners	Phenols, VOCs	
	Paint Strippers	VOCs	
	Solvents	Phenols VOCs	
	Adhesives	Phenols, SVOCs	
	Sealants	SVOCs	
		Methylene Blue Activated Substances	
Cleaning	Detergents	(MBAS), phosphates	
Cleaning	Bleaches	Residual chlorine	
	Solvents	VOCs	
Landscaping	Pesticides/Herbicides	Check with analytical laboratory	
	Fertilizers	NO ₃ /NH ₃ /P	
	Lime and gypsum	Acidity/alkalinity	
	Aluminum sulfate, sulfur	Total dissolved solids (TDS), alkalinity	
Treated wood	Copper, arsenic, selenium	Metals	
Soil amendments & dust			
control	Lime, gypsum	рН	
	Plant gums	Biochemical oxygen demand (BOD)	
	Magnesium chloride	Alkalinity, TDS	
	Calcium chloride	Alkalinity, TDS	
	Natural brines	Alkalinity, TDS	
	Lignosulfonates	Alkalinity, TDS	

Table S-3 -- Potential Non-Visible Pollutants based on Common Construction Activities

Hand held single parameters are usually the least costly and are designed with a user friendly interface. Multi-parameter meters are more costly, but provide increased versatility, have user friendly interfaces, and can provide instantaneous readings of multiple parameters. Probes for the multi-parameter meters can be attached to cables of varying lengths that make it possible to sample at a greater distance from the runoff flow.

Hach, Hydrolab, Global Water, Fisher Scientific, and LaMott are some known manufacturers and/or vendors of turbidity and pH meters. Whichever turbidity meter is selected, it is important to use the same meter; different meters may have different results even if properly calibrated. If you need to use several turbidity meters, then assign each meter to a specific location.

Dischargers utilizing a sediment basin are required to conduct a soil particle analysis. Dischargers may also want to conduct this analysis to establish site-specific particle size information, which can be used to justify the project risk level using RUSLE. (The particle size analysis provides the K factor.) The soil particle analysis is conducted using the American Society for Testing and Materials (ASTM) test method ASTM D-422 (Standard Test Method for Particle-Size Analysis of Soils), as revised, to determine the percentages of sand, very fine sand, silt, and clay on the site. The percentages of particles less than 0.02 mm in diameter must also be determined. This analysis is conducted before construction starts and is reported with the Permit Registration Documents (PRDs).

3.3 Watershed Monitoring Option

Not Applicable.

3.4 Monitoring Exemptions

Dischargers are not required to physically collect samples or conduct visual observations during dangerous weather conditions (flooding, electrical storms, etc.) or outside of scheduled construction site business hours. An explanation must be provided in the Annual Report if a project was unable to collect required samples or visual observations because of dangerous weather conditions.

Section 5 Quality Assurance and Quality Control

An effective QA/QC plan will be implemented as part of the CSMP to ensure that analytical data can be used with confidence. QA/QC procedures to be initiated include the following:

- Field logs;
- Clean sampling techniques;
- Sample Chains of Custody (COCs); and
- Data verification.

Each of these procedures is discussed in more detail in the following sections.

5.1 Field Logs

The purpose of field logs is to record sampling information and field observations during monitoring that may explain any uncharacteristic analytical results. At a minimum, sampling information to be included in the field log includes:

• The date and time of water quality sample collection;

- Sampling personnel;
- Sample container identification numbers;
- And types of samples that were collected;
- Field observations for any abnormalities at the sampling location (color, odor, BMPs, etc.); and
- Field measurements for pH and turbidity.

Examples of field logs to record visual inspections and sample collection and field measurements are provided in Appendix I.

5.2 Clean Sampling Techniques

Clean sampling techniques involve the use of certified clean containers for sample collection and clean powder-free nitrile gloves during sample collection and handling. As discussed previously, adoption of a clean sampling approach will minimize the chance of field contamination and questionable data results.

5.3 Sample Chain-of-Custody

The sample COC is an important documentation step that tracks samples from collection through analysis to ensure the validity of the sample. Sample COC procedures include the following:

- Proper labeling of samples;
- Use of COC forms for all samples; and
- Prompt sample delivery to the analytical laboratory.

Analytical laboratories usually provide COC forms to be filled out for sample containers.

5.4 Data Verification

After analytical results are received from the analytical laboratory, the data should be verified to ensure that it is complete, accurate, and the appropriate QA/QC requirements were met. Data should be verified as soon as the data reports are received.

The COC and laboratory reports need to be checked to make sure all requested analyses were performed and all samples are accounted for in the reports.

Check laboratory reports to make sure hold times were met and that the reporting levels meet or are lower than the reporting levels agreed to in the contract.

Check data for outlier values and follow up with the laboratory. Occasionally typographical errors, unit reporting errors, or incomplete results are reported and should be easily detected. These errors need to be identified, clarified, and corrected quickly by the laboratory. Attention should be paid to data that is an order of magnitude or more different than similar locations, or is inconsistent with previous data from the same location.

For laboratory analyses, EPA establishes QA/QC checks and acceptable criteria. This data is typically reported along with the sample results. Data reviewers should evaluate the reported QA/QC data to check for contamination (look at method, field, and equipment blanks), precision (laboratory matrix

spike duplicates), and accuracy (matrix spikes and laboratory control samples). When QA/QC checks are outside acceptable ranges, the laboratory must flag the data, and usually provides an explanation of the potential impact to the sample results.

Check the data set for outlier values and, accordingly, confirm results and re-analyze samples where appropriate. Sample re-analysis should only be undertaken when it appears that some part of the QA/QC resulted in a value out of the expected range. Initial data, even if outside the expected range may not be discounted unless the analytical laboratory identifies the required QA/QC criteria were not met. If this occurs, the project should obtain a written statement from the analytical laboratory regarding the validity of the sample result.

Similarly, field data needs to be checked as soon as possible to identify potential errors. Reported data and observations should be verified to ensure that it is complete and accurate as soon as the field logs are received.

Field logs should be checked to make sure all required measurements were completed and appropriately documented. Crews may occasionally miss-record a value. Reported values that appear out of the typical range or inconsistent, should be followed up on immediately to identify potential reporting or equipment problems.

Equipment calibration notations should be verified for outlier data, and if appropriate, equipment calibrations should be checked after sampling. Observations noted on the field logs can also help to identify potential interferences. Notations should be made of any errors and actions taken to correct the equipment or recording errors.

Section 6 Reporting and Records Retention

6.1 Reporting and Records Retention

The General Permit identifies several areas of non-compliance reporting. It is the responsibility of the permittee to properly document reportable discharges or other violations of the General Permit. Exceedances and violations should be reporting using the SMARTS system and include the following:

- Numeric Action Level (NAL) exceedances (NAL Exceedance Report upon request of the RWQCB);
- Self-reporting of any other discharge violations or to comply with RWQCB enforcement actions; and
- Discharges which contain a hazardous substance in excess of reportable quantities established in 40 CFR §§ 117.3 and 302.4, unless a separate NPDES Permit has been issued to regulate those discharges.

In the event of the exceedance of a NAL, document the subsequent site evaluation in the SWPPP Appendix D. All reportable exceedances shall be included in the SWPPP. Include the results of an NAL exceedance site evaluation along with other non-compliance events in SWPPP Appendix D. A copy of all Reports and Records shall be provided to the LRP.

6.2 Numeric Action Level Exceedance Report

In the event that the storm event average of the samples exceeds an applicable NAL, Risk Level 2 dischargers must electronically submit all storm event sampling results to the SWRCB's SMARTS no later than 10 days after the conclusion of the storm event. In addition, the RWQCBs may request the submittal of an NAL Exceedance Report. The discharger must certify each NAL Exceedance Report in accordance with the General Permit's Special Provisions for Construction Activity.

An NAL Exceedance Report must contain the following information:

- Analytical method(s), method reporting unit(s), and MDL(s) of each analytical parameter;
- Date, place, time of sampling, visual observation (inspections), and/or measurements, including precipitation; and
- Description of the current BMPs associated with the sample that exceeded the NAL and the proposed corrective actions taken.

6.3 Numeric Effluent Limitation Violation Report

Not applicable to Risk Level 2 sites.

6.4 Non-Compliance reporting

The QSP is required to properly document reportable discharges or other violations of the General Permit. See Section 2.3 for potential impacts to SWPPP requirements. As discussed in the CSMP in Appendix S, the QSP shall submit all sampling reports and all field or laboratory analytical data electronically using the SMARTS system, as part of the Annual Report, including but not limited to the following:

- Any discharge violations or to comply with RWQCB enforcement actions; and
- Discharges which contain a hazardous substance in excess of reportable quantities established in 40 CFR §§ 117.3 and 302.4, unless a separate NPDES Permit has been issued to regulate those discharges.

Documentation of all reportable exceedances shall be included in this SWPPP under Appendix D.

6.5 Annual Report

All dischargers are required to prepare and electronically submit an Annual Report no later than September 1 each year. The Annual Reports must be certified in accordance with the Special Provisions in the General Permit. The Annual Report must include the following stormwater monitoring information:

• A summary and evaluation of all sampling and analysis results, including original laboratory reports;

- The analytical method(s), method reporting unit(s), and MDL(s) of each analytical parameter (analytical results that are less than the MDL must be reported as "less than the MDL" or "<MDL");
- A summary of all corrective actions taken during the compliance year;
- Identification of any compliance activities or corrective actions that were not implemented;
- A summary of all violations of the General Permit;
- The individual(s) who performed facility inspections, sampling, visual observation (inspections), and/or measurements;
- The date, place, time of facility inspections, sampling, visual observation (inspections), and/or measurements, including precipitation (rain gauge); and
- The visual observations and sample collection exception records and reports.

6.6 Records Retention

Dischargers must retain records of all stormwater monitoring information and copies of all reports (including Annual Reports) for a period of at least three years from date of submittal or longer if required by the RWQCB. These records include:

- The date, place, and time of facility inspections, sampling, visual observations (inspections), and/or measurements, including precipitation;
- The individual(s) who performed the facility inspections, sampling, visual observation (inspections), and/or measurements;
- The date and approximate time of analyses;
- The individual(s) who performed the analyses;
- A summary of all analytical results from the last three years, the method detection limits and reporting limits, and the analytical techniques or methods used;
- Rain gauge readings from site inspections;
- QA/QC records and results;
- Non-stormwater discharge inspections and visual observations (inspections) and stormwater discharge visual observation records;
- Visual observation and sample collection exemption records;
- NAL Exceedance Reports; and
- The records of any corrective actions and follow-up activities that resulted from analytical results, visual observations (inspections), or inspections.

Results of field measurements and laboratory analyses must be kept in the SWPPP. It is also recommended that training logs, COCs, and other documentation related to sampling and analysis be kept with the project's SWPPP.











erosis, ee channels. If pavement flushing is necessary, use sill posted or other techniques to trap sediment and other pollutures. Cient up leaks, drips and other spills immediately so

- Outy do not contaminate soil or groundisater or here residue on paved surfaces. Use dry cleanup methods whenever possible. If you must use water, use just enough to keep the dust down.
- Cover and maintain dumpsters. Check Requestly for leaks. Place champsters under mofs or cower with targe or plastic shorting reserved unward the cutoffs of the dimpositor. A plastic liner is recommended to prevent leakage of liquida. Never clean out a dumpater by
- hosing it down on the construction site /Make sure portable tellets are maintained in good working order by the leasing company and that wastes are disposed of properly. Check to liets frequently for
- Materials/waste handling

- Materials/water kending //practice source reduction minimize waste when you coder materials. Order only the amount you need to fisich the job. //or everydable materials whenever possible. Arrange for pick-up of recycleble materials and as concrete, sophast, user model, adverter, depresser, cleand way-dento, proper reds, and which materianes endersitis are destined and mathemater theorem.
- such as used oil, antifereze, hatteries, and tiren. Dispose of all wantes and descellation debris properly. Many construction materials and waster can be recycled.
- including solvents, water-based paints, vehicle fluids, twolen asphali and concrete, word, and cleared vegeta tion. Materials ead debris that cannot be recycled must be laken to an appropriate landfill or disposed of as hazardous waste. Never bury waste materials or leave

them in the street or nose a creek or stream had

Stormwater Pollution Prevention Program

Pollution Prevention – It's Part of the Plan It is your responsibility to do the job right!

Runoff from streets and other paved areas is a major source of pollution in local creeks, San Francisco Bay and the Pacific Ocean. Construction activities can directly affect the health of our waters unless contractors and crews plan ahead to keep dirt, debris, and other construction waste away from storm drains and creeks. Following these guidelines will ensure your compliance with local stormwater ordinance requirements. Remember, ongoing monitoring and maintenance of installed controls is crucial to proper implementation.

> Earth-Moving Activities



/ Develop and implement crosson/sode

 Serving that many contrast to consider a statistic control parties on readings embandsometric
 Schechule exeruvation and grading work for dry weather.
 Check all equipment for leaks and repair leaking equipment promptly. J Parliam major maintenance, repairs, and weaking of equipment away from the construction site. When refueling or vehicle/optigment maintenance must be

does on site, designate a completely contained area away from some denne and creeks. Do not use diesel oil to hibricate or clean equipment or

para. ✓ Recycle used oil, behavies, concrete, broken isphak, etc.

whenever possible. ✓ Train employees in using these best management practices.

J Never wash excess material from exposed- apprepate ac

lest and recycle, or dispose to dirt area.

prete or similar treatments into a stroot or storm drain. Col-

Cover stockpiles and other construction materials with plastic targe. Protect from minifall and prevent material tamporary reach or plastic shorts and burns.
J Critch drips from proor with drip page or absorbent material.

naterials/ings), or dig up and remove contami-

(cloth, rags, etc.) placed under machine when not in use

✓ Clean up all spills and leaks using "dry" methods (with

cavations.

nated well.

During Construction 4 Avoid pairing and seed conting in wet weather, or when rain is forceast-foliae freed pasement will have time to care. 4 Cover and end each taskin and manholes when applying weat cost, dury seal, fog each, etc. 4 Dise check dams, disches, or berns to disert numf around around response the set of the set of the set of the set of the particular set.

- Property monitor and matthain all evolves and sediment
- ✓ Properly report failures of erosion and sediment controls

- act the Regional Water Quality Control Board
- Emissia son containens, dueccar
 Abandoneci underground tarks
 Abandoneci wells
 Baried harrets, debris, ar trach.

events. • A ther breesking up odd pravensent, he sum to remeave all charts and process from the site. • Make sure broken provenant does not terms in connet with nfall or runoff. rainfall or nuroff. Protect nearby atom drain inlets during any-cutting. Shovel or vecuait saw-cut stury deposits and remove from the

✓ Nover bury solid or harasilous waste material. I Nover hope down streets to close up tracked dirt. Use dry

both dry and wet materials under cover, protected from sainfall and month. Protect dry materials from wind. of Secure hags of cement after they are open. Be sure to keep

drop climbs

she street or storm drain.

areas and spade into diri.

drains, rainfall, and man of J Wash out concrete mixers only in dest

pands or onto dirt. Let concrete harden and dispose of as garbage. Whenever possible, recycle washout by pumping back into mixers for reuse. Never dispose of washout into the streat, sterm drains, drainage disches, or streams. During Construction

✔ Set up and operate small mixers on tarps or heavy plastic

J When cleaning up after driveway or sidewalk construction,

✓ Provent aggregate wash from drivoway/patio-constr

wash fines onto dist areas, not down the driveway or into

from entering, scont drains. Here appreciate week onto dirt

ire feesh concrete or cement than you will

Paint removal Paint chips and dust from non-hazardous day stripping and sand blasting may be swept up or collected in plastic drop cloths and disposed of as trash.

from marine paints or paints containing lead or tributyl tin must be dispended of as hazardous wastes.

 Place hav bales or other crossion controls downslone to suprare reasoff carrying mostar or coment before it reaches the storm drain.

✓ When breaking up paving, be sare to pick up all the pieces and dispose moperly.

J Recycle large chanks of broken concrete at a bandfill. ✓ Dispase of soall amounts of success day concrete, grout, and morter in the trush.

Unoposed case of point may be able to be returned to the paint workin. Check with the worker regarding its "bay-back," points.

Storm drain polluters may be liable for fines of up to \$25,000 per day!





neral Business Practice Both at your yard and the construction site, always store both day and wet materials under cover, protected from

> program's. wind-blown censent powder away from gutters, storm street, gatter, storm drain, or stream.

in your yard, where the water will flow into containment pérmiteucu nom na terra. Never pour paint down a drain.

I For oill-based paints, paint out brushes to the extent pos-Fin our outside painting paint out systems to the count pro-sidile and clears with thismer or solvents, Dispose consists Place and reuse thinners and solvents. Dispose of excesse lagarde and residue to harardous waste.

and/ing Paint

distances of the stripping residue and chips and chast

of When stripping or cleaning building exteriors with highpressure water, block storm, drains. Wash water onto a dirt area and apade into soil. Or, shock with the local waterwater

trialment authority to find out if you can collect (more or vacuum) balling cheaning water and dispose to the saming-levers. Sampling of the water may be required to assist the wasterwater treatment authority in making its decision.

When they one throughly dry, empty paint cars, used broshos, rags, and drop aloths may be disposed of as gar-bupe in a cruttery landfall.

Reuse ichover oil-based paint. Dispose of cients liquid, including studges, as incardeus waste.

I Small quantity generators should check with the San Mateo County Environmental Health Division regarding recycling.

Recycle/tonce leflover paints whenever pennible. Recycle or dispose of excess water-based paint at a hoesehold hazardees waste collection facility, or use up.

or hazardous waste dispesal.



existing vegetation only when showhisly name

Seed or plant learpointy vegetation for ension control on slopes or where construction is not immediately planned.

Protect downshope drainage courses, streams, and storm

✓ Lise check dams or disches to divert rusoff around excess

Suriness Practices a consumion and grading work for dry weather.

ads (absorbers materials, cat litter, and/or mass) whenever

✓ Do not use clease of the labricate or clean equiptment or parts,

Randa for noil and peaded granndwater that may be son Asphale/Concrete Removal / Avoid creating encess due twhen breaking aphale or con-If any of these conditions are observed, test for contamination

Linux at soil conditions, discoloration, or odor

Keport significant optils to the appropriate spiil response agencies immediately. You use required by law to report all significant releases of bazanices materials, including oil. To report appli, call the following agencies: 1) Dial

911 or your local emergency response number, 2) Call the Covernor's Office of Emergency Services Warning Center, (300) 852-7550 (24 Intern).

possible. If you must use water, use just enough to kee the dust down.

✔ Sweep up spilled div materials immediately. Never at-

Use as fills water as possible for dust control.

tempt to "wash them away" with water, or hury filem.

 ${\cal J}$ Chann up spills on distances by digging up and properly

I Recycle used vehicle batteries

chains with hay balles, temporary drainage swales, all fences, bernas or storm drain inlet filters.

tirms and graded areas. ✔ Cover stockpiles and escavated soil with secured targs

is the local stormouter authority. I Do not use dissel cil to lubricate or clean equipment or

✓ Perform major equipment repairs away from the job site. Glean up spills immediately when they happens A Never have down "dirty" provenent or impermenties surfaces when that's have spilled. Use dry clearny sarfa-

/ When astrophas as when which a comment maintenance must be done on site, work within a completely berned area

very of Collect and recycle or appropriately dispose of second absentive general or sand. A wood over-application by water trucks for chest control.

Painting & Application & Mortar Application of Solvents & Adhesives



Keep all liquid paint products and wastes away from the eatter street, and storm drains. I louid residues for the general stretch and storm during raphing stores not paints, dimense, solvestat, glues, and cleaning thirds are haranticus wastes and must be dispond of at a haracticos waste collection facility (contact your local storm water

- Painting cleanup Never clean brashes or rinse paint containers into a
- For water-based paints, paint out brashes to the event possible. Risse to the tankary sever once you have pained permission from the local waterwater treatment authority.

Landscaping. Gardening, and Pool Maintenance



- ✓ Protect atocknikes and lendscaning materials from wind and min by storing them under tups or second plastic sheeting,
- Store pesticides, fertilizets, and other chamicals inducts (in a shed or storage eahing
- I Schedule goading and excervation projects for dry weather / Use appropriate check dama or disclose to divert ranoff many
- ✔ Protect storm drain inlets with hay bales, berns, filter mats or other inlet projection maisure
- Revegetation is an excellent form of section control for any site.
- Landscamin of Garden Maintenance Use up pesiciales and follow label directions, Rinse con-tainers, and use mergenetics as product. Dispose of mascal containers in the trash.
- ✓ Dispose of unused pesticides is hazardons waste.
- ✓ Collect laws and gauden clippings, priming v aste, and tree trimmings. Chip if soccessary, and composit
- ✔ Do not place yand wester in guttern. In communities with curb side yard waste recycling, leave clippings and prunity waste for pickup in approved lags or containers. Or, take to a landfill shar composits yard waste.
- J Do not blow or rake leaves, etc. into the street
- Pool/Fountain/Spa_Maintenance √ Never discharge oblocinated pool or spe writer to a street of storm drain
- J When emptying a pool or upa; lei chilorine dissipate for 5 to 7 days. There recycle werer by densing it gradually onto a landscuped area, or drain the decklorinated water to a store
- Chickinsted writer may be to discharged to the samiary sever (if allowed by the local sewage treatment authority) by running a hose to a utility self to easive pipe cleanout junc-
- ✓ Do not use copper-based algaestides. Control signs with chlorine or other alternatives to copper-based pool chemi-cels. Copper is harmful to enquire life and ounced be completely renoved by the sewage treatment plant.



JOB NO. 20169092

SHEET 5 OF 5 SHEETS

APPENDIX T

CONTRACTOR ACTIVITIES LOCATION MAP



APPENDIX U

BIOASSESSMENT SUMMARY AND RESOURCES



Bioassessment Summary and Resources

Not required for Risk Level 2 sites.



APPENDIX 2 GEOTECHNICAL INVESTIGATION REPORT

Miller Pacific Engineering group

504 Redwood Blvd. Suite 220 Novato, California 94947 T 415 / 382-3444 F 415 / 382-3450

GEOTECHNICAL INVESTIGATION EAST WASHINGTON PARK PETALUMA, CALIFORNIA

September 30, 2008

Project No. 1206.04

Prepared For: Winzler & Kelly Consulting Engineers 495 Tesconi Circle Santa Rosa, CA 95401-4619

CERTIFICATION

This document is an instrument of service, prepared by or under the direction of the undersigned professionals, in accordance with the current ordinary standard of care. The service specifically excludes the investigation of radon, asbestos, toxic mold and other biological pollutants, and other hazardous materials. The document is for the sole use of the client and consultants on this project. Use by third parties or others is expressly prohibited without written permission. If the project changes, or more than two years have passed since issuance of this report, the findings and recommendations must be reviewed by the undersigned.

MILLER PACIFIC ENGINEERING GROUP (a California corporation) **REVIEWED BY**

Nathaniel R. Swanson Staff Geologist



Timothy J. Reynolds Geotechnical Engineer No. 2686 (Expires 12/31/08)

GEOTECHNICAL INVESTIGATION EAST WASHINGTON PARK PETALUMA, CALIFORNIA

TABLE OF CONTENTS

I.	INTRODUCTION	Page 1
II.	PROJECT DESCRIPTION	3
III.	 SITE CONDITIONS A. Regional Geology B. Surface Conditions C. Field Exploration and Laboratory Testing D. Subsurface Conditions E. Seismicity and Other Hazards 	4 4 4 5 5
IV.	 CONCLUSIONS AND RECOMMENDATIONS A. Conclusions B. Expansive Soils C. Seismic Design D. Site Grading E. Foundation Design F. Slab-on-Grade G. Underground Utilities H. Surface Drainage I. Subsurface Drainage J. Pavement Design 	9 9 9 10 12 14 15 16 16 16 16
V.	SUPPLEMENTAL GEOTECHNICAL SERVICES	18
VI.	LIMITATIONS	19
LIST	OF REFERENCES	20
DIST	RIBUTION	22
FIGU	IRES Site Location Map Site Plan Active Fault Map Typical Detail Trench Subdrain	Figure 1 2 3 4
APPE	ENDIX A – SUBSURFACE EXPLORATION AND LABO Soil Classification Chart Boring Logs Plasticity Test Results	RATORY TESTING Figure A-1 A-2 to A-12 A-13

APPENDIX B – SPECIFICATIONS AND DETAILS REGARDING SUBDRAINAGE OF SYNTHETIC TURF FIELDS Typical Synthetic Turf Soccer Field Sections Typical Synthetic Turf Details B-2

- APPENDIX C CALTRANS STANDARD SPECIFICATIONS SECTION 24: LIME TREATMENT
- APPENDIX D IMPORTANT INFORMATION REGARDING YOUR GEOTECHNICAL ENGINEERING REPORT

GEOTECHNICAL INVESTIGATION EAST WASHINGTON PARK PETALUMA, CALIFORNIA

I. INTRODUCTION

This report summarizes Miller Pacific Engineering Group's (MPEG) geotechnical investigation for the planned East Washington Park Sports Complex development in Petaluma, California. As shown on the Site Location Map, Figure 1, the project site is located about 0.5 miles southwest of the intersection of Adobe Road and East Washington Street in eastern Petaluma. The project will include new baseball diamonds and soccer fields, several ancillary structures, field lights, paved roads, flatwork, paths and landscaping on an approximately 23 acre, undeveloped parcel. The development area will occupy the entire extent of the parcel, as shown on Figure 2.

The purpose of our geotechnical investigation is to explore subsurface conditions and develop geotechnical criteria for design of the new sports fields, ancillary structures and other site improvements. The scope of our geotechnical investigation included review of readily-available geotechnical and geologic data, subsurface exploration with 11 exploratory borings, laboratory testing, engineering evaluation, and development of recommendations appropriate for the project and site. In accordance with our proposal letter dated June 12, 2008, MPEG is providing the following services:

- 1. Subsurface exploration within the project site with eleven borings;
- Laboratory testing of select samples to determine the engineering properties of the soils; and,
- 3. A geotechnical report that contains;
 - Review of available geologic and geotechnical reference data,
 - Results of subsurface exploration and laboratory testing,
 - Evaluation of the pertinent geologic hazards and geotechnical conditions,
 - Design-level recommendations for;
 - i. General site grading and subgrade preparation,
 - ii. Synthetic turf field subgrade preparation and design parameters for the permeable rock drainage system underlying the turf material (Appendix B),
 - iii. Vehicular, pedestrian and track pavement sections,
 - iv. Exterior and interior concrete slabs, and
 - v. Foundations for small buildings, dugouts, bleachers, backstops, foul poles, and lighting.

Appendix B of this report includes specifications and recommended details for subdrainage of synthetic turf fields.

We will remain available for consultation with the Design Team throughout the design process. Our services during bidding and construction will be provided under a separate agreement.

II. PROJECT DESCRIPTION

The planned East Washington Park project will include three natural-turf baseball diamonds, three synthetic-turf soccer fields, a BMX bicycle area, approximately 2,300 linear feet of paved roadway with three roundabouts, widening of East Washington Street, a restroom/concession/storage structure (1,000 sq. ft.), a restroom/concession structure (840 sq. ft.), a restroom (123 sq. ft.), a maintenance building (860 sq. ft), a trash enclosure (340 sq. ft.), a gazebo, six dugouts, shade structures, foul poles, field lights, approximately 3,500 linear feet of asphalt-concrete (AC) paved pathways, exterior concrete flatwork for terraces and sidewalks, and landscaping. The locations of these various improvements are shown on Figure 2.

III. SITE CONDITIONS

A. <u>Regional Geology</u>

The site is located within the Coast Range Geomorphic Province of California. The regional bedrock geology consists of complexly folded, faulted, sheared, and altered sedimentary, igneous, and metamorphic rock of the Jurassic-Cretaceous age (65-190 million years ago) Franciscan Complex.

The regional topography is characterized by northwest-southeast trending mountain ridges and intervening valleys that reflect the geologic structure of the same orientation. Extensive faulting, folding and erosion/deposition continuing through late Tertiary formed the valley area surrounding the project site, and the Sonoma Mountains to the east. Fault activity is presently concentrated along the San Andreas Fault zone, a complex group of generally parallel, northwesterly trending faults. This zone includes the active Rodgers Creek Fault that traverses through the Sonoma Mountains.

Geologic mapping of the area by the California Division of Mines and Geology (CDMG, 1980) indicates that the project site is underlain by late Holocene outer-edge alluvial fan deposits consisting mainly of fine sand, silt, and silty clay. Near surface soil in this area is known locally as "Adobe" which is clayey and is commonly highly expansive in nature.

B. <u>Surface Conditions</u>

The project site is located approximately one half-mile southwest of the intersection of Adobe Road and East Washington Street in Petaluma on the southeast side of East Washington Street. The existing site consists of three low alluvial tongues, each approximately 10 feet tall and gently sloping to the southwest. The three tongues are separated by two narrow, natural swales that also slope to the southwest. The central swale within the site is delineated as a wetland. The site is blanketed by dark brown, high plasticity clay that, at the time of our exploration (July 2008), had undergone extensive desiccation shrinkage. Surface cracks up to six inches wide and three feet deep were observed.

C. Field Exploration and Laboratory Testing

We explored subsurface conditions in the planned improvement area with 11 auger borings to depths between 4.5 to 15.0 feet on July 30, 2008. The boring locations are shown on Figure 2. The soils encountered in our borings were logged and samples were obtained for laboratory testing. The subsurface exploration program is discussed in more detail in Appendix A. A Soil Classification Chart is shown on Figure A-1. The boring logs are presented on Figures A-2 through A-12 of Appendix A.

Laboratory testing of samples from the exploratory borings included moisture content, dry density, unconfined compression, and plasticity. The results of the moisture content, dry density, and unconfined compression tests are presented on the boring logs. The plasticity test results are presented on Figure A-13. The laboratory testing program also is discussed in more detail in Appendix A.

D. <u>Subsurface Conditions</u>

Our subsurface exploration generally confirms the mapped local geologic conditions. The soils within the project site generally consist of high plasticity silty clay (Adobe) from depths of 1.5 to 9 feet below the ground surface, underlain by stiff, low to medium plasticity sandy clay. Lenses of silty and clayey sand were encountered in Boring 3. Our past experience, as well as current site observation and laboratory testing, indicate that the Adobe clay is moderately to highly expansive (will undergo large volume changes with seasonal changes in moisture content).

Groundwater was not observed in any of the borings we excavated. However, groundwater levels can fluctuate seasonally and we performed drilling during the summer season when groundwater levels are generally very low. We anticipate that surface water infiltration can become temporarily perched on top of relatively low permeability clayey soil layers following extended rains.

E. <u>Seismicity and Other Hazards</u>

The site is located within a seismically active area and will therefore experience the effects of future earthquakes. Earthquakes are the product of the build-up and sudden release of strain along a "fault" or zone of weakness in the earth's crust. Stored energy may be released as soon as it is generated or it may be accumulated and stored for long periods of time. Individual releases may be so small that they are detected only by sensitive instruments, or they may be violent enough to cause destruction over vast areas.

Faults are seldom single breaks in the earth's crust but typically are braids of breaks that comprise shatter or shear zones which link to form networks of major and minor faults. Within the Bay Area, faults are concentrated along the San Andreas Fault zone. The movement between rock formations along either side of a fault may be horizontal, vertical, or a combination and is radiated outward in the form of energy waves. The amplitude and frequency of earthquake ground motions partially depends on the material through which it is moving. The earthquake force is transmitted through hard rock in short, rapid vibrations, while this energy movement becomes a long, high-amplitude motion when moving through soft ground materials, such as bay mud.

An "active" fault is one that shows displacement within the last 11,000 years and, therefore, is

considered more likely to generate a future earthquake than a fault that shows no sign of recent rupture. The locations of the currently known active faults relative to the project site are shown on Figure 3. The closest active fault that could produce significant seismic shaking is the Rodgers Creek fault located approximately 3 miles northeast of the site.

<u>Probability of Future Earthquakes</u>: To evaluate earthquake probability in this region, the USGS has assembled a group of researchers into the "Working Group on California Earthquake Probabilities" to estimate the probabilities of earthquakes on active faults. Potential sources were analyzed considering fault geometry, geologic slip rates, geodetic strain rates, historic activity, and micro-seismicity, to arrive at estimates of probabilities of earthquakes with a Moment Magnitude greater than 6.7 by 2032.

The probability studies focus on seven "fault systems" within the Bay Area. Fault systems are composed of different, interacting fault segments capable of producing earthquakes within the individual segment or in combination with other segments of the same fault system. The probabilities for the individual fault segments in the San Francisco Bay Area are presented on Figure 3.

In addition to the seven fault systems, the studies included probabilities of "background earthquakes." These earthquakes are not associated with the identified fault systems and may occur on lesser faults (i.e., West Napa) or previously unknown faults (i.e., the 1989 Loma Prieta and 2000 Napa/Mt. Veeder Earthquake). When the probabilities on all seven fault systems and the background earthquakes are combined mathematically, there is a 62 percent chance for a magnitude 6.7 or larger earthquake to occur in the Bay Area by the year 2032. Smaller earthquakes (between magnitudes 6.0 and 6.7), capable of considerable damage depending on proximity to urban areas, have about an 80 percent chance of occurring in the Bay Area by 2032 (USGS, 2002).

Additional studies by the USGS regarding the probability of large earthquakes in the Bay Area are on going. These current evaluations include data from additional active faults and updated geological data.

<u>Fault Surface Rupture</u>: Under the Alquist-Priolo Special Studies Zone Act¹, the California Division of Mines and Geology (CDMG) produced 1:24,000 scale maps showing all known active faults and defining zones within which special fault studies are required. Based on currently available published geologic information, the project site is not located within an

¹ The Alquist Priolo Earthquake Fault Zoning Act prohibits placing most structures for human occupancy across traces of active faults. These fault zones are shown on maps issued by the Department of Conservation's Division of Mines and Geology.

Alquist-Priolo Special Studies Zone. The potential for fault surface rupture is therefore considered to be low.

Seismic Shaking: The site will likely experience seismic ground shaking similar to other areas in the seismically active San Francisco Bay Area. Earthquakes along several active faults in the region, as shown on Figure 3, could cause moderate to strong ground shaking at the site. The intensity of earthquake ground motions will depend on the characteristics of the generating fault, distance to the fault and rupture zone, earthquake magnitude, earthquake duration, and site-specific geologic conditions. Medium stiff to stiff soils underlie the site to the depths explored. Empirical attenuation equations developed for stiff soil sites provide approximate estimates of median peak site accelerations. A summary of the principal active faults affecting the site, their closest distance, moment magnitude of characteristic earthquake and probable peak ground accelerations which an earthquake on the fault could generate at the site, are shown in Table A.

TABLE A ESTIMATED PEAK GROUND ACCELERATION FOR PRINCIPAL ACTIVE FAULTS EAST WASHINGTON PARK <u>PETALUMA, CALIFORNIA</u>

	Moment Magnitude		
	for Characteristic	Closest Estimated	Median Peak Ground
<u>Fault</u>	Earthquake	<u>Distance</u>	Acceleration
Rodgers Creek	7.0	3 km	0.48g
San Andreas	7.8	27 km	0.19g
Hayward North	6.4	25 km	0.13g
West Napa	6.5	25 km	0.13g
Maacama South	6.9	35 km	0.11g

References: Sources: USGS (2008), Abrahamson and Silva (1997)

The potential for strong seismic shaking at the project site is high. Due to its close proximity, the Rodgers Creek Fault (approximately 4 kilometers to the northeast) presents the highest potential for severe ground shaking. The most significant adverse impact associated with strong seismic shaking is potential damage to structures and improvements.

Minimum mitigation measures should include designing the structures and foundations in accordance with the most recent (2007) California Building Code. Recommended seismic coefficients are provided in Section IV-C of this report.

Liquefaction Potential and Related Impacts: Liquefaction refers to the sudden, temporary loss of soil shear strength during strong ground shaking. Liquefaction-related phenomena can include ground settlement, flow failure, and lateral spreading. These phenomena can occur where there are saturated, loose, granular deposits. Based on our subsurface exploration and laboratory testing, the alluvial soils at the site contain relatively high percentages of fine-grained material (silts and clays) and/or are relatively stiff/dense. Therefore, liquefaction potential at the site is considered to be low.

<u>Expansive Soil</u>: Clays and silts of moderate to high plasticity, when located near the ground surface, can exhibit expansive characteristics (shrinking and swelling with seasonal drying and wetting cycles) that can be detrimental to lightly-loaded structures and flatwork. Our exploration encountered up to 9 feet of plastic, potentially expansive soils near the ground surface. Based on our exploration, laboratory testing, and experience in the area, we judge that the near-surface soils at the site pose a significant hazard to site development due to expansive soil shrink/swell.

Mitigation options for expansive soils can include proper site preparation (through moisture conditioning), lime treatment, or the use of select fill to minimize potential damage from expansive soils. Geotechnical recommendations for site preparation and foundation design are provided in Sections IV-D and IV-E, respectively.

<u>Flooding</u>: The development area is not within a FEMA 100-year flood zone. The project Civil Engineer is responsible for site drainage and should evaluate flooding potential and provide appropriate mitigation.

<u>Other Commonly Considered Hazards</u>: Because the site is relatively flat and is not located at the base of a slope where an offsite landslide event would impact the project area, landsliding/slope stability, lurching, and ground cracking are not considered a significant risk. The site is not located in close proximity to any large bodies of water. Therefore seiche and tsunamis do not pose a significant risk.

IV. CONCLUSIONS AND RECOMMENDATIONS

A. <u>Conclusions</u>

Based on our current investigation and previous experience with similar sites and projects, we conclude that the site is suitable for the planned improvements. New structures can be safely supported on conventional spread footings provided that the pads are properly prepared to mitigate the expansive soil conditions as discussed below. New "pole" or sign structures and field lights can be safely supported on drilled piers. The primary geotechnical concerns relative to site development are near-surface expansive soil and appropriate foundation design to resist strong seismic ground shaking. The potential for strong seismic ground shaking at the site was discussed in an earlier section. Site expansive soil conditions are discussed in more detail below. Design recommendations for these and other geotechnical issues are provided in the sections that follow.

B. Expansive Soil

Expansive soils tend to swell (heave) and shrink when they are alternately wetted and dried, respectively. This shrink/swell cycle can be very damaging to structures founded in expansive clay soil. As encountered in our borings, near surface soils of high plasticity clay with a potential for expansion blanket the entire project site from 1.5 to 9 feet deep.

On synthetic turf athletic fields, the potential impact of near surface expansive subgrade soils is the development of visible undulations of the synthetic turf surface over time. This condition does not make the field unplayable or affect its ability to drain and support the weight of athletic activities. The primary issues raised by this condition are aesthetics and long-term conformance to specified finished grade tolerances. For natural turf fields, we judge that near surface expansive subgrade soils can be sufficiently mitigated by consistent irrigation of the natural turf, which should minimize the negative aesthetic effects of undulating surfaces.

For new structures, pavements, flatwork, and synthetic fields, two basic options are commonly employed to mitigate expansive near-surface soil:

- 1) Improvement of the near-surface expansive soils by either addition of lime or cement (Treatment), or replacement with non-expansive import fill (Select Fill); or,
- 2) Use of drilled pier and grade beam foundation systems to gain foundation support for new structures below the unstable near-surface expansive soils. This option would not mitigate the hazard to flatwork or pavement

Based on our understanding of site conditions and planned development, we judge that improving the near-surface expansive soil by means of Lime Treatment will provide more value to the project than using drilled pier foundations or select fill for the following reasons:

- Improved near-surface soil (either Select Fill or Treated on-site clays) will allow for the use of more conventional, and less costly, shallow spread footings instead of drilled piers;
- Improving the near surface expansive soil will provide a much improved pavement subgrade condition (higher R-value) which will allow a reduced pavement section. Depending in the total area of pavement for driveways and parking areas, this could result in significant cost savings to the project.
- Improved near-surface soil will provide a more planar surface over the life of the synthetic turf field by reducing differential shrink/swell of subgrade soils.
- If construction is performed from late fall to mid spring, wet soil conditions from seasonal rains are likely. Wet soil conditions can make site preparation and grading difficult or impossible. Treatment with lime not only mitigates expansive potential of near-surface soils, but also can mitigate wet soil conditions and allow construction to proceed through the wet season, providing added flexibility to the construction schedule.

C. <u>Seismic Design</u>

The site will experience strong ground shaking similar to other areas of the seismically active San Francisco Bay Region. Mitigation of ground shaking includes seismic design of the structure in conformance with the provisions of the most recent version of the California Building Code (2007). Based on the interpreted subsurface conditions, we recommend the CBC coefficients and site values shown in Table B below for use in equations 30A-4 through 30A-8 to calculate the design base shear of the new construction.

TABLE B 2007 CBC FACTORS EAST WASHINGTON PARK <u>PETALUMA, CALIFORNIA</u>

Factor Name	Coefficient	<u>CBC Table</u>	Site Specific Value
Site Class ¹	S _{A,B,C,D,E, or F}	1613.5.2	S _D
Site Coefficient	Fa	1613.5.3 (1)	1.0
Site Coefficient	Fv	1613.5.3 (2)	1.5
Spectral Acc. (short)	Ss	1613.5.1	1.7 g
Spectral Acc. (1-sec)	S ₁	1613.5.1	0.7 g

(1) Site Class C Description: Stiff soil profile with shear wave velocities between 600 and 1,200 fps, Standard Penetration Test N values between 15 and 50, and undrained shear strength between 1,000 and 2,000 psf.

<u>Probabilistic Seismic Hazard Analysis</u> – Probabilistic Seismic Hazard Analysis (PSHA) analyzes all possible earthquake scenarios while incorporating the probability of each individual event to occur. The probability is determined in the form of the recurrence interval, which is the average rate at which an earthquake of some size will be exceeded. Therefore, the design earthquake is not solely dependent on the fault with the closest distance to the site and/or the largest magnitude, but rather the probability of given seismic events of occurring.

Utilizing USGS data we calculated the PGA_{DBE} listed below in Table C. The ground motion given by the USGS Earthquake Seismic Hazards program is for rock and alluvial sites.

		TABL	EC	
PROBABILISTIC SEISMIC HAZARD ANALYSIS				
		EAST WASHIN	IGTON PARK	
PETALUMA, CALIFORNIA				
		Statistical	Peak Ground	Peak Ground
Percent C Excee	hance of dance	Return Period	Acceleration, Rock	Acceleration, Alluvium

PGA _{DBE}	10% in 50 years	475 years	0.578g	0.578g
	•	•	0	•

Site Coordinates (Lat., Long.): N38.264, W122.610 Reference: USGS (2002)
D. Site Grading

1. <u>General</u> – Depending on time of construction, wet subgrade soils may be encountered. In warm weather, soils in these areas can typically be over-excavated, spread out and air-dried to a suitable moisture content before replacing and re-compacting. During the rainy season, however, this is usually not feasible due to cool and wet weather conditions. Therefore, the owner should anticipate some remediation of soft and saturated soils will be required if grading occurs during the months of October to May. These remediation measures typically consist of replacement with a suitable fill material or in-place treatment using soil additives such as lime or cement.

If near-surface soils are dry and desiccated, subgrade should be moisture conditioned for a minimum of two weeks prior to grading to swell the surface clay soils. This initial moisture conditioning should sufficiently moisten the clay soils to depths at which seasonal moisture fluctuations do not commonly occur, at approximately three feet below the surface. We should be on-site to observe as many as 10 shallow test pit excavations up to four feet deep in order to verify that native soils have been moisture conditioned to above optimum moisture content².

2. <u>Limits of Soil Improvements</u> - Recommendations for improving near surface soils are intended for structural areas and not areas of landscaping or natural turf fields. The limits of improvement should be as follows:

- a. Five feet beyond the edge of new building foundations and to a minimum depth of 18 inches below bottom of footing or 30 inches below finished subgrade.
- b. Three feet beyond the edge of synthetic turf fields, and pavement or flatwork, and to a depth of 18 inches below finished subgrade.

3. <u>Surface Preparation</u> - Clear all structures, concrete slabs, asphalt pavement, over-size debris, and organic matter from areas where improvements are planned. Existing concrete foundations, slabs or asphalt pavements should be removed where they conflict with new grades and foundations because "hard points" and reflection cracking are expected if new structures are located over old improvements.

Any construction debris or abandoned utilities encountered during site grading should be removed from the site. Excavations to remove oversized materials or old improvements should be

² Optimum moisture content refers to the water content at which the soil can be compacted to the maximum dry density, as determined by laboratory test procedure (ASTM 1557).

backfilled with compacted fill in accordance with subsequent sections of this report. Utilities may be abandoned in place in many cases provided low-strength cement grout completely fills any void in the utility and they are of a sufficient depth below new improvements.

Excavate loose or saturated soils to expose firm, suitably moist, natural soils. Following clearing, stripping and required excavations, the exposed soils within the building areas (extending to 5 feet beyond perimeter footings and 3 feet beyond exterior slabs or pavements) should be scarified to a depth of 8-inches, moisture conditioned to 2 to 3 percent above optimum moisture content, and compacted to at least 90 percent relative compaction. Relative compaction refers to the in-place dry density of soil expressed as a percentage of the maximum dry density, as determined by laboratory test procedure (ASTM 1557-92). Optimum moisture is the water content, by percent of dry soil weight that corresponds to maximum dry density.

4. <u>Fill Materials</u> - The on-site near surface materials will not be suitable for use as Select Fill in structural areas unless treated in the manner described below. Imported fill may also be considered if it meets the criteria below.

5. <u>Soil Treatment</u> - Where soil treatment is planned to mitigate expansive soil conditions the soil treatment shall: (1) be composed of high calcium or dolomitic quicklime in conformance to the most recent Caltrans Standard Specification; (2) placed at a treatment rate of 5 percent by dry unit weight of existing soil (assume 110 pcf); and (3) placed in a manner conforming to the most recent Caltrans Standard Specification. Section 24: Lime Stabilization, from the 2006 CalTrans Standards Specifications manual is included in Appendix C for reference.

6. <u>Imported Select Fill</u> - If imported fill is used to raise building site grades, it shall be free of organic matter, have a Liquid Limit of less than 40, a Plasticity Index of less than 20, have a minimum R-value of 40, and conform to the gradation limits in Table D.

IM	TABLE D IMPORTED FILL GRADATION LIMITS EAST WASHINGTON PARK <u>PETALUMA, CALIFORNIA</u>									
Pa	article	Percent Finer								
<u>Si</u>	ze	by Dry Weight								
4	inch	100								
No	o. 4 sieve	20 - 100								
No	o. 200 sieve	0 - 50								

7. <u>Compaction</u> - Treated on-site soils and imported Select Fill used as fill and backfill should be conditioned to near the optimum moisture content. Properly moisture conditioned and cured materials should subsequently be placed in loose horizontal lifts, typically 8 inches thick or less, and uniformly compacted to a minimum of 90 percent relative compaction to produce a firm nonyielding surface. With appropriate equipment, Treated on-site soils can be compacted in lifts as thick as 18-inches. Regular wetting of subgrade surfaces shall be performed to maintain this moisture condition until pavements, flatwork, or other final improvements have been installed. Subgrades consisting of onsite clayey soils shall not be permitted to dry beyond the range specified above prior to placing of pavements and concrete slabs on grade.

8. <u>Cut and Fill Slope Construction</u> - If minor cut or fill slopes are planned to level the building area, the slopes should be limited to 2:1 (horizontal:vertical).

E. Foundation Design

Provided site preparation and grading are preformed in accordance with the recommendations above, new building loads should be supported on shallow spread footings bearing on at least 18 inches of non-expansive site soils, import Select Fill or lime treated on-site clay soil. Footings should be designed with the values in Table E. New pole or sign structures can be supported on drilled pier foundations designed in accordance with the criteria presented in Table E, below.

TABLE E FOUNDATION DESIGN CRITERIA EAST WASHINGTON PARK <u>PETALUMA, CALIFORNIA</u>

Shallow Footings

Minimum Width ¹ : Minimum Embedment ² : Allowable bearing prossure ³ :	12 inches 12 inches
Dead plus live loads:	3,000 psf
Total design loads:	3,500 psf
Base friction coefficient:	0.35
Lateral Passive Resistance ⁴ :	350 pcf
Modulus of Subgrade Reaction, k _{s:}	250 pci

Drilled Piers for Pole Structures Only

12 inches
5 feet
700 psf
0.8 x Skin Friction
350 pcf

- (1) Size foundations to maintain uniform bearing pressures.
- (2) Footing depths will be verified during construction.
- (3) Uniform rectangular pressure distribution.
- (4) Equivalent fluid pressure. Neglect upper 6-inches unless foundations are confined by concrete slabs or asphalt pavements.
- (5) Depths will need to be verified in the field and may require deepening upon inspection.
- (6) Apply values over an effective width of 2-pier diameters
- (7) Equivalent fluid pressure. Neglect where horizontal distance to slope face is less than 3pier diameters from edge of pier.

F. <u>Concrete Slabs-on-Grade</u>

For interior concrete floor slabs, we recommend they be at least 5 inches thick and that they be reinforced with steel reinforcing bars (not wire mesh). We also recommend crack control joints in both directions and that the reinforcing bars extend through the control joints. The Structural Engineer should design the concrete slab floors.

Interior concrete slabs should also be underlain by at least 4 inches of clean, open-graded (¾inch) aggregate to act as a capillary moisture break. Where moisture vapor would be detrimental to the interior floor covering, a vapor barrier consisting of a minimum 10-mil plastic sheeting shall cover the base rock. The vapor barrier should meet the requirements of ASTM E-1745. To aid concrete curing and protect the vapor barrier from puncture, cover the membrane with about 2 inches of sand.

Exterior concrete slabs should be at least 4 inches thick and reinforced as described above for interior slabs. Exterior concrete slabs may be placed directly on compacted Select Fill or Treated on-site clay soil. For improved performance, a 4-inch section of Class II AB compacted to a minimum of 92% relative compaction can be placed beneath exterior concrete slabs.

G. <u>Underground Utilities</u>

Trench excavations having a depth of 5 feet or more must be excavated and shored in accordance with OSHA regulations. Pursuant to OSHA classifications, near-surface alluvial clay soil are Type B, granular alluvial soil below the near-surface clay are Type C. Bedding materials for utility pipes should be well graded sand with 90 to 100 percent of particles passing the No. 4 sieve and no more than 5 percent finer than the No. 200 sieve. Provide the minimum bedding beneath the pipe in accordance with the manufacturer's recommendation, typically 3 to 6 inches.

Import Select Fill or Treated on-site soil may be used as compacted trench backfill above the pipe and bedding material. The backfill materials should be placed in uniform lifts (four to eight inches depending upon the size of compaction equipment), moisture conditioned to near optimum moisture content and compacted to a minimum of 90 percent relative compaction. The upper six inches within pavement areas should be additionally compacted to at least 95 percent relative compaction during subgrade preparation. Outside of pavement and building areas, the compaction can be reduced to 85 percent. Jetting for compaction of trench backfill is not permitted.

H. <u>Surface Drainage</u>

Careful consideration should be given to design of finished grades at the site. We recommend that the building areas be raised slightly and that the adjoining landscaped areas be sloped downward at least 0.25 feet for 5 feet (5 percent) from the perimeter of building foundations. Where hard surfaces, such as concrete or asphalt adjoin foundations, slope these surfaces at least 0.10 feet in the first 5 feet (2 percent). Site drainage improvements should be connected into the existing City storm drainage system if possible.

I. <u>Subsurface Drainage</u>

As described in Section III-B, Surface Conditions, two southwest-sloping natural drainage swales exist on the site; one is delineated as a wetland. If fill is to be placed within these swales, subdrains should be installed to carry water that seasonally occupies these drainage swales to an appropriate storm drain, preventing natural water flow from destabilizing fill that may placed within these swales during grading. We recommend that perforated pipes be installed along the alignment of drainage swales or at the heads of drainage swales per Figure 4 to transport water to the storm drain system.

J. <u>Pavement Design</u>

For preliminary planning, flexible asphalt pavements supported on un-treated clay soil or lime treated clay soil/Select Fill subgrade should be designed for Traffic Indices (TI) of 4.0, 5.0, or 6.0 as shown in Table F. These values are based on an assumed R-value of 50 for the Treated clay soil or Select Fill, and an R-value of 5 for the untreated clay soil. The upper six inches of pavement subgrade should be compacted to a minimum of 95 percent relative compaction. During construction, we must test the subgrade soil to verify the R-value condition.

TABLE F
ASPHALT PAVEMENT THICKNESS
EAST WASHINGTON PARK
<u>PETALUMA, CALIFORNIA</u>

	<u>Untreat</u>	<u>ed Soil</u>	Treated S	Treated Soil or Select Fill				
Traffic <u>Index</u>	Asphalt Concrete(1) <u>(inches)</u>	Aggregate Base(2) <u>(inches)</u>	Asphalt Concrete(1) <u>(inches)</u>	Aggregate Base(2) <u>(inches)</u>	Treatment Depth(3) <u>(inches)</u>			
4.0	2.5	8.0	2.5	6.0	18.0			
5.0	2.75	10.5	2.75	6.0	18.0			
6.0	3.25	13.0	3.25	6.0	18.0			

(1) Asphalt concrete shall conform to asphalt concrete criteria presented in the Caltrans Standard Specifications (2006). Asphalt concrete shall be placed in layers not exceeding 2.5 inches in thickness and compacted to a minimum of 95% relative compaction

(2) Aggregate Base shall conform to Class 2 Aggregate Base criteria in the CalTrans Standard Specifications (2006).

(3) Lime-treated subgrade materials shall have a minimum R-value of 50.

Following installation and backfill compaction for underground utilities, the pavement subgrade should be further compacted by rolling to provide a firm unyielding surface compacted to at least 95 percent relative compaction at near-optimum moisture content. The subgrade soils should be maintained moist until completion of the entire pavement surface. The aggregate material should be placed in uniform lifts not exceeding six inches in thickness, and in a manner to prevent segregation. The aggregate should similarly be moisture conditioned to near-optimum moisture content, and rolled to provide a smooth unyielding surface compacted to at least 95 percent relative compaction.

V. SUPPLEMENTAL GEOTECHNICAL SERVICES

We must review the plans and specifications for the project when they are nearing completion to confirm that the intent of our geotechnical recommendations has been incorporated and provide supplemental recommendations, if needed.

During construction, we must observe and test site grading (in particular lime treatment of expansive soils or import, and compaction of select fill) and surface drainage. We also need to observe foundation excavations for the structures and associated improvements to confirm that the soils encountered during construction are consistent with the design criteria. These construction services will be provided under a separate agreement.

VI. LIMITATIONS

This report has been prepared in accordance with generally accepted geotechnical engineering practices in the San Francisco Bay Area at the time the report was prepared. This report has been prepared for the exclusive use of Winzler & Kelly Consulting Engineers and/or its assignees specifically for this project. No other warranty, expressed or implied, is made. Our evaluations and recommendations are based on the data obtained during our subsurface exploration program and our experience with soils in this geographic area.

Our approved scope of work did not include an environmental assessment of the site. Consequently, this report does not contain information regarding the presence or absence of toxic or hazardous wastes.

The evaluations and recommendations do not reflect variations in subsurface conditions that may exist between boring locations or in unexplored portions of the site. Should such variations become apparent during construction, the general recommendations contained within this report will not be considered valid unless MPEG is given the opportunity to review such variations and revise or modify our recommendations accordingly. No changes may be made to the general recommendations contained herein without the written consent of MPEG.

We recommend that this report, in its entirety, be made available to project team members, contractors, and subcontractors for informational purposes and discussion. We intend that the information presented within this report be interpreted only within the context of the report as a whole. No portion of this report should be separated from the rest of the information presented herein. No single portion of this report shall be considered valid unless it is presented with and as an integral part of the entire report.

LIST OF REFERENCES

Abrahamson, N. and Silva, W., "Empirical Response Spectral Attenuation Relations for Shallow Crustal Earthquakes," Seismological Research Letters, Vol. 68, No. 1, Jan/Feb 1996, pp. 94-127.

Abrahamson, N. and Silva, W., "Arias Duration of Horizontal Strong Shaking Attenuation Relation, 1996.

American Society for Testing and Materials, "2004 Annual book of ASTM Standards, Section 4, Construction, Volume 4.08, Soil and Rock; Dimension Stone; Geosynthetics," ASTM, Philadelphia, 1997.

Boore, Joyner, and Fumal, "Ground Motion Estimates for Strike- and Reverse-Slip Faults (1994)," Lecture Notes from CE 275, Fall Semester 1997, University of California at Berkeley.

<u>California Building Code, 2007 Edition</u>, California Building Standards Commission/International Conference of Building Officials, Whittier, California.

California Department of Conservation, Division of Mines and Geology, <u>Maps of Known Active</u> <u>Fault Near-Source Zones in California and Adjacent Portions of Nevada to be Used with the</u> <u>1997 Uniform Building Code</u>, International Conference of Building Officials, Whittier, California, February 1998.

California Division of Mines and Geology, Special Publication 42, "Alquist-Priolo Special Studies Zone Act," 1972 (Revised 1988).

California Division of Mines and Geology, Special Report 120, "Geology for Planning in Sonoma County," 1980.

Caltrans Standard Specifications, State of California Department of Transportation, Section 24 (Lime Stabilization), 2006

Idriss, I.M. "An Overview of Earthquake Ground Motions Pertinent to Seismic Zonation." Fifth International Conference on Seismic Zonation, Nice French Riviera. 1995.

Southern California Earthquake Center, "Recommended Procedures for Implementation of DMG Special Publication 117, Guidelines for Analyzing and Mitigating Liquefaction Hazards in California," University of Southern California, March 1999.

U.S. Geological Survey, "Database of Potential Sources for Earthquakes Larger than Magnitude 6 in Northern California," The Working Group on Northern California Earthquake Potential, Open File Report 96-705, 1996.

U.S. Geological Survey, "Interpolated Probabilistic Ground Motion for the Conterminous 48 States by Latitude Longitude, 2002 Data," Retrieved August 14, 2008, from http://eqint.cr.usgs.gov/eq-men/html/lookup-2002-interp-06.html.

U.S. Geological Survey, "Summary of Earthquake Probabilities in the San Francisco Bay Region, 2003 to 2032," The Working Group on California Earthquake Probabilities, 2002.

Wesnousky, Steven G., "Earthquakes, Quaternary Faults, and Seismic Hazard in California," Journal of Geophysical Research, Vol. 91, No. B12, pp. 12587-12631, 1986.

Distribution

5 copies: Winzler & Kelly Consulting Engineers Attn: Ms. Wendy Ziegler









APPENDIX A SUBSURFACE EXPLORATION AND LABORATORY TESTING

1.0 <u>Subsurface Exploration</u>

We explored subsurface conditions at the site by drilling eleven test borings on July 30, 2008 at the locations shown on Figure 2. Test borings were drilled to maximum depths of 4.5 to 15 feet using 6-inch diameter continuous flight solid augers mounted on an all-terrain drill rig.

The soils encountered were logged and identified by our field geologist in general accordance with ASTM Standard D 2487, "Field Identification and Description of Soils (Visual-Manual Procedure)." This standard is briefly explained on Figure A-1, Soil Classification Chart and Key to Log Symbols. The boring logs are presented on Figures A-2 through A-12.

We obtained "undisturbed" samples from our borings using a 3-inch diameter, split-barrel modified California sampler with 2.5 by 6-inch brass tube liners, and disturbed samples using a 2-inch diameter Standard Penetration Test sampler and no liners. The sampler was driven with a 140-pound hammer falling 30 inches. The number of blows required to drive the samplers 18 inches was recorded and is reported on the boring logs as blows per foot for the last 12 inches of driving. The samples obtained were examined in the field, sealed to prevent moisture loss, and transported to our laboratory.

2.0 <u>Laboratory Testing</u>

We conducted laboratory tests on selected intact samples to verify field identifications and to evaluate engineering properties. The following laboratory tests were conducted in accordance with the ASTM standard test method cited:

- Laboratory Determination of Water (Moisture Content) of Soil, Rock, and Soil-Aggregate Mixtures, ASTM D 2216;
- Density of Soil in Place by the Drive-Cylinder Method, ASTM D 2937;
- Atterberg Limits (Plasticity), ASTM D 4318; and,
- Unconfined Compressive Strength of Cohesive Soil, ASTM D 2166.

The moisture content, dry density, unconfined compression, and Atterberg Limits test results are shown on the exploratory Boring Logs. The Atterberg Limits tests are summarized on Figure A-13.

The exploratory boring logs, description of soils encountered and the laboratory test data reflect conditions only at the location of the boring at the time they were excavated or retrieved. Conditions may differ at other locations and may change with the passage of time due to a variety of causes including natural weathering, climate and changes in surface and subsurface drainage.

Note: CLEAN GRAVEL GW Wate/packed gravels or gravel-sand mixtures, little or no fines GRAVEL With fines GM	MAJ	OR DIVISIONS	SYM	BOL		DESCRIPTION							
CLEAN GRAVEL GP Proto-granded gravels or gravels and mutures; little or no times GRAVEL with fines GM GM Stygravels, gravels and-sit mutures CLEAN SAND SW GM Stygravels, gravels and-sit mutures CLEAN SAND SW Well-graded sands or gravely sands, little or no fines SAND SW Well-graded sands or gravely sands, little or no fines SAND SM Sity ands, and-altr mutures Well-graded sands or gravely sands, little or no fines Sity ands, and-altr mutures SAND SM Sity ands, and-altr mutures Out			GW		Well-gra	Well-graded gravels or gravel-sand mixtures, little or no fines							
GRAVEL With fines GM GRAVEL GC GM GRAVEL GC GM GRAVEL GC GRAVEL GC GC	01LS avel	CLEAN GRAVEL	GP		Poorly-g	raded gra	avels or gravel-s	sand mixtures, little or r	o fines				
Note: With fines GC	ED SC	GRAVEL	GM		Silty gra	Silty gravels, gravel-sand-silt mixtures							
STATERBERG LARS SAND SW Well-graded sands or gravely sands, litle or no fines STOR OF DEFINITION OF THE PARTY INCLUSION OF THE PARTY I	AINE od ar	with fines	GC 🖉		Clayey (gravels, g	ravel-sand-clay	mixtures					
Solution	E GR. % sat	CLEAN SAND	SW		Well-gra	ided sand	ls or gravelly sa	nds, little or no fines					
SAND with fines SM SBIT sands, sand-all mixtures STOR OPT UNY 000 UNY 0000 UNY 0000 UNY 000 UNY 000 UNY 000 UNY 0000 UNY 000 UN	ARSE er 50'	OLEAN GAILE	SP	(Lieu July Live	Poorly-g	rly-graded sands or gravelly sands, little or no fines							
With Times SC Clayey sands, sand-day mittures STATE ML Inorganic clays of low to medium plasticity, gravely days, sandy clays, sitily days, liquid limit <50%	CO/	SAND	SM		Silty sar	ıds, sand	-silt mixtures						
Sign of the sands and set of the sands, nock flour, silty or dayey fine sands or dayey sits with sight plasticity. ML Inorganic sits and organic sits, nock flour, silty or dayey fine sands or dayey sits with sight plasticity. Sign of the sands or daye sits. ML Inorganic sits and organic sits, micaceous or diatomaceous fine sands or sits, elastic sits. Sign of the sands or daye sits. MH Inorganic sits, micaceous or diatomaceous fine sands or sits, elastic sits. Sign of the sands or daye sits. MH Inorganic sits, micaceous or diatomaceous fine sands or sits, elastic sits. Sign of the sands or daye sits. MH Inorganic sits, micaceous or diatomaceous fine sands or sits, elastic sits. Sign of the sands or daye sits. MH Inorganic sits, micaceous or diatomaceous fine sands or sits, elastic sits. MIGHENT ORGANIC SOILS PT Peat, muck, and other highy organic soils. ROCK Undifferentiated as to type or composition KEY TO BORING AND TEST PIT SYMBOLS Strength TEST Sa sieve analysis True FIELD TORVARE (UNDRAINED SHEAR) VC Lasonatore true sits. Lasonatore true sits. MDEFIED CALIFORINA HAND SAMPLER True MODIFIED CALIFORINA Reck CORE SAMPLER CHVING RESISTANCE MDEFIED CALIFORINA Reck CORE		with fines	SC	111	Clayey	sands, sa	nd-clay mixtures	3					
O D D D D D D D D D D D D D D D D D D D	ILS lay	SILT AND CLAY	ML		Inorgani with slig	c silts an ht plastici	d very fine sand: ty	s, rock flour, silty or cla	iyey fine sands o	or clayey silts			
Image: Standard penetration for standard sector states and organic silts and organic solts MIGHLY ORGANIC SOILS PT Peat, muck, and other highly organic solts ROCK Indifferentiated as to type or composition CLASSIFICATION TESTS STENDARINE SILE STENDARINE SILE AL ATTERBER IMITS TEST STENDARINE SILE STENDARINE TRAXIAL PD PYDE HYDE MODULE ANALYSIS STENDARINE SILE STENDARINE TRAXIAL DUC (DU U) and DEVENTION SILES COMPRESSION SAMPLER TYPE MODIFIED CALIFORNIA PAND AND PENETRATION TEST PAND SAMPLER SAMPLER DRIVING RESISTANCE Modified California and Standard Penetration Test samplers are thone sitted as the sampler. Bilows for the initial 6-inch drive are recorded on the logs. Sampler driven 1 to check with 25 bilows after initial 6-inch drive are recorded on the logs. Sampler driven 1 to check with 25 bilows after initial 6-inch drive or beginning of final 12-inch drive are recorded on the logs. Sampler driven 1 to check with 25 bilows after initial 6-inch drive are recorded on the logs. Sampler driven to check with 55 bilows after initial 6-inch drive or beginning of final 12-inch drive are recorded on the logs. S	D SO	liquid limit <50%	CL		Inorgani Iean cla	c clays o [.] ys	f low to medium	plasticity, gravely clay	s, sandy clays, s	ilty clays,			
Mill Inorganic silts, micaceous or diatomaceous fine sands or silts, elastic silts Inorganic clays of high plasticity, fat clays Organic clays of medium to high plasticity HIGHLY ORGANIC SOILS PT Peat, muck, and other highly organic soils Organic clays of medium to high plasticity ROCK Undifferentiated as to type or composition KEY TO BORING AND TEST PIT SYMBOLS STRENGTH TESTS AL ATTERBERG LIMITS TEST TV AL ATTERBERG LIMITS TEST TXUU MODIFIED CALIFORNA PERCENT PASSING NO. 20 SIEVE SAMPLER DRIVING RESISTANCE MODI	NEC silt a		OL		Organic	silts and	organic silt-clay	s of low plasticity					
Tiguid Image intervention Image intervention Image intervention Image intervention HIGHLY ORGANIC SOLLS PT Peat, muck, and other highly organic solls Image intervention ROCK Undifferentiated as to type or composition Image intervention Image intervention CLASSIFICATION TESTS EXEMPTION TESTS STRENGTH TESTS Image intervention A.L. ATTERBERG LIMITS TEST STRENGTH TESTS Image intervention Image intervention A.L. ATTERBERG LIMITS TEST Image intervention Image intervention Image intervention P200 PERCENT PASSING NO. 200 SIEVE Image intervention Image intervention Image intervention MODIFIED CALIFORNIA Image intervention Image intervention Image intervention Image intervention MODIFIED CALIFORNIA Image intervention Image intervention Image intervention Image intervention Image intervention Image intervention Image intervention Image intervention Image intervention Image intervention Image intervention Image intervention Image intervention Image intervention Image intervention Image interventintervention Image intervent	GR^ 50%	SILT AND CLAY	мн		Inorgani	c silts, mi	icaceous or diate	omaceous fine sands c	or silts, elastic sil	ts			
OH Organic clays of medium to high plasticity HIGHLY ORGANIC SOILS PT Peat, muck, and other highly organic soils ROCK Undifferentiated as to type or composition CLASSIFICATION TESTS STRENGTH TESTS AL ATTERBERG LIMITS TEST STRENGTH TESTS AL ATTERBERG LIMITS TEST STRENGTH TESTS AL ATTERBERG LIMITS TEST TV SA SIEVE ANALYSIS UC P200 PERCENT PASSING NO. 20 SIEVE TXCU P200 PERCENT PASSING NO. 3 SIEVE UC MODIFIED CALIFORNIA Image: PERCENT PASSING NO. 3 SIEVE TXCU MODIFIED CALIFORNIA Image: PERCENT PASSING NO. 4 SIEVE SAMPLER MODIFIED CALIFORNIA Image: PERCENT PASSING NO. 4 SIEVE SAMPLER MODIFIED CALIFORNIA Image: PERCENT PASSING NO. 4 SIEVE SAMPLER MODIFIED CALIFORNIA Image: PERCENT PASSING NO. 4 SIEVE SAMPLER TYPE Image: Standbard Penetration Test ROCK CORE Modified California and Standard Penetration Test samplers are initial 6-inch drive are recorded not the logs. Sampler driven 12 inches with 25 blows during a initial 6-inch drive are recorded not the logs. Sampler driven 13 inches with 55 blows during a initial 6-inch drive or beglimning of final 12-inch	=INE over	liquid limit >50%	СН		Inorgani	c clays o	f high plasticity, f	fat clays					
HIGHLY ORGANIC SOILS PT Peet, muck, and other highly organic soits ROCK Undifferentiated as to type or composition EXPLOSE EXPLOSE CLASSIFICATION TESTS STRENGTH TESTS AL ATTERBERG LIMITS TEST TV SA SIEVE ANALYSIS TV HYD HYDROMETER ANALYSIS TXCU P200 PERCENT PASSING NO. 20 SIEVE TXU P4 PERCENT PASSING NO. 20 SIEVE TXU P4 PERCENT PASSING NO. 4 SIEVE TXU MODIFIED CALIFORNIA FIAND SAMPLER MODIFIED CALIFORNIA MODIFIED CALIFORNIA FIAND SAMPLER SAMPLER TYPE MODIFIED CALIFORNIA FIAND SAMPLER MODIFIED CALIFORNIA MODIFIED CALIFORNIA FIAND SAMPLER SAMPLER TYPING RESISTANCE MODIFIED CALIFORNIA FINNEWARCORFORMANCONFORMED SHARER BOWS for the Initial 6-Inch drive analysis of blows during a 6-Inch drive. Examples of blow coords are as follows: TINN-WAL			он		Organic	clays of i	medium to high p	plasticity					
ROCK Ludifferentiated as to type or composition KEY TO BORING AND TEST PIT SYMBOLS CLASSIFICATION TESTS AL ATTERBERG LIMITS TEST TV FIELD TORVANE (UNDRAINED SHEAR) SA SIEVE ANALYSIS UC LABORATORY UNCONFINED COMPRESSION HYD HYDOROMETER ANALYSIS TV FIELD TORVANE (UNDRAINED SHEAR) UC LABORATORY UNCONFINED COMPRESSION TXCU CONSOLIDATED UNDRAINED TRIAXIAL P200 PERCENT PASSING NO. 200 SIEVE TXUU UNCONSOLIDATED UNDRAINED TRIAXIAL VLC, CU, UU = 1/2 Deviator Stress SAMPLER TYPE MODIFIED CALIFORNIA Modified California and Standard Penetration Test samplers are driven 18 Inches with a 140-pound hammer falling 30 inches per blow. Blows for the Initial 6-inch drive are recorded on to the logs. Sampler driven 18 inches with 25 blows after initial 6-inch drive. Examples of blow records are as follows: ID THIN-WALLED / FIXED PISTON X DISTURBED OR BULK SAMPLE 25 Sampler driven 12 inches with 50 blows during and test pit logs are an interpretation of conditions encountered at the excervation location during the time of exploration. Subsurface rock, sol or water conditions may vary in different locations. With the passage of time. Boundarks between aftering sol or rock. descriptions are approximate and may indicate a gradual transition. SOIL CLASSIFICATION CHART <td>HIGHL</td> <td>Y ORGANIC SOILS</td> <td>PT</td> <td></td> <td>Peat, m</td> <td colspan="6">Peat, muck, and other highly organic soils</td>	HIGHL	Y ORGANIC SOILS	PT		Peat, m	Peat, muck, and other highly organic soils							
KEY TO BORING AND TEST PIT SYMBOLS KEY TO BORING AND TEST PIT SYMBOLS CLASSIFICATION TESTS AL ATTERBERG LIMITS TEST TV FIELD TORVANE (UNDRAINED SHEAR) SA SIEVE ANALYSIS UC LaBORATORY UNCONFINED COMPRESSION HYD HYDORMETER ANALYSIS TXCU CONSOLIDATED UNDRAINED TRIAXIAL P200 PERCENT PASSING NO. 200 SIEVE TXUU UNCONSOLIDATED UNDRAINED TRIAXIAL P4 PERCENT PASSING NO. 4 SIEVE UC, CU, UU = 1/2 Deviator Stress SAMPLER TYPE MODIFIED CALIFORNIA Modified California and Standard Penetration Test samplers are driven 18 inches with a 140-pound hammer falling 30 inches per blow. Blows for the initial 6-inch drive seat the sampler. Blows for the final 12-inch drive are recorded onto the logs. Sampler driven 12 inches with 25 blows after initial 6-inch drive are recorded onto the logs. Sampler driven 12 inches with 25 blows after initial 6-inch drive MOTE: Test boring and test pit logs are an interpretation of conditions encountered at the excavation location during the time of exploration. Subsurface rock descriptions are approximate and may indicate a gradual transition. SOIL CLASSIFICATION CHART MOTE: Test boring and test pit logs are an interpretation of conditions encountered at the excavation location during the time of exploration. Subsurface rock descriptions are approximate and may indicate a gradual transition. SOIL CLASSIFIC	ROCK				Undiffer	entiated a	as to type or com	nposition					
CLASSIFICATION TESTS STRENGTH TESTS AL ATTERBERG LIMITS TEST TV FIELD TORVANE (UNDRAINED SHEAR) SA SIEVE ANALYSIS UC LABORATORY UNCONFINED COMPRESSION HYD HYDROMETER ANALYSIS TXCU CONSOLIDATED UNDRAINED TRIAXIAL P200 PERCENT PASSING NO. 200 SIEVE TXCU CONSOLIDATED UNDRAINED TRIAXIAL P4 PERCENT PASSING NO. 4 SIEVE TXUU UNCONSOLIDATED UNDRAINED TRIAXIAL MODIFIED CALIFORNIA FM HAND SAMPLER Modified California and Standard Penetration Test samplers are driven 18 inches with a 140-pound hammer falling 30 inches per blow. Blows for the Initial 6-inch drive are recorded onto the logs. Sampler or refusal is defined as 50 blows during a 6-inch drive. Examples of blow records are as follows: MOTE: THIN-WALLED / FIXED PISTON X DISTURBED OR BULK SAMPLE S5/7 Sampler driven 12 inches with 25 blows after initial 6-inch drive NOTE: Test boring and test pit logs are an interpretation of conditions encountered at the excavation location during the time of exploration. Subsurface rook, and with the passage of time. Boundaries between differing soil or rook descriptions are approximate and may indicate a gradual transition. SOIL CLASSIFICATION CHART MILLED / FIXED PROCIFIC Site C Project No. 2080, ALL RIMMS RESERVED Soid Site C Project No. 2080, ALL RIMMS SOL			KEY T	O BOR	ING A	ND T	EST PIT	SYMBOLS					
AL ATTERBERG LIMITS TEST TV FIELD TORVANE (UNDRAINED SHEAR) SA SIEVE ANALYSIS UC LABORATORY UNCONFINED COMPRESSION HYD HYDROMETER ANALYSIS TXCU CONSOLIDATED UNDRAINED TRIAXIAL P200 PERCENT PASSING NO. 200 SIEVE TXUU UNCONSOLIDATED UNDRAINED TRIAXIAL P4 PERCENT PASSING NO. 4 SIEVE UC LABORATORY UNCONFINED TRIAXIAL MODIFIED CALIFORNIA Image: Comparison of the sampler size size of the sampler size size of the sampler size of	CLA	SSIFICATION TESTS					STRENGTH T	ESTS					
SA SIEVE ANALYSIS UC LABORATORY UNCONFINED COMPRESSION HYD HYDROMETER ANALYSIS TXCU CONSOLIDATED UNDRAINED TRIAXIAL P200 PERCENT PASSING NO. 200 SIEVE TXCU CONSOLIDATED UNDRAINED TRIAXIAL P4 PERCENT PASSING NO. 4 SIEVE UC, CU, UU = 1/2 Deviator Stress SAMPLER TYPE MODIFIED CALIFORNIA PA ND SAMPLER SAMPLER DRIVING RESISTANCE MODIFIED CALIFORNIA PA ND SAMPLER MODIFIED CALIFORNIA MODIFIED CALIFORNIA Image: Participation of the second stress FORCK CORE SAMPLER DRIVING RESISTANCE Image: Participation of the second stress FORCK CORE Modified California and Standard Penetration Test samplers are driven 18 inches with a 140-pound hammer failing 30 inches per blow. Blows for the initial 6-inch drive. Examples of blow records are as follows: Image: Participation of the second stress FORCK CORE Sampler driven 12 inches with 25 blows after initial 6-inch drive NOTE: Test boring and test pit logs are an interpretation. Suburdance project state or day of them to cauton during the time of exploration. Suburdance project state or day of them to cauton during the time of exploration. NOTE: Test boring and test pit logs are an interpretation. Suburdance project state or day during the time of explorations. Suburdance project state or day	AL	ATTERBERG LIMITS	TEST				TV FIELD TORVANE (UNDRAINED SHEAR)						
HYD HYDROMETER ANALYSIS TXCU CONSOLIDATED UNDRAINED TRIAXIAL P200 PERCENT PASSING NO. 200 SIEVE TXUU UNCONSOLIDATED UNDRAINED TRIAXIAL P4 PERCENT PASSING NO. 4 SIEVE UC, CU, UU = 1/2 Deviator Stress SAMPLER TYPE WODIFIED CALIFORNIA PANDER HAND SAMPLER UC, CU, UU = 1/2 Deviator Stress MODIFIED CALIFORNIA PANDER HAND SAMPLER SAMPLER DRIVING RESISTANCE MODIFIED CALIFORNIA PROCK CORE Modified California and Standard Penetration Test samplers are driven 18 inches with a 140-pound hammer falling 30 inches per blow. Blows for the initial 6-inch drive seat the sampler. Blows for the initial 6-inch drive are recorded onto the logs. Sampler refusal is defined as 50 blows during a 6-inch drive. Examples of blow records are as follows: THIN-WALLED / FIXED PISTON X DISTURBED OR BULK SAMPLE 25 sampler driven 12 inches with 85 blows after initial 6-inch drive NOTE: Test boring and test pit logs are an interpretation of conditions encountered at the excavation location during the time of exploration. Subsurface rock, sol or water conditions may vary in different locations within the project site and with the passage of time. Boundarks between differing sol or rock descriptions are approximate and may indicate a gradual transition. SOIL CLASSIFICATION CHART MODIFIED PACIFIC Sampler driven 3 inches with 50 blows during initial 6-inch drive or beginning of final 12-inch drive SOIL CLASSIFICATIO	SA	SIEVE ANALYSIS					UC LABORATORY UNCONFINED COMPRESSION						
P200 PERCENT PASSING NO. 200 SIEVE TXUU UNCONSOLIDATED UNDRAINED TRIAXIAL P4 PERCENT PASSING NO. 4 SIEVE UC, CU, UU = 1/2 Deviator Stress SAMPLER TYPE Image: Comparison of the comparison of the initial of the comparison of the comparison of the initial of the comparison of the com	HYD	HYDROMETER ANAL	YSIS				TXCU CONSOLIDATED UNDRAINED TRIAXIAL						
F4 DERCENT PASSING NO. 4 SIEVE OU, CU, OU = 1/2 Deviator Stress SAMPLER TYPE SAMPLER TYPE MODIFIED CALIFORNIA FAIND SAMPLER Modified California and Standard Penetration Test samplers are driven 18 inches with a 140-pound hammer failing 30 inches per blow. Blows for the final 12-inch drive seat the sampler. Blows for the final 12-inch drive seat the sampler are ecorded onto the logs. Sampler refusal is defined as 50 blows during a 6-inch drive. Examples of blow records are as follows: F6 THIN-WALLED / FIXED PISTON X DISTURBED OR BULK SAMPLE 25 sampler driven 12 inches with 25 blows after initial 6-inch drive NOTE: Test boring and test pt logs are an interpretation of conditions encountered at the excavation location during the time of exploration. Subsurface rock, so and with the passage of time. Boundaries between differing sol or rock descriptions are approximate and may indicate a gradual transition. SOIL CLASSIFICATION CHART MILLER PRACIFIC Miller Pracific Sampler driven 12 inches with 50 blows during initial 6-inch drive or beginning of final 12-inch drive NOTE: Test boring and test pt logs are an interpretation of conditions encountered at the excavation location during the time of exploration. Subsurface rock, so and with the passage of time. Boundaries between differing sol or rock descriptions are approximate and may indicate a gradual transition. SOIL CLASSIFICATION CHART MILLE Provide REVIEW Miller Provide REVIEW Project No. 1206.04 Date: 9/22/08 Distage <td>P200</td> <td>) PERCENT PASSING</td> <td>NO. 200 SIE</td> <td>EVE</td> <td></td> <td></td> <td colspan="4">TXUU UNCONSOLIDATED UNDRAINED TRIAXIAL</td>	P200) PERCENT PASSING	NO. 200 SIE	EVE			TXUU UNCONSOLIDATED UNDRAINED TRIAXIAL						
SAMPLER TYPE SAMPLER DRIVING RESISTANCE MODIFIED CALIFORNIA HAND SAMPLER MODIFIED CALIFORNIA ROCK CORE STANDARD PENETRATION TEST ROCK CORE THIN-WALLED / FIXED PISTON X DISTURBED OR BULK SAMPLER THIN-WALLED / FIXED PISTON X DISTURBED OR BULK SAMPLE THIN-WALLED / FIXED PISTON X DISTURBED OR BULK SAMPLE Standard test pit logs are an interpretation of conditions encountered at the excavation location during the time of exploration. Subsurface rock, so and with the passage of time. Boundaries between differing sol or rock descriptions are approximate and may indicate a gradual transition. SOIL CLASSIFICATION CHART MILLER PRIVING RESISTANCE Soil C CLASSIFICATION CHART Prelumar, CA 94947 T. 707 / 765-6140 F. 707 / 765-6140 F. 707 / 765-6222 Www.millerpac.com Project No. 1206.04 Date: 922/08	P4	PERCENT PASSING	NO. 4 SIEVI	E			UC, CU, UU = $1/2$ Deviator Stress						
MODIFIED CALIFORNIA Image: Hand SamPler Modified California and Standard Penetration Test samplers are driven 18 inches with a 140-pound hammer falling 30 inches per blow. Blows for the initial 6-inch drive seat the sampler. Blows for the final 12-inch drive are recorded onto the logs. Sampler refusal is defined as 50 blows during a 6-inch drive. Examples of blow records are as follows: Image: THIN-WALLED / FIXED PISTON Image: Thin-WALLED / FIXED PISTON Image: Thin-Walled Or FIXED PISTON Image: Thin-W		PLER TYPE					SAMPLER DRIVING RESISTANCE						
STANDARD PENETRATION TEST Image: Rock core in the final 12-inch drive are recorded onto the logs. Sampler refusal is defined as 50 blows during a 6-inch drive. Examples of blow records are as follows: Image: i		MODIFIED CALIFORNIA		на	ND SAMF	LER	Modified California and Standard Penetration Test samplers are driven 18 inches with a 140-pound hammer falling 30 inches per blow, Blows for the initial 6-inch drive seat the sampler. Blows						
Image: Construction of conditions of the construction of conditions of conditicons of conditions of conditicons of conditions		STANDARD PENETRATION 1	TEST	RO	CK CORE	Ē	for the final 1 refusal is defi	2-inch drive are reco ined as 50 blows duri are as follows:	rded onto the long a 6-inch driv	ogs. Sampler /e. Examples of			
BULK SAMPLE BULK SAMPLE BULK SAMPLE BULK SAMPLE BULK SAMPLE BULK SAMPLE BULK SAMPLE Sampler driven 3 inches with 85 blows after initial 6-inch drive Soll or water conditions may vary in different locations with the passage of time. Boundaries between differing soil or rock descriptions are approximate and may indicate a gradual transition. Soll CLASSIFICATION CHART MILLE TROPORTING GROUP I 333 N. McDowell Blvd. SOIL CLASSIFICATION CHART A CALFORNIA CORPORATION, @ 2008, ALL RIGHTS RESERVED FLE: 1206,04EL,dwg T 707 / 765-6222 Project No. 1206,04 Date: 9/22/08		THIN-WALLED / FIXED PISTO	ON	X DIS		OR	25	sampler driven 12 ir initial 6-inch drive	nches with 25 b	lows after			
NOTE: Test boring and test pit logs are an interpretation of conditions encountered at the excavation location during the time of exploration. Subsurface rock, soil or water conditions may vary in different locations within the project site and with the passage of time. Boundaries between differing soil or rock descriptions are approximate and may indicate a gradual transition. 50/3" sampler driven 3 inches with 50 blows during initial 6-inch drive or beginning of final 12-inch drive MILLE TRANSPORTED 1333 N. McDowell Blvd. SOIL CLASSIFICATION CHART Miller Pacific 1333 N. McDowell Blvd. SOIL CLASSIFICATION CHART Vertauma, CA 94947 T 707 / 765-6140 East Washington Park F 707 / 765-6140 F 707 / 765-6222 Project No. 1206.04 Date: 9/22/08 Designed Instrument of the transport of the section of the sectin of the section of the section of the section				BU	LK SAMP	LE	85/7"	sampler driven 7 inc	hes with 85 blo	ows after			
and with the passage of time. Boundaries between differing soil or rock descriptions are approximate and may indicate a gradual transition. Miller Pacific ENGINEERING GROUP A CALIFORNIA CORPORATION, © 2008, ALL RIGHTS RESERVED FILE: 1206,04EL.dwg $ \begin{array}{c} 1333 N. McDowell Blvd.\\ Suite C\\ Petaluma, CA 94947\\ T. 707 / 765-6140\\ F. 707 / 765-6222\\ www.millerpac.com \end{array} $ SOIL CLASSIFICATION CHART $ \begin{array}{c} \hline Deskgned\\ Drawn \\ Checked \end{array} $ Deskgned $ \begin{array}{c} Deskgned\\ Drawn \\ Checked \end{array} $ FIGURE	NOTE:	Test boring and test pit logs are at the excavation location durin soil or water conditions may va	e an interpret ig the time of ry in different	ation of conc exploration. t locations wi	ditions enc Subsurfa ithin the pr	ountered ce rock, oject site	50/3"	sampler driven 3 inc initial 6-inch drive or drive	thes with 50 blo beginning of fi	ows during nal 12-inch			
Miller Pacific 1333 N. McDowell Blvd. SOIL CLASSIFICATION CHART ENGINEERING GROUP Petaluma, CA 94947 East Washington Park Designed A CALIFORNIA CORPORATION, © 2008, ALL RIGHTS RESERVED F 707 / 765-6140 Project No. 1206,04 Date: 9/22/08 Designed FIGURE		and with the passage of time. descriptions are approximate a	Boundaries b nd may indica	oetween diffe ate a gradua	ring soil or I transition	rock							
Suite C Soil CLASSIFICATION CHART ENGINEERING GROUP Petaluma, CA 94947 East Washington Park A CALIFORNIA CORPORATION, © 2008, ALL RIGHTS RESERVED F 707 / 765-6120 Project No. 1206.04 Date: 9/22/08 Designed Designed FILE: 1206.04BL.dwg www.millerpac.com Project No. 1206.04 Date: 9/22/08 Date: 9/22/08 FIGURE			13	333 N. McDo	well Blvd.								
ENGINEERING GROUP Petaluma, CA 94947 East Washington Park Designed A CALIFORNIA CORPORATION, © 2008, ALL RIGHTS RESERVED F 707 / 765-6140 Petaluma, California Designed Designed FILE: 1206,04BL,dwg www.millerpac.com Project No. 1206,04 Date: 9/22/08 Designed FIGURE	M	liller Pacific	St	uite C			SOI						
A CALIFORNIA CORPORATION, © 2008, ALL RIGHTS RESERVED FILE: 1206.04BL,dwg FILE: 1206.04BL,dwg FILE: 1206.04BL,dwg	EN	IGINEERING GROUP	P	etaluma, CA	94947	E	ast Washir	ngton Park	Designed				
A CALIFORNIA CORPORATION, © 2008, ALL RIGHTS RESERVED WWW.millerpac.com Project No. 1206.04 Date: 9/22/08			T	707 / 765-61	40	Petaluma, California $\left \frac{Drawn}{NRS} \right $							
	A CALIFORNIA C	CORPORATION, © 2008, ALL RIGHTS RE .dwg	SERVED	/ww.millerpac		Proiect							

OTHER TEST DATA	OTHER TEST DATA	UNDRAINED SHEAR STRENGTH psf (1)	BLOWS PER FOOT	MOISTURE CONTENT (%)	DRY UNIT WEIGHT pcf (2)	o meters DEPTH o feet	SAMPLE	SYMBOL (3)	EQUIPMENT:Frack-mounted AT-300 6" solid flight augersDATE:7/30/08 108-Feet**REFERENCE:Site Plan, Winzler & Kelly, 2008
			50	14.0		- 0 - 0 -			SILTY CLAY (CH) dark brown, dry to slightly moist, very stiff, high plasticity, rootlets present in upper 6 inches
			62	23.6	100	- 1 _ _			
		6300 UC	67/9"	24.1	100	5- 2			SILTY CLAY (CL) medium brown, moist, very stiff, medium to high plasticity
			58/7"	17.5	110	- ⁻³ 10- -			SANDY CLAY (CL) tan-brown, slightly moist, very stiff, low to medium plasticity, trace fine grained gravel
			64	27.8	93	-4 -			
						15- -5 -			Bottom of boring at 14.5 feet No groundwater encountered
						- ⁶ 20-			
					NOT	ES: (1) ME (2) ME (3) GR/	TRIC TRIC APHIC	EQI EQI C SI	JIVALENT STRENGTH (kPa) = 0.0479 x STRENGTH (psf) JIVALENT DRY UNIT WEIGHT kN/m³= 0.1571 x DRY UNIT WEIGHT (pcf) /MBOLS ARE ILLUSTRATIVE ONLY
Miller Pacific 1333 N. McDowell Blvd. ENGINEERING GROUP Suite C Petaluma, CA 94947 T 707 / 765-6140 T 707 / 765-6140 F 707 / 765-6222						4947 40 22	E	Ea: P€	BORING LOG st Washington Park etaluma, California

OTHER TEST DATA	OTHER TEST DATA	UNDRAINED SHEAR STRENGTH psf (1)	BLOWS PER FOOT	MOISTURE CONTENT (%)	DRY UNIT WEIGHT pcf (2)	o meters DEPTH o feet	SAMPLE	SYMBOL (3)	BORING 2EQUIPMENT:Track-mounted AT-300 6" solid flight augersDATE:7/30/08ELEVATION:105-Feet**REFERENCE:Site Plan, Winzler & Kelly, 2008
			30 38 36	16.5 21.8 22.3		- 0 - 0 - - - - 1 - -			SILTY CLAY (CH) dark brown, dry to slightly moist, very stiff, high plasticity, rootlets present in upper 6 inches grades to moist
						-2 -2 -3 -3 -4 - -4 - -5 -5 - - -5 - - - - - - - -			Bottom of boring at 5.0 feet No groundwater encountered
						- - 6 20-			
N	/illei	[•] Pac	ific	133 Suit Pet	NOT 3 N. McDov te C aluma. CA 9	ES: (1) ME (2) ME (3) GR. vell Blvd. 4947	TRIC E TRIC E APHIC		JIVALENT STRENGTH (kPa) = 0.0479 x STRENGTH (psf) JIVALENT DRY UNIT WEIGHT kN/m ³ = 0.1571 x DRY UNIT WEIGHT (pcf) /MBOLS ARE ILLUSTRATIVE ONLY BORING LOG
A CALIFORNIA FILE: 1206.04B		RING GF	ROUP	ERVED WW	707 / 765-614 707 / 765-622 w.millerpac.	40 22 com P	E roject	Pe	Stavasnington Park Designed etaluma, California Drawn 1206.04 Date: 9/22/08 FIGURE

OTHER TEST DATA	OTHER TEST DATA	UNDRAINED SHEAR STRENGTH psf (1)	BLOWS PER FOOT	MOISTURE CONTENT (%)	DRY UNIT WEIGHT pcf (2)	Defect	SAMPLE	SYMBOL (3)	BORING 3EQUIPMENT:Track-mounted AT-300 6" solid flight augersDATE:7/30/08ELEVATION:101-Feet**REFERENCE:Site Plan, Winzler & Kelly, 2008	
			25	12.5		-			SILTY CLAY (CH) dark brown, dry to slightly moist, very stiff, high plasticity, rootlets present in upper 6 inches	
			56/9"	16.2	107	-1 -			CLAYEY SAND (SC) light brown, moist, dense, fine to medium-grained sand	
			62/9"	23.4	95	- 2 - 2 			SANDY CLAY (CL) light to medium brown, moist, very stiff, low to medium plasticity	
			37/9"	26.7		- - 3 ₁₀ - -	0			
			41	13.1					SAND w/ GRAVEL (SM) tan, slightly moist, dense, fine to coarse grained	
						15- -5 -			Bottom of boring at 14.5 feet No groundwater encountered	
						- -6 ₂₀ -				
	-	-	-	-	NOT	ES: (1) ME (2) ME (3) GR/	RIC RIC PHI	EQ EQ C S	UIVALENT STRENGTH (kPa) = 0.0479 x STRENGTH (psf) UIVALENT DRY UNIT WEIGHT kN/m³ = 0.1571 x DRY UNIT WEIGHT (pcf) YMBOLS ARE ILLUSTRATIVE ONLY	
	Miller Pacific ENGINEERING GROUP A CALIFORNIA CORPORATION, © 2008, ALL RIGHTS RESERVED						BORING LOG East Washington Park Petaluma, California			

OTHER TEST DATA	OTHER TEST DATA	UNDRAINED SHEAR STRENGTH psf (1)	BLOWS PER FOOT	MOISTURE CONTENT (%)	DRY UNIT WEIGHT pcf (2)	o meters DEPTH o feet	SAMPLE	SYMBOL (3)	BORING 4 EQUIPMENT: Track-mounted AT-300 6" solid flight augers DATE: 7/30/08 ELEVATION: 102-Feet* *REFERENCE: Site Plan, Winzler & Kelly, 2008		
			40 65	17.5	NOT	-3 10- -3 10- -4 - -5 - -6 20- -3 10- -5 - -6 20-			SILTY CLAY (CH) dark brown, dry to slightly moist, very stiff, high plasticity, trace sand grades to slightly moist Bottom of boring at 4.5 feet No groundwater encountered		
A CALIFORNIA CORPORATION, © 2008, ALL RIGHTS RESERVED FILE: 1206,04BL,dwg						(2) ME (3) GR. vell Blvd. 4947 40 22 com P	METRIC EQUIVALENT STRENGTH (kPa) = 0.04/9 x STRENGTH (pst) METRIC EQUIVALENT DRY UNIT WEIGHT KN/m ³ = 0.1571 x DRY UNIT WEIGHT (pcf) GRAPHIC SYMBOLS ARE ILLUSTRATIVE ONLY BORING LOG Designed Designed <t< td=""></t<>				

OTHER TEST DATA	OTHER TEST DATA	UNDRAINED SHEAR STRENGTH psf (1)	BLOWS PER FOOT	MOISTURE CONTENT (%)	DRY UNIT WEIGHT pcf (2)	b meters DEPTH b feet	SAMPLE	SYMBOL (3)	BORING 5 EQUIPMENT: Track-mounted AT-300 6" solid flight augers DATE: 7/30/08 ELEVATION: 100-Feet* *REFERENCE: Site Plan, Winzler & Kelly, 2008		
			53	13.7		- 0 - 0 - -			SILTY CLAY (CH) dark brown, dry to slightly moist, very stiff, high plasticity, rootlets present in upper 6 inches		
			53/7"	17.0	93	-1 -1 5- -2			SANDY CLAY (CL) medium brown, slightly moist, very stiff, medium plasticity		
			61/9"	20.2	99	- - - 3 10- -					
			58	21.3	104	4 					
						15- -5 -			Bottom of boring at 14.5 feet No groundwater encountered		
						- -6 20-					
					NOT	ES: (1) ME (2) ME (3) GR	TRIC I TRIC I APHIC	EQU EQU S S Y	JIVALENT STRENGTH (kPa) = 0.0479 x STRENGTH (psf) JIVALENT DRY UNIT WEIGHT kN/m³= 0.1571 x DRY UNIT WEIGHT (pcf) /MBOLS ARE ILLUSTRATIVE ONLY		
n E	Miller Pacific 1333 N. McDowell Blvd. Suite C Petaluma, CA 94947 T 707 / 765-6140 T 707 / 765-6140						BORING LOG East Washington Park Petaluma, California				
A CALIFORNIA FILE: 1206.04E	CORPORATIO	N, © 2008, ALL	RIGHTS RESE	RVED F 7	07 / 765-622 w.millerpac.	22 com P	Project No. 1206.04 Date: 9/22/08				

OTHER TEST DATA	OTHER TEST DATA	UNDRAINED SHEAR STRENGTH psf (1)	BLOWS PER FOOT	MOISTURE CONTENT (%)	DRY UNIT WEIGHT pcf (2)	DEPTH	SAMPLE	SYMBOL (3)	BORING 6EQUIPMENT:Track-mounted AT-300 6" solid flight augersDATE:7/30/08ELEVATION:98-Feet**REFERENCE:Site Plan, Winzler & Kelly, 2008		
			25	12.7					SILTY CLAY (CH) dark brown, moist, very stiff, high plasticity		
		6300 UC	55/9"	20.2	106	- 5- -2_			SANDY CLAY (CL) medium brown, moist, very stiff, medium plasticity		
			63/9"	19.0	108	- - - 3 10- -					
			50/10"	21.8	102	- -4 - -			Bottom of boring at 14.5 feet		
						15- -5 -			No groundwater encountered		
						- - 6 20-					
					NOT	ES: (1) ME ⁻ (2) ME ⁻ (3) GR/	TRIC TRIC APHIC	EQI EQI C Sì	UIVALENT STRENGTH (kPa) = 0.0479 x STRENGTH (psf) UIVALENT DRY UNIT WEIGHT kN/m³= 0.1571 x DRY UNIT WEIGHT (pcf) YMBOLS ARE ILLUSTRATIVE ONLY		
N	Miller Pacific				vell Blvd.			BORING LOG			
				Pet T T F T	aluma, CA 9 707 / 765-614 707 / 765-622	4947 40 22	East Washington Park Petaluma, California				
FILE: 1206.04E	SL.dwg	n, © 2008, ALL	RIGHTS RESE	WW	w.millerpac.	com P	Project No. 1206.04 Date: 9/22/08				

OTHER TEST DATA	OTHER TEST DATA	UNDRAINED SHEAR STRENGTH psf (1)	BLOWS PER FOOT	MOISTURE CONTENT (%)	DRY UNIT WEIGHT pcf (2)	n meters DEPTH	SAMPLE	SYMBOL (3)	EQUIPMENT:Track-mounted AT-300 6" solid flight augersDATE:7/30/08ELEVATION:95-Feet**REFERENCE:Site Plan, Winzler & Kelly, 2008		
			18 58	26.9 25.4		- 1 - 1 5-	0		SILTY CLAY (CH) dark brown, dry to slightly moist, very stiff, high plasticity grades to moist Bottom of boring at 4.5 feet		
						-2 -2 - - - - - - - - - - - - - - - - -			No groundwater encountered		
						- 5 - 5 - 6 20-					
NOTES: (1) M (2) M (3) G 1333 N. McDowell Blvd.							TRIC TRIC APHI	EQI EQI C S\	JIVALENT STRENGTH (kPa) = 0.0479 x STRENGTH (psf) JIVALENT DRY UNIT WEIGHT KN/m ³ = 0.1571 x DRY UNIT WEIGHT (pcf) YMBOLS ARE ILLUSTRATIVE ONLY BORING LOG		
A CALIFORNIA CORPORATION, © 2008, ALL RIGHTS RESERVED FILE: 1206.04BL.dwg					te C aluma, CA 9 707 / 765-614 707 / 765-622 w.millerpac.	4947 40 22 com F	East Washington Park Petaluma, California				

OTHER TEST DATA	OTHER TEST DATA	UNDRAINED SHEAR STRENGTH psf (1)	BLOWS PER FOOT	MOISTURE CONTENT (%)	DRY UNIT WEIGHT pcf (2)	o meters DEPTH o feet	SAMPLE	SYMBOL (3)	BORING 8 EQUIPMENT: Track-mounted AT-300 6" solid flight augers DATE: 7/30/08 ELEVATION: 99.5-Feet* *REFERENCE: Site Plan, Winzler & Kelly, 2008	
			18	18.4		- 0 - 0 - - - - 1			SILTY CLAY (CH) dark brown, dry to slightly moist, very stiff, high plasticity, rootlets present in upper 6 inches	
			36	28.1	90	- 5- -2 -			SILTY CLAY (CL) medium brown, moist, very stiff, medium to high plasticity	
			52/6"	15.5	113	- 			SANDY CLAY (CL) tan-brown, slightly moist, very stiff, low to medium plasticity, trace fine grained gravel	
			49	21.7		-4 - 15- -5 - -			Bottom of boring at 14.5 feet No groundwater encountered	
						- ⁻⁶ 20-				
					NOT	ES: (1) ME (2) ME (3) GR/	TRIC TRIC APHI	EQI EQI C S	UIVALENT STRENGTH (kPa) = 0.0479 x STRENGTH (psf) UIVALENT DRY UNIT WEIGHT kN/m ³ = 0.1571 x DRY UNIT WEIGHT (pcf) YMBOLS ARE ILLUSTRATIVE ONLY	
A CALIFORNIA CORPORATION, © 2008, ALL RIGHTS RESERVED						vell Blvd. 4947 40 22	BORING LOG East Washington Park Petaluma, California			

OTHER TEST DATA	OTHER TEST DATA	UNDRAINED SHEAR STRENGTH psf (1)	BLOWS PER FOOT	MOISTURE CONTENT (%)	DRY UNIT WEIGHT pcf (2)	DEPTH feet	SAMPLE	SYMBOL (3)	BORING 9EQUIPMENT:Track-mounted AT-300 6" solid flight augersDATE:7/30/08ELEVATION:100-Feet**REFERENCE:Site Plan, Winzler & Kelly, 2008
			30 32/9"	15.9		-1 -1 -2 -2 -3 10 -4 -4 -5 -6 20			SILTY CLAY (CH) dark brown, dry to slightly moist, very stiff, high plasticity SANDY CLAY (CL) medium brown, slightly moist to moist, very stiff, low to medium plasticity Bottom of boring at 4.5 feet No groundwater encountered
A CALIFORNIA CORPORATION, © 2008, ALL RIGHTS RESERVED						 (1) MB (2) ME (3) GF vell Blvd. 4947 40 22 com 			BORING LOG st Washington Park etaluma, California 1206 04 Date: 9/22/08

OTHER TEST DATA	OTHER TEST DATA	UNDRAINED SHEAR STRENGTH psf (1)	BLOWS PER FOOT	MOISTURE CONTENT (%)	DRY UNIT WEIGHT pcf (2)	b meters DEPTH b feet	SAMPLE	SYMBOL (3)	EQUIPMENT:BORING 10EQUIPMENT:Track-mounted AT-300 6" solid flight augersDATE:7/30/08ELEVATION:101-Feet**REFERENCE:Site Plan, Winzler & Kelly, 2008	
		0500	45	13.3	400	- 0 - 0 - - - 1 -			SILTY CLAY (CH) dark brown, dry to slightly moist, very stiff, high plasticity, rootlets present in upper 6 inches	
		UC	57	19.0	103	5- -2 -			SILTY CLAY (CL) medium brown, moist, very stiff, medium to high plasticity	
			60/9"	16.7	96	- ⁻³ 10- -			SANDY CLAY (CL) tan-brown, slightly moist, very stiff, low to medium plasticity, trace fine grained gravel	
			67	25.4	103	-4 - _ 15-			Bottom of boring at 14.5 feet No groundwater encountered	
						-5 - - - - - - - - - - - - - - - - - -				
	NOTES: (1) (2)							EQI	JIVALENT STRENGTH (kPa) = 0.0479 x STRENGTH (psf) JIVALENT DRY UNIT WEIGHT KN/M ³ = 0.1571 x DRY UNIT WEIGHT (pcf)	
(3) (Miller Pacific ENGINEERING GROUP A CALIFORNIA CORPORATION, © 2008, ALL RIGHTS RESERVED						(3) GR/ vell Blvd. 4947 40 22	BORING LOG East Washington Park Petaluma, California			

OTHER TEST DATA	OTHER TEST DATA	UNDRAINED SHEAR STRENGTH psf (1)	BLOWS PER FOOT	MOISTURE CONTENT (%)	DRY UNIT WEIGHT pcf (2)	Defect DEPTH	SAMPLE	SYMBOL (3)	BORING 11 EQUIPMENT: Track-mounted AT-300 6" solid flight augers DATE: 7/30/08 ELEVATION: 103.5-Feet* *REFERENCE: Site Plan, Winzler & Kelly, 2008	
			30 53/9"	16.4	NOT	- 1 - 1 - 2 - 3 - 3 - 4 4 4 4 -			SILTY CLAY (CH) dark brown, dry to slightly moist, very stiff, high plasticity grades to moist Bottom of boring at 4.8 feet No groundwater encountered	
(2) M (3) C Miller Pacific ENGINEERING GROUP A CALIFORNIA CORPORATION, © 2008, ALL RIGHTS RESERVED FILE: 1206.04BL.dwg					3 N. McDov te C aluma, CA 9 707 / 765-61 707 / 765-62 w.millerpac	(3) GF vell Blvd. 4947 40 22 com	BORING LOG BORING LOG East Washington Park Petaluma, California			



Miller Pacific	Suite C	PLASTICITY CHART						
	Petaluma, CA 94947	East Washi	noton Pa	rk	Designed			
ENGINEERING GROUP	Т 707 / 765-6140	Petaluma, California						
	F 707 / 765-6222				Checked			
FILE: 1206.04 PI.dwg	www.millerpac.com	Project No. 1206.04	Date:	9/22/08		FIGURE		

APPENDIX B SPECIFICATIONS AND DETAILS FOR SUBDRAINAGE OF SYNTHETIC TURF FIELDS

SECTION 02790 PERMEABLE BASE FOR SYNTHETIC TURF SYSTEM

PART 1 – GENERAL

1.01 SCOPE OF WORK

- A. The Contractor's scope of work includes site preparation, excavation, disposal of excess or unsuitable material, subgrade grading, installation of subsurface drain pipe and perimeter header, and the selection, purchase, grading and compaction of top and bottom rock in accordance with the lines, grades, and cross-sections shown on the drawings.
- 1.02 QUALITY ASSURANCE
- A. Reference Standards ASTM: American Society for Testing and Materials.
- B. Contractor's Materials Testing Agency Qualifications: An independent testing agency qualified to conduct soil materials and rock-definition testing that complies with ASTM E329 or D3740 and has personnel with at least 5 years of experience performing the following ASTM standard test methods and practices;
 - 1. D75: Standard Practice of Sampling Aggregates.
 - 2. C125: Standard Terminology Relating to Concrete and Concrete Aggregates
 - 3. C131: Standard Test Method for Resistance to Degradation of Small-Size Coarse Aggregate by Abrasion and Impact in the Los Angeles Machine.
 - 4. C136: Standard Test Method for Sieve Analysis of Fine and Coarse Aggregates.
 - 5. C702: Standard Practice for Reducing Samples of Aggregate to Testing Size.
 - 6. D1557: Standard Test Methods for Laboratory Compaction Characteristics of Soil Using Modified Effort.
 - 7. D2434: Standard Test Method for Permeability of Granular Soils (Constant Head).
 - 8. D4253: Standard Test Methods for Maximum Index Density and Unit Weight of Soils Using a Vibratory Table.
 - 9. D5821: Standard Test Method for Determining the Percentage of Fractured Particles in Coarse Aggregate
- C. Owner's Testing Agency shall review Contractor's submittals under this specification and recommend action as defined under Section 01300 Submittals.
- D. The Owner shall reject material delivered to the site not meeting specifications. All material rejected by the Owner shall be removed from the site and replaced with suitable material at the Contractor's expense.
- 1.03 SUBMITTALS
- A. Submittals prior to installation:
 - 1. Submit five (5) copies of product data on pipe, pipe accessories, filter fabric and separation fabric.

- 2. Submit five (5) copies of certification signed by Contractor's Materials Testing Agency stating they meet the qualifications presented in Article 1.2.B Quality Assurance.
- 3. CalTrans Class 1B permeable material: submit five (5) copies of certification signed by Contractor's Rock Manufacturer stating material supplied to the project meets the requirements as specified in the Standard Specifications.
- 4. Bottom and Top Rock: The following items shall be submitted as a complete package. Failure to submit all items listed below will result in the submittal being returned to the Contractor as incomplete.
 - a. Submit one (1) sample each, sealed five-gallon container of bottom and top rock materials.
 - b. Submit five (5) copies of certification signed by Contractor's Rock Manufacturer stating that the submittal samples where prepared and tested within the last 60 days by the rock manufacturer and meet the gradation requirements specified in Paragraph 2.06.B.1 or 2.06.C.1. Certification shall list specified gradation requirements and show results of gradation test conducted in accordance with ASTM C136.
 - c. Submit five (5) copies of report signed by Contractor's Materials Testing Agency certifying that submittal samples meet all specified requirements as listed in Paragraph 2.06, CRUSHED STONE. The report must present test results performed in accordance with the following ASTM standard test methods and practices:
 - i. C131: Standard Test Method for Resistance to Degradation of Small-Size Coarse Aggregate by Abrasion and Impact in the Los Angeles Machine.
 - ii. C136: Standard Test Method for Sieve Analysis of Fine and Coarse Aggregates.
 - iii. D2434: Standard Test Method for Permeability of Granular Soils (Constant Head).
 - iv. D4253: Standard Test Methods for Maximum Index Density and Unit Weight of Soils Using a Vibratory Table.
 - d. Additional reporting requirements for this submittal:
 - i. Description of ASTM D2434 testing apparatus and procedure used to prepare samples for testing.
- B. Submittals during construction:
 - 1. For every 700 tons of bottom rock material produced, submit five (5) copies of certificate of compliance signed by Contractor stating that a quality control sample was

collected, prepared, and tested by the Contractor's Rock Manufacturer and/or Contractor's Materials Testing Agency and meets the specified gradation requirements. Certification shall report specified gradation requirements and results of gradation test conducted in accordance with ASTM C136. This submittal shall be received and approved by the Owner prior to delivery of the material to the site.

- 2. For every 400 tons of top rock material produced, submit five (5) copies of certificate of compliance signed by Contractor stating that a quality control sample was collected, prepared, and tested by the Contractor's Rock Manufacturer and/or Contractor's Materials Testing Agency and meets the specified gradation requirements. Certification shall report specified gradation requirements and results of gradation test conducted in accordance with ASTM C136. This submittal shall be received and approved by the Owner prior to delivery of the material to the site.
- 3. Submit certification signed by the Contractor's Synthetic Turf Installer stating that they have visited the site and observed the initial placement and compaction of top rock and find the surface suitable to install the synthetic turf. This submittal shall be received and approved by the Owner prior to acceptance of the work.

1.04 MATERIAL TESTING AND INSPECTION DURING CONSTRUCTION

- A. The Owner's Testing Agent will be present intermittently to observe the Contractor's operation, to perform tests and measurements. Such observations, tests, measurements shall not alter the requirements of the drawing or specifications nor imply any superintendence or control of the Contractor's operation, nor warranty the Contractor's work.
- B. Submittal samples shall be held by Owner's Testing Agent for possible testing until completion of construction.
- C. During construction, the Contractor shall perform his own inspection of and testing by Contractor's Materials Testing Agency or Rock Manufacturer on rock materials to the degree he deems necessary for him to assure compliance of the rock materials with the specifications. This inspection and testing shall be in addition to that which is specifically required by this specification.
- D. Contractor's Materials Testing Agency shall be required to conduct the following tests during construction:
 - If ASTM C136 test results conducted by the Contractor's Rock Manufacturer on a quality control sample as defined in Article 1.03 - B indicates a difference of 10% or greater passing the no. 4 sieve size from the test results of the approved bottom rock submittal sample, ASTM D2434 testing shall be conducted on the material to confirm that the material meets the minimum permeability requirement.
 - If ASTM C136 test results conducted by the Contractor's Rock Manufacturer on a quality control sample as defined in Article 1.03 - B indicates a difference of 10% or greater passing the no. 8 sieve size from the test results of the approved top rock

02790 - 3

submittal sample, ASTM D2434 testing shall be conducted on the material to confirm that the material meets the minimum permeability requirement.

- E. The Owner's Testing Agent shall periodically inspect and/or obtain samples of rock materials at the source and/or as they are delivered to the site. Any rock material that does not conform to the approved submittal samples will be rejected immediately or tested by the Owner's Testing Agent to verify compliance with the specifications. Such tests shall imply no warranty of the Contractor's work or compliance with the specifications.
 - 1. Costs for initial rock material testing by the Owner's Testing Agent are the responsibility of the Owner. Costs for any rock material testing by the Owner's Testing Agent on rock materials that are a replacement for rock materials that were rejected by the Owner's Testing Agent due to nonconformance with the specifications, Contractor's submittals or quality control test results, will be borne by the Contractor and may be invoiced to the Contractor by the Owner or deducted from the next Progress Payment.
- F. The Owner's Testing Agent shall conduct the following tests during construction:
 - 1. Laboratory and field testing (ASTM D4253 and D2167, D2922, or D3017) to determine density of compacted rock materials.
 - 2. Field percolation testing at four to six locations on the completed top rock surface to confirm a minimum percolation rate of 40 in/hr.
- 1.05 SITE CONDITIONS
- A. The Contractor shall satisfy himself as to the nature and quantity of materials to be moved and other work to be performed, and shall notify the Owner of any differences between site conditions shown on the drawings and actual conditions prior to commencement of work.

PART 2 - PRODUCTS

- 2.01 HEADER (LEDGER, NAILER)
- A. The header will be used by the turf system installer as a means of attaching the turf carpet along the edges of the turf system at the locations shown on the drawings.
- B. The header shall be 2"x 4" TREX brand wood-polymer lumber, or approved equal.
- C. The header shall be attached to concrete curbing using $\frac{1}{2}$ " x 6" SS expansion bolt spaced according to the drawings.
- 2.02 DRAINAGE PIPE
- A. Corrugated High Density Polyethylene (CHDPE) may be substituted for Polyvinyl Chloride (PVC) Pipe where PVC pipe is noted on the drawings.

- B. Polyvinyl Chloride (PVC) Pipe: PVC pipe and fittings shall meet the extra strength minimum of SDR-35 of the requirements of ASTM Specification D3034. Joints shall be rubber ring for Storm Drainage Pipe. Manufactured by J-M Manufacturing, Stockton, CA, (1-800-621-4404), or accepted equal.
 - 1. PVC Smooth Wall Perforated Drain Pipe: Size as noted on the drawings, and manufactured to meet CALTRANS Standard Specification Section 68 and AASHTO M278, or accepted equal. Color, White.
 - 2. Storm Drain Pipe: SDR-35. Size as noted on the drawings and manufactured to meet Caltrans standard specifications. Color, White.
- C. Corrugated High Density Polyethylene (CHDPE) Storm Drain Pipe: CHDPE solid wall pipe and fittings shall be N-12 drainage pipe with P4-12 1B WT pipe joint assembly as manufactured by Advanced Drainage Systems, 800-821-6710. Inc., or accepted equal. Local sales representative: Jim Winslow, 510-913-2211.
- D. Corrugated High Density Polyethylene (CHDPE) Perforated Drain Pipe: Perforated CHDPE pipe and fittings shall be N-I 2 Series 65 WT Corrugated HDPE Pipe and fittings as manufactured by Advanced Drainage Systems, 800-821-6710. Inc., or accepted equal. Local sales representative: Jim Winslow, 510-913-2211.
- E. Flat Panel Drainage Composite (FPDC) Perforated HDPE flat panel pipe and fittings shall be AdvanEdge Series 12-inch HDPE Flat Panel Pipe and fittings as manufactured by Advanced Drainage Systems, 800-821-6710. Inc., or accepted equal. Local sales representative: Jim Winslow, 510-913-2211.
- 2.03 DRAIN INLETS & BURIED JUNCTION BOXES
- A. By Christy, Model No. as shown on the drawings. Christy, 800-486-7070; Hanson Concrete Products, Pleasanton, CA, 925-426-4933 or accepted equal.
- 2.04 NONWOVEN GEOTEXTILE
 - A. Nonwoven geotextile (Filter Fabric) placed in the subsurface drainage trenches shall conform to the following specifications.

Mechanical Properties	Test Method	<u>Unit</u>	<u>Minimum Ave. Roll</u> <u>Value</u>
Grab tensile strength	ASTM D4632	lbs	120(MD), 120(CD)
Grab tensile elongation	ASTM D4632	%	50(MD), 50(CD)
Trapezoid tear strength	ASTM D4533	lbs	45(MD), 45(CD)
Mullen burst strength	ASTM D3786	psi	225
Puncture strength	ASTM D4833	lbs	65
Apparent opening size	ASTM D4751	mm	0.20
Permittivity	ASTM D4491	sec ⁻¹	1.5
Flow rate	ASTM D4491	gal/min/ft ²	130

2.05 WOVEN GEOTEXTILE

A. Woven geotextile (Separation Fabric) placed on the subgrade shall conform to the following specifications.

Mechanical Properties	Test Method	<u>Unit</u>	Minimum Ave. Roll Value
Tanaila Strangth (ultimata)		lbo/in	
rensile Strength (ultimate)	ASTIVI D4595	IDS/IN	2000(IND), 1500(CD)
Grab tensile strength	ASTM D4632	lbs	250(MD), 250(CD)
Grab tensile elongation	ASTM D4632	%	20(MD), 20(CD)
Trapezoid tear strength	ASTM D4533	lbs	100(MD), 50(CD)
Mullen burst strength	ASTM D3786	psi	450
Puncture strength	ASTM D4833	lbs	120
Apparent opening size	ASTM D4751	mm	0.30
Permittivity	ASTM D4491	sec ⁻¹	0.40
Flow rate	ASTM D4491	gal/min/ft ²	30

2.06 CRUSHED STONE

- A. Drainage Trench Rock shall be crushed stone conforming to the requirements for Bottom Rock in Section 2.05.B. or CalTrans Class 1B permeable material.
- B. Bottom Rock shall be crushed angular stone conforming to the following requirements:
 - 1. Gradation Requirements (ASTM C136):
 - a. Maximum particle size: 1-1/2"
 - b. Maximum percent passing #200 sieve: 3%
 - c. Gradation Criteria:

[" D_{60} " is the particle size diameter of which 60 percent of the test sample's particle diameters are smaller. This and other specified diameters shall be interpolation from a semi-log plot of the gradation test results.]

["S(x) - S($\frac{1}{2}$ x)" is the difference in percent passing between any sieve and the sieve representing half of its nominal opening size. The difference between these percentages shall not exceed 60 percent.]

- 2. Drainage Requirements (ASTM D2434):
 - a. Permeability > 750 in/hr (5.3 X 10⁻¹ cm/sec) [Test with rock saturated and compacted between 92% and 100% of maximum per ASTM D4253]
- 3. Durability Requirements (ASTM C131):
 - a. LA Abrasion (500 revs) < 40
- C. Top Rock shall be crushed angular stone conforming to the following requirements:
 - 1. Gradation Requirements (ASTM C136):
 - a. Maximum particle size: 3/8"
 - b. Maximum percent passing #200 sieve: 3%
 - c. Gradation Criteria:

 $\begin{array}{ccc} D_{60}/D_{10} > 5 \ ; \ \ 0.8 < \underline{D^2_{30}}_{10} < 3 \ ; \ \ \underline{D_{85} \ of \ top \ rock}_{15} \ \ge 0.2 \ ; \ S(x) \ - \ S(1_2 \ x) < 40\% \end{array}$

- 2. Drainage Requirements:
 - a. Laboratory Permeability > 75 in/hr (5.3 X 10⁻² cm/sec) (ASTM D2434) [Test with rock saturated and compacted to between 92% and 95% of maximum per ASTM D4253]
 - b. Field percolation rate of at least 30 in/hr.
- 3. Durability Requirements (ASTM C131):
 - a. LA Abrasion (500 revs) < 40
- D. Gradation Ranges: Bottom and top rock within the following ranges will generally meet the requirements listed above. This information is not a warranty, it is only intended to help guide the Contractor's Rock Manufacturer in the production of the materials.

Gradation <u>Sieve Size</u>	Bottom Rock Percent Passing	Top Rock <u>Percent Passing</u>
2" 1-1/2" 1" 3/4" 1/2" 3/8" No. 4 No. 4 No. 8 No. 16 No. 30 No. 50/60 No. 100	$\begin{array}{r} 100\\ 90 - 100\\ 75 - 100\\ 65 - 95\\ 55 - 85\\ 40 - 75\\ 20 - 55\\ 10 - 30\\ 5 - 20\\ 0 - 7\\ 0 - 5\\ 0 - 3\end{array}$	$ \frac{\text{Percent Passing}}{-} $ 100 85 - 100 60 - 85 35 - 65 10 - 45 0 - 30 0 - 15 0 - 8
No. 200	0-2	0-3

PART 3 – EXECUTION

- 3.01 GENERAL
- A. Excavating and grading shall be performed in conformance with the alignment, grade and cross-sections indicated on the drawings.

3.02 SPILLAGE, DUST AND EROSION CONTROL

- A. The Contractor shall prevent spillage when hauling on or adjacent to any public street or highway. In the event that spillage occurs, the Contractor shall remove all spillage and sweep, wash or otherwise clean such streets in accordance with City, County and/or State requirements.
- B. The Contractor shall take all precautions needed to prevent a dust nuisance to adjacent public and private properties and to prevent erosion and transportation of soil to downstream properties due to work under this contract. Any damage so caused by the Contractor's work shall be corrected or repaired by the Contractor.
- 3.03 SUBGRADE GRADING
- A. The subgrade beneath the permeable base shall be prepared in accordance with the geotechnical report(s) and Earthwork specifications.
- 3.04 COMPACTED FILL
- A. Any fill material placed to create the planned subgrade shall be placed in accordance with the geotechnical report(s) and Earthwork specifications.
- 3.05 SUBGRADE SLOPES AND GRADE TOLERANCES
- A. Final subgrade grades shall conform to the lines and grades shown on the drawings.
- B. The subgrade shall be excavated to create a positive slope towards the subsurface drain pipes. Unless otherwise specified on the drawings, the minimum slope of the subgrade shall be 1.0%.
- C. The final subgrade grade shall be rolled with a smooth drum roller to remove all localized depressions deeper than ½ inch caused by construction and compaction equipment tires or rollers.
- D. The measured grades shall not deviate more than 0.08 feet from the planned grades and not vary more than 0.04 feet in 10 feet in any direction. Laser grading is recommended.
- E. All subgrade grades shown on the drawings shall be completed by the Contractor and inspected by the Owner and Engineer prior to commencing with the subsequent work items.
- F. A conformance survey, performed by a licensed surveyor, is recommended.
- 3.06 SUBSURFACE DRAINAGE SYSTEM
- A. A system of shallow trenches shall be excavated to the lines, grades and dimensions shown on the drawings.
- B. The excavated trenches shall be free of loose soil and debris.

- C. A layer of filter fabric shall be placed in the shallow trench and backfilled with at least 2 inches of bottom rock or CalTrans Class 1B permeable material. A perforated drain pipe shall then be placed in the trench in accordance with the drawings. The pipe shall be laid with the perforations down and at a minimum slope of 0.5% unless otherwise specified on the drawings. Lengths of pipe shall be joined by fittings fabricated by the pipe manufacturer. The perforated drain pipe shall be covered with at least 2 inches of bottom rock or CalTrans Class 1B permeable material.
- D. All trench rock backfill shall be placed in layers eight inches or less in loose thickness and densified to achieve at least 92% of the maximum density (ASTM D4253).
- E. Solid pipe clean out risers with end caps shall be installed at locations designated on the drawings. The maximum allowable bend angle for the subdrain clean out is 45 degrees.
- F. The perforated sub-drain pipes shall connect to a non-perforated discharge pipe. The discharge pipe shall connect into the storm water drainage system as shown on the drawings.
- G. The flat panel drains shall be connected to the perforated sub-drain pipe using connections and fittings by the pipe manufacturer.
- H. Flat panels shall be secured to the ground surface to prevent displacement during rock placement operations. Secure using 60d nail with 1-3/4 inch o.d. steel washer at 2 feet on center.
- 3.07 PERIMETER HEADER
- D. The Contractor shall provide and install the header in accordance with the layout and details shown on the drawings. The header will be used by the turf system installer as a means of attaching the turf carpet along the edge of the playfield.
- 3.08 GEOTEXTILE
- A. Geotextile shall not be installed until a perimeter header has been installed.
- B. Geotextile shall not be installed until subdrainage trenches have been excavated.
- C. Geotextile rolls shall be handled in such a way that they are not damaged.
- D. Geotextile shall be placed on exposed subgrade surfaces in accordance with the drawings. The geotextile shall be rolled out parallel to the long direction of the playfield.
- E. Geotextile shall be securely anchored and then rolled in such a manner as to continually keep the geotextile sheet in tension.
- F. Geotextile seams shall be anchored using 60d nails through 1-1/2" round washers placed at 36 to 48 inches on center during placement. Additional anchoring shall be installed as required to prevent bunching of the geotextile.

- G. Adjacent widths of geotextile shall be "shingled" and have a 6-inch overlap at all edges.
- H. Holes or tears in the geotextile shall be repaired with a fabric patch spot-seamed with a minimum 24 inch overlap in all directions.

3.09 BOTTOM ROCK

- A. The specified bottom rock shall be carefully placed and compacted over the subgrade to the grades and elevations shown on the drawings. If the thickness of the planned bottom rock exceeds 6 inches, the rock shall be placed in horizontal layers not exceeding 8 inches and each layer compacted to 92% of the maximum density with a vibratory smooth drum roller.
- B. Should any segregation of the material occur, during any stage of the stockpiling, spreading or grading, the Contractor shall immediately remove and dispose of segregated material and correct or change handling procedures to prevent any further separation.
- C. Finished surface shall be proof rolled to 92% of the maximum density with a vibratory smooth drum roller to provide a non-yielding, smooth, flat surface.
- D. Final bottom rock grades shall conform to the lines and grades shown on the drawings. The measured grades shall not deviate more than 0.08 feet from the planned grades and not vary more than 0.04 feet in 10 feet in any direction. Laser grading is recommended.
- E. The surface of the bottom rock shall be sloped as shown on the drawings.
- F. Bottom rock grades shall be completed by the Contractor and inspected by the Owner and Engineer prior to commencing with the subsequent work items.
- G. A conformance survey, performed by a licensed surveyor, is recommended.
- 3.10 TOP ROCK
- A. The specified top rock shall be carefully placed using a self-propelled paving machine in order to minimize segregation. Alternative placement methods may be proposed by the Contractor. The Owner may approve these methods provided the Contractor can, to the satisfaction of the Owner, present a history of successful use on past projects and by constructing a representative test area using these methods that shows these methods do not result in significant segregation.
- B. A small trial area (15 feet square, minimum) of top rock shall be installed prior to installing the completed surface. The Contractor's Synthetic Turf Installer shall observe the placement and compaction of top rock in the trial area and determine whether the surface is suitable to install the synthetic turf. The Contractor shall modify installation procedures and/or material used until the Contractor's Synthetic Turf Installer is satisfied.

- C. Should any segregation of the material occur, during any stage of the work, the Contractor shall immediately remove and dispose of segregated material and correct or change handling procedures to prevent any further segregation.
- D. The finished surface shall be compacted to 92% of the maximum density with a vibratory smooth drum roller to provide a non-yielding, smooth, flat surface.
- E. Final top rock grades shall conform to the lines and grades shown on the drawings. The measured grades shall not deviate more than 0.04 feet from the planned grades and not vary more than 0.02 feet in 10 feet in any direction. Laser grading is recommended.
- F. The surface of the top rock shall be sloped as shown on the drawings.
- G. All top rock grades shown on the drawings shall be completed by the Contractor and inspected by the Owner and Engineer prior to commencing with the subsequent work items.
- H. A conformance survey, performed by a licensed surveyor, is recommended.
- I. Field percolation testing shall be conducted by the Owner's Testing Agent in accordance with Section 1.04.F.2. The Contractor shall correct the top rock layer, at no cost to the Owner, if the minimum percolation requirement is not achieved.
- 3.11 FINISHING OF SURFACE PLANARITY
- A. Finish surface planarity shall be adjusted by the Contractor using the string line method. A mason's line held taught between two workman separated by a distance of approximately 40 feet, shall be placed directly on the finished rock surface, parallel to the long axis of the field. A third workman shall check for separations between the mason's line and the finished surface that are equal to or greater than the tolerances specified in 3.10-E. The entire finished surface shall be checked with the mason's line in increments no greater than 3 linear feet. Areas of separation shall be identified with marking paint and the depth of separation indicated.
- B. Areas identified with marking paint shall be filled with top rock to the depth indicated and raked by hand. Filled areas shall be compacted to 92% of the maximum density to provide a non-yielding, smooth, flat surface.
- C. The entire finished surface shall be rechecked using the method described in 3.11-A and 3.11-B along the short axis of the field.
- D. Roller marks, tire tracks, footprints or other impressions on the finished surface shall be raked out where they are equal to or greater than the tolerances specified in 3.10-E.
- E. Following long and short axis checking and corrections, the Contractor shall notify the Owner that the finished surface is ready for inspection.

- F. The Contractor shall perform a final string line check along the long axis of the field in the presence of the Owner and Contractor's Synthetic Turf Installer. Finished surface planarity shall be approved by the Owner prior to installation of synthetic turf system.
- G. Damage to the finished surface planarity occurring after approval shall be corrected by the Contractor using the method described in 3.11-A through F.

END OF SECTION



TYPICAL SYNTHETI East Washington Petaluma, Calit Project No. 1206.04 D		
C TURF SOCCER FIEL	THE DEA	
D SECTIONS	IN WALKORETE ROCK	



TYPICAL SYNTHETIC East Washington Park Petaluma, California Project No. 1206.04 Date: 9/22/08	ROPOSED CONC. WALK	STORM DRAIN PIPE	4" SQUARE WHITE TURF LOCATION MARKER HEAVY DUTY PLATE LID SEPARATION FABRIC FABRIC BOX, WITH H20-FRATED GALVANIZED STEEL PLATE LID
TURF DETAILS			

APPENDIX C CALTRANS STANDARD SPECIFICATIONS SECTION 24: LIME STABILIZATION

SUBBASES AND BASES

SECTION 24: LIME STABILIZATION

24-1.01 DESCRIPTION

• This work shall consist of mixing lime and water with soil and compacting the mixture to the lines, grades and dimensions shown on the plans and as specified in these specifications and the special provisions.

24-1.02 MATERIALS

• Material to be stabilized shall be the native soil or embankment, containing no rocks or solids, other than soil clods, larger than $2^{1/2}$ inches in any dimension. Removing and disposing of rocks and solids larger than $2^{1/2}$ inches, from native soil or embankment other than imported borrow, will be paid for as extra work as provided in Section 4-1.03D. Removing and disposing of rocks and solids larger than $2^{1/2}$ inches from imported borrow shall be at the expense of the Contractor.

• Lime shall conform to the requirements in ASTM Designation: C 977 with the exception that when a 250-gram test sample of quicklime is dry sieved in a mechanical sieve shaker for 10 minutes ± 30 seconds it shall conform to the following grading requirements:

Sieve Sizes	Percentage Passing
3/8"	98-100
No. 100	0-25
No. 200	0-15

• A Certificate of Compliance in conformance with the provisions in Section 6-1.07, "Certificates of Compliance," shall be furnished with each delivery of lime and shall be submitted to the Engineer with a certified copy of the weight of each delivery.

• Water for mixing with soil and lime shall be free from oil and shall contain not more than 650 parts per million of chlorides as Cl, nor more than 1,300 parts per million of sulfates as SO_4 . The water shall not contain an amount of impurities that will cause a reduction in the strength of the stabilized material.

24-1.03 GENERAL

• The amount of lime to be added to the material to be stabilized shall be as specified in the special provisions.

• Handling, spreading and mixing operations shall be conducted in such a manner that a hazard is not presented to construction personnel or the public. Lime shall be prevented from blowing by suitable means selected by the Contractor.

• If lime of more than one type or from more than one source are used on the project, separate application rates will be determined for lime of each source or type. Lime from more than one source or of more than one type shall not be mixed.

• The lime shall be protected from exposure to moisture until used and shall be sufficiently dry to flow freely when handled.

• Lime shall not be spread while the ambient temperature is below 35° F, nor when the ambient temperature is expected to drop below 35° F before mixing and compacting are to be completed.

• The in-place moisture of the material to be stabilized shall be maintained above the optimum moisture, as determined by California Test 373, during the mixing operation. During compaction, finish rolling and grading, sufficient water shall be added to the surface of the material to prevent the surface from drying until curing seal is applied.

• No traffic other than the equipment performing the work will be allowed to pass over the spread lime, the mixed material or the compacted surface of the lime stabilized material. After application of the curing seal, no traffic will be permitted on the lime stabilized material for a period of 3 days. Damage to curing seal or lime stabilized material shall be repaired promptly by the Contractor at the Contractor's expense, as directed by the Engineer.

24-1.04 PREPARING MATERIAL

• Unless otherwise ordered or approved by the Engineer, the material to be stabilized shall be placed to the lines, grades and dimensions shown on the plans and compacted to a relative compaction of not less than 90 percent, before lime is added. The surface of the material to be stabilized shall not vary more than 0.08-foot above or below the grade established by the Engineer, before lime is added.

24-1.05 SPREADING

• Lime shall be spread using equipment which will uniformly distribute the lime over the area to be stabilized.

Tailgate spreading of lime will not be permitted.

• Lime shall be spread uniformly on the roadbed, and the rate of spread per square foot shall not vary by more than 10 percent of the rate designated by the Engineer.

• Lime may be spread on the prepared material in either a slurry or dry form at the option of the Contractor. Hydrated lime shall not be spread in dry form. Either hydrated lime or quicklime may be used to prepare the slurry.

• The distance which lime may be spread ahead of the mixing operation will be determined by the Engineer. In no case shall spread lime be allowed to remain exposed at the end of the work day.

• Lime applied in slurry form shall be prepared and distributed using equipment and procedures capable of keeping the slurried lime in suspension and spreading the slurry uniformly over the area to be stabilized. The lime content of the slurry shall be as approved by the Engineer.

24-1.06 MIXING

• Mixing lime and the material to be stabilized shall be conducted using equipment capable of mixing the materials uniformly to the depth specified.

Lime and the material to be stabilized may be mixed off site.

• Mixing or remixing operations, regardless of the equipment used, shall continue until the material is uniformly mixed and free of streaks or pockets of lime. Prior to compaction, all mixed material other than rock or aggregate

SECTION 24

LIME STABILIZATION

previously treated with asphalt, lime or cement shall comply with the following grading requirements:

Sieve Sizes	Percentage Passing
1"	98 min.
No. 4	60 min.

• When granular lime in dry form is used, the material shall be mixed at least twice. The first and final mixings shall not be performed on the same day.

• When the stabilized material, exclusive of one-inch or larger clods, is sprayed with a phenolphthalein alcohol indicator solution, areas showing no color reaction will be considered evidence of inadequate mixing.

• The depth of mixing of the lime stabilized material shall not vary more than 0.1-foot from the planned depth at any point. Mixing to a depth that exceeds the planned depth by 10 percent or more shall be considered evidence of an inadequate amount of lime and additional lime shall be added at the Contractor's expense.

• The entire mixing operation shall be completed within 7 days of the initial spreading of lime, unless otherwise permitted by the Engineer.

24-1.07 COMPACTION

• Compaction shall begin as soon as possible, but not more than 24 hours after final mixing.

• Prior to initial compaction, maximum density will be determined on a composite of material from 5 random locations within the test area by California Test 216. The composite sample will be obtained after all mixing has been completed. The moisture content of the composite sample will be determined by California Test 226.

• Initial compaction shall be by means of sheepsfoot or segmented wheel rollers and shall be immediately followed with final compaction by rolling with steel drum or pneumatic-tired rollers. Vibratory rollers will not be allowed.

• Where the required thickness is 0.50-foot or less, the mixture shall be compacted in one layer. Where the required thickness is more than 0.50-foot, the mixture shall be compacted in 2 or more layers of approximately equal thickness, and the maximum compacted thickness of any one layer shall not exceed 0.50-foot, except that the maximum compacted thickness of a single layer may be increased provided the Contractor can demonstrate to the Engineer that the equipment and method of operation will provide uniform distribution of the lime and the required compacted density throughout the layer.

• Areas inaccessible to rollers shall be compacted to the required relative compaction by other means satisfactory to the Engineer.

• The lime stabilized soil shall be compacted to a relative compaction of not less than 95 percent, except that the minimum relative compaction may be reduced to 92 percent provided the Contractor increases the lime content 0.5-percent at the Contractor's expense.

The relative compaction will be calculated on the dry weight basis.

• In-place density of the compacted lime stabilized material will be determined by California Test 231. A composite of material from a minimum of 5 random

SECTION 24

LIME STABILIZATION

selected sites, taken at the time in-place density is determined, will be used to determine the in-place moisture content, by California Test 226.

24-1.08 FINISH ROLLING AND GRADING

• The finished surface of the lime stabilized material shall be the grading plane and at any point shall not vary more than 0.08-foot above or below the grade established by the Engineer, except that when the lime stabilized material is to be covered by material which is paid for by the cubic yard, the surface of the finished lime stabilized material shall not extend above the grade established by the Engineer.

• If the compacted material is above the grade tolerances specified in this section, the excess material shall be trimmed, removed, and disposed of. No loose material shall be left on the finished plane. Trimming of excess material shall not be conducted unless finish rolling can be completed within 2 hours after trimming.

• Trimmed surfaces shall receive finish rolling consisting of at least one complete coverage with steel drum or pneumatic-tired rollers. Vibratory rollers will not be allowed. Minor indentations may remain in the surface of the finished material after final trimming and rolling. Under no circumstances will it be permissible to add new or trimmed lime stabilized material to fill low areas or to raise the grade of compacted lime stabilized material.

24-1.09 CURING

• A curing seal, consisting of SS or CSS grade asphaltic emulsion, shall be furnished and applied to the surface of the top layer of lime stabilized material in conformance with the provisions in Section 94, "Asphaltic Emulsions."

• Curing seal shall be applied at a rate of between 0.10-gallon and 0.20-gallon per square yard of surface. The exact rate will be determined by the Engineer.

• Curing seal shall be applied within 48 hours of completion of initial compaction and on the same day as trimming and finish rolling are completed. The curing seal shall be applied as soon after finish rolling as is practicable. The lime stabilized material shall be at optimum moisture when the curing seal is applied.

- Curing seal shall not be placed when the atmospheric temperature is below 40° F.

• Curing by water will not be allowed, unless authorized by the Engineer.

• Damage to the curing seal shall be promptly repaired by the Contractor at the Contractor's expense, as directed by the Engineer.

24-1.10 MEASUREMENT

• Lime stabilization will be measured by the square yard, determined from horizontal measurements of the planned surface of the lime stabilized material.

• Lime will be measured by the ton in conformance with the provisions in Section 9-1.01, "Measurement of Quantities," except that if the minimum relative compaction is reduced to 92 percent, the quantity of lime to be paid for will be the weight of lime multiplied by the factor X / (X+0.5) where X equals the percent of lime ordered by the Engineer.

• Bituminous curing seal will be measured in conformance with the provisions in Section 94, "Asphaltic Emulsions."

24-1.11 PAYMENT

• Items of work, measured as provided in Section 24-1.10, "Measurement," will be paid for at the contract prices per square yard for lime stabilization, per ton for lime, and per ton for asphaltic emulsion (curing seal).

• The above contract prices and payments shall include full compensation for furnishing all labor, materials, tool, equipment, and incidentals, and for doing all the work involved in constructing the lime stabilization complete in place, as shown on the plans, and as specified in the specifications and the special provisions, and as directed by the Engineer.

• Full compensation for preparing material, spreading lime and mixing and compacting the lime stabilized material shall be considered as included in the contract price paid per square yard for lime stabilization and no additional compensation will be allowed therefor.

• No adjustment of compensation will be made for any increase or decrease in the quantity of lime required, regardless of the reason for such increase or decrease. The provisions in Section 4-1.03B, "Increased or Decreased Quantities," shall not apply to the item of lime.

APPENDIX D IMPORTANT INFORMATION ABOUT YOUR GEOTECHNICAL ENGINEERING REPORT

Important Information About Your Geotechnical Engineering Report

Subsurface problems are a principal cause of construction delays, cost overruns, claims, and disputes.

The following information is provided to help you manage your risks.

Geotechnical Services Are Performed for Specific Purposes, Persons, and Projects

Geotechnical engineers structure their services to meet the specific needs of their clients. A geotechnical engineering study conducted for a civil engineer may not fulfill the needs of a construction contractor or even another civil engineer. Because each geotechnical engineering study is unique, each geotechnical engineering report is unique, prepared *solely* for the client. No one except you should rely on your geotechnical engineering report without first conferring with the geotechnical engineer who prepared it. *And no one* — *not even you* — should apply the report for any purpose or project except the one originally contemplated.

Read the Full Report

Serious problems have occurred because those relying on a geotechnical engineering report did not read it all. Do not rely on an executive summary. Do not read selected elements only.

A Geotechnical Engineering Report Is Based on A Unique Set of Project-Specific Factors

Geotechnical engineers consider a number of unique, project-specific factors when establishing the scope of a study. Typical factors include: the client's goals, objectives, and risk management preferences; the general nature of the structure involved, its size, and configuration; the location of the structure on the site; and other planned or existing site improvements, such as access roads, parking lots, and underground utilities. Unless the geotechnical engineer who conducted the study specifically indicates otherwise, do not rely on a geotechnical engineering report that was:

- not prepared for you,
- not prepared for your project,
- not prepared for the specific site explored, or
- completed before important project changes were made.

Typical changes that can erode the reliability of an existing geotechnical engineering report include those that affect:

 the function of the proposed structure, as when it's changed from a parking garage to an office building, or from a light industrial plant to a refrigerated warehouse,

- elevation, configuration, location, orientation, or weight of the proposed structure,
- · composition of the design team, or
- · project ownership.

As a general rule, *always* inform your geotechnical engineer of project changes—even minor ones—and request an assessment of their impact. *Geotechnical engineers cannot accept responsibility or liability for problems that occur because their reports do not consider developments of which they were not informed.*

Subsurface Conditions Can Change

A geotechnical engineering report is based on conditions that existed at the time the study was performed. *Do not rely on a geotechnical engineering report* whose adequacy may have been affected by: the passage of time; by man-made events, such as construction on or adjacent to the site; or by natural events, such as floods, earthquakes, or groundwater fluctuations. *Always* contact the geotechnical engineer before applying the report to determine if it is still reliable. A minor amount of additional testing or analysis could prevent major problems.

Most Geotechnical Findings Are Professional Opinions

Site exploration identifies subsurface conditions only at those points where subsurface tests are conducted or samples are taken. Geotechnical engineers review field and laboratory data and then apply their professional judgment to render an opinion about subsurface conditions throughout the site. Actual subsurface conditions may differ—sometimes significantly—from those indicated in your report. Retaining the geotechnical engineer who developed your report to provide construction observation is the most effective method of managing the risks associated with unanticipated conditions.

A Report's Recommendations Are Not Final

Do not overrely on the construction recommendations included in your report. *Those recommendations are not final*, because geotechnical engineers develop them principally from judgment and opinion. Geotechnical engineers can finalize their recommendations only by observing actual

subsurface conditions revealed during construction. *The geotechnical* engineer who developed your report cannot assume responsibility or liability for the report's recommendations if that engineer does not perform construction observation.

A Geotechnical Engineering Report Is Subject to Misinterpretation

Other design team members' misinterpretation of geotechnical engineering reports has resulted in costly problems. Lower that risk by having your geotechnical engineer confer with appropriate members of the design team after submitting the report. Also retain your geotechnical engineer to review pertinent elements of the design team's plans and specifications. Contractors can also misinterpret a geotechnical engineer participate in prebid and preconstruction conferences, and by providing construction observation.

Do Not Redraw the Engineer's Logs

Geotechnical engineers prepare final boring and testing logs based upon their interpretation of field logs and laboratory data. To prevent errors or omissions, the logs included in a geotechnical engineering report should *never* be redrawn for inclusion in architectural or other design drawings. Only photographic or electronic reproduction is acceptable, *but recognize that separating logs from the report can elevate risk.*

Give Contractors a Complete Report and Guidance

Some owners and design professionals mistakenly believe they can make contractors liable for unanticipated subsurface conditions by limiting what they provide for bid preparation. To help prevent costly problems, give contractors the complete geotechnical engineering report, *but* preface it with a clearly written letter of transmittal. In that letter, advise contractors that the report was not prepared for purposes of bid development and that the report's accuracy is limited; encourage them to confer with the geotechnical engineer who prepared the report (a modest fee may be required) and/or to conduct additional study to obtain the specific types of information they need or prefer. A prebid conference can also be valuable. *Be sure contractors have sufficient time* to perform additional study. Only then might you be in a position to give contractors the best information available to you, while requiring them to at least share some of the financial responsibilities stemming from unanticipated conditions.

Read Responsibility Provisions Closely

.

Some clients, design professionals, and contractors do not recognize that geotechnical engineering is far less exact than other engineering disciplines. This lack of understanding has created unrealistic expectations that

have led to disappointments, claims, and disputes. To help reduce the risk of such outcomes, geotechnical engineers commonly include a variety of explanatory provisions in their reports. Sometimes labeled "limitations" many of these provisions indicate where geotechnical engineers' responsibilities begin and end, to help others recognize their own responsibilities and risks. *Read these provisions closely.* Ask questions. Your geotechnical engineer should respond fully and frankly.

Geoenvironmental Concerns Are Not Covered

The equipment, techniques, and personnel used to perform a *geoenviron-mental* study differ significantly from those used to perform a *geotechnical* study. For that reason, a geotechnical engineering report does not usually relate any geoenvironmental findings, conclusions, or recommendations; e.g., about the likelihood of encountering underground storage tanks or regulated contaminants. *Unanticipated environmental problems have led to numerous project failures*. If you have not yet obtained your own geoenvironmental information, ask your geotechnical consultant for risk management guidance. *Do not rely on an environmental report prepared for someone else*.

Obtain Professional Assistance To Deal with Mold

Diverse strategies can be applied during building design, construction, operation, and maintenance to prevent significant amounts of mold from growing on indoor surfaces. To be effective, all such strategies should be devised for the express purpose of mold prevention, integrated into a comprehensive plan, and executed with diligent oversight by a professional mold prevention consultant. Because just a small amount of water or moisture can lead to the development of severe mold infestations, a number of mold prevention strategies focus on keeping building surfaces dry. While groundwater, water infiltration, and similar issues may have been addressed as part of the geotechnical engineering study whose findings are conveyed in this report, the geotechnical engineer in charge of this project is not a mold prevention consultant; none of the services performed in connection with the geotechnical engineer's study were designed or conducted for the purpose of mold prevention. Proper implementation of the recommendations conveyed in this report will not of itself be sufficient to prevent mold from growing in or on the structure involved.

Rely, on Your ASFE-Member Geotechncial Engineer for Additional Assistance

Membership in ASFE/THE BEST PEOPLE ON EARTH exposes geotechnical engineers to a wide array of risk management techniques that can be of genuine benefit for everyone involved with a construction project. Confer with you ASFE-member geotechnical engineer for more information.



8811 Colesville Road/Suite G106, Silver Spring, MD 20910 Telephone: 301/565-2733 Facsimile: 301/589-2017 e-mail: info@asfe.org www.asfe.org

Copyright 2004 by ASFE, Inc. Duplication, reproduction, or copying of this document, in whole or in part, by any means whatsoever, is strictly prohibited, except with ASFE's specific written permission. Excerpting, quoting, or otherwise extracting wording from this document is permitted only with the express written permission of ASFE, and only for purposes of scholarly research or book review. Only members of ASFE may use this document as a complement to or as an element of a geotechnical engineering report. Any other firm, individual, or other entity that so uses this document without being an ASFE member could be committing negligent or intentional (fraudulent) misrepresentation.



January 24, 2022 File: 1477.072altr(REVb).doc

GSM Landscape Architects Inc. 1700 Soscol Ave., Suite 23 Napa, California 94559 Attn: Mr. Bart Ito

Re: Geotechnical Design Recommendations East Washington Park – Phase 2 Petaluma, California

Introduction & Project Description

We are pleased to present our geotechnical recommendations for the planned synthetic turf play field as part of the East Washington Park – Phase 2 project located in Petaluma, California. The project location is shown on Site Map, Figure 1. We understand the improvements include constructing a new synthetic turf baseball field on currently undeveloped land adjacent to a recently completed synthetic turf soccer field. Additionally, the project includes constructing a new restroom/concession structure, paved pedestrian paths, asphalt parking areas, landscaped areas, and site utilities.

Our work was performed in accordance with our Agreement dated July 1, 2016. We previously performed a Geotechnical Investigation for the entirety of the park project dated September 30, 2008. The scope and purpose of our services includes updating our recommendations in this letter report to aid in the design and construction of the project.

Existing Conditions

The proposed project site is undeveloped and covered in low grasses. As shown on Figure 2, the completed Phase 1 portion of the project, consisting of three synthetic turf soccer fields, is located to the immediate east. Additional undeveloped land to the west will be developed in the future as part of Phase 3 of the East Washington Park project.

Field Exploration and Laboratory Testing

As previously discussed, we provided a Geotechnical Investigation Report, dated September 30, 2008, that included a subsurface exploration in the general vicinity of the proposed improvements. Our previous exploration included 11-borings drilled with track mounted equipment to depths between 4.5 to 15.0-feet on July 30, 2008. The boring locations are shown on Figure 2. The soils encountered in our borings were logged and samples were obtained for laboratory testing. The subsurface exploration program is discussed in more detail in Appendix A along with a Soil Classification Chart on Figure A-1. The boring logs are presented on Figures A-2 through A-12 of Appendix A.

Laboratory testing of samples from the exploratory borings included moisture content, dry density, unconfined compression, and plasticity index testing. The results of the moisture content, dry density, and unconfined compression tests are presented on the boring logs and



GSM Landscape Architects, Inc. Page 2 of 12

January 24, 2022

the plasticity index test results are presented on Figure A-13. The laboratory testing program also is discussed in more detail in Appendix A.

Subsurface Conditions

The soils within the project site generally consist of high plasticity, silty clay (Adobe Clay) to depths of 3.0- to 9.0-feet below the ground surface, underlain by stiff, low to medium plasticity silty and sandy clay. Lenses of silty and clayey sand were encountered in Boring 3. Our past experience, as well as current site observation and laboratory testing, indicate that the Adobe clay is moderately to highly expansive (will undergo large volume changes with seasonal changes in moisture content).

Groundwater was not observed in any of the borings we excavated. However, our borings were not left open for an extended period of time to allow groundwater levels to equalize. Therefore, the groundwater elevations observed may not reflect actual levels. Typically, groundwater levels fluctuate seasonally with higher levels anticipated during the winter/rainy season.

Discussion and Recommendations

Based on our experience with similar projects, it is our opinion that construction of a new synthetic turf playfield is feasible from a geotechnical engineering standpoint. The primary geotechnical issues at the project site are site grading, expansive soils, providing a firm and uniform subgrade for the proposed field, and design of an adequate drainage system under the field.

Site Grading

We anticipate moderate site grading will be required for the proposed improvements. Site preparation and grading should conform to the following recommendations and criteria:

1. <u>Surface Preparation</u> – Clear all vegetation and over-sized debris from areas that will be within the new project work area. Excavate loose soil to expose firm natural soils. Any landscaping vegetation within the field areas should be scraped from the surface, stockpiled for reuse in landscaping, or removed from the site. Any construction debris or abandoned utilities encountered during site grading should be removed from the site. Utilities could also be abandoned in place, in many cases, provided cement grout completely fills any void in the utility. Rocks or concrete pieces larger than 6 inches encountered during subgrade preparation or site grading should be removed from the site.

2. <u>Materials</u> – In structural areas (i.e., pavement areas, structures, etc.) the underlying expansive soils and rock mixtures generated from on-site excavations are not suitable for use as fill, unless lime treated. If imported fill is required, the material shall consist of soil and rock mixtures that: (1) are free of organic material, (2) have a Liquid Limit less than 40 and a Plasticity Index of less than 20, and (3) have a maximum particle size of 4 inches. Any imported fill material shall be tested to determine its suitability for use as fill material.

3. <u>Compacted Fill</u> –Subgrade surface should be scarified to a depth of 8 inches, moisture conditioned to near optimum moisture content and compacted to a minimum of 90% relative



GSM Landscape Architects, Inc. Page 3 of 12

January 24, 2022

compaction. In landscape areas, the relative compaction may be reduced to 85%. The maximum laboratory dry density and optimum moisture content of fill materials should be determined in accordance with ASTM Test Method D-1557, "Moisture-Density Relations of Soils and Soil-Aggregate Mixtures Using a 10-lb. Rammer and 18-in. Drop."

New fill or backfill should be conditioned to a moisture content within 3% of the optimum moisture content. Properly moisture conditioned and cured on-site materials should be placed in loose horizontal lifts of 8 inches thick or less, and uniformly compacted to at least 90% relative compaction. In areas of new asphalt pavement, the upper 8-inches should be further compacted to 95% relative compaction to provide a firm and unyielding surface under heavy construction equipment.

4. <u>Soil Treatment</u> – As previously discussed, the site is blanketed with high plasticity, highly expansive, clayey soils. These soils will change in volume with fluctuations in moisture content; expanding/swelling when wet and shrinking when dry. Expansive soils are capable of exerting significant expansion pressures on building foundations, interior floor slabs and exterior flatwork. Distress from expansive soil movement can include cracking of brittle wall coverings (stucco, plaster, drywall, etc.), racked door and/or window frames, and uneven floors and cracked slabs. Flatwork, pavements, and concrete slabs-on-grade are particularly vulnerable to distress due to their low bearing pressures. Additionally, expansive soils will result in an uneven playing surface on the synthetic turf fields.

Based on our experience with similar projects, to mitigate the expansive potential of the surficial highly expansive clay these soils should be treated with high calcium lime. The high calcium lime chemically reacts with the highly expansive clay effectively removing its expansive potential and significantly lowering its plasticity. Based on the plasticity index of the surficial clay we recommend introducing at least 6% high calcium lime by soil weight (110 pcf) in the upper 18-inches of soil underlying, and 5-feet beyond, the synthetic turf and flatwork. The treatment depth should be increased to 36-inhces in areas where structures will be placed (i.e. restroom/concession building). The lime treatment shall be placed in a manner conforming to the most recent Caltrans Standard Specification. The percentage of lime added should be verified prior to construction via laboratory optimum lime percentage testing.

Synthetic Turf G-Max

The hardness of a field is measured by its G-Max value. This value is a measure of the g-forces (g) absorbed in a 20-pound object falling 24-inches onto a playing surface. A G-Max value of 200 g is considered the maximum safety threshold for a playing surface. An industry standard G-Max range for a safe playing surface is between 120 to 180 g. The g-max value is influenced by the infill type and the drainage layer.

Synthetic Turf Infill

Synthetic turf has been historically been infilled with crumb rubber or a combination of sand and crumb rubber. Recently, the infill trend is shifting from crumb rubber and moving to cork and/or coconut fiber. Crumb rubber infill tends to produce fields that have G-Max values within the safety guidelines, between 120 and 180. However, cork and/or coconut fiber infilled fields tend to produce higher G-Max values and usually require a shock pad underlying the turf to produce



GSM Landscape Architects, Inc. Page 4 of 12

January 24, 2022

acceptable G-Max values. As with all synthetic turf playing surfaces, G-Max values tend to increase with age and routine maintenance and testing is recommended to prolong the design life within the safety standards.

Synthetic Turf Drainage

For preliminary design, we recommend that the surface of the field be designed with a 0.5% to 1.0% slope. A permeable layer (drainrock, drainage panels, etc.) underlie the synthetic turf to carry water laterally to collector drains, typically located at the field perimeters. If a permeable stone system, as described below, is utilized the subgrade should be graded to a minimum slope of 1.0%.

<u>Permeable Base Options</u> – There are three drainage options for the synthetic turf permeable base. The first option is a single stone permeable system with drainage panels, the second is a two stone (bottom and top rock) permeable system, and the third is a Brock (or similar) shock/drainage pad system. Each option is discussed in more detail below:

Single Stone Permeable Base – The single stone permeable section consists of placing a layer of permeable well graded rock on the subgrade over flat drainage panels configured in a "herringbone" pattern. A stabilization fabric (such as Mirafi FW500) should be placed over the subgrade prior to the placement of the rock. The permeable rock will transmit collected rain water to the flat panel drains. The flat panel drains will then transmit the water to a perimeter collector drain that connects to the City Storm Water system. The advantage of this system is fewer materials are used in the permeable base requiring less grading time. However, the single stone permeable system has less water storage capacity and slower drainage than the two-stone system. Depending on the finished grades, excavation may be required to achieve the planned subgrade.

Two-Stone Permeable Base – The two-stone permeable rock system is constructed similar to the one-rock system. The difference is the section consists of a layer of larger, highly permeable "Bottom Rock" and a thin finer graded "Top Rock" to facilitate a smooth finished surface for the placement of the synthetic turf. The bottom rock provides more pore space for water to quickly transfer water to the storm drain collection system. "Top Rock", is placed on the bottom rock to act as a leveling coarse and reduces the potential of larger gravels "poking" into the synthetic turf causing bumps in the surface. The two-stone system can be designed using either flat panel drains or conventional trench type drains. The advantage of the two-rock system is that the rock section has a higher storage and flow rate capacity compared to the other options. However, the two rock system may cost more in time (grading two layers) and materials than the one rock system. Depending on the finished grades, excavation may be required to achieve the planned subgrade.

Shock/Drainage Pads – Shock/drainage pads such as Brock Powerbase YSR, ThermaGreen SportLite with drainage channels, ProPlay Sport 20D or approved equivalent, may be utilized in lieu of a permeable rock system. Shock/drainage pads are perforated to allow vertical drainage. The bottom of the pads contain grooves that allow water to be transmitted laterally to the storm drain system. Due to the inherent high permeability of the pads, the subgrade slope may be reduced to 0.5%. To reduce erosion of the subgrade, a layer of Caltrans Class 2 Aggregate



GSM Landscape Architects, Inc. Page 5 of 12 January 24, 2022

Baserock or other approved granular fill soil should be placed on the subgrade prior to placing the pads. Some shock/drainage pad manufactures, such as Brock, recommend placing a nonwoven filter fabric (i.e. Mirafi 140N) over the granular layer to protect the product for future recycling. The advantage of the shock/drainage pad system is a reduced section thickness (i.e. less excavation) and a softer field with a lower G-Max value. However, this system is usually more costly and is expected to have a shorter design life (20-years).

Seismic Design

The project site is located in a seismically active area. Therefore, structures should be designed in conformance to the seismic provisions of the California Building Code (CBC). However, since the goal of the building code is protection of life safety, some structural damage may still occur during strong ground shaking.

Based on the results of our subsurface exploration and laboratory testing we judge the site should be classified as "Site Class D" per ASCE 7-16. The ASCE 7-16 mapped spectral acceleration parameters at a period of 0.2-second, S_s , and 1.0-second, S_1 , at the project site are 1.86 g and 0.71 g, respectively. Per ASCE 7-16 Table 11.4-1 a Site-Specific Ground Motion shall be developed per ASCE 7-16 Section 11.4.8 for S_s values greater than 1.0 g for Site Class E sites and all cases for Site Class F sites. Additionally, a Site-Specific Ground Motion Hazard Analysis shall be performed per ASCE 7-16 Section 11.4.8 if the S_1 value is greater than 0.2 g for Site Class D, greater than 1.0 g for Site Class E, and all cases for Site Class F. Therefore, per ASCE 7-16 Section 11.4.8, we performed a Site-Specific Ground Motion Hazard Analysis per ASCE 7-16 Section 11.4.8, we performed a Site-Specific Ground Motion Hazard Analysis per ASCE 7-16 Section 11.4.8, we performed a Site-Specific Ground Motion Hazard Analysis per ASCE 7-16 Section 11.4.8, we performed a Site-Specific Ground Motion Hazard Analysis per ASCE 7-16 Section 11.4.8, we performed a Site-Specific Ground Motion Hazard Analysis per ASCE 7-16 Section 11.4.8, we performed a Site-Specific Ground Motion Hazard Analysis per ASCE 7-16 Section 21.2, as described in the sections below.

Probabilistic (MCE) Ground Motions: Method 1 - A probabilistic acceleration response spectrum, corresponding to a 2% chance of exceedance in 50-years (2,475 return period) was generated utilizing the United States Geologic Survey (USGS) online Unified Hazard Tool (https://earthquake.usgs.gov/hazards/interactive/, accessed 2019) for a Site Class D soil profile (V_{S30} = 270 m/s) and the Dynamic: Conterminous U.S. 2014 (v4.2.1) model. The accelerations given were modified by the risk coefficients C_{RS} and C_{R1}, 0.90 and 0.89, respectively. The accelerations were further converted to the probabilistic spectral response acceleration in the maximum horizontal response utilizing the procedures outlined by ASCE 7-16 Section 21.2. These modifications to the probabilistic spectra correspond to a response with a risk targeted level of 1% probability of collapse within a 50-year period. The resulting probabilistic MCE values and spectra are presented on Figures 3 and 4, respectively.

Deterministic (MCE_R) Ground Motions – A deterministic acceleration response spectrum was generated utilizing the NGA attenuation models outlined by Abrahamson, Silva & Kamai (2014); Boore, Stewart, Seyhan & Atkinson (2014); Campbell & Borzognia (2014); and Chiou & Youngs (2014) NGA2 West models for a Site Class D ($V_{S30} = 270$ m/s). The geometric average of the 84th percentile spectral accelerations from the aforementioned attenuation relationships were modified for the maximum horizontal direction, utilizing the procedures outlined by ASCE 7-16 Section 21.2. The resulting deterministic MCE values and spectra are shown on Figures 3 and 4, respectively. The maximum value of the Deterministic MCE shall not be less than the scaled deterministic spectra with a maximum value of 1.5 x Fa = 1.5 g, as described in ASCE 7-16 Section 21.2.



GSM Landscape Architects, Inc. Page 6 of 12 January 24, 2022

Site Specific MCE_R – The site specific MCE_R spectral response acceleration at any period shall be taken as the lesser of the response accelerations from the probabilistic ground motions and the deterministic ground motions and is presented on Figure 4. Additionally, per ASCE 7-16 Section 21.3, the design spectral response acceleration at any period is equal to $2/3^{rds}$ the MCE_R Response Spectrum, but not less than 80% of the modified General Response Spectrum, as shown on Figure 5.

Per ASCE 7-16 Section 21.4, the MCE_R spectral response acceleration parameters shall be taken from the Site-Specific Spectrum defined as follows and are presented on Figure 5 and summarized on Table A:

- S_{DS} The S_{DS} parameter shall be taken as 90% of the maximum spectral acceleration, S_a, obtained from the site-specific spectrum, at any period between 0.2 and 5.0seconds. However, the values obtained shall not be less than 80% of the values determined in accordance with ASCE 7-16 Section 11.4.5.
- S_{D1} The S_{D1} parameter shall be taken as the maximum value of the product, TS_a, for periods between 1.0 and 2.0-seconds for Site Class C and B sites; and periods between 1.0 and 5.0-seconds for Site Class D, E & F sites. However, the values obtained shall not be less than 80% of the values determined in accordance with ASCE 7-16 Section 11.4.5.
- S_{MS} The S_{MS} parameter is equal to 1.5 times the S_{DS} value, but not less than 80% of the values determined in accordance with ASCE 7-16 Section 11.4.4.
- S_{M1} The S_{M1} parameter is equal to 1.5 times the S_{D1} value, but not less than 80% of the values determined in accordance with ASCE 7-16 Section 11.4.4.

TABLE A ASCE 7-16 SEISMIC PARAMETERS East Washington Park – Phase 2 Petaluma, California

Factor Name	<u>Coefficient</u>	ASCE 7-16 <u>Site Specific Value</u>
Site Class ¹	S _{A,B,C,D,E} , or F	SD
Spectral Acc. (short)	Ss	1.86 g
Spectral Acc. (1-sec)	S ₁	0.71 g
Spectral Response (short)	SMs	1.70 g
Spectral Response (1-sec)	SM ₁	1.55 g
Design Spectral Response (short)	SDs	1.13 g
Design Spectral Response (1-sec)	SD1	1.03 g
MCE _{G²} PGA adjusted for Site Class	PGAM	0.86 g

Notes:

1. Site Class D Description: Stiff soil profile with shear wave velocities between 600 and



GSM Landscape Architects, Inc. Page 7 of 12

January 24, 2022

1,200 ft/sec, standard blow counts between 15 and 50 blows per foot, and undrained shear strength between 1,000 and 2,000 psf.

2. Maximum Considered Earthquake Geometric Mean.

Foundation Design

We understand the proposed restroom/concession structure will consist of relatively heavy concrete masonry unit (CMU) construction with concrete slab on grade floors. Provided the soils are lime treated, the restroom/concession structure may be supported on a shallow foundation system. Localized deepening of foundation excavations or over-excavation and re-compaction may be required if looser materials are encountered in the foundation excavations. Additionally, ancillary improvements (i.e. fencing, light posts etc.) will be supported on a drilled pier foundation system. Shallow and deep foundation design criteria are presented in Table B below.



GSM Landscape Architects, Inc. Page 8 of 12

January 24, 2022

TABLE B FOUNDATION DESIGN CRITERIA East Washington Park – Phase 2 <u>Petaluma, California</u>

Shallow Foundations

Minimum footing width ¹ :	12 inches
Minimum footing embedment depth (below lowest adjacent grade):	18 inches
Allowable soil bearing pressure (lime treated):	
Dead plus live loads:	2,500 psf
Total design loads (includes wind or seismic):	3,300 psf
Base friction coefficient:	0.30
Lateral passive resistance ^{2, 3, 4} :	300 pcf

Drilled Piers

Minimum diameter:	18 inches
Minimum Depth:	5 feet
Skin Friction (dead plus live loads) ^{4,5,6} :	500 psf
Lateral passive resistance ^{2,7,8} :	300 pcf

Notes:

- 1.) Size footing widths to avoid significantly different foundation pressures.
- 2.) Equivalent Fluid Pressure, not to exceed 3,000 psf.
- 3.) Ignore uppermost 6-inches unless concrete or asphalt surfacing exists adjacent to foundation.
- 4.) May increase design values by 1/3 for total design loads including seismic.
- 5.) Uplift resistance is equal to 80% the vertical resistance.
- 6.) Neglect the upper 3-feet for natural soil and 1-foot for lime treated soils, unless concrete or asphalt surfacing exists adjacent to foundation.
- 7.) Apply values over effective width of two pier diameters.
- 8.) Equivalent fluid pressure.



January 24, 2022

GSM Landscape Architects, Inc. Page 9 of 12

Retaining Wall Design

Foundations

We understand retaining walls up to 4-feet in height will be constructed. These walls may be supported on shallow foundations as described above. Walls free to rotate at the top, (i.e. "unrestrained") and walls structurally connected at the top (i.e. "restrained"), should be designed using the design criteria shown in Table C below.

TABLE C				
RETAINING WALL DESIGN CRITERIA				
East Washington Park – Phase 2				
<u>Petaluma, California</u>				

See Table E	
Unrestrained Earth Pressure ¹	40 pcf
Restrained Earth Pressure ¹	60 pcf
Surcharge Loading ^{2,3}	100 psf
Seismic Surcharge ^{4,5}	10 x H psf

Notes:

- 1) Equivalent fluid pressure.
- 2) Apply to the upper 3-feet. Rectangular distribution.
- 3) Surcharge loading not required if retaining walls are backfilled with lime treated or other non-expansive soils.
- 4) Rectangular distribution. The factor of safety for short-term seismic conditions can be reduced to 1.0 or greater.
- 5) Seismic surcharge loading is not required for retaining walls less than 6-feet in height.

Drainage shall be provided for all retaining walls taller than two feet. Either Caltrans Class 1B permeable material within filter fabric or Caltrans Class 2 permeable material can be used. The seepage should be collected in a 4-inch perforated PVC drain line at the base of the wall. The permeable material shall extend at least 12 inches from the back of the wall and be continuous from the bottom of the wall to within 12 inches of the ground surface. Alternatively, drainage panels, such as Mirifi 100N, may be utilized. Additionally, waterproofing should be constructed behind retaining walls that abut interior space. The Project Architect and/or waterproofing expert should design the waterproofing system.

Seepage collected in the drain line should be conveyed off-site by gravity in closed pipe to the storm drainage system. The pipe shall have a minimum slope of one percent to drain. To maintain the wall drainage system, clean outs shall be installed at the upstream end and at all



GSM Landscape Architects, Inc. Page 10 of 12

January 24, 2022

major changes in direction. Water proofing of any below grade residential walls should be designed by the Architect to prevent moisture infiltration through the wall into living spaces.

Concrete Slab-on-Grade

If interior concrete slabs are planned, we recommend they be at least 5-inches thick and reinforced with steel bars (not wire mesh). Contraction joints should be incorporated in the concrete slab in both directions, no greater than 10-feet on center. Additionally, the reinforcing bars shall extend through the control joints. For improved performance, concrete slabs-on-grade may be increased to 6-inches thick. The project Structural Engineer should design the concrete slab floors.

To improve interior moisture conditions, a minimum 5-inch layer of clean, free draining, 3/4-inch angular gravel or crushed base rock should be placed beneath the interior concrete slabs to form a capillary moisture break. The base rock must be placed on a properly moisture conditioned and compacted subgrade that has been approved by the Geotechnical Engineer. A plastic membrane vapor barrier, 15-mil or thicker, should be placed over the drain rock. The vapor barrier shall meet the Class A requirements outlined in ASTM E 1745 and be installed per ASTM 1643. Eliminating the capillary moisture break and/or plastic vapor barrier may result in excess moisture intrusion through the floor slabs resulting in poor performance of floor coverings, mold growth or other adverse conditions.

Exterior concrete slabs should be at least 4-inches thick and reinforced as described above for interior slabs. For improved performance, exterior concrete slabs shall be underlain with at least 4-inches or more of Caltrans Class 2 Aggregate Base compacted to at least 92 percent relative compaction. Some movement should be expected for exterior concrete slabs as the underlying soils react to seasonal moisture changes and downslope soil creep.

Site Utilities

Excavations for utilities will encounter hard packed lime treated soil and stiff clayey soil. Trench excavations having a depth of five feet or more and will be entered by workers must be sloped, braced, or shored in accordance with current Cal/OSHA regulations. On-site soils appear to be Type B. All excavations where collapse of excavation sidewall, slope or bottom could result in injury or death of workers should be evaluated by the contractor's safety officer and designated competent person prior to entering in accordance with current Cal/OSHA regulations.

Bedding materials for utility pipes should be well graded sand with 90 to 100 percent of particles passing the No. 4 sieve and no more than 5 percent finer than the No. 200 sieve. Provide the minimum bedding beneath the pipe in accordance with the manufacturer's recommendation, typically 3 to 6 inches. Trench backfill may consist of on-site soils moisture conditioned to at least 2 percent over the optimum moisture content, placed in thin lifts and compacted to at least 90 percent R.C. Backfill for trenches within pavement areas should consist of non-expansive granular fill. Use equipment and methods that are suitable for work in confined areas without damaging utility conduits. Where utility lines cross under or through perimeter footings, they should be sealed to reduce moisture intrusion into the areas under the slabs and/or footings.



GSM Landscape Architects, Inc. Page 11 of 12

Pavement Structural Sections

Typically, asphalt pavement sections are designed utilizing two variables, the R-Value (a measure of the subgrade resistance) and the Traffic Index (TI – a measure of the amount of daily traffic). Based on our experience with similar projects, lime treatment will significantly increase the R-Value of a soil. Therefore, for design purposes we utilized an R-Value of 40, for lime treated subgrade, to calculate asphalt pavement sections. We have calculated various pavement sections for the project site and anticipated soil conditions in accordance with Caltrans procedures for flexible pavement design utilizing multiple TI values as shown in Table D.

TABLE D ASPHALT PAVEMENT SECTIONS East Washington Park <u>Petaluma, California</u>

	Asphalt	Aggregate
<u>T.I.</u>	<u>Concrete</u>	<u>Baserock</u>
4.0	2.5-inches	6.0-inches
5.0	3.0-inches	6.0-inches
6.0	3.5-inches	6.0-inches

Note:

- 1.) Assumes subgrade has been lime treated.
- 2.) To reduce the overall section thickness the "2 to 1" rule of thumb may be applied, where 2-inches of AB is equivalent to 1-inch of AC. For example a section consisting of 4.0-inches of AC overlying 15.5-inches of AB (19.5-inches total) may be reduced to 6.0-inches of AC overlying 11.5-inches of AB (17.5-inches total).

Prior to construction of the new pavement section, the existing subgrade should be scarified to a minimum depth of 8-inches, moisture-conditioned to near-optimum moisture content. The subgrade should then be compacted to a minimum of 95 percent relative compaction per ASTM D-1557 and to produce a firm and unyielding surface when proof rolled with heavy construction equipment.

The aggregate baserock should conform to requirements for Caltrans Class 2 Aggregate Base as presented in Section 26 of the latest edition of the Caltrans Standard Specifications (2015). The baserock should be placed in 6-inch maximum lifts on a properly prepared, firm and unyielding subgrade and compacted to at least 95 percent relative compaction. Additionally, the compacted aggregate baserock section should be firm and unyielding under heavy construction equipment.

January 24, 2022



GSM Landscape Architects, Inc. Page 12 of 12

January 24, 2022

Asphalt concrete should conform to Caltrans ³/₄-inch maximum, medium Type A specifications, should contain no less than 4.5 percent asphalt, and should be placed in accordance with the procedures outlines in Section 39 of the latest edition (2015) of the Caltrans Standard Specifications. Additionally, the top lift of asphalt should consist of ¹/₂-inch maximum aggregate. Asphalt concrete should be compacted in lifts not exceeding 2-inches in thickness to a minimum of 92 percent of the theoretical maximum density.

Additional Services

We are prepared to begin design of the synthetic turf field once the field drainage system and the existing or proposed storm drainage system are known. During construction, we should be present to observe foundation excavations and confirm that the subsurface conditions, materials, and work are as expected and are consistent with our recommendations.

We hope this provides you with the information you require at this time. Please do not hesitate to call with any questions or if we can be of further assistance.

Sincerely, MILLER PACIFIC ENGINEERING GROUP



Benjamin S. Pappas Geotechnical Engineer No. 2786 (Expires 9/30/22)

Attachments: Figures 1 through 5 Appendix A







APPENDIX A SUBSURFACE EXPLORATION AND LABORATORY TESTING

1.0 <u>Subsurface Exploration</u>

We explored subsurface conditions at the site by drilling eleven test borings on July 30, 2008 at the locations shown on Figure 2. Test borings were drilled to maximum depths of 4.5 to 15 feet using 6-inch diameter continuous flight solid augers mounted on an all-terrain drill rig.

The soils encountered were logged and identified by our field geologist in general accordance with ASTM Standard D 2487, "Field Identification and Description of Soils (Visual-Manual Procedure)." This standard is briefly explained on Figure A-1, Soil Classification Chart and Key to Log Symbols. The boring logs are presented on Figures A-2 through A-12.

We obtained "undisturbed" samples from our borings using a 3-inch diameter, split-barrel modified California sampler with 2.5 by 6-inch brass tube liners, and disturbed samples using a 2-inch diameter Standard Penetration Test sampler and no liners. The sampler was driven with a 140-pound hammer falling 30 inches. The number of blows required to drive the samplers 18 inches was recorded and is reported on the boring logs as blows per foot for the last 12 inches of driving. The samples obtained were examined in the field, sealed to prevent moisture loss, and transported to our laboratory.

2.0 Laboratory Testing

We conducted laboratory tests on selected intact samples to verify field identifications and to evaluate engineering properties. The following laboratory tests were conducted in accordance with the ASTM standard test method cited:

- Laboratory Determination of Water (Moisture Content) of Soil, Rock, and Soil-Aggregate Mixtures, ASTM D 2216;
- Density of Soil in Place by the Drive-Cylinder Method, ASTM D 2937;
- Atterberg Limits (Plasticity), ASTM D 4318; and,
- Unconfined Compressive Strength of Cohesive Soil, ASTM D 2166.

The moisture content, dry density, unconfined compression, and Atterberg Limits test results are shown on the exploratory Boring Logs. The Atterberg Limits tests are summarized on Figure A-13.

The exploratory boring logs, description of soils encountered and the laboratory test data reflect conditions only at the location of the boring at the time they were excavated or retrieved. Conditions may differ at other locations and may change with the passage of time due to a variety of causes including natural weathering, climate and changes in surface and subsurface drainage.

Note: CLEAN GRAVEL GW Wate/packed gravels or gravel-sand mixtures, little or no fines GRAVEL With fines GM	MAJOR DIVISIONS SY		SYM	'MBOL		DESCRIPTION				
CLEAN GRAVEL GP Proto-granded gravels or gravels and mutures; little or no times GRAVEL with fines GM GM Stygravels, gravels and-sit mutures CLEAN SAND SW GM Stygravels, gravels and-sit mutures CLEAN SAND SW Well-graded sands or gravely sands, little or no fines SAND SW Well-graded sands or gravely sands, little or no fines SAND SM Sity ands, and-altr mutures Well-graded sands or gravely sands, little or no fines Sity ands, and-altr mutures SAND SM Sity ands, and-altr mutures Out			GW		Well-gra	Vell-graded gravels or gravel-sand mixtures, little or no fines				
GRAVEL With fines GM GRAVEL GC GM GRAVEL GC GM GRAVEL GC GRAVEL GC GC				COC Poorly-gra		raded gravels or gravel-sand mixtures, little or no fines				
Note: With fines GC	ED SC	GRAVEL	GM	OKOK Silty		vels, grav	/el-sand-silt mixt	tures		
STATERBERG LARS SAND SW Well-graded sands or gravely sands, litle or no fines STOR OF DEFINITION OF THE PARTY INCLUSION OF THE PARTY I	AINE od ar	with fines	GC 🖉		Clayey (gravels, g	ravel-sand-clay	mixtures		
Solution	E GR. % sat	CLEAN SAND	SW		Well-gra	ided sand	ls or gravelly sa	nds, little or no fines		
SAND with fines SM SBIT sands, sand-all mixtures STOR OPT UNY 000 UNY 0000 UNY 0000 UNY 000 UNY 000 UNY 000 UNY 0000 UNY 000 UN	ARSE er 50'	OLEAN GAILE	SP	(Lieu July Live	Poorly-g	oorly-graded sands or gravelly sands, little or no fines				
With Times SC Clayey sands, sand-day mittures STATE ML Inorganic clays of low to medium plasticity, gravely days, sandy clays, sitily days, liquid limit <50%	SAND SM SItty sands, sand-silt mixtures									
Sign of the sands and set of the sands, nock flour, silty or dayey fine sands or dayey sits with sight plasticity. ML Inorganic sits and organic sits, nock flour, silty or dayey fine sands or dayey sits with sight plasticity. Sign of the sands or daye sits. ML Inorganic sits and organic sits, micaceous or diatomaceous fine sands or sits, elastic sits. Sign of the sands or daye sits. MH Inorganic sits, micaceous or diatomaceous fine sands or sits, elastic sits. Sign of the sands or daye sits. MH Inorganic sits, micaceous or diatomaceous fine sands or sits, elastic sits. Sign of the sands or daye sits. MH Inorganic sits, micaceous or diatomaceous fine sands or sits, elastic sits. Sign of the sands or daye sits. MH Inorganic sits, micaceous or diatomaceous fine sands or sits, elastic sits. MIGHENT ORGANIC SOILS PT Peat, muck, and other highy organic soils. ROCK Undifferentiated as to type or composition KEY TO BORING AND TEST PIT SYMBOLS Strength TEST Sa sieve analysis True FIELD TORVARE (UNDRAINED SHEAR) VC Lasonatore true sits. Lasonatore true sits. MDEFIED CALIFORINA HAND SAMPLER True MODIFIED CALIFORINA Reck core SAMPLER CHIVING RESISTANCE MDEFIED CALIFORINA Rock core		with fines	SC	111	Clayey	sands, sa	nd-clay mixtures	3		
O D D D D D D D D D D D D D D D D D D D	ILS lay	SILT AND CLAY	ML		Inorgani with slig	c silts an ht plastici	d very fine sand: ty	s, rock flour, silty or cla	iyey fine sands o	or clayey silts
Image: Standard penetration for standard sector states and organic silts and organic solts MIGHLY ORGANIC SOILS PT Peat, muck, and other highly organic solts ROCK Indifferentiated as to type or composition CLASSIFICATION TESTS STENDARINE SILE STENDARINE SILE AL ATTERBER IMITS TEST STENDARINE SILE STENDARINE TRAXIAL PD PYDE HYDE MODULE ANALYSIS STENDARINE SILE STENDARINE TRAXIAL DUC (DU U) and DEVENTION SILES COMPRESSION SAMPLER TYPE MODIFIED CALIFORNIA PAND SAMPLER AND SAMPLER MODIFIED CALIFORNIA PAND SAMPLER MODIFIED CALIFORNIA PAND SAMPLER AND SAMPLER SAMPLER DRIVING RESISTANCE Modified California and Standard Penetration Test samplers are thone site and or	D SO	liquid limit <50%	CL		Inorgani Iean cla	c clays o [.] ys	f low to medium	plasticity, gravely clay	s, sandy clays, s	ilty clays,
Mill Inorganic silts, micaceous or diatomaceous fine sands or silts, elastic silts Inorganic clays of high plasticity, fat clays Organic clays of medium to high plasticity HIGHLY ORGANIC SOILS PT Peat, muck, and other highly organic soils Organic clays of medium to high plasticity ROCK Undifferentiated as to type or composition KEY TO BORING AND TEST PIT SYMBOLS STRENGTH TESTS AL ATTERBERG LIMITS TEST TV AL ATTERBERG LIMITS TEST TXUU MODIFIED CALIFORNA PERCENT PASSING NO. 20 SIEVE SAMPLER DRIVING RESISTANCE MODI	NEC silt a		OL		Organic	silts and	organic silt-clay	s of low plasticity		
Tiguid Image intervention Image intervention Image intervention Image intervention HIGHLY ORGANIC SOLLS PT Peat, muck, and other highly organic solls Image intervention ROCK Undifferentiated as to type or composition Image intervention Image intervention CLASSIFICATION TESTS EXEMPTION TESTS STRENGTH TESTS Image intervention A.L. ATTERBERG LIMITS TEST STRENGTH TESTS Image intervention Image intervention A.L. ATTERBERG LIMITS TEST Image intervention Image intervention Image intervention P200 PERCENT PASSING NO. 200 SIEVE Image intervention Image intervention Image intervention MODIFIED CALIFORNIA Image intervention Image intervention Image intervention Image intervention MODIFIED CALIFORNIA Image intervention Image intervention Image intervention Image intervention Image intervention Image intervention Image intervention Image intervention Image intervention Image intervention Image intervention Image intervention Image intervention Image intervention Image intervention Image interventintervention Image intervent	GR^ 50%	SILT AND CLAY	мн		Inorgani	c silts, mi	icaceous or diate	omaceous fine sands c	or silts, elastic sil	ts
OH Organic clays of medium to high plasticity HIGHLY ORGANIC SOILS PT Peat, muck, and other highly organic soils ROCK Undifferentiated as to type or composition CLASSIFICATION TESTS STRENGTH TESTS AL ATTERBERG LIMITS TEST STRENGTH TESTS AL ATTERBERG LIMITS TEST STRENGTH TESTS AL ATTERBERG LIMITS TEST TV SA SIEVE ANALYSIS UC P200 PERCENT PASSING NO. 20 SIEVE TXCU P200 PERCENT PASSING NO. 3 SIEVE UC MODIFIED CALIFORNIA Image: PERCENT PASSING NO. 3 SIEVE TXCU MODIFIED CALIFORNIA Image: PERCENT PASSING NO. 4 SIEVE SAMPLER MODIFIED CALIFORNIA Image: PERCENT PASSING NO. 4 SIEVE SAMPLER MODIFIED CALIFORNIA Image: PERCENT PASSING NO. 4 SIEVE SAMPLER MODIFIED CALIFORNIA Image: PERCENT PASSING NO. 4 SIEVE SAMPLER TYPE Image: Standard Penetration Test ROCK CORE Modified California and Standard Penetration Test samplers are initial 6-inch drive are recorded not the logs. Sampler driven 7 inches with 25 blows during a initial 6-inch drive are recorded not the logs. Sampler driven 12 inches with 25 blows after initial 6-inch drive are scord durive. Examples of blow f	=INE over	liquid limit >50%	СН		Inorgani	c clays o	f high plasticity, f	fat clays		
HIGHLY ORGANIC SOILS PT Peet, muck, and other highly organic soits ROCK Undifferentiated as to type or composition EXPLOSE EXPLOSE CLASSIFICATION TESTS STRENGTH TESTS AL ATTERBERG LIMITS TEST TV SA SIEVE ANALYSIS TV HYD HYDROMETER ANALYSIS TXCU P200 PERCENT PASSING NO. 20 SIEVE TXU P4 PERCENT PASSING NO. 20 SIEVE TXU P4 PERCENT PASSING NO. 4 SIEVE TXU MODIFIED CALIFORNIA FIAND SAMPLER MODIFIED CALIFORNIA MODIFIED CALIFORNIA FIAND SAMPLER SAMPLER TYPE MODIFIED CALIFORNIA FIAND SAMPLER MODIFIED CALIFORNIA MODIFIED CALIFORNIA FIAND SAMPLER SAMPLER TYPING RESISTANCE MODIFIED CALIFORNIA FINNEWARCORFORMANCONFORMED SHARER BOWS for the Initial 6-Inch drive eargers and beargers and the stampler. BOWS for the Initial 6-Inch drive eareacordia outhor the time of explanation. Substa			он		Organic	clays of i	medium to high p	plasticity		
ROCK Ludifferentiated as to type or composition KEY TO BORING AND TEST PIT SYMBOLS CLASSIFICATION TESTS AL ATTERBERG LIMITS TEST TV FIELD TORVANE (UNDRAINED SHEAR) SA SIEVE ANALYSIS UC LABORATORY UNCONFINED COMPRESSION HYD HYDOROMETER ANALYSIS TV FIELD TORVANE (UNDRAINED SHEAR) UC LABORATORY UNCONFINED COMPRESSION TXCU CONSOLIDATED UNDRAINED TRIAXIAL P200 PERCENT PASSING NO. 200 SIEVE TXUU UNCONSOLIDATED UNDRAINED TRIAXIAL VLC, CU, UU = 1/2 Deviator Stress SAMPLER TYPE MODIFIED CALIFORNIA Modified California and Standard Penetration Test samplers are driven 18 Inches with a 140-pound hammer falling 30 inches per blow. Blows for the Initial 6-inch drive are recorded on to the logs. Sampler driven 18 inches with 25 blows after initial 6-inch drive. Examples of blow records are as follows: MOTE: THIN-WALLED / FIXED PISTON X DISTURBED OR BULK SAMPLE 25 Sampler driven 12 inches with 55 blows after initial 6-inch drive are as to blow secords are as follows: NOTE: Test boding and test pit logs are an interpretation of conditions encountered at a gradual transition. SOIL CLASSIFICATION CHART MOTIE Test boding and test pit logs are an interpretatis of conditif	HIGHL	Y ORGANIC SOILS	PT	Peat, muck, and other highly organic soils						
KEY TO BORING AND TEST PIT SYMBOLS KEY TO BORING AND TEST PIT SYMBOLS CLASSIFICATION TESTS AL ATTERBERG LIMITS TEST TV FIELD TORVANE (UNDRAINED SHEAR) SA SIEVE ANALYSIS UC LaBORATORY UNCONFINED COMPRESSION HYD HYDORMETER ANALYSIS TXCU CONSOLIDATED UNDRAINED TRIAXIAL P200 PERCENT PASSING NO. 200 SIEVE TXUU UNCONSOLIDATED UNDRAINED TRIAXIAL P4 PERCENT PASSING NO. 4 SIEVE UC, CU, UU = 1/2 Deviator Stress SAMPLER TYPE MODIFIED CALIFORNIA Modified California and Standard Penetration Test samplers are driven 18 inches with a 140-pound hammer falling 30 inches per blow. Blows for the initial 6-inch drive seat the sampler. Blows for the final 12-inch drive are recorded onto the logs. Sampler driven 12 inches with 25 blows after initial 6-inch drive are recorded onto the logs. Sampler driven 12 inches with 25 blows after initial 6-inch drive MOTE: Test boring and test pit logs are an interpretation of conditions encountered at the excavation location during the time of exploration. Subsurface rock descriptions are approximate and may indicate a gradual transition. SOIL CLASSIFICATION CHART MILL BORING ALL BIGHTS Standard Penetration CHART Soil CLASSIFICATION CHART MOTE: Test boring and test pit logs are an interpretation of conditions encountered at the excavation location durin	ROCK				Undiffer	entiated a	as to type or com	nposition		
CLASSIFICATION TESTS STRENGTH TESTS AL ATTERBERG LIMITS TEST TV FIELD TORVANE (UNDRAINED SHEAR) SA SIEVE ANALYSIS UC LABORATORY UNCONFINED COMPRESSION HYD HYDROMETER ANALYSIS TXCU CONSOLIDATED UNDRAINED TRIAXIAL P200 PERCENT PASSING NO. 200 SIEVE TXCU CONSOLIDATED UNDRAINED TRIAXIAL P4 PERCENT PASSING NO. 4 SIEVE TXUU UNCONSOLIDATED UNDRAINED TRIAXIAL MODIFIED CALIFORNIA FM HAND SAMPLER Modified California and Standard Penetration Test samplers are driven 18 inches with a 140-pound hammer falling 30 inches per blow. Blows for the Initial 6-inch drive are recorded onto the logs. Sampler or refusal is defined as 50 blows during a 6-inch drive. Examples of blow records are as follows: MOTE: THIN-WALLED / FIXED PISTON X DISTURBED OR BULK SAMPLE S5/7 Sampler driven 12 inches with 25 blows after initial 6-inch drive NOTE: Test boring and test pit logs are an interpretation of conditions encountered at the excavation location during the time of exploration. Subsurface rook, and with the passage of time. Boundaries between differing soil or rook descriptions are approximate and may indicate a gradual transition. SOIL CLASSIFICATION CHART MILLED / FIXED PROCIFIC Site C Project No. 2080, ALL RIMMS RESERVED Soid Site C Project No. 2080, ALL RIMMS SOL			KEY T	O BOR	ING A	ND T	EST PIT	SYMBOLS		
AL ATTERBERG LIMITS TEST TV FIELD TORVANE (UNDRAINED SHEAR) SA SIEVE ANALYSIS UC LABORATORY UNCONFINED COMPRESSION HYD HYDROMETER ANALYSIS TXCU CONSOLIDATED UNDRAINED TRIAXIAL P200 PERCENT PASSING NO. 200 SIEVE TXUU UNCONSOLIDATED UNDRAINED TRIAXIAL P4 PERCENT PASSING NO. 4 SIEVE UC LABORATORY UNCONFINED TRIAXIAL MODIFIED CALIFORNIA Image: Comparison of the sampler size size of the sampler size size of the sampler size of	CLA	SSIFICATION TESTS					STRENGTH T	ESTS		
SA SIEVE ANALYSIS UC LABORATORY UNCONFINED COMPRESSION HYD HYDROMETER ANALYSIS TXCU CONSOLIDATED UNDRAINED TRIAXIAL P200 PERCENT PASSING NO. 200 SIEVE TXCU CONSOLIDATED UNDRAINED TRIAXIAL P4 PERCENT PASSING NO. 4 SIEVE UC, CU, UU = 1/2 Deviator Stress SAMPLER TYPE MODIFIED CALIFORNIA PA ND SAMPLER SAMPLER DRIVING RESISTANCE MODIFIED CALIFORNIA PA ND SAMPLER MODIFIED CALIFORNIA MODIFIED CALIFORNIA Image: Participation of the second stress FORCK CORE SAMPLER DRIVING RESISTANCE Image: Participation of the second stress FORCK CORE Modified California and Standard Penetration Test samplers are driven 18 inches with a 140-pound hammer failing 30 inches per blow. Blows for the initial 6-inch drive. Examples of blow records are as follows: Image: Participation of the second stress FORCK CORE Sampler driven 12 inches with 25 blows after initial 6-inch drive NOTE: Test boring and test pit logs are an interpretation. Suburdance project state or day of them to cautoon during the time of exploration. Suburdance project state or day of them to cautoon during the time of exploration. NOTE: Test boring and test pit logs are an interpretation. Suburdance project state or day of them to cautoon during the time of exploration. Suburdance p	AL	ATTERBERG LIMITS	TEST				TV F	 FIELD TORVANE (UNDF	RAINED SHEAR)	
HYD HYDROMETER ANALYSIS TXCU CONSOLIDATED UNDRAINED TRIAXIAL P200 PERCENT PASSING NO. 200 SIEVE TXUU UNCONSOLIDATED UNDRAINED TRIAXIAL P4 PERCENT PASSING NO. 4 SIEVE UC, CU, UU = 1/2 Deviator Stress SAMPLER TYPE WODIFIED CALIFORNIA PANDER HAND SAMPLER UC, CU, UU = 1/2 Deviator Stress MODIFIED CALIFORNIA PANDER HAND SAMPLER SAMPLER DRIVING RESISTANCE MODIFIED CALIFORNIA PROCK CORE Modified California and Standard Penetration Test samplers are driven 18 inches with a 140-pound hammer falling 30 inches per blow. Blows for the initial 6-inch drive seat the sampler. Blows for the initial 6-inch drive are recorded onto the logs. Sampler refusal is defined as 50 blows during a 6-inch drive. Examples of blow records are as follows: THIN-WALLED / FIXED PISTON X DISTURBED OR BULK SAMPLE 25 sampler driven 12 inches with 85 blows after initial 6-inch drive NOTE: Test boring and test pit logs are an interpretation of conditions encountered at the excavation location during the time of exploration. Subsurface rock, sol or water conditions may vary in different locations within the project site and with the passage of time. Boundarks between differing sol or rock descriptions are approximate and may indicate a gradual transition. SOIL CLASSIFICATION CHART MODIFIED PACIFIC Sampler driven 3 inches with 50 blows during initial 6-inch drive or beginning of final 12-inch drive SOIL CLASSIFICATIO	SA	SIEVE ANALYSIS					UC LABORATORY UNCONFINED COMPRESSION		SSION	
P200 PERCENT PASSING NO. 200 SIEVE TXUU UNCONSOLIDATED UNDRAINED TRIAXIAL P4 PERCENT PASSING NO. 4 SIEVE UC, CU, UU = 1/2 Deviator Stress SAMPLER TYPE Image: Comparison of the comparison of the initial of the comparison of the comparison of the initial of the comparison of the com	HYD	HYDROMETER ANAL	YSIS			TXCU CONSOLIDATED UNDRAINED TRIAXIAL		-		
F4 DERCENT PASSING NO. 4 SIEVE OU, CU, OU = 1/2 Deviator Stress SAMPLER TYPE SAMPLER TYPE MODIFIED CALIFORNIA FAIND SAMPLER Modified California and Standard Penetration Test samplers are driven 18 inches with a 140-pound hammer failing 30 inches per blow. Blows for the final 12-inch drive seat the sampler. Blows for the final 12-inch drive seat the sampler are ecorded onto the logs. Sampler refusal is defined as 50 blows during a 6-inch drive. Examples of blow records are as follows: F6 THIN-WALLED / FIXED PISTON X DISTURBED OR BULK SAMPLE 25 sampler driven 12 inches with 25 blows after initial 6-inch drive NOTE: Test boring and test pt logs are an interpretation of conditions encountered at the excavation location during the time of exploration. Subsurface rock, so and with the passage of time. Boundaries between differing sol or rock descriptions are approximate and may indicate a gradual transition. SOIL CLASSIFICATION CHART MILLER PRACIFIC Miller Pracific Sampler driven 12 inches with 50 blows during initial 6-inch drive or beginning of final 12-inch drive NOTE: Test boring and test pt logs are an interpretation of conditions encountered at the excavation location during the time of exploration. Subsurface rock, so and with the passage of time. Boundaries between differing sol or rock descriptions are approximate and may indicate a gradual transition. SOIL CLASSIFICATION CHART MILLE Provide REVIEW Miller Provide REVIEW Project No. 1206.04 Date: 9/22/08 Distaged <td>P200</td> <td>) PERCENT PASSING</td> <td>NO. 200 SIE</td> <td>EVE</td> <td colspan="2">/E</td> <td colspan="2">TXUU UNCONSOLIDATED UNDRAINED TRIAXIAL</td> <td>(IAL</td>	P200) PERCENT PASSING	NO. 200 SIE	EVE	/E		TXUU UNCONSOLIDATED UNDRAINED TRIAXIAL		(IAL	
SAMPLER TYPE SAMPLER DRIVING RESISTANCE MODIFIED CALIFORNIA HAND SAMPLER MODIFIED CALIFORNIA ROCK CORE STANDARD PENETRATION TEST ROCK CORE THIN-WALLED / FIXED PISTON X DISTURBED OR BULK SAMPLER THIN-WALLED / FIXED PISTON X DISTURBED OR BULK SAMPLE THIN-WALLED / FIXED PISTON X DISTURBED OR BULK SAMPLE Standard test pit logs are an interpretation of conditions encountered at the excavation location during the time of exploration. Subsurface rock, so and with the passage of time. Boundaries between differing sol or rock descriptions are approximate and may indicate a gradual transition. SOIL CLASSIFICATION CHART MILLER PRIVING RESISTANCE Soil C CLASSIFICATION CHART Prelumar, CA 94947 T. 707 / 765-6140 F. 707 / 765-6140 F. 707 / 765-6222 Www.millerpac.com Project No. 1206.04 Date: 922/08	P4	PERCENT PASSING	NO. 4 SIEVI	E			JC, CU, UU = 1/2 Deviat	or Stress		
MODIFIED CALIFORNIA Image: Hand SamPler Modified California and Standard Penetration Test samplers are driven 18 inches with a 140-pound hammer falling 30 inches per blow. Blows for the initial 6-inch drive seat the sampler. Blows for the final 12-inch drive are recorded onto the logs. Sampler refusal is defined as 50 blows during a 6-inch drive. Examples of blow records are as follows: Image: THIN-WALLED / FIXED PISTON Image: Thin-WALLED / FIXED PISTON Image: Thin-Walled Or FIXED PISTON Image: Thin-W	SAM	PLER TYPE					SAMPLER DR	IVING RESISTANCE		
STANDARD PENETRATION TEST Image: Rock core in the final 12-inch drive are recorded onto the logs. Sampler refusal is defined as 50 blows during a 6-inch drive. Examples of blow records are as follows: Image: i		MODIFIED CALIFORNIA		HAND SAMPLER		LER	Modified California and Standard Penetration Test samplers are driven 18 inches with a 140-pound hammer falling 30 inches per blow. Blows for the initial 6-inch drive seat the sampler. Blows			st samplers are g 30 inches per ampler. Blows
Image: Construction of conditions of the construction of conditions of conditicons of conditions of conditicons of conditions		STANDARD PENETRATION TEST			ROCK CORE		for the final 12-inch drive are recorded onto the logs. Sampler refusal is defined as 50 blows during a 6-inch drive. Examples of blow records are as follows:			ogs. Sampler /e. Examples of
BULK SAMPLE BULK SAMPLE BULK SAMPLE BULK SAMPLE BULK SAMPLE BULK SAMPLE BULK SAMPLE Sampler driven 3 inches with 85 blows after initial 6-inch drive Soll or water conditions may vary in different locations with the passage of time. Boundaries between differing soil or rock descriptions are approximate and may indicate a gradual transition. Soll CLASSIFICATION CHART MILLE TROPORTING GROUP I 333 N. McDowell Blvd. SOIL CLASSIFICATION CHART A CALFORNIA CORPORATION, @ 2008, ALL RIGHTS RESERVED FLE: 1206,04EL,dwg T 707 / 765-6222 Project No. 1206,04 Date: 9/22/08		THIN-WALLED / FIXED PISTO	ON	X DIS		OR	25 sampler driven 12 inches with 25 blows after		lows after	
NOTE: Test boring and test pit logs are an interpretation of conditions encountered at the excavation location during the time of exploration. Subsurface rock, soil or water conditions may vary in different locations within the project site and with the passage of time. Boundaries between differing soil or rock descriptions are approximate and may indicate a gradual transition. 50/3" sampler driven 3 inches with 50 blows during initial 6-inch drive or beginning of final 12-inch drive MILLE TRANSPORTED 1333 N. McDowell Blvd. SOIL CLASSIFICATION CHART Miller Pacific 1333 N. McDowell Blvd. SOIL CLASSIFICATION CHART Vertauma, CA 94947 T 707 / 765-6140 East Washington Park F 707 / 765-6140 F 707 / 765-6222 Project No. 1206.04 Date: 9/22/08 Designed Instrument of the transport of the section of the sectin of the section of the section of the section		BULK SAMPLE		LE	85/7" sampler driven 7 inches with 85 blows after initial 6-inch drive		ows after			
and with the passage of time. Boundaries between differing soil or rock descriptions are approximate and may indicate a gradual transition. Miller Pacific ENGINEERING GROUP A CALIFORNIA CORPORATION, © 2008, ALL RIGHTS RESERVED FILE: 1206,04EL.dwg $ \begin{array}{c} 1333 N. McDowell Blvd.\\ Suite C\\ Petaluma, CA 94947\\ T. 707 / 765-6140\\ F. 707 / 765-6222\\ www.millerpac.com \end{array} $ SOIL CLASSIFICATION CHART $ \begin{array}{c} \hline Deskgned\\ Drawn \\ Checked \end{array} $ Deskgned $ \begin{array}{c} Deskgned\\ Drawn \\ Checked \end{array} $ FIGURE	NOTE: Test boring and test pit logs are an interpretation of conditions encountered at the excavation location during the time of exploration. Subsurface rock, soil or water conditions may vary in different locations within the project site					ows during nal 12-inch				
Miller Pacific 1333 N. McDowell Blvd. SOIL CLASSIFICATION CHART ENGINEERING GROUP Petaluma, CA 94947 East Washington Park Designed A CALIFORNIA CORPORATION, © 2008, ALL RIGHTS RESERVED F 707 / 765-6140 Project No. 1206,04 Date: 9/22/08 Designed FIGURE	and with the passage of time. Boundaries between differing soil or rock descriptions are approximate and may indicate a gradual transition.									
Suite C Soil CLASSIFICATION CHART ENGINEERING GROUP Petaluma, CA 94947 East Washington Park A CALIFORNIA CORPORATION, © 2008, ALL RIGHTS RESERVED F 707 / 765-6120 Project No. 1206.04 Date: 9/22/08 Designed Designed FILE: 1206.04BL.dwg www.millerpac.com Project No. 1206.04 Date: 9/22/08 Date: 9/22/08 FIGURE			13	333 N. McDo	well Blvd.					
ENGINEERING GROUP Petaluma, CA 94947 East Washington Park Designed A CALIFORNIA CORPORATION, © 2008, ALL RIGHTS RESERVED F 707 / 765-6140 Petaluma, California Designed Designed FILE: 1206,04BL,dwg www.millerpac.com Project No. 1206,04 Date: 9/22/08 Designed FIGURE	Miller Pacific		St	uite C			SOI			
A CALIFORNIA CORPORATION, © 2008, ALL RIGHTS RESERVED FILE: 1206.04BL,dwg FILE: 1206.04BL,dwg FILE: 1206.04BL,dwg			P	Petaluma, CA 94947		East Washington Park				
A CALIFORNIA CORPORATION, © 2008, ALL RIGHTS RESERVED WWW.millerpac.com Project No. 1206.04 Date: 9/22/08				T 707 / 765-6140		Petaluma, California Drawn NRS 🏳		A-I		
	A CALIFORNIA CORPORATION, © 2008, ALL RIGHTS RESERVED			/ww.millerpac	illernac.com		No. 1206.04	Date: 9/22/08	Checked	FIGURE

OTHER TEST DATA	OTHER TEST DATA	UNDRAINED SHEAR STRENGTH psf (1)	BLOWS PER FOOT	MOISTURE CONTENT (%)	DRY UNIT WEIGHT pcf (2)	o meters DEPTH o feet	SAMPLE	SYMBOL (3)	EQUIPMENT:Frack-mounted AT-300 6" solid flight augersDATE:7/30/08 108-Feet**REFERENCE:Site Plan, Winzler & Kelly, 2008	
			50	14.0		- 0 - 0 -			SILTY CLAY (CH) dark brown, dry to slightly moist, very stiff, high plasticity, rootlets present in upper 6 inches	
			62	23.6	100	- 1 _ _				
		6300 UC	67/9"	24.1	100	5- 2			SILTY CLAY (CL) medium brown, moist, very stiff, medium to high plasticity	
			58/7"	17.5	110	- ⁻³ 10- -			SANDY CLAY (CL) tan-brown, slightly moist, very stiff, low to medium plasticity, trace fine grained gravel	
			64	27.8	93	-4 -				
						15- -5 -			Bottom of boring at 14.5 feet No groundwater encountered	
						- ⁶ 20-				
NOTES: (1) METRIC EC (2) METRIC EC (3) GRAPHIC S									JIVALENT STRENGTH (kPa) = 0.0479 x STRENGTH (psf) JIVALENT DRY UNIT WEIGHT kN/m³= 0.1571 x DRY UNIT WEIGHT (pcf) /MBOLS ARE ILLUSTRATIVE ONLY	
A CALIFORNIA CORPORATION, © 2008, ALL RIGHTS RESERVED						4947 40 22	BORING LOG East Washington Park Petaluma, California			

OTHER TEST DATA	OTHER TEST DATA	UNDRAINED SHEAR STRENGTH psf (1)	BLOWS PER FOOT	MOISTURE CONTENT (%)	DRY UNIT WEIGHT pcf (2)	o meters DEPTH o feet	SAMPLE	SYMBOL (3)	BORING 2EQUIPMENT:Track-mounted AT-300 6" solid flight augersDATE:7/30/08ELEVATION:105-Feet**REFERENCE:Site Plan, Winzler & Kelly, 2008		
			30 38 36	16.5 21.8 22.3		- 0 - 0 - - - - 1 - -			SILTY CLAY (CH) dark brown, dry to slightly moist, very stiff, high plasticity, rootlets present in upper 6 inches grades to moist		
						-2 -2 -3 -3 -4 - -4 - -5 -5 - - -5 - - - - - - - -			Bottom of boring at 5.0 feet No groundwater encountered		
						- - 6 20-					
NOTES: (1) (2) (3) Miller Pacific Unite C Decision Characteristics							METRIC EQUIVALENT STRENGTH (kPa) = 0.0479 x STRENGTH (psf) METRIC EQUIVALENT DRY UNIT WEIGHT kN/m ³ = 0.1571 x DRY UNIT WEIGHT (pcf) GRAPHIC SYMBOLS ARE ILLUSTRATIVE ONLY BORING LOG				
ENGINEERING GROUP					T 707 / 765-6140 F 707 / 765-6222 www.millerpac.com			Project No. 1206.04 Date: 9/22/08			

OTHER TEST DATA	OTHER TEST DATA	UNDRAINED SHEAR STRENGTH psf (1)	BLOWS PER FOOT	MOISTURE CONTENT (%)	DRY UNIT WEIGHT pcf (2)	T D meters D feet	SAMPLE	SYMBOL (3)	BORING 3EQUIPMENT:Track-mounted AT-300 6" solid flight augersDATE:7/30/08ELEVATION:101-Feet**REFERENCE:Site Plan, Winzler & Kelly, 2008			
			25	12.5		-			SILTY CLAY (CH) dark brown, dry to slightly moist, very stiff, high plasticity, rootlets present in upper 6 inches			
			56/9"	16.2	107	-1 -			CLAYEY SAND (SC) light brown, moist, dense, fine to medium-grained sand			
			62/9"	23.4	95	- 2 - 2 			SANDY CLAY (CL) light to medium brown, moist, very stiff, low to medium plasticity			
			37/9"	26.7		- - 3 ₁₀ - -	0					
			41	13.1					SAND w/ GRAVEL (SM) tan, slightly moist, dense, fine to coarse grained			
						15- -5 -			Bottom of boring at 14.5 feet No groundwater encountered			
						- -6 ₂₀ -						
NOTES: (1) ME (2) ME (3) GR								AETRIC EQUIVALENT STRENGTH (kPa) = 0.0479 x STRENGTH (psf) AETRIC EQUIVALENT DRY UNIT WEIGHT kN/m³ = 0.1571 x DRY UNIT WEIGHT (pcf) 3RAPHIC SYMBOLS ARE ILLUSTRATIVE ONLY				
A CALIFORNIA CORPORATION, © 2008, ALL RIGHTS RESERVED						vell Blvd. 4947 40 22	BORING LOG East Washington Park Petaluma, California					
OTHER TEST DATA	OTHER TEST DATA	UNDRAINED SHEAR STRENGTH psf (1)	BLOWS PER FOOT	MOISTURE CONTENT (%)	DRY UNIT WEIGHT pcf (2)	o meters DEPTH o feet	SAMPLE	SYMBOL (3)	BORING 4 EQUIPMENT: Track-mounted AT-300 6" solid flight augers DATE: 7/30/08 ELEVATION: 102-Feet* *REFERENCE: Site Plan, Winzler & Kelly, 2008			
--------------------------------	----------------------------------	-------------------------------------	---------------------	-------------------------	---	--	----------------------	------------------------	--			
			40 65	17.5	NOT	-3 10- -3 10- -4 - -5 - -6 20- -3 10- -5 - -6 20-			SILTY CLAY (CH) dark brown, dry to slightly moist, very stiff, high plasticity, trace sand grades to slightly moist Bottom of boring at 4.5 feet No groundwater encountered			
A CALIFORNIA FILE: 1206.04E	Aillei NGINEE A CORPORATIC	Pac RING GF	ific ROUP	ERVED 133	3 N. McDow ee C aluma, CA 9 07 / 765-614 07 / 765-622 w.millerpac.	(2) ME (3) GR. vell Blvd. 4947 40 22 com P	TRIC E APHIC E	EQU SY Eas Pe	DIVALENT DRY UNIT WEIGHT KN/m ³ = 0.1571 x DRY UNIT WEIGHT (pcf) MBOLS ARE ILLUSTRATIVE ONLY BORING LOG St Washington Park etaluma, California 1206.04 Date: 9/22/08			

OTHER TEST DATA	OTHER TEST DATA	UNDRAINED SHEAR STRENGTH psf (1)	BLOWS PER FOOT	MOISTURE CONTENT (%)	DRY UNIT WEIGHT pcf (2)	b meters DEPTH b feet	SAMPLE	SYMBOL (3)	BORING 5 EQUIPMENT: Track-mounted AT-300 6" solid flight augers DATE: 7/30/08 ELEVATION: 100-Feet* *REFERENCE: Site Plan, Winzler & Kelly, 2008					
			53	13.7		- 0 - 0 - -			SILTY CLAY (CH) dark brown, dry to slightly moist, very stiff, high plasticity, rootlets present in upper 6 inches					
			53/7"	17.0	93	-1 -1 5- -2			SANDY CLAY (CL) medium brown, slightly moist, very stiff, medium plasticity					
			61/9"	20.2	99	- - - 3 10- -								
			58	21.3	104	4 								
						15- -5 -			Bottom of boring at 14.5 feet No groundwater encountered					
						- -6 20-								
					NOT	ES: (1) ME (2) ME (3) GR	TRIC I TRIC I APHIC	EQU EQU S S Y	JIVALENT STRENGTH (kPa) = 0.0479 x STRENGTH (psf) JIVALENT DRY UNIT WEIGHT kN/m³= 0.1571 x DRY UNIT WEIGHT (pcf) /MBOLS ARE ILLUSTRATIVE ONLY					
n E		Pac	ific ROUP	133 Sui Pet	3 N. McDov te C aluma, CA 9 707 / 765-614	4947 40	BIVd. BORING LOG 7 East Washington Park Petaluma, California							
A CALIFORNIA FILE: 1206.04E	CORPORATIO	N, © 2008, ALL	RIGHTS RESE	RVED F 7	07 / 765-622 w.millerpac.	22 com P	Project No. 1206.04 Date: 9/22/08							

OTHER TEST DATA	OTHER TEST DATA	UNDRAINED SHEAR STRENGTH psf (1)	BLOWS PER FOOT	MOISTURE CONTENT (%)	DRY UNIT WEIGHT pcf (2)	DEPTH	SAMPLE	SYMBOL (3)	BORING 6EQUIPMENT:Track-mounted AT-300 6" solid flight augersDATE:7/30/08ELEVATION:98-Feet**REFERENCE:Site Plan, Winzler & Kelly, 2008				
			25	12.7					SILTY CLAY (CH) dark brown, moist, very stiff, high plasticity				
		6300 UC	55/9"	20.2	106	- 5- -2_			SANDY CLAY (CL) medium brown, moist, very stiff, medium plasticity				
			63/9"	19.0	108	- - - 3 10- -							
			50/10"	21.8	102	- -4 - -			Bottom of boring at 14.5 feet				
						15- -5 -			No groundwater encountered				
						- - 6 20-							
					NOT	ES: (1) ME ⁻ (2) ME ⁻ (3) GR/	 I I I I (1) METRIC EQUIVALENT STRENGTH (kPa) = 0.0479 x STRENGTH (psf) (2) METRIC EQUIVALENT DRY UNIT WEIGHT kN/m³ = 0.1571 x DRY UNIT WEIGHT ((3) GRAPHIC SYMBOLS ARE ILLUSTRATIVE ONLY 						
N	/iller	' Pac	ific	133 Sui	3 N. McDov te C	vell Blvd.	BORING LOG						
				Pet T T F T	aluma, CA 9 707 / 765-614 707 / 765-622	4947 40 22	ł	Ea P€	st Washington Park etaluma, California				
FILE: 1206.04E	SL.dwg	n, © 2008, ALL	RIGHTS RESE	WW	w.millerpac.	com P	roject	: No	. 1206.04 Date: 9/22/08				

OTHER TEST DATA	OTHER TEST DATA	UNDRAINED SHEAR STRENGTH psf (1)	BLOWS PER FOOT	MOISTURE CONTENT (%)	DRY UNIT WEIGHT pcf (2)	n meters DEPTH	SAMPLE	SYMBOL (3)	EQUIPMENT:Track-mounted AT-300 6" solid flight augersDATE:7/30/08ELEVATION:95-Feet**REFERENCE:Site Plan, Winzler & Kelly, 2008				
			18 58	26.9 25.4		- 1 - 1 5-	0		SILTY CLAY (CH) dark brown, dry to slightly moist, very stiff, high plasticity grades to moist Bottom of boring at 4.5 feet				
						-2 -2 - - - - - - - 4 -			No groundwater encountered				
						5 -5 - - - - - - - - - - - - - - - -							
	/iller	Pac	ific	133 Suit	NOT 3 N. McDov te C	ES: (1) ME (2) ME (3) GR	TRIC TRIC APHI	EQI EQI C SI	I JIVALENT STRENGTH (kPa) = 0.0479 x STRENGTH (psf) JIVALENT DRY UNIT WEIGHT KN/m ³ = 0.1571 x DRY UNIT WEIGHT (pcf) YMBOLS ARE ILLUSTRATIVE ONLY BORING LOG				
A CALIFORNIA FILE: 1206.04B		N, © 2008, ALL		RVED F 7	aluma, CA 9 707 / 765-614 707 / 765-622 w.millerpac.	4947 40 22 com F	East Washington Park Petaluma, California Project No. 1206.04 Date: 9/22/08						

OTHER TEST DATA	OTHER TEST DATA	UNDRAINED SHEAR STRENGTH psf (1)	BLOWS PER FOOT	MOISTURE CONTENT (%)	DRY UNIT WEIGHT pcf (2)	o meters DEPTH o feet	SAMPLE	SYMBOL (3)	BORING 8 EQUIPMENT: Track-mounted AT-300 6" solid flight augers DATE: 7/30/08 ELEVATION: 99.5-Feet* *REFERENCE: Site Plan, Winzler & Kelly, 2008					
			18	18.4		- 0 - 0 - - - - 1			SILTY CLAY (CH) dark brown, dry to slightly moist, very stiff, high plasticity, rootlets present in upper 6 inches					
			36	28.1	3.1 90				SILTY CLAY (CL) medium brown, moist, very stiff, medium to high plasticity					
			52/6"	15.5	113	- 			SANDY CLAY (CL) tan-brown, slightly moist, very stiff, low to medium plasticity, trace fine grained gravel					
			49	21.7		-4 - 15- -5 -			Bottom of boring at 14.5 feet No groundwater encountered					
						- -6 20-								
				-	NOT	ES: (1) ME (2) ME (3) GR/	 3: (1) METRIC EQUIVALENT STRENGTH (kPa) = 0.0479 x STRENGTH (psf) (2) METRIC EQUIVALENT DRY UNIT WEIGHT kN/m³ = 0.1571 x DRY UNIT WEIGHT (pc (3) GRAPHIC SYMBOLS ARE ILLUSTRATIVE ONLY 							
A CALIFORNIA CO	iller Ginee	Pac RING GF	IFIC ROUP	RVED 133	3 N. McDov te C aluma, CA 9 707 / 765-61/ 707 / 765-62/	vell Blvd. 4947 40 22	BORING LOG East Washington Park Petaluma, California							

OTHER TEST DATA	OTHER TEST DATA	UNDRAINED SHEAR STRENGTH psf (1)	BLOWS PER FOOT	MOISTURE CONTENT (%)	DRY UNIT WEIGHT pcf (2)	DEPTH feet	SAMPLE	SYMBOL (3)	BORING 9EQUIPMENT:Track-mounted AT-300 6" solid flight augersDATE:7/30/08ELEVATION:100-Feet**REFERENCE:Site Plan, Winzler & Kelly, 2008
			30 32/9"	15.9		-1 -2 -2 -3 10 -4 -5 -6 20			SILTY CLAY (CH) dark brown, dry to slightly moist, very stiff, high plasticity SANDY CLAY (CL) medium brown, slightly moist to moist, very stiff, low to medium plasticity Bottom of boring at 4.5 feet No groundwater encountered
A CALIFORNIA FILE: 1206 MB		' Pac RING GF	ific ROUP	RVED F 7	NOT 3 N. McDov te C aluma, CA 9 707 / 765-61 707 / 765-62 w.millerpac	 (1) MB (2) ME (3) GF vell Blvd. vell 4947 40 22 com 	Proie		BORING LOG UIVALENT DRY UNIT WEIGHT KN/m ³ = 0.1571 x DRY UNIT WEIGHT (pcf) WBOLS ARE ILLUSTRATIVE ONLY BORING LOG st Washington Park etaluma, California 0. 1206.04 Date: 9/22/08

OTHER TEST DATA	OTHER TEST DATA	UNDRAINED SHEAR STRENGTH psf (1)	BLOWS PER FOOT	MOISTURE CONTENT (%)	DRY UNIT WEIGHT pcf (2)	o meters DEPTH o feet	SAMPLE	SYMBOL (3)	BORING 10EQUIPMENT:Track-mounted AT-300 6" solid flight augersDATE:7/30/08ELEVATION:101-Feet**REFERENCE:Site Plan, Winzler & Kelly, 2008				
		0500	45	13.3	400	- 0 - 0 - - - 1 -			SILTY CLAY (CH) dark brown, dry to slightly moist, very stiff, high plasticity, rootlets present in upper 6 inches				
		UC	57	19.0	103	5- -2 -			SILTY CLAY (CL) medium brown, moist, very stiff, medium to high plasticity				
			60/9"	16.7	96	- ⁻³ 10- -			SANDY CLAY (CL) tan-brown, slightly moist, very stiff, low to medium plasticity, trace fine grained gravel				
			67	25.4	103	- 4 - - 15- - - 5			Bottom of boring at 14.5 feet No groundwater encountered				
						- - - 6 20-							
	1	1	I	<u> </u>	NOT	ES: (1) ME ⁻ (2) ME ⁻ (3) GR/	TRIC TRIC APHIC	EQL EQL C SY	L JIVALENT STRENGTH (kPa) = 0.0479 x STRENGTH (psf) JIVALENT DRY UNIT WEIGHT kN/m ³ = 0.1571 x DRY UNIT WEIGHT (pcf) /MBOLS ARE ILLUSTRATIVE ONLY				
A CALIFORNIA FILE: 1206,04E	AIIIE NGINEE A CORPORATIO	• Pac RING GF	IFIC ROUP	ERVED WW	3 N. McDov te C aluma, CA 9 707 / 765-61/ 707 / 765-62/ w.millerpac.	4947 40 22 com P	BORING LOG East Washington Park Petaluma, California						

OTHER TEST DATA	OTHER TEST DATA	UNDRAINED SHEAR STRENGTH psf (1)	BLOWS PER FOOT	MOISTURE CONTENT (%)	DRY UNIT WEIGHT pcf (2)	b meters DEPTH	SAMPLE	SYMBOL (3)	BORING 11 EQUIPMENT: Track-mounted AT-300 6" solid flight augers DATE: 7/30/08 ELEVATION: 103.5-Feet* *REFERENCE: Site Plan, Winzler & Kelly, 2008
			30 53/9"	16.4	NOT	- 1			SILTY CLAY (CH) dark brown, dry to slightly moist, very stiff, high plasticity grades to moist Bottom of boring at 4.8 feet No groundwater encountered
A CALIFORNIA FILE: 1206,04E	Aillei NGINEE A CORPORATIC BLdwg	Pac RING GF	ific ROUP	RVED F 7	3 N. McDov te C aluma, CA 9 707 / 765-61 707 / 765-62 w.millerpac.	(3) GF vell Blvd. 4947 40 22 com	Projec		BORING LOG st Washington Park etaluma, California 1206.04 Date: 9/22/08



Miller Pacific	Suite C		PLAST	ICITY (CHART	
	Petaluma, CA 94947	East Washi	noton Pa	rk	Designed	
ENGINEERING GROUP	Т 707 / 765-6140	Petaluma.	Drawn	A = 13		
	F 707 / 765-6222				Checked	
FILE: 1206.04 PI.dwg	www.millerpac.com	Project No. 1206.04	Date:	9/22/08		FIGURE

APPENDIX 3

MUSCO LIGHTING DRAWINGS, CALCULATIONS, AND SPECIFICATIONS

MUSCO LIGHTING, INC. Light Structure Pole and Foundation Standard

This confidential report is provided exclusively for the use of engineering approval. The technical information provided herein is the confidential property of Musco Lighting, Inc., and reproduction of this report or use of this information for anything other than its limited, intended purpose as to this project, without the written permission of Musco Lighting, Inc., is prohibited.

- ITEM : Structural Calculations Pole Foundation Standard
- PROJECT : Petaluma Community Sports Field Baseball Diamond Petaluma, CA
- PROJECT NO: 188270 363.787
 - DATE : 1/10/2022





MUSCO LIGHTING, INC. Light Structure Pole and Foundation Standard

Calculation Index

CONTENTS:

<u>Page</u>	ltem	
1-3 4-5 6-8 9-10 11	LSS70-A (w/ 3 Fixtures) LSS70-A (w/ 3 Fixtures) LSS70-B (w/ 5 Fixtures) LSS70-B (w/ 5 Fixtures) Precast Base by Cretex	-Wind Analysis -Seismic Analysis -Wind Analysis -Seismic Analysis
12-14 15-16 17	LSS70-C (w/ 7 Fixtures) LSS70-C (w/ 7 Fixtures) Precast Base by Cretex	-Wind Analysis -Seismic Analysis
18	Foundation Check	
APPENDIX A APPENDIX B	ATC Hazards by Location Rep Seismic Design Parameters fro	oort om Soils Report

CODE REFERENCE:

2019 CBC

ACI 318-14 Building Code Requirements for Structural Concrete

AISC 360-16 Specifications for Structural Steel Buildings

5/3/2021 POLE DESIGNATION: LS70-A W/ FIXTURES JOB NO: 363.787 3 KNA STRUCTURAL MANUFACTURER: PROJECT: MUSCO Petaluma Community Sports Field ENGINEERS PROJECT NO: 188270 LOCATION: Petaluma, CA ASCE 7-16 POLE ID: C1, C2 WIND CRITERIA 92 MPH, EXP C P = SUPERIMPOSED WT + POLE WT (A1, D1, D2 Sim.) LOAD COMB 1.2 DEAD + 1.0 WIND |||a <---<--FIXTURES, F/Af= qz*Gf*Cf = 32.33 PSF MAX (29.4-1) <--where qz=.00256*Kz*Kzt*Kd*Ke(V)² 25.56 PSF MAX (26.10-1) ED 1500 <---|v| EPA/FIXTURE*, Af 3.1 ft2 <--<---D.L./FIXTURE** <---ATTACHMENT NUMBER DIST. FROM PA Cf EPA WIND,F WEIGHT, P 91.0 lbs | v| Kz qz D.L. ECE/FIXTURE*** 20.0 lbs | ||| TOP POLE, FT SO FT PSF LBS LBS <--TYPE SQ FT EPA = EFFECTIVE PROJECTED AREA OF LIGHT FIXTURE |v| <--LED1500 3.11 3.11 25.52 273 3.0 0.5 1.0 1.178 INCLUDING CROSSARM, PER MUSCO <---3.0 25.13 ** D.L.= DEAD LOAD OF FIXTURE. & 1 <---0.0 5.5 1.3 3.11 1.160 CROSSARM, PER MUSCO 24.93 <---0.0 8.0 1.3 3.11 1.150 ***D.L.= DEAD LOAD OF ECE, <---0.0 10.5 1.3 3.11 1.141 24.72 PER MUSCO <---0.0 13.0 1.3 3.11 1.131 24.50 0.0 15.5 1.3 3.11 1.120 24.28 <---<---0.0 18.0 1.3 3.11 1.110 24.04 0 <---LED1200 2.0 11.6 3.27 1.137 24.63 203 131 2 51 1.3 e---LED575 2 0 56 6 1 82 1 3 2 37 0 849 18 39 110 109 1 <---ECE 7 0 59 9 9 00 1 3 11 70 0 849 18 39 272 140 | |b <---TOTALS = 887 653 POLE, F/Af= qz*Gf*Cf = 38.80 PSF MAX (29.4-1) where qz=.00256*Kz*Kzt*Kd*Ke(V)² = 25.56 PSF MAX (26.10-1) LOADING DIAGRAM INPUT -> l = 71.55 ft. (ht. from adj. grade) -> 1 = 71.55 ft. (ht. from grade) ->tA = 0.12 in. (pole thk. @ top) ->dA = 4.75 in. (pole diam. @ top) ->dB = 13.4 in. (pole diam. @ btm) ->tB = 0.179 in. (pole thk. @ btm) ->Fy = 38.0 ksi (fixt mount sect. = 5.25 ft) ->Fy = 55.0 ksi (other pole sect.) -> E = 29,000 ksi ->Kzt= 1 (Figure 26.8-1) ->Kd = 1 (Table 26.6-1) -> Kz = 1.179 MAX-EXP C @ 71.6 FT. (Table 26.10-1) ->Ke = 1.00(Table 26.9-1) -> Cf = 1.00 LIGHT FIXTURE (INCLUDED IN EPA) -> Cf = 1.200 MAX (VARIES 0.5-1.2 FOR RND POLE) (Figure 29.5-1) POLE DAMPING, beta= 0.025 Per Musco test OUTPUT -> POLE NATURAL FREQUENCY = 0.403 Hz 1/(2PI*(DELTA/386)^0.5) where DELTA is due to self weight Section 26.11.5 Gust-Effect Factor Lz 527.0 -> Gf= 1.27 (Section 26.11.5) (Reference Vibration Problems in Engineering by Timoshenko, 4th ED. pg.34) onstant epsilon,e = 0.2 N1 Pole Properties: onstant l = 500 2.326 Ia = 4.68 in4 taper = 0.140 in/ft= 91.33 Rn 0.082 Vz = 4.6n1h/Vz = 1.452 Ib = 162 in4 db/da = 2.821

4.6n1B/Vz = 0.015

15.4n1L/Vz = 0.051

<0.10H= 86 Inch

= 0.464

= 0.990

=

0.967

Gf =

2.083 KIPS Nominal Forces at groundline

Rh

RB

RL

41.02 FT AXIAL,P =

 $M < \Phi Mn = 115 \text{ K-FT}$ Precast Base O.K.

Pole Stress Check = 0.876 Max. < 1 Pole O.K.

41.02 FT AXIAL,P =

1.215

3 967

0.200

0.191

0.920

0.886

=

-

-

R

g_R

С

17

Q

AASHTO 10.4.2

G

1.265

1.736 KIPS ASD Forces at groundline (for foundation design)

ra = 1.638 in

Aa = 1.745 in2

Sa = 1.97 in3

n = Log (Ib/(Ia)/Log (dB/dA) =

AISC 360-16 Specification Table B4.1, Case 15

237

163

37

58

55.0 KSI

P* = (Ib/Ia)/(Ib/Ia)^.333 =

kl/reg* (1/(P*)^.5)[kl/ra] =

for Fy =

D/t < .45E/Fy =

D/t < .31E/Fy =

D/t < .07E/Fy =

D/t < .11E/Fy =

rb = 4.675 in.

Ab = 7.43 in2

Sb = 24.25 in3

3.42

10.6

38 KSI

343 (MAX)

237

53 Compact

338 (where k= 2.1)

Noncompact

SHEAR.F=

SHEAR,F=

84 Slender element Section for Uniform Comp

1.184 KIPS

1.973 KIPS

MOMENT M =

MOMENT, M = 80.94

48 57

K-FT

K-FT

e= M/F =

e= M/F =

Max. Deflection = 83.339 Inch

From Critical Buckling Loads of Tapered Columns, ASCE 2/62:

	5/3/2021																						LS7	D-A wind	C1, C2
Distanc	Outside	- 1				- 6		E3-4	E3-2 or E3-3		F8.1-F8.4			H1-1b	H1-1a	2nd Order			1st Order	C2.2a	Total	E7-19			
trom to	Diameter	Pole	5.4			CÍ	1-1 (Design comp	Acting	Design fle	leq'd flex		for	for	/lst Order		Reg'd shea	Delta	P-Delta	2nd Order		ACTING	N/ (7	DEFL
OI POIG	OI POIE,D	TN	D/L	κz	QZ DSF	POIE	KI/I ectiv	re	KITEG	WINACCOLEG, P	K-FT	K-FT	PI/PC	PT/PC <0.2	Pr/PC 2 0.	Z Moment	O K	KIDG	TN	Moment FT-K	FT-K	Q	TO DL	M1/ ⊥	TNI TNI
F 1	IN	TIN			FOF		eqiv.		KIPS	KIP3	K-F1	K-F1				F1-K	0.K.	KIP5	TIN	P1-R	F1-K		IO DL		IN
0	4 75	0 12	39.6	1 1 7 9	25 56	1 2	338	2 51	3 46	0 000	7 89	0.0	0 000	0 000	ΝΔ	1 000	v	0 000	83.3	0 0	0.0	1 40	0 00	0 000	60.2
1	4.75	0.12	39.6	1.176	25.48	1.2	338	2.51	3.46	0.279	7.89	0.2	0.097	0.077	N.A.	1.413	Y	0.316	81.0	0.1	0.2	1.40	0.00	0.031	58.5
2	4.75	0.12	39.6	1.172	25.40	1.2	338	2.51	3.46	0.285	7.89	0.5	0.099	0.127	N.A.	1.273	Y	0.332	78.7	0.1	0.6	1.40	0.28	0.092	56.8
3	4.75	0.12	39.6	1.169	25.33	1.2	338	2.51	3.46	0.291	7.89	0.8	0.101	0.180	N.A.	1.243	Y	0.347	76.3	0.2	1.0	1.40	0.57	0.154	55.2
4	4.75	0.12	39.6	1.165	25.25	1.2	338	2.51	3.46	0.297	7.89	1.2	0.103	0.234	N.A.	1.228	Y	0.362	74.0	0.3	1.4	1.40	0.87	0.217	53.5
5	4.75	0.12	39.6	1.162	25.17	1.2	338	2.51	3.46	0.303	7.89	1.5	0.105	0.291	N.A.	1.219	Y	0.377	71.7	0.3	1.9	1.40	1.17	0.268	51.8
6	4.90	0.12	40.8	1.158	25.09	1.2	338	2.51	3.57	0.309	11.02	1.9	0.104	0.264	N.A.	1.212	Y	0.392	69.4	0.4	2.3	1.16	1.47	0.302	50.2
7	5.04	0.12	42.0	1.154	25.01	1.2	338	2.51	3.68	0.316	11.62	2.3	0.103	0.293	N.A.	1.206	Y	0.408	67.2	0.5	2.8	1.14	1.78	0.331	48.6
8	5.18	0.12	43.2	1.150	24.93	1.2	338	2.51	3.78	0.322	12.22	2.7	0.102	0.321	N.A.	1.201	Y	0.424	64.9	0.6	3.3	1.13	2.10	0.355	47.0
9	5.32	0.12	44.3	1.147	24.84	1.2	338	2.51	3.89	0.329	12.85	3.2	0.102	0.347	N.A.	1.197	Y	0.441	62.7	0.6	3.8	1.12	2.43	0.376	45.4
10	5.46	0.12	45.5	1.143	24.76	1.2	338	2.51	3.99	0.336	13.49	3.6	0.101	0.371	N.A.	1.193	Y	0.458	60.5	0.7	4.3	1.11	2.76	0.392	43.8
11	5.60	0.12	46.7	1.139	24.67	1.2	338	2.51	4.10	0.343	14.14	4.1	0.101	0.394	N.A.	1.189	Y	0.475	58.4	0.8	4.9	1.10	3.10	0.406	42.3
12	5.74	0.12	47.8	1.135	24.59	1.2	338	2.51	4.20	0.482	14.81	4.7	0.138	0.444	N.A.	1.187	Y	0.696	56.3	0.9	5.6	1.09	3.45	0.424	40.7
13	5.88	0.12	49.0	1.131	24.50	1.2	338	2.51	4.31	0.489	15.50	5.4	0.136	0.479	N.A.	1.181	Y	0.714	54.2	1.0	6.4	1.08	3.93	0.447	39.3
14	6.02	0.12	50.2	1.127	24.41	1.2	338	2.51	4.41	0.497	16.20	6.1	0.135	0.511	N.A.	1.177	Y	0.732	52.1	1.1	7.2	1.07	4.43	0.466	37.8
15	6.16	0.12	51.3	1.122	24.32	0.7	338	2.51	4.52	0.505	16.91	6.8	0.134	0.542	N.A.	1.173	Y	0.743	50.1	1.2	8.0	1.06	4.93	0.482	36.3
16	6.30	0.12	52.5	1.118	24.23	0.7	338	2.51	4.62	0.513	17.64	7.6	0.133	0.570	N.A.	1.169	Y	0.754	48.1	1.3	8.9	1.05	5.44	0.495	34.9
17	6.44	0.12	53.7	1.114	24.14	0.7	338	2.51	4.72	0.521	18.39	8.4	0.132	0.596	N.A.	1.166	Y	0.766	46.2	1.4	9.7	1.04	5.95	0.505	33.5
18	6.58	0.12	54.8	1.110	24.04	0.7	338	2.51	4.83	0.530	19.15	9.1	0.132	0.620	N.A.	1.163	Y	0.777	44.3	1.5	10.6	1.03	6.48	0.514	32.2
19	6.72	0.12	56.0	1.105	23.95	0.7	338	2.51	4.93	0.539	19.93	9.9	0.131	0.642	N.A.	1.160	Y	0.789	42.4	1.6	11.5	1.02	7.01	0.521	30.9
20	6.86	0.12	57.2	1.101	23.85	0.7	338	2.51	5.04	0.547	20.72	10.7	0.130	0.663	N.A.	1.157	Y	0.801	40.6	1.7	12.4	1.02	7.56	0.526	29.6
21	7.00	0.12	58.3	1.096	23.75	0.7	338	2.51	5.14	0.556	21.53	11.5	0.130	0.682	N.A.	1.155	Y	0.813	38.9	1.8	13.3	1.01	8.11	0.530	28.3
22	7.14	0.12	59.5	1.092	23.65	0.7	338	2.51	5.25	0.566	22.35	12.3	0.129	0.700	N.A.	1.152	Y	0.825	37.1	1.9	14.2	1.00	8.67	0.533	27.1
23	7.28	0.12	60.7	1.087	23.55	0.7	338	2.51	5.35	0.575	23.19	13.2	0.129	0.717	N.A.	1.150	Y	0.838	35.5	2.0	15.1	1.00	9.24	0.535	25.9
24	7.42	0.12	61.8	1.082	23.45	0.7	338	2.51	5.46	0.585	24.04	14.0	0.129	0.733	N.A.	1.148	Y	0.851	33.8	2.1	16.1	0.99	9.82	0.536	24.7
25	7.56	0.12	63.0	1.077	23.35	0.7	338	2.51	5.56	0.594	24.91	14.9	0.128	0.748	N.A.	1.146	Y	0.864	32.3	2.2	17.0	0.98	10.41	0.536	23.6
26	7.70	0.12	64.2	1.073	23.24	0.7	338	2.51	5.67	0.604	25.79	15.7	0.128	0.761	N.A.	1.143	Y	0.877	30.7	2.3	18.0	0.98	11.01	0.536	22.5
27	7.84	0.12	65.3	1.068	23.13	0.7	338	2.51	5.77	0.614	26.69	16.6	0.128	0.774	N.A.	1.141	Y W	0.890	29.2	2.3	19.0	0.97	11.62	0.535	21.4
20	7.98	0.12	60.5	1.062	23.02	0.7	330	2.51	5.00	0.624	27.60	10.4	0.120	0.787	N.A.	1.139	I V	0.903	27.0	2.4	20.0	0.97	12.24	0.534	20.4
29	0.12	0.12	67.7	1.057	22.91	0.7	220	2.51	5.98	0.635	20.55	10.4	0.127	0.798	N.A.	1.137	I V	0.917	20.4	2.5	21.0	0.96	12.07	0.532	19.4
21	0.20	0.12	70.0	1.052	22.75	0.7	220	2.51	6 10	0.040	29.40	19.3	0.127	0.809	N.A.	1 1 2 2	v	0.931	23.0	2.0	22.0	0.90	14 16	0.530	17 5
32	8 54	0.12	70.0	1 041	22.00	0.7	338	2.51	6 29	0.657	31 41	20.3	0.127	0.819	N.A.	1 131	v	0.945	23.7	2.7	23.0	0.95	14.10	0.525	16 5
33	8.68	0.12	72.3	1.036	22.44	0.7	338	2.51	6.40	0.678	32.40	22.2	0.127	0.837	N.A.	1.129	Y	0.973	21.2	2.9	25.1	0.94	15.49	0.523	15.7
34	8.82	0.12	73.5	1.030	22.31	0.7	338	2.51	6.50	0.690	33.40	23.2	0.127	0.846	N.A.	1.127	Y	0.988	20.1	2.9	26.1	0.94	16.18	0.520	14.8
35	8.96	0.12	74.7	1.024	22.19	0.7	338	2.51	6.61	0.701	34.43	24.2	0.127	0.854	N.A.	1.125	Y	1.002	18.9	3.0	27.2	0.94	16.87	0.517	14.0
36	9.10	0.12	75.8	1.018	22.06	0.7	338	2.51	6.71	0.713	35.46	25.2	0.127	0.862	N.A.	1.123	Y	1.017	17.8	3.1	28.3	0.93	17.58	0.513	13.2
37	9.24	0.12	77.0	1.012	21.93	0.7	338	2.51	6.82	0.725	36.51	26.2	0.128	0.869	N.A.	1.121	Y	1.032	16.8	3.2	29.4	0.93	18.30	0.510	12.4
38	9.38	0.12	78.2	1.006	21.79	0.7	338	2.51	6.92	0.742	37.58	27.3	0.129	0.876	N.A.	1.119	Y	1.047	15.8	3.3	30.5	0.92	19.03	0.446	11.7
39	9.20	0.179	51.4	0.999	21.65	0.7	338	2.51	10.06	0.760	56.29	28.3	0.091	0.607	N.A.	1.118	Y	1.061	14.8	3.3	31.6	1.06	19.78	0.381	11.0
40	9.34	0.179	52.2	0.993	21.51	0.7	338	2.51	10.22	0.778	57.91	29.4	0.091	0.612	N.A.	1.116	Y	1.076	13.9	3.4	32.8	1.05	20.55	0.378	10.4
41	9.48	0.179	53.0	0.986	21.36	0.7	338	2.51	10.37	0.796	59.56	30.5	0.092	0.616	N.A.	1.114	Y	1.091	13.0	3.5	33.9	1.04	21.33	0.375	9.7
42	9.62	0.179	53.8	0.979	21.22	0.7	338	2.51	10.53	0.814	61.22	31.6	0.093	0.620	N.A.	1.112	Y	1.106	12.2	3.5	35.1	1.04	22.14	0.372	9.1
43	9.76	0.179	54.5	0.972	21.06	0.7	338	2.51	10.69	0.833	62.92	32.7	0.093	0.623	N.A.	1.110	Y	1.121	11.4	3.6	36.3	1.03	22.96	0.370	8.5
44	9.90	0.179	55.3	0.965	20.90	0.7	338	2.51	10.84	0.851	64.63	33.8	0.094	0.627	N.A.	1.109	Y	1.136	10.6	3.7	37.5	1.03	23.80	0.367	7.9
45	10.04	0.179	56.1	0.957	20.74	0.7	338	2.51	11.00	0.871	66.37	34.9	0.095	0.630	N.A.	1.107	Y	1.151	9.8	3.7	38.7	1.02	24.66	0.364	7.3
46	10.18	0.179	56.9	0.950	20.58	0.7	338	2.51	11.16	0.890	68.12	36.1	0.096	0.634	N.A.	1.105	Y	1.167	9.1	3.8	39.9	1.02	25.54	0.362	6.8
47	10.32	0.179	57.7	0.942	20.40	0.7	338	2.51	11.31	0.910	69.91	37.3	0.097	0.637	N.A.	1.104	Y	1.182	8.4	3.9	41.1	1.01	26.44	0.359	6.3
48	10.46	0.179	58.4	0.933	20.23	0.7	338	2.51	11.47	0.930	71.71	38.5	0.097	0.640	N.A.	1.102	Y	1.198	7.7	3.9	42.4	1.01	27.36	0.357	5.8
49	10.60	0.179	59.2	0.925	20.04	0.7	338	2.51	11.62	0.950	73.54	39.7	0.098	0.643	N.A.	1.101	Y	1.213	7.0	4.0	43.7	1.00	28.30	0.354	5.3
50	10.74	0.179	60.0	0.916	19.85	0.7	338	2.51	11.78	0.970	75.39	40.9	0.099	0.646	N.A.	1.099	Y	1.229	6.4	4.1	44.9	1.00	29.26	0.352	4.8

51	10.8 5 /3/2021	0.179	60.8	0.907	19.65	0.7	338	2.51	11.94	0.991	77.26	42.1	0.100	0.648	N.A.	1.098	Y	1.245	5.9	4.1	46.2	1.00	30.2 4 87	0 ₀ A wind	C1, G2,4
52	11.02	0.179	61.6	0.898	19.45	0.7	338	2.51	12.09	1.012	79.16	43.4	0.100	0.651	N.A.	1.096	Y	1.260	5.3	4.2	47.5	0.99	31.25	0.347	4.0
53	11.16	0.179	62.4	0.888	19.23	0.7	338	2.51	12.25	1.033	81.07	44.6	0.101	0.653	N.A.	1.095	Y	1.276	4.8	4.2	48.9	0.99	32.27	0.345	3.6
54	11.30	0.179	63.1	0.877	19.01	0.7	338	2.51	12.40	1.055	83.02	45.9	0.102	0.656	N.A.	1.093	Y	1.292	4.3	4.3	50.2	0.98	33.31	0.343	3.2
55	11.44	0.179	63.9	0.867	18.78	0.7	338	2.51	12.56	1.077	84.98	47.2	0.103	0.658	N.A.	1.092	Y	1.308	3.8	4.3	51.6	0.98	34.38	0.341	2.9
56	11.58	0.179	64.7	0.855	18.53	0.7	338	2.51	12.72	1.099	86.97	48.5	0.104	0.660	N.A.	1.090	Y	1.323	3.4	4.4	52.9	0.98	35.47	0.339	2.6
57	11.72	0.179	65.5	0.849	18.39	0.7	338	2.51	12.87	1.230	88.98	49.9	0.115	0.668	N.A.	1.089	Y	1.449	3.0	4.4	54.4	0.97	36.58	0.338	2.2
58	11.86	0.179	66.3	0.849	18.39	0.7	338	2.51	13.03	1.253	91.01	51.4	0.115	0.672	N.A.	1.087	Y	1.465	2.6	4.5	55.9	0.97	37.82	0.337	2.0
59	12.00	0.179	67.1	0.849	18.39	0.7	338	2.51	13.18	1.276	93.06	52.9	0.116	0.675	N.A.	1.085	Y	1.481	2.2	4.5	57.4	0.97	39.08	0.336	1.7
60	12.14	0.179	67.8	0.849	18.39	0.7	338	2.51	13.34	1.439	95.14	54.5	0.129	0.685	N.A.	1.084	Y	1.770	1.9	4.6	59.1	0.96	40.37	0.335	1.4
61	12.28	0.179	68.6	0.849	18.39	0.7	338	2.51	13.50	1.462	97.24	56.3	0.130	0.691	N.A.	1.082	Y	1.787	1.6	4.6	60.9	0.96	41.82	0.336	1.2
62	12.42	0.179	69.4	0.849	18.39	0.7	338	2.51	13.65	1.486	99.36	58.1	0.131	0.696	N.A.	1.080	Y	1.803	1.3	4.7	62.7	0.96	43.29	0.336	1.0
63	12.56	0.179	70.2	0.849	18.39	0.7	338	2.51	13.81	1.510	101.51	59.9	0.131	0.702	N.A.	1.078	Y	1.820	1.1	4.7	64.6	0.95	44.79	0.335	0.8
64	12.70	0.179	71.0	0.849	18.39	0.7	338	2.51	13.97	1.534	103.68	61.7	0.132	0.707	N.A.	1.077	Y	1.838	0.8	4.7	66.4	0.95	46.31	0.335	0.6
65	12.84	0.179	71.7	0.849	18.39	0.7	338	2.51	14.12	1.559	105.87	63.6	0.132	0.711	N.A.	1.075	Y	1.855	0.6	4.8	68.3	0.95	47.86	0.335	0.5
66	12.98	0.179	72.5	0.849	18.39	0.7	338	2.51	14.28	1.583	108.08	65.4	0.133	0.716	N.A.	1.073	Y	1.872	0.5	4.8	70.2	0.94	49.43	0.335	0.4
67	13.12	0.179	73.3	0.849	18.39	0.7	338	2.51	14.43	1.608	110.32	67.3	0.134	0.720	N.A.	1.071	Y	1.890	0.3	4.8	72.1	0.94	51.02	0.335	0.2
68	13.26	0.179	74.1	0.849	18.39	0.7	338	2.51	14.59	1.634	112.58	69.2	0.134	0.725	N.A.	1.070	Y	1.908	0.2	4.8	74.0	0.94	52.65	0.334	0.2
69	13.40	0.179	74.9	0.849	18.39	0.7	338	2.51	14.75	1.659	114.86	71.1	0.135	0.729	N.A.	1.068	Y	1.926	0.1	4.8	76.0	0.93	54.29	0.334	0.1
70	13.54	0.179	75.7	0.849	18.39	0.7	338	2.51	14.90	1.685	117.16	73.0	0.136	0.733	N.A.	1.066	NA	1.944	0.1	4.8	77.9	0.93	55.96	0.333	0.0
71	13.68	0.179	76.4	0.849	18.39	0.7	338	2.51	15.06	1.711	119.49	75.0	0.136	0.736	N.A.	1.065	NA	1.963	0.0	4.9	79.9	0.93	57.66	0.333	0.0
72	13.82	0.179	77.2	0.849	18.39	0.7	338	2.51	15.21	1.756	121.84	77.0	0.138	0.741	N.A.	1.063	NA	1.982	0.0	4.9	81.8	0.93	59.39	0.000	0.0

Seismic Loading

KNA STRUCTURAL ENGINEERS

Reference:	2019 CE	BC, AS	CE 7-16
Job Location:	Petaluma	a, CA	
Site Class	D		Per Soil Report
0.2 Sec MCE, Ss	1.860	g	Per Soil Report
1.0 Sec MCE, S ₁	0.710	g	Per Soil Report
Suc-FaSc	1 700	a	Per Soil Report
S EVS	1.700	9	
3 _{M1 =} FV31	1.550	g	Per Soli Report
$S_{DS} = 2/3S_{MS}$	1.133	g	Per Soil Report
S _{D1 =} 2/3S _{M1}	1.033	g	Per Soil Report
$Ts = S_{D1/}S_{DS}$	0.912	sec	
Long Period transition period, T_L	8.0	sec	ASCE 7-16 -Figure 22-12
Risk Category	П		Table 1604.5
Seismic Design Category	D		2019 CBC Section 1613.3.5
OUTPUT:			
Light Pole Class	LS70A		
Fundamental Period, T	2.48	sec	See structural calculations, pg 1
Seismic coeff., R	1.5		ASCE 7-16 Table 15.4-2
Overstrength Factor, Ω	1.5		ASCE 7-16 Table 15.4-2
Importance Factor, I	1.00		ASCE 7-16 Section 15.4.1.1 & Table 1.5-2
Redundancy factor, p	1.0		ASCE 7-16 Section 15.6
DESIGN SEISMIC FORCE			
$V = C_S W$			ASCE 7-16 Eqn. 12.8-1
$C_S = S_{DS}/(R/I)$ for T≤T _S	0.756	g	ASCE 7-16 Eqn. 12.8-2
C_S max. for T≤ T_L , C_S = $S_{D1}/T(R/I)$	0.278	g	ASCE 7-16 Eqn. 12.8-3
C _S min = 0.044S _{DS} I ≥ 0.03	0.050	g	ASCE 7-16 Eqn. 15.4-1
if S₁≥ 0.6g, C _S min = 0.8S₁/(R/I)	0.379	g	ASCE 7-16 Eqn. 15.4-2
Load Combination, 1.2D+ 1.0E			ASCE 7-16 Section 2.3.2 Load Comb 5
where E = Eh + Ev			ASCE 7-16 Eqn. 12.4-1
and Eh = pQ_E	0.379	W	ASCE 7-16 Eqn. 12.4-3
and $Ev = 0.2S_{DS}D$	0.227	D	ASCE 7-16 Eqn. 12.4-4
Load Combination, 1.2D + (pQe + $0.2S_{DS}D$)	1.427	D	+ 0.379 W
Total Seismic Weight, W =	2.262	kips	See following page
SEISMIC SHEAR V -	1 050	kine	

Vertical Distribution of Seismic Force, $F_{x=}$	$C_{vx}V$		ASCE7-16	Eqn. 12.8-11 & Section	า 12.8.5	
k=	1.991					
Item	w	h _x	w _x h _x ^k	w _x h _x ^k /∑w _x h _x ^k	Cvx*V	OTI
fixtures	0.273	71	1322	0.430	0.368	26.1
			0	0.000	0.000	0.0
			0	0.000	0.000	0.0
Top Pole Section	0.034	68.9	155	0.050	0.043	2.9
2nd Pole Section	0.343	49.8	820	0.266	0.228	11.3
1st Pole Section	0.698	18.76	239	0.078	0.066	1.2
			0	0.000	0.000	0.00
			0	0.000	0.000	0.00
			0	0.000	0.000	0.00
			0	0.000	0.000	0.00
LED1200	0.131	60.00	454	0.147	0.126	7.58
LED575	0.109	15.00	24	0.008	0.007	0.10
ECE	0.140	15.00	31	0.010	0.009	0.13
1/2 Precast base above grade	0.534	8.00	34	0.011	0.009	0.07
Sum	2.262		3079	1.000	0.857	49.5
Total Dead Load at grade	2.796					
SEISMIC OTM =	49.59	kip-ft	< 80.94	kip-ft Wind OTM	WIND CONTR	OLS

5/3/2021

NATURE NATURAL	KNA	POLE DESIGNATION: LS70	-B W/ 5 FIXTURES		JOB NO:	363.787
NUMBER PRODUCT (B) 18220 DOTATION PRODUCT (A) DOTATION PRODUCT (A) TOTATION PRODUCT (B) 11820 TOTATION PRODUCT (B) TOTATION PRODUCT	STRUCTURAL	MANUFACTURER: MUSC	0		PROJECT	Petaluma Community Sports Field
Image: 1-16 Discretized and the problem in the pro	ENGINEERS	PROJECT NO: 1882	70		LOCATION:	Petaluma Ca
Color 1 (1) (2000) 1 (1) (2000)		1100101110. 1001			Local Total	couraina, on
$ \begin{array}{c c c c c c c c c c c c c c c c c c c $	SCE 7-16				POLE ID:	A2
$\frac{1}{200 \ constrained a log of the log of$	IND CRITERIA 92 MPH EXP C	P = SUPERIMPOSED WT +	POLE WT			
$\frac{1}{12} = \frac{1}{12} $	AD COMP 1.2 DEAD + 1.0 WIND					
$\frac{1}{2} = \frac{1}{100} + \frac{1}{1$	SAD COMB 1.2 DEAD + 1.0 WIND	^ <u></u>	TYTUPES P/Mf= catoftof =	22 22 DEE MAY / 20 4 1	1	
$\frac{1}{12} = \frac{1}{12} \frac{1}{12} \frac{1}{12} = \frac{1}{12} \frac{1}{1$		1114	ixiokes, F/AI- q2 Gi Ci -	55.55 F5F MAR (25.4 I		
$ \frac{1}{2} 1 = \frac{1}{2} \frac{1}{2}$	ED 1500	V < <w< td=""><td>nere dz=.00256*Kz*Kzt*Kd*Ke(V)</td><td>25.62 PSF MAX [26.10-1</td><td>[)</td><td></td></w<>	nere dz=.00256*Kz*Kzt*Kd*Ke(V)	25.62 PSF MAX [26.10-1	[)	
L.P.PEXTMENT 9 9.3 1 V ATTRAMENT NOMES PA Cf BAA Ks	PA/FIXTURE*, Af = 3.0 ft2	< <				
$ \begin{array}{c c c c c c c c c c c c c c c c c c c $.L./FIXTURE** = 92.8 lbs	v <	ATTACHMENT NUMBER	DIST. FROM PA	CÍ EPA Kz	qz WIND,F WEIGHT,P
Deck Principal Mark Markov Counsel consistence with a field of the second counsel consecond counsel consistence with a field of the second coun	L. ECE/FIXTURE*** = 20.0 lbs	<	TYPE	TOP POLE,FT SQ FT	SQ FT	PSF LBS LBS
$ \begin{array}{c c c c c c c c c c c c c c c c c c c $	PA = EFFECTIVE PROJECTED AREA OF LIGHT FIXTURE	V <	LED1500 5.0	0.5	1.0 2.99 1.181	25.58 497 464
Dia Construction Dia Decision Dia Decis	INCLUDING CROSSARM, PER MUSCO	<	0.0	3.0	1.3 2.99 1.172	25.39 0 0
Unclose of the field	D.L.= DEAD LOAD OF FIXTURE, &	1 v <	0.0	5.5	1.3 2.99 1.163	25.20 0 0
Per Modol Per Modol 	CRUSSARM, PER MUSCO		0.0	8.0	1.3 2.99 1.154	25.00 0 0
$\begin{array}{c c c c c c c c c c c c c c c c c c c $	PER MUSCO	<	0.0	13.0	1.3 2.99 1.134	24.57 0 0
$ \begin{array}{c c c c c c c c c c c c c c c c c c c $		v <	0.0	15.5	1.3 2.99 1.124	24.35 0 0
$\begin{array}{c c c c c c c c c c c c c c c c c c c $		<	0.0	18.0	1.3 2.99 1.113	24.12 0 0
$\begin{array}{c c c c c c c c c c c c c c c c c c c $		v <	LED400 1.0	22.4 1.59	1.3 2.07 1.094	23.70 64 71
U11 CT LAL 1/1 Burl 1/1 1/1 1/1 0.00000000000000000000000000000000000		<	LED575 1.0	57.4 1.98	1.3 2.57 0.849	18.39 62 65
DUE, P/Afe qx-0f*Cf = 39.9P PSF MAX (29.4-1) (DUE, P/Afe qx-0f*Cf = 39.9P PSF MAX (29.4-1) where qx-00256*Kx*Kxt*Kd*Kd*Kd(V) ² = 25.62 PSF MAX (29.4-1) DIDED. PIAGEAN TOT 1 = 72.3 # 6t. (ht. from add) grade) a = 7.02 AU a = 7.02 AU AU DIAL DIAL <td< td=""><td></td><td> V <</td><td>ECE /.0</td><td>55.7 9.00</td><td>1.5 11.70 0.849</td><td>TOTAL C = 000 740</td></td<>		V <	ECE /.0	55.7 9.00	1.5 11.70 0.849	TOTAL C = 000 740
Product Share Part Max (23, 14) Where Qs. 00256*KarKat*Kat*Kat*Kat*Kat*Kat*Kat*Kat*Kat*Kat*		v D <	R/Nf= aatCftCf =	20 00 DEE MAY (20 4 7	, Ľ	101ALD - 202 /40
UADING DIAGEM UNIT UADING DIAGEM DT 1 72.39 ft. (ht. from adj. grade) 1 72.39 ft. (ht. from adj. grade) 1 72.39 ft. (ht. from adj. grade) 1 77.39 ft. (ht. from grade) 1 77.39 ft. (ht. from adj. grade) 1 77.39 ft. (ht. from grade) 1 77.39 ft. (ht. from grade) 1 (figure 2d.4-1) ft. Kd = 1 (figure 2d.4-1) Kd = 1 (figure 2d.5-1) ft ft (ht. from grade) (figure 2d.5-1) ft ft (ht. from grade) (figure 2d.5-1) ft ft (ht. from grade) (figure 2d.5-1) </td <td></td> <td>POLE,</td> <td>, F/AI= qz"GI"CI =</td> <td>39.99 PSF MAX (29.4-1</td> <td>/</td> <td></td>		POLE,	, F/AI= qz"GI"CI =	39.99 PSF MAX (29.4-1	/	
LADENNE DIAGRAM 1 = 72.39 ft. (ht. from grade) 1 = 72.39 ft. (ht. from grade) 4 = 0.12 in. (pole thk. # top) 4 = 0.13 in. (pole thk. # top) 7 = 38.0 kai (fits mount sect. * 5.25 ft) 7 = 38.0 kai (fits mount sect. * 5.25 ft) 7 = 38.0 kai (fits mount sect. * 5.25 ft) 7 = 38.0 kai (fits mount sect. * 5.25 ft) 7 = 1.00 MAX (WARES 0.6-1) Ke = 1.00 (Infit FitsWare 5.6-1) Ke = 1.00 ((fable 26.6-1)) Ke = 1.00 (Infit FitsWare 5.6-1) Ke = 0.01 (I		where	qz=.00256*Kz*Kzt*Kd*Ke(V) =	25.62 PSF MAX (26.10-1	1)	
UPT 1 = 72.39 ft. (ht. from adj. grade) tha = 0.12 in. (pole time, etop) dh = 13.40 in. (pole diam. etop) dh = 13.40 in. (pole time, etom) Fy = 55.0 kii (fitz mount set. = 5.25 ft) Fy = 55.0 kii (fitz mount set. = 5.25 ft) Fy = 25.0 kii (fitz mount set. = 5.25 ft) Fy = 13.0 kif set. = 1.00 (Table 26.0-1) Kz = 1.120 MAX-KXP C = 7.2, K PT. (Table 26.0-1) Fz = 1.00 LIGHT FIXTORE (INCLODED IN EPA) C1 = 1.20 MAX (WARE 0.0.1.2 POK RND POKE) PTT POLE NATURAL PREQUENCY + 0.358 Hz 1/(2PT (MEXTA) 386)^{+0.5}) where PEXTA is due to self weight Gef 1.30 (Section 26.11.5) (Reference Vibration Problems in Engineering by Timoshenko, 4th ED. pg.34) 1 = 1.62 kin 4 db/da = 2.821 2 = 1.638 in tr = 4.475 in. 2 = 1.638 in tr = 4.475 in. 3 = 1.07 in 3 Sb = 24.25 in 3 3 = 1.07 in 3 Sb = 24.25 in 3 3 = 1.07 in 10/(log) (d3A(A) 3.42 * = (b1/la) (log) dad ft apperd Columns, ASC2 /62; k = 0		LOADING DIAGRAM				
<pre>1 = 72.39 ft. (ht. from adj. grade) 1 = 72.39 ft. (ht. from grade) 1 = 72.39 ft. (ht. ft. grade 2 ft. (ht. ft. ft. ft. ft. ft. ft. ft. ft. ft. f</pre>	PUT					
1 = 72.39 ft. (ht. from grade) 4A = 4.75 in. (pole dian. @ top) 4A = 4.68 ind tape = 0.42 in. (pole 26.10-1) 4A = 1.75 in. (pole dian. @ top) 4A = 4.69 ind tape = 0.43 in. (pole 26.10-1) 4A = 1.75 in. (pole dian. (tape = 0.44) in./ft 4A = 1.75 in. (pole dian. (tape = 0.43) in.) 4A = 1.75 in. (pole dian. (tape = 0.44) in./ft 4A = 1.75 in. (pole dian. (tape = 0.43) in.) 4A = 1.75 in. (pole dian. (tape = 0.42) in.) 4A = 1.75 in. (pole dian. (tape = 0.42) in.) 4A = 1.75 in. (pole dian. (tape = 0.42) in.) 4A = 1.75 in. (pole dian. (tape = 0.42) in.) 4A = 1.75 in. (pole dian. (tape = 0.43) in.) 4A = 1.75 in. (pole dian. (tape = 0.42) in.) 4A = 1.75 in. (pole dian. (tape = 0.42) in.) 4A = 1.75 in. (tape = 0.42) in.) 4A = 1.75 in.) 4A = 1.75 in. (tape = 0.42) in.) 4A = 1.75 in. (tape = 0.42) in.) 4A = 1.75 in. (tape = 0.42) in.) 4A	<pre>1 = 72.39 ft. (ht. from adj. grade)</pre>					
$ \begin{array}{llllllllllllllllllllllllllllllllllll$	<pre>l = 72.39 ft. (ht. from grade)</pre>					
$ \begin{array}{llllllllllllllllllllllllllllllllllll$	tA = 0.12 in. (pole thk. @ top)					
di = 13.40 in. (pole diam. @ btm) ti = 0.179 in. (pole kin. @ btm) ti = 0.179 ti t	A = 4.75 in. (pole diam. @ top)					
$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	dB = 13.40 in. (pole diam. @ btm)					
$ \begin{array}{llllllllllllllllllllllllllllllllllll$	tB = 0.179 in. (pole thk. @ btm)					
$ \begin{array}{l lllllllllllllllllllllllllllllllllll$	Fy = 38.0 ksi (fixt mount sect. =	5.25 ft)				
$ \begin{array}{l} \mathbf{E} = 29,000 \ \text{ksi} \\ \text{Kst} = 1 & (Pigure 26.8-1) \\ \text{Kg} = 1,102 & (Table 26.6-2) \\ \text{Kg} = 1,132 & \text{MX-EXPC} (= 72.4, \ \text{FT.}, \ (Table 26.9-1) \\ \text{(Table 26.9-1)} \\ \text{Cf} = 1,200 & (Table 26.9-1) \\ \text{Cf} = 1,00 & (Table 26.9-1) \\ \text{Cf} = 1,00 & (Table 26.9-1) \\ \text{Cf} = 1,00 & \text{MX} (VARTES (INCLUDED IN REA) \\ \text{Cf} = 1,00 & \text{MAX} (VARTES (INCLUDED IN REA) \\ \text{Cf} = 1,00 & \text{MAX} (VARTES (INCLUDED IN REA) \\ \text{Cf} = 1,00 & (Section 26.11.5) & (Pigure 29.5-1) \\ \text{LE DAMPINO, beta} = 0.025 & Per Musco test \\ \end{array}$	Fy = 55.0 ksi (other pole sect.)					
$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	E = 29,000 ksi					
$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	Kzt= 1 (Figure 26.8-1)					
$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	Kd = 1 (Table 26.6-1)					
$ \begin{array}{llllllllllllllllllllllllllllllllllll$	Kz = 1.182 MAX-EXP C @ 72.4 FT.	(Table 26.10-1)				
$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	Ke = 1.00	(Table 26.9-1)				
$ \begin{array}{c} \mbox{Gf = 1.200 MAX (VARIES 0.5-1.2 FOR RND POLE) } (Figure 29.5-1) \\ \mbox{(Figure 29.5-1) } (Figure 29.5-1) \\ \mbox{(Figure 20.5-1) } (Figure 20.5-1) \\ \mbox{(Figure 20.5-1) } (Figure 20.$	Cf = 1.00 LIGHT FIXTURE (INCLUDED IN EPA)					
LE DAMPING, beta 0.025 Per Musco test TPUT POLE NATURAL FREQUENCY = 0.358 Hz $1/(2PT^*(DELTA/386)^{+0.5})$ where DELTA is due to self weight Gf = 1.30 (Section 26.11.5) (Reference Vibration Problems in Engineering by Timoshenko, 4th ED. pg.34) De Properties: a = 4.66 in4 taper = 0.140 in/ft b = 162 in4 db/da = 2.821 a = 1.638 in rb = 4.675 in. a = 1.745 in2 Ab = 7.43 in2 a = 1.97 in3 Sb = 24.25 in3 om Critical Buckling Loads of Tapered Columns, ASCE 2/62: n = Log (Ib/(Ia)/Log (dB/dA) = 3.42 * = (1b/Ia)/(Lb/Ia)^{*.333} = 10.6 /req*(1/(P^*.5)[Kl/ra] = 341 (where k= 2.1) S 360-16 Specification Table B4.1, Case 15 for Fy = 55.0 KSI 38 KSI t < .435E/Fy = 237 343 (MAX) S HEARF= 1.217 KIPS MOMENT, M= 89.52 K-FT e= M/F = 44.13 FT AXIALP = 1.964 KIPS ASD Forces at groundline (for foundation for f	Cf = 1.200 MAX (VARIES 0.5-1.2 FOR RND POLE)) (Figure 29.5-1)				
TPUT TPUT TPUT TPUT TPUT NURAL FREQUENCY = 0.358 Hz $1/(2PI*(DELTA/386)^{0.5})$ where DELTA is due to self weight Gf= 1.30 (Section 26.11.5) (Reference Vibration Problems in Engineering by Timoshenko, 4th ED. pg.34) 1e Properties: a = 4.68 in4 taper = 0.140 in/ft b = 162 in4 db/da = 2.821 a = 1.638 in rb = 4.675 in. a = 1.638 in rb = 4.675 in. a = 1.745 in2 Ab = 7.43 in2 a = 1.97 in3 Sb = 24.25 in3 a = 1.09 (Ib/(1a)/Log (dB/dA) = 3.42 * = (Ib/Ia)/(1b/Ia)^{.333 = 10.6} * = (Ib/Ia)/(1b/Ia)^{.333 = 10.6}	LE DAMPING, beta= 0.025 Per Musco test	, , ,				
TPUT POLE NATURAL FREQUENCY = 0.358 Hz $1/(2PI+(DELTA/386)^{0}0.5)$ where DELTA is due to self weight (Reference Vibration Problems in Engineering by Timoshenko, 4th ED. pg.34) (Reference Vibration Problems in Engineering by Timoshenko, 4th ED. pg.34) (Reference Vibration Problems in Engineering by Timoshenko, 4th ED. pg.34) a = 4.68 in4 taper = 0.140 in/ft a = 1.638 in rb = 4.675 in. a = 1.638 in rb = 4.675 in. a = 1.745 in2 Ab = 7.43 in2 a = 1.745 in2 Ab = 7.43 in2 a = 1.97 in3 Sb = 24.25 in3 a = 1.97 in3 Sb = 24.25 in3 a = 1.97 in3 Sb = 24.25 in3 m Critical Buckling Loads of Tapered Columns, ASCE 2/62: n = Log (1b/(1a)/Log (dB/dA) = 3.42 * = $(1b/Ta)/(1b/1a)^{A}.333 = 10.6$ * = $(1b/Ta)/(1b/Ta)^{A}.333 = 10.6$ * = $(1b/Ta)/(1b/Ta)^{A}.335 = 10.6$ * = $(1b/Ta)/(1b/Ta)^{A}.335 = 10.6$ * = $(1b/Ta)/(1b/Ta)^{A}.335 = 10.6$ * = $(1b/Ta)/(1b/Ta)^{A}.335 = 10.6$ * = $(1b/Ta)/(1$						
POLE NATURAL FREQUENCY 0.358 Hz $1/(2PI*(DELTA/386)^{0.5})$ where DELTA is due to self weight	TPUT					
Gf = 1.30 (Section 26.11.5)(Reference Vibration Problems in Engineering by Timoshenko, 4th ED. pg.34)Le Properties: $a = 4.68$ indtaper = 0.140 in/ft $N1 = 2.821$ $a = 1.638$ in $rb = 4.675$ in. $VZ = 9.1.49$ $Rn = 0.2$ $a = 1.638$ in $rb = 4.675$ in. $4.6n1h/VZ = 1.304$ $a = 1.745$ in2 $Ab = 7.43$ in2 $Ab = 7.43$ in2 0.044 $R = -1$ $a = 1.97$ in3 $Bb = 24.25$ in3 $Bb = 2.425$ in3 $Bb = 2.425$ in3 $C = 0.494$ $R = -1$ $a = 1.030$ (Dr(Lia)/Log (Bd/Ab) = 3.42 $A.262$ $Rh = 0.494$ $IZ = 0.014$ $R = -1$ $c = 100$ (Dr/(Lia)/Log (Bd/Ab) = 3.42 $A.262$ $Rh = 0.494$ $IZ = 0.014$ $R = -0.004$ $c = 1.053$ (Dr (Prof. A)/Log (Bd/Ab) = 3.42 $A.262$ $Rh = 0.494$ $IZ = 0.004$ $R = 0.9970$ $G = -0.004$ $c = 1.053$ (Dr (Prof. A)/Log (Bd/Ab) = 3.42 $A.262$ $Rh = 0.9970$ $G = -0.004$ $R = 0.9970$ $G = -0.004$ $c = 1.053$ (Dr (Prof. A)/Log (Bd/Ab) = 3.42 $A.242$ $Rh = 0.9970$ $G = -0.004$ $R = 0.9970$ $G = -0.004$ $c = 3.62$ (Dr (Prof. A)/Log (Bd/Ab) = 3.42 $A.242$ $R = 0.9970$ $G = -0.004$ $R = 0.9970$ $G = -0.004$ $c = 3.62$ (Dr (Prof. A)/Log (Bd/Ab) = 3.42 $R = 0.9970$ $G = -0.004$ $R = 0.9970$ $G = -0.004$ $c = 3.62$ (Dr (Prof. A)/Log (Bd/Ab) = 3.42 $R = 0.9970$ $G = -0.004$ $R = 0.9970$ $G = -0.004$ $c = 3.62$ (Dr (Prof. A)/Log (Bd/Ab) = 3.42 $R = 0.9970$ $G = -0.9970$ $G = -0.9970$ $G = -0.9$	POLE NATURAL FREQUENCY = 0.358 Hz	1/(2PI*(DELTA/386)^0.5) where DEL	TA is due to self weight		Section	1 26.11.5 Gust-Effect Factor
$ \begin{array}{c c c c c c c c c c c c c c c c c c c $	Gf= 1.30 (Section 26.11.5)	(Reference Vibration Pro)	blems in Engineering by Timoshen	ko, 4th ED. pg.34)	constant epsilon,e =	0.2 Lz = 528.2
$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	le Properties:				constant 1 =	500 N1 = 2.069
$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	a = 4.68 in4 taper = 0.140	in/ft			Vz =	91.49 Rn = 0.087
$ \begin{array}{c ccccccccccccccccccccccccccccccccccc$	b = 162 in4 db/da = 2.821				4.6n1h/Vz =	1.304
$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	a = 1.638 in rb = 4.675	in.			4.6n1B/Vz =	0.014 R = 1.300
$ \begin{array}{cccccccccccccccccccccccccccccccccccc$	A = 1.745 in2 Ab = 7.43	in2			15.4n1L/Vz =	$Q_R = 3.937$
$\begin{array}{cccccccccccccccccccccccccccccccccccc$	- 107 in2 - 04 05	172				- 0.000
$\begin{array}{cccccccccccccccccccccccccccccccccccc$	- 1.97 1115 SD = 24.25	100 2/62.			Ph -	C = 0.200
$\begin{array}{cccccccccccccccccccccccccccccccccccc$	mu critical Buckling Loads of Tapered Columns,	, ASCE 2/62:				0.494 IZ = 0.191
= (1p/1a)/(1p/1a)'.333 = 10.0 = 0.970 G = 0.070 G	= Log (LD/(La)/Log (dB/dA) = 3.42					U.991 Q = 0.920
(req* (1/(P*)^.5)(k1/ra) = 341 (where k= 2.1) Gf = 1.301 SC 360-16 Specification Table B4.1, Case 15	$= (10/1a)/(10/1a)^{333} = 10.6$				KL =	u.9/U G = 0.886
SC 360-16 Specification Table B4.1, Case 15 for Fy = 55.0 KSI 38 KSI c (45E/Fy = 237 343 (MAX) SHEAR,F= 1.217 KIPS MOMENT, M = 53.71 K-FT e= M/F 44.13 FT AXIAL,P = 1.63 237 Noncompact SHEAR,F= 2.029 KIPS MOMENT, M = 89.52 K-FT e= M/F 44.13 FT AXIAL,P = 2.37 Noncompact SHEAR,F= 2.029 KIPS MOMENT, M = 89.52 K-FT e= M/F 44.13 FT AXIAL,P = 2.356 KIPS Nominal Forces at groundline	<pre>/req* (1/(P*)^.5)[k1/ra] = 341</pre>	(where k= 2.1)				Gf = 1.301
for Py = 55.0 KSI 38 KSI :<	SC 360-16 Specification Table B4.1, Case 15					
t < .45E/Fy =237343MAXSHEAR,F=1.217 KIPSMOMENT, M =53.71K-FTe= M/F44.13 FTAXIAL,P =1.964KIPSASD Forces at groundline (for foundation for foundatio	for Fy = 55.0 KSI 38	KSI			• PT 1911 D	
C < .31E/Fy = 163 237 Noncompact SHEAR,F= 2.029 KIPS MOMENT, M = 89.52 K-FT e= M/F = 44.13 FT AXIAL,P = 2.356 KIPS Nominal Forces at groundline	z < .45E/Fy = 237 343	(MAX) SHEAR,F= 1.217 KIPS	MOMENT, M = 53.71 K	-FT e= M/F = 44.1	3 FI AXIAL,P = 1.964 KIPS	ASD Forces at groundline (for foundation design)
	c < .31E/Fy = 163 237	Noncompact SHEAR,F= 2.029 KIPS	MOMENT, M = 89.52 K	-FI $e=M/F = 44.1$	3 r i AXIAL, r = 2.356 KIPS	Nominal Forces at groundline
t < .07E/Fy = 37 53 Compact M < 4Mm = 115 K-FT Precast Base O.K.	t < .07E/Fy = 37 53	Compact		M < 4Mn = 115 K-FT	Precast Base O.K.	

	5/3/2021																							LS70-B w	ind A2
Distance	Outside	Dele				<i>af</i>		E3-4	E3-2 or E3-3) - time	F8.1-F8.4			H1-1b	H1-1a	2nd Order			1st Order	C2.2a	Total	E7-19	AGETNO		DEDI
of Pole	of Pole D	thick t	D/+	K 7	677	Pole	kl/r	Fe	etrength Dr	ACLING unfactored D	trength M	eq'd liex.	Dr /Da	LOI Dr/Da <0 '	Dr/Da > 0.2	/ist Order	COP	trength	Deita	P-Delta Momont	Moment	0	MOM DUF	M/T	DEFL IT TO DI.
FT	TN	TN	D/C	102	PSF	FOIC	egiv.	re	KIPS	KIPS	K-FT	K-FT	F1/FC	FI/FC \0.1	F1/FC = 0.2	FT-K	O.K.	KIPS	TN	FT-K	FT-K	~	TO DL	147 1	TN TN
							- 1																	-	
0	4.75	0.120	39.6	1.182	25.62	1.2	341	2.45	3.38	0.000	7.89	0.0	0.000	0.000	N.A.	1.000	Y	0.000	87.5	0.0	0.0	1.40	0.00	0.000	76.12
1	4.75	0.120	39.6	1.179	25.54	1.2	341	2.45	3.38	0.470	7.89	0.3	0.167	0.130	N.A.	1.432	Y	0.512	85.2	0.1	0.4	1.40	0.00	0.051	74.11
2	4.75	0.120	39.6	1.175	25.47	1.2	341	2.45	3.38	0.476	7.89	0.8	0.169	0.211	N.A.	1.287	Y	0.528	82.8	0.2	1.0	1.40	0.48	0.153	72.11
3	4.75	0.120	39.6	1.172	25.39	1.2	341	2.45	3.38	0.482	7.89	1.3	0.171	0.294	N.A.	1.256	Y	0.544	80.5	0.3	1.6	1.40	0.95	0.256	70.11
4	4.75	0.120	39.6	1.168	25.32	1.2	341	2.45	3.38	0.488	7.89	1.9	0.173	0.380	N.A.	1.241	Y	0.560	78.2	0.4	2.3	1.40	1.44	0.360	68.13
5	4.75	0.120	39.6	1.165	25.24	1.2	341	2.45	3.38	0.497	7.89	2.4	0.176	0.468	N.A.	1.232	Y	0.575	75.8	0.6	3.0	1.40	1.93	0.370	66.16
6	4.90	0.179	27.4	1.161	25.16	1.2	341	2.45	5.14	0.506	17.52	3.0	0.118	0.270	N.A.	1.225	Y	0.591	73.6	0.7	3.7	1.40	2.43	0.346	64.21
7	5.04	0.179	28.2	1.157	25.08	1.2	341	2.45	5.30	0.516	18.44	3.6	0.117	0.298	N.A.	1.220	Y	0.607	71.3	0.8	4.4	1.38	2.94	0.379	62.29
8	5.18	0.179	28.9	1.154	25.00	1.2	341	2.45	5.45	0.526	19.39	4.2	0.116	0.323	N.A.	1.216	Y	0.624	69.1	0.9	5.1	1.36	3.46	0.405	60.39
9	5.32	0.179	29.7	1.150	24.91	1.2	341	2.45	5.60	0.536	20.35	4.9	0.115	0.347	N.A.	1.212	Y	0.641	66.9	1.0	5.9	1.34	3.99	0.428	58.51
10	5.46	0.179	30.5	1.146	24.83	1.2	341	2.45	5.75	0.546	21.35	5.5	0.114	0.369	N.A.	1.208	Y	0.658	64.7	1.1	6.7	1.32	4.53	0.446	56.65
11	5.60	0.179	31.3	1.142	24.75	1.2	341	2.45	5.91	0.557	22.36	6.2	0.113	0.389	N.A.	1.205	Y	0.676	62.6	1.3	7.4	1.31	5.08	0.460	54.82
12	5.74	0.179	32.1	1.138	24.66	1.2	341	2.45	6.06	0.568	23.40	6.9	0.112	0.409	N.A.	1.202	Y	0.694	60.5	1.4	8.2	1.29	5.65	0.472	53.02
13	5.88	0.179	32.8	1.134	24.57	1.2	341	2.45	6.21	0.579	24.46	7.6	0.112	0.427	N.A.	1.199	¥	0.713	58.4	1.5	9.1	1.28	6.22	0.481	51.25
14	6.02	0.179	33.6	1.130	24.49	1.2	341	2.45	6.30	0.590	25.54	8.3	0.111	0.444	N.A.	1.196	Y V	0.732	56.4	1.0	9.9	1.26	5.80	0.488	49.50
15	6.10	0.170	34.4	1.120	24.40	0.7	241	2.45	0.52	0.602	20.05	9.0	0.111	0.400	N.A.	1.195	I V	0.743	54.4	1.7	10.8	1.25	7.40	0.494	47.79
17	6.30	0.179	35.2	1.122	24.31	0.7	241	2.45	6.07	0.614	27.78	9.8	0.110	0.474	N.A.	1 1 1 0 0	I V	0.754	52.5	2.0	12.6	1 22	0.01	0.498	40.10
18	6 58	0.179	36.8	1 113	24.22	0.7	341	2.45	6.97	0.639	30 10	11 3	0.110	0.400	N A	1 186	v	0.700	48 6	2.0	13 4	1 21	9.05	0.501	42 81
19	6 72	0.179	37.5	1 109	24.12	0.7	341	2.45	7 13	0.651	31 30	12 1	0.110	0.501	N A	1 184	v	0.790	46.8	2.1	14 3	1 20	9 90	0.503	41 21
20	6.86	0 179	38 3	1 105	23 93	0.7	341	2 45	7 28	0.664	32.50	12.9	0 110	0.523	N A	1 182	v	0 803	45 0	2.2	15.2	1 19	10 56	0.503	39 65
21	7.00	0.179	39.1	1.100	23.84	0.7	341	2.45	7.43	0.678	33.76	13.7	0.109	0.534	N.A.	1.180	Y	0.815	43.2	2.5	16.2	1.18	11.23	0.503	38.11
22	7.14	0.179	39.9	1.096	23.74	0.7	341	2.45	7.58	0.691	35.02	14.5	0.109	0.543	N.A.	1.178	Y	0.828	41.5	2.6	17.1	1.17	11.92	0.502	36.60
23	7.28	0.179	40.7	1.091	23.64	0.7	341	2.45	7.74	0.776	36.31	15.4	0.120	0.559	N.A.	1.177	Y	0.905	39.8	2.7	18.1	1.16	12.62	0.501	35.12
24	7.42	0.179	41.5	1.086	23.54	0.7	341	2.45	7.89	0.790	37.62	16.3	0.120	0.569	N.A.	1.175	Y	0.918	38.1	2.9	19.1	1.15	13.40	0.502	33.67
25	7.56	0.179	42.2	1.081	23.43	0.7	341	2.45	8.04	0.805	38.95	17.2	0.120	0.579	N.A.	1.173	Y	0.931	36.4	3.0	20.2	1.14	14.20	0.502	32.25
26	7.70	0.179	43.0	1.077	23.33	0.7	341	2.45	8.19	0.819	40.31	18.2	0.120	0.588	N.A.	1.172	Y	0.945	34.9	3.1	21.3	1.13	15.01	0.501	30.87
27	7.84	0.179	43.8	1.072	23.22	0.7	341	2.45	8.35	0.834	41.69	19.1	0.120	0.596	N.A.	1.170	Y	0.958	33.3	3.2	22.4	1.12	15.84	0.500	29.51
28	7.98	0.179	44.6	1.067	23.11	0.7	341	2.45	8.50	0.850	43.09	20.1	0.120	0.604	N.A.	1.168	Y	0.972	31.8	3.4	23.4	1.12	16.68	0.499	28.18
29	8.12	0.179	45.4	1.062	23.00	0.7	341	2.45	8.65	0.865	44.51	21.1	0.120	0.612	N.A.	1.166	Y	0.986	30.3	3.5	24.6	1.11	17.53	0.497	26.88
30	8.26	0.179	46.1	1.056	22.89	0.7	341	2.45	8.80	0.881	45.96	22.0	0.120	0.619	N.A.	1.165	Y	1.000	28.8	3.6	25.7	1.10	18.41	0.495	25.61
31	8.40	0.179	46.9	1.051	22.78	0.7	341	2.45	8.96	0.896	47.43	23.1	0.120	0.625	N.A.	1.163	Y	1.015	27.4	3.8	26.8	1.09	19.30	0.535	24.37
32	8.10	0.179	45.3	1.046	22.66	0.7	341	2.45	8.63	0.911	44.35	24.1	0.127	0.694	N.A.	1.161	Y	1.029	26.0	3.9	28.0	1.11	20.20	0.575	23.16
33	8.24	0.179	46.1	1.040	22.54	0.7	341	2.45	8.79	0.927	45.80	25.1	0.127	0.699	N.A.	1.160	Y	1.043	24.7	4.0	29.1	1.10	21.12	0.570	21.98
34	8.38	0.179	46.8	1.035	22.42	0.7	341	2.45	8.94	0.943	47.26	26.2	0.127	0.704	N.A.	1.158	Y	1.057	23.4	4.1	30.3	1.09	22.05	0.565	20.84
35	8.52	0.179	47.6	1.029	22.29	0.7	341	2.45	9.09	0.959	48.75	27.2	0.127	0.709	N.A.	1.156	Y	1.071	22.1	4.3	31.5	1.09	23.00	0.560	19.73
36	8.66	0.179	48.4	1.023	22.17	0.7	341	2.45	9.24	0.976	50.26	28.3	0.127	0.713	N.A.	1.154	Y	1.086	20.9	4.4	32.7	1.08	23.97	0.556	18.66
37	8.80	0.179	49.2	1.017	22.04	0.7	341	2.45	9.40	0.992	51.80	29.4	0.127	0.718	N.A.	1.153	Y	1.100	19.7	4.5	33.9	1.07	24.95	0.551	17.62
38	8.94	0.179	50.0	1.011	21.90	0.7	341	2.45	9.55	1.010	53.36	30.5	0.127	0.721	N.A.	1.151	Y	1.115	18.6	4.6	35.1	1.07	25.96	0.546	16.61
39	9.08	0.179	50.7	1.005	21.77	0.7	341	2.45	9.70	1.027	54.94	31.6	0.127	0.725	N.A.	1.149	Y	1.130	17.5	4.7	36.3	1.06	26.97	0.541	15.63
40	9.22	0.179	51.5	0.998	21.63	0.7	341	2.45	9.85	1.044	56.54	32.8	0.127	0.729	N.A.	1.147	Y	1.145	16.4	4.8	37.6	1.06	28.01	0.536	14.69
41	9.36	0.179	52.3	0.992	21.49	0.7	341	2.45	10.01	1.062	58.17	33.9	0.127	0.732	N.A.	1.146	¥	1.160	15.4	4.9	38.9	1.05	29.06	0.531	13.78
42	9.50	0.179	53.1	0.985	21.34	0.7	341	2.45	10.10	1 000	59.02	35.1	0.128	0.735	N.A.	1 149	ı v	1 1 9 1	13.4	5.0	40.1	1 04	30.13	0.520	12.90
44	9.79	0 179	53.9	0 071	21.19	0.7	341	2.45	10.31	1 117	63 19	30.5	0.120	0 740	N.A.	1 140	v	1 206	12 5	5.2	42 7	1 03	32 33	0.521	11 24
45	9.92	0 179	55.4	0 964	20.88	0.7	341	2.45	10.40	1 136	64 90	38.7	0.128	0 743	N A	1 138	v	1 222	11 6	5.4	44 0	1 03	33 46	0 512	10 45
46	10.06	0.179	56.2	0.956	20.00	0.7	341	2.45	10.77	1.155	66.64	39.9	0.129	0.745	N.A.	1.137	Ý	1.238	10.8	5.5	45.4	1.02	34.60	0.507	9.69
47	10.20	0.179	57.0	0.948	20.55	0.7	341	2.45	10.92	1.175	68.40	41.2	0.129	0.747	N.A.	1,135	Ŷ	1.254	10.0	5.5	46.7	1.02	35.77	0.503	8.97
48	10.34	0.179	57.8	0.940	20.38	0.7	341	2.45	11.07	1.195	70.19	42.4	0.129	0.749	N.A.	1.133	Ŷ	1.269	9.2	5.6	48.1	1.01	36.95	0.498	8.27
49	10.48	0.179	58.6	0.932	20.20	0.7	341	2.45	11.23	1.215	72.00	43.7	0.130	0.751	N.A.	1.131	Y	1.285	8.4	5.7	49.4	1.01	38.16	0.494	7.61
50	10.62	0.179	59.4	0.924	20.01	0.7	341	2.45	11.38	1.235	73.83	45.0	0.130	0.753	N.A.	1.129	Y	1.301	7.7	5.8	50.8	1.00	39.38	0.489	6.97

51	10 ^{5/3} /2021	0.179	60.1	0.915	19.82	0.7	341	2.45	11.53	1.255	75.68	46.3	0.131	0.755	N.A.	1.127	Y	1.318	7.1	5.9	52.2	1.00	40.63	LS7488 W	rind A237
52	10.90	0.179	60.9	0.906	19.62	0.7	341	2.45	11.68	1.276	77.56	47.6	0.131	0.757	N.A.	1.126	Y	1.334	6.4	6.0	53.6	1.00	41.89	0.481	5.79
53	11.04	0.179	61.7	0.896	19.41	0.7	341	2.45	11.84	1.297	79.46	49.0	0.132	0.758	N.A.	1.124	Y	1.350	5.8	6.1	55.0	0.99	43.18	0.477	5.24
54	11.18	0.179	62.5	0.886	19.20	0.7	341	2.45	11.99	1.319	81.38	50.3	0.132	0.760	N.A.	1.122	Y	1.366	5.2	6.1	56.5	0.99	44.49	0.473	4.72
55	11.32	0.179	63.3	0.876	18.97	0.7	341	2.45	12.14	1.340	83.32	51.7	0.132	0.761	N.A.	1.120	Y	1.382	4.7	6.2	57.9	0.98	45.82	0.469	4.23
56	11.46	0.179	64.0	0.865	18.74	0.7	341	2.45	12.29	1.362	85.29	53.1	0.133	0.763	N.A.	1.118	Y	1.398	4.2	6.3	59.4	0.98	47.17	0.465	3.77
57	11.60	0.179	64.8	0.853	18.49	0.7	341	2.45	12.45	1.384	87.28	54.5	0.133	0.764	N.A.	1.117	Y	1.415	3.7	6.4	60.8	0.98	48.54	0.461	3.33
58	11.74	0.179	65.6	0.849	18.39	0.7	341	2.45	12.60	1.472	89.29	56.0	0.140	0.769	N.A.	1.115	Y	1.492	3.2	6.4	62.4	0.97	49.94	0.458	2.92
59	11.88	0.179	66.4	0.849	18.39	0.7	341	2.45	12.75	1.494	91.33	57.5	0.141	0.770	N.A.	1.113	Y	1.509	2.8	6.5	63.9	0.97	51.42	0.454	2.54
60	12.02	0.179	67.2	0.849	18.39	0.7	341	2.45	12.90	1.517	93.39	59.0	0.141	0.772	N.A.	1.111	Y	1.526	2.4	6.5	65.5	0.96	52.92	0.451	2.19
61	12.16	0.179	68.0	0.849	18.39	0.7	341	2.45	13.06	1.680	95.47	60.6	0.154	0.782	N.A.	1.109	Y	1.822	2.1	6.6	67.2	0.96	54.45	0.449	1.86
62	12.30	0.179	68.7	0.849	18.39	0.7	341	2.45	13.21	1.704	97.57	62.5	0.155	0.786	N.A.	1.107	Y	1.840	1.7	6.7	69.1	0.96	56.15	0.447	1.56
63	12.44	0.179	69.5	0.849	18.39	0.7	341	2.45	13.36	1.728	99.70	64.3	0.155	0.790	N.A.	1.104	Y	1.857	1.4	6.7	71.0	0.95	57.86	0.445	1.29
64	12.58	0.179	70.3	0.849	18.39	0.7	341	2.45	13.51	1.752	101.85	66.2	0.156	0.794	N.A.	1.102	Y	1.874	1.1	6.8	72.9	0.95	59.60	0.443	1.04
65	12.72	0.179	71.1	0.849	18.39	0.7	341	2.45	13.67	1.776	104.02	68.1	0.156	0.798	N.A.	1.100	Y	1.892	0.9	6.8	74.9	0.95	61.36	0.441	0.82
66	12.86	0.179	71.9	0.849	18.39	0.7	341	2.45	13.82	1.800	106.21	70.0	0.156	0.801	N.A.	1.098	Y	1.910	0.7	6.8	76.8	0.95	63.15	0.439	0.63
67	13.00	0.179	72.6	0.849	18.39	0.7	341	2.45	13.97	1.825	108.43	71.9	0.157	0.805	N.A.	1.096	Y	1.928	0.5	6.9	78.8	0.94	64.96	0.437	0.46
68	13.14	0.179	73.4	0.849	18.39	0.7	341	2.45	14.12	1.850	110.67	73.8	0.157	0.808	N.A.	1.093	Y	1.946	0.4	6.9	80.7	0.94	66.80	0.435	0.32
69	13.28	0.179	74.2	0.849	18.39	0.7	341	2.45	14.28	1.876	112.93	75.8	0.158	0.811	N.A.	1.091	Y	1.965	0.2	6.9	82.7	0.94	68.66	0.433	0.20
70	13.42	0.179	75.0	0.849	18.39	0.7	341	2.45	14.43	1.901	115.22	77.8	0.158	0.814	N.A.	1.089	Y	1.983	0.1	6.9	84.7	0.93	70.55	0.431	0.11
71	13.56	0.179	75.8	0.849	18.39	0.7	341	2.45	14.58	1.927	117.53	79.7	0.159	0.817	N.A.	1.087	NA	2.002	0.1	7.0	86.7	0.93	72.47	0.429	0.05
72	13.70	0.179	76.6	0.849	18.39	0.7	341	2.45	14.73	1.953	119.86	81.8	0.159	0.820	N.A.	1.085	NA	2.021	0.0	7.0	88.7	0.93	74.41	0.427	0.01
73	13.84	0.179	77.3	0.849	18.39	0.7	341	2.45	14.89	1.980	122.21	83.8	0.160	0.822	N.A.	1.083	NA	2.040	0.0	7.0	90.8	0.93	76.37	0.000	0.00

Seismic Loading

KNA STRUCTURAL ENGINEERS

Reference:	2019 CE	BC, AS	CE 7-16
Job Location:	Petaluma	a, CA	
Site Class	D		Per Soil Report
0.2 Sec MCE, Ss	1.860	g	Per Soil Report
1.0 Sec MCE, S ₁	0.710	g	Per Soil Report
Suc E Sc	1 700	a	Par Sail Papart
	1.700	y	
S _{M1 =} FVS ₁	1.550	g	Per Soil Report
$S_{DS} = 2/3S_{MS}$	1.133	g	Per Soil Report
S _{D1 =} 2/3S _{M1}	1.033	g	Per Soil Report
Ts =S _{D1/} S _{DS}	0.912	sec	
Long Period transition period, T_L	8.0	sec	ASCE 7-16 -Figure 22-12
Risk Category	Ш		Table 1604.5
Seismic Design Category	D		2019 CBC Section 1613.3.5
OUTPUT:			
Light Pole Class	LS70-B		
Fundamental Period, T	2.79	sec	See structural calculations, pg 6
Seismic coeff., R	1.5		ASCE 7-16 Table 15.4-2
Overstrength Factor, Ω	1.5		ASCE 7-16 Table 15.4-2
Importance Factor, I	1.00		ASCE 7-16 Section 15.4.1.1 & Table 1.5-2
Redundancy factor, ρ	1.0		ASCE 7-16 Section 15.6
DESIGN SEISMIC FORCE			
V = C _S W			ASCE 7-16 Eqn. 12.8-1
C _S = S _{DS} /(R/I) for T≤T _S	0.756	g	ASCE 7-16 Eqn. 12.8-2
C_S max. for T≤ T_L , $C_S = S_{D1}/T(R/I)$	0.247	g	ASCE 7-16 Eqn. 12.8-3
C _S min = 0.044S _{DS} I ≥ 0.03	0.050	g	ASCE 7-16 Eqn. 15.4-1
if S₁≥ 0.6g, C _S min = 0.8S₁/(R/I)	0.379	g	ASCE 7-16 Eqn. 15.4-2
Load Combination, 1.2D+ 1.0E		5	ASCE 7-16 Section 2.3.2 Load Comb 5
where E = Eh + Ev			ASCE 7-16 Eqn. 12.4-1
and Eh = pQ _E	0.379	W	ASCE 7-16 Eqn. 12.4-3
and $Ev = 0.2S_{DS}D$	0.227	D	ASCE 7-16 Eqn. 12.4-4
- 2020 σοποιηαιοπ, 1.20 + (μαθ + 0.20 _{DS} D)			
Load Combination, 1.2D + (pQe + $0.2S_{DS}D$)	1.427	D	+ 0.379 W
Total Seismic Weight, W =	2.504	kips	See following page
SEISMIC SHEAR V =	1,150	kips	< 2.029 kips WIND SHEAR WIND CONTROLS

SEISMIC OTM =	56.36	kip-ft	< 89.52	kip-ft Wind OTM	WIND CONTRO	DLS
Total Dead Load at grade	3.038					
Sum	2.504		4142	1.000	0.948	56.36
1/2 Precast base above grade	0.534	8.00	34	0.008	0.008	0.06
ECE	0.140	15.00	32	0.008	0.007	0.11
LED575	0.065	15.00	15	0.004	0.003	0.05
LED400	0.071	50.00	178	0.043	0.041	2.03
			0	0.000	0.000	0.00
			0	0.000	0.000	0.00
			0	0.000	0.000	0.00
1st Pole Section	0.839	22	406	0.098	0.093	2.05
2nd Pole Section	0.357	53.25	1012	0.244	0.232	12.34
Top Pole Section	0.034	68.5	160	0.039	0.037	2.50
			0	0.000	0.000	0.00
			0	0.000	0.000	0.00
			0	0.000	0.000	0.00
fixtures	0.464	70.5	2306	0.557	0.528	37.22
Item	w	h _x	w _x h _x ^k	w _x h _x ^k /∑w _x h _x ^k	Cvx*V	OTM
k=	2.000					
Vertical Distribution of Seismic Force, $F_{x=}$	CvxV		ASCE7-16	Eqn. 12.8-11 & Sectio	n 12.8.5	



CRETEX CONCRETE PRODUCTS, INC.

 SCOPE:
 Analysis of an annular prestressed concrete pole member based on compatible strain procedure per ACI-318-11 with an ultimate concrete strain of 0.003.

 PROJECT:
 Musco Standard Pole Base

 DATE:
 May-14-2014 9:49 AM

 POLE TYPE =
 3B

PROGRAM VERSION 2.3 Standard

USER DEFINED INPUTS

CROSS-SECTION OUTER DIAMTER = D_0 =	13.32 INCHES
HOLLOW CORE INSIDE DIAMETER = D _i =	6.125 INCHES
TENDON CIRCLE DIAMETER = D_t =	10.32 INCHES
NUMBER OF TENDONS = N (56 or less and even)	12
TENDON DIAMETER = d _t =	0.5 INCHES
NOMINAL TENDON AREA = A_{ps} =	0.1531 ^{IN2}
ULTIMATE TENDON STRENGTH = f _{pu} =	270 KSI
TENDON YIELD STRENGTH = f _{py} =	230 KSI
CONCRETE COMPRESSIVE STRENGTH = F'c =	9500 PSI
MODULUS OF ELASTICITY - STEEL = $E_s =$	29000 KSI
INITIAL PRESTESS FACTOR = IPF =	0.64
PRESTRESS LOSS FACTOR = PLF =	0.82
*PHI FACTOR USED =	0.9

OUTPUT

•		
PHI FACTOR = φ =	0.90	
PRESTESSING STRAIN IN TENDON = ε_{se} =	0.0049	
CONCRETE SERVICE STRESS DUE TO PRESTRESS =	2369 PSI	
CROSS SECTIONAL AREA =	110 IN ²	
GROSS MOMENT OF INERTIA =	1476 IN⁴	
DISTANCE TO NEUTRAL AXIS FROM COMP. SIDE = c =	6.15 INCHES	
CONCRETE COMPRESSIVE FORCE =	274 KIPS	
AREA OF BONDED REINFORCEMENT =	1.84 IN ²	
MINIMUM BONDED REINFORCEMENT AREA =	0.22 IN ²	SATISFIED
REINFORCEMENT RATIO = ρ_p =	0.0207	
REINFORCEMENT INDEX = ω =	0.3756	
MAXIMUM REINFORCEMENT INDEX =	0.2340	EXCEEDED
STRAND DEVELOPMENT LENGTH = L_d =	64 INCHES	

RESULTS

NOMINAL MOMENT CAPACITY = M _n =	128 FT-KIPS	
DESIGN MOMENT CAPACITY = ϕM_n =	115 FT-KIPS	
CRACKING LOAD MOMENT =	57 FT-KIPS	SATISFIED
CONFIDENTIAL: The information contained in this design is proprietably to The Cret	tex Companies Inc. and is t	oing furnished f

CONFIDENTIAL: The information contained in this design is proprietary to The Cretex Companies, Inc. and is being furnished for the use of the designer in connection with this particular project. The information contained herein is not to be transmitted to any other organization unless specifically authorized in writing by The Cretex Companies, Inc.

5/3/2021

Т

	POLE DESIGNATION: MANUFACTURER:	LSS70-C W/ MUSCO	7	FIXTURES				JOB PROJ	NO: ECT:	363.787 Petaluma	Community	v Sports F	ield
ENGINEERS	PROJECT NO:	188270						LOCAT	ION:	Petaluma,	, CA	J DPOICD I	1014
													<u> </u>
SCE 7-16								POLE	ID:	в1			
IND CRITERIA 92 MPH,EXP C	P = SUPERIMPOSED	WT + POLE WT								(B2 Sim.))		
JAD COMB 1.2 DEAD + 1.0 WIND			D/36 + C6+	75	21.06 DOD MAX	(00 4 1)							
	a <	<fixtures,< td=""><td>F/AI= qz*GI*</td><td>2I =</td><td>31.86 PSF MAX</td><td>(29.4-1)</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></fixtures,<>	F/AI= qz*GI*	2I =	31.86 PSF MAX	(29.4-1)							
ED 1500	v <	<where qz=".</td"><td>.00256*Kz*Kzt</td><td>*Kd*Ke(V)^</td><td>25.57 PSF MAX</td><td>(26.10-1)</td><td></td><td></td><td></td><td></td><td></td><td></td><td></td></where>	.00256*Kz*Kzt	*Kd*Ke(V)^	25.57 PSF MAX	(26.10-1)							
PA/FIXTURE*, Af = 3.2 ft2	<	<											
.L./FIXTURE** = 103.0 1bs	V <		ATTACHMENT	NUMBER	DIST. FROM	PA	Ci	EPA	Kz	qz	WIND,F	WEIGHT, P	
.L. ECE/FIXTURE*** = 20.0 lbs	<		TYPE		TOP POLE,FT	SQ FT		SQ FT		PSF	LBS	LBS	
EPA = EFFECTIVE PROJECTED AREA OF LIGHT FIXTURE	v <	_	LED1500	7.0	0.5		1.0	3.21	1.178	25.53	715	721	
D I = DEAD I OAD OF FIXTURE & 1	<	-		0.0	5.5		1.3	3.21	1.160	25.14	0	0	
CROSSARM, PER MUSCO	<			0.0	8.0		1.3	3.21	1.151	24.94	0	ō	
*D.L.= DEAD LOAD OF ECE,	v <			0.0	10.5		1.3	3.21	1.141	24.73	0	0	
PER MUSCO	<	-		0.0	13.0		1.3	3.21	1.131	24.52	0	0	
	<	-		0.0	15.5		1.3	3.21	1.110	24.29	0	0	
	v			0.0	20.5		1.3	3.21	1.099	23.82	Ō	Ō	
	<	L L	LED575	1.0	56.7	1.98	1.3	2.57	0.849	18.39	59	65	
	V <	L	ECE	8.0	60.0	9.00	1.3	11.70	0.849	18.39	268	160	
v	> <u>a </u>	DOLD DIAS	-+05+05		22 21 DOD	(00 4 7)			l	TOTALS =	1042	946	
		FULE, F/AI= q	z^GI*CI =		22.31 PSF MAX	(29.4-1)							
		where qz=.0025	6*Kz*Kzt*Kd*K	e(V)^ =	25.57 PSF MAX	(26.10-1)							
LOAD	ING DIAGRAM												
NPUT													
> 1 = 71.72 it. (ht. irom adj. grade)													
> 1 = 71.72 ft. (ht. from grade)													
>tA = 0.125 in. (pole thk. @ top)													
ada = 7.00 in (nole diam @ ton)													
A - 7.00 III. (pole diam. w cop)													
>dA = 7.00 in. (pole diam. @ top) >dB = 15.75 in. (pole diam. @ btm)													
Au = 7.50 in. (pole diam. @ bob) AB = 15.75 in. (pole diam. @ btm) >tB = 0.179 in. (pole thk. @ btm)													
>da = 7.00 in. (pole diam. @ top) >dB = 15.75 in. (pole diam. @ btm) >bB = 0.179 in. (pole thk. @ btm) >Fy = 38.0 ksi (fixt mount sect. = 5.25	ft)												
>da = 7:00 in. (pole diam. @ top) >dB = 15.75 in. (pole diam. @ btm) >tB = 0.179 in. (pole thk. @ btm) >Fy = 38.0 ksi (fixt mount sect. = 5.25 >Fy = 55.0 ksi (other pole sect.)	ft)												
Ada = 15.075 in. (pole diam. e top) Ada = 15.075 in. (pole diam. e btm) >tB = 0.179 in. (pole thk. @ btm) >Fy = 38.0 ksi (fixt mount sect. = 5.25 >Fy = 55.0 ksi (other pole sect.) > E = 29,000 ksi	ft)												
AAR = 15.05 in. (pole diam. @ cop) >dB = 15.05 in. (pole diam. @ btm) >tB = 0.179 in. (pole thk. @ btm) >Fy = 38.0 ksi (fixt mount sect. = 5.25 >Fy = 55.0 ksi (other pole sect.) > E = 29,000 ksi ×Zzt = 1 (Figure 26.8-1)	ft)												
AA = 1,00 11. (pole diam. e top) AB = 15.75 in. (pole diam. e btm) >tB = 0.179 in. (pole thk. e btm) >Fy = 38.0 ksi (fixt mount sect. = 5.25 >Fy = 55.0 ksi (other pole sect.) > E = 29,000 ksi >Kzt = 1 (Figure 26.8-1) >Kd = 1 (Table 26.6-1)	ft)												
Aux = 7,00 mi. (pole diam. @ bcm) >dB = 15.75 in. (pole diam. @ bcm) >tB = 0.179 in. (pole diam. @ bcm) >FY = 38.0 ksi (fixt mount sect. = 5.25 >FY = 55.0 ksi (other pole sect.) > E = 29,000 ksi >Kzt = 1 (Figure 26.8-1) >Kd = 1 (Table 26.6-1) KZ = 1.180 MAX-EXP C @ 71.7 FT. (Table 2)	ft) 26.10-1)												
Aux = 7,00 min (pole diam. @ btm) >dB = 15.75 in. (pole diam. @ btm) >tB = 0.179 in. (pole diam. @ btm) >FY = 38.0 ksi (fixt mount sect. = 5.25 >FY = 55.0 ksi (other pole sect.) >E = 29,000 ksi SKzt = 1 (Figure 26.8-1) >KZ = 1.180 MAX-EXP C @ 71.7 FT. (Table 2 >Kz = 1.00 (Table 26.6-1)	ft) 26.10-1) 26.9-1)												
$\begin{aligned} & \text{Add} = & 1,50 \text{ fm}, \text{ (pole diam, @ btm)} \\ & \text{dB} = & 15,75 \text{ in, (pole diam, @ btm)} \\ & \text{>tB} = & 0.179 \text{ in, (pole thk, @ btm)} \\ & \text{>FF} = & 38.0 \text{ ksi} (fixt mount sect. = & 5.25 \text{ sec} \\ & \text{>Fy} = & 55.0 \text{ ksi} (other pole sect.) \\ & \text{>E} = & 29,000 \text{ ksi} \\ & \text{Kzt} = & 1 & (Figure 26.8-1) \\ & \text{>Kd} = & 1 & (Table 26.6-1) \\ & \text{Kz} = & 1.80 & \text{MAX-EXP C @ } 71.7 & \text{FT.} & (Table 26.8-1) \\ & \text{>Ke} = & 1.00 & (Table 26.6-1) \\ & \text{>Ke} = & 1.00 & (Table 26.6-1) \\ & \text{>Ke} = & 1.00 & (Table 26.6-1) \\ & \text{>Cf} = & 1.00 & \text{LIGHT FIXTURE (INCLUDED IN EPA)} \end{aligned}$	ft) 26.10-1) 26.9-1) (Firmer 20.5.1)												
$ \begin{array}{llllllllllllllllllllllllllllllllllll$	ft) 26.10-1) 26.9-1) (Figure 29.5-1)												
<pre>Ga = 7.00 fin. (pole diam. @ btm) tB = 15.75 fin. (pole diam. @ btm) tB = 0.179 in. (pole diam. @ btm) tB = 0.179 in. (pole diam. @ btm) FY = 38.0 ksi (fixt mount sect. = 5.25 FY = 55.0 ksi (other pole sect.) E = 29,000 ksi Kzt = 1 (Figure 26.8-1) KZ = 1.180 MAX-EXP C @ 71.7 FT. (Table 2 KZ = 1.180 MAX-EXP C @ 71.7 FT. (Table 2 Cf = 1.00 LIGHT FIXTURE (INCLUDED IN EPA) Cf = 0.700 MAX (VARIES 0.5-1.2 FOR RND POLE) LE DAMPING, beta = 0.025 Per Musco test</pre>	ft) 26.10-1) 26.9-1) (Figure 29.5-1)												
$\begin{array}{llllllllllllllllllllllllllllllllllll$	ft) 26.10-1) 26.9-1) (Figure 29.5-1)												
$ \begin{array}{llllllllllllllllllllllllllllllllllll$	ft) 26.10-1) 26.9-1) (Figure 29.5-1) (DELTA/386)^0.5) where	DELTA is due	to self weig	τt					Section	26.11.5	<u>Gust-Eff</u>	ect Factor	
<pre>CML = 7.00 fml. (pDle diam. e bcm) dB = 15.75 in. (pDle diam. e btm) tB = 0.179 in. (pDle diam. e btm) tB = 0.179 in. (pDle diam. e btm) .FY = 38.0 ksi (fixt mount sect. = 5.25 .FY = 55.0 ksi (bther pole sect.) .E = 29,000 ksi .Kzt = 1 (Figure 26.8-1) .Kd = 1 (Table 26.8-1) .Kd = 1 (Table 26.6-1) .KZ = 1.180 MAX-EXP C @ 71.7 FT. (Table : Cf = 1.00 LIGHT FIXTURE (INCLUDED IN EPA) Cf = 0.700 MAX (VARIES 0.5-1.2 FOR RND POLE) LE DAMPING, beta = 0.025 Per Nusco test TFPUT POLE NATURAL FREQUENCY = 0.425 Hz 1/(2PI*(.Cf = 1.25 (Section 26.11.5)</pre>	ft) 26.10-1) 26.9-1) (Figure 29.5-1) (DELTA/386)^0.5) where (Reference Vibratio	DELTA is due n Problems in	to self weig. Engineering 1	nt py Timoshenk	:o, 4th ED. pg.34)		constant e	ppilon,e	Section	<u>26.11.5</u> 0.2	Gust-Effe	ect Factor	527.3
$ \begin{array}{llllllllllllllllllllllllllllllllllll$	ft) 26.10-1) 26.9-1) (Figure 29.5-1) (DELTR/386)*0.5) where (Reference Vibratio	DELTA is due n Problems in	to self weig Engineering 1	ht Timoshenk	to, 4th ED. pg.34)		constant e	psilon,e	Section = =	<u>26.11.5</u> 0.2 500	Gust-Effe Lz N1	ect Factor = =	527.3 2.451
$ \begin{array}{llllllllllllllllllllllllllllllllllll$	ft) 26.10-1) 26.9-1) (Figure 29.5-1) (DELTA/386)^0.5) where (Reference Vibratio	DELTA is due n Problems in	to self weig Engineering 1	ht Sy Timoshenk	:o, 4th ED. pg.34)		constant e	epsilon,e Vz	Section = = =	<u>26.11.5</u> 0.2 500 91.36	Gust-Effe Lz N1 Rn	e <u>ct Pactor</u> = = =	527.3 2.451 2.079
$ \begin{array}{llllllllllllllllllllllllllllllllllll$	ft) 26.10-1) 26.9-1) (Figure 29.5-1) (DELTA/386)^0.5) where (Reference Vibratio	DELTA is due n Problems in	to self weig. Engineering 1	ht by Timoshenk	to, 4th ED. pg.34)		constant e	psilon,e Vz 4.6n1hVz	<u>Section</u> = = =	<u>26.11.5</u> 0.2 500 91.36 1.533	Gust-Effe Lz N1 Rn	<u>ect Pactor</u> = = =	527.3 2.451 0.079
$\begin{array}{rcl} (\text{dd} = & 1.5, 75 & \text{in. (pole diam. e bcm)} \\ (\text{dd} = & 15, 75 & \text{in. (pole diam. e btm)} \\ (\text{H} = & 0.179 & \text{in. (pole diam. e btm)} \\ (\text{Fy} = & 38.0 & \text{ksi (fixt mount sect. = } & 5.25 \\ (\text{Fy} = & 55.0 & \text{ksi (other pole sect.)} \\ (\text{Fy} = & 29,000 & \text{ksi} \\ (\text{xtr = } & 1 & (Table 26.6-1) \\ (\text{Kt} = & 1 & (Table 26.6-1) \\ (\text{Kt} = & 1.180 & \text{MAX-EXP C } \odot & 71.7 & \text{FT. (Table 2: } \\ (\text{Table 2 } 1.180 & \text{MAX-EXP C } \odot & 71.7 & \text{FT. (Table 2: } \\ (\text{Table 3 } 1.160 & \text{MAX-EXP C } \odot & 71.7 & \text{FT. (Table 2: } \\ (\text{Table 3 } 1.160 & \text{MAX-EXP C } \odot & 71.7 & \text{FT. (Table 2: } \\ (\text{Table 4 } 1 & (\text{Table 2 } 0.5-1.2 & \text{FOR RND POLE}) \\ (\text{LE DAMPING, beta = } & 0.025 & Per Musco test \\ \end{array}$	ft) 26.10-1) 26.9-1) (Figure 29.5-1) (DELTA/386)^0.5) where (Reference Vibratio	DELTA is due n Problems in	to self weig Engineering 1	ht Dy Timoshenk	co, 4th ED. pg.34)		constant e	psilon,e Vz 4.6n1h/Vz 4.6n1B/Vz	<u>Section</u> = = = =	<u>26.11.5</u> 0.2 500 91.36 1.533 0.020	Gust-Effe Lz N1 Rn R	ect Factor = = = =	527.3 2.451 0.079 1.171
$ \begin{array}{llllllllllllllllllllllllllllllllllll$	ft) 26.10-1) 26.9-1) (Figure 29.5-1) (DELTA/386)^0.5) where (Reference Vibratio	DELTA is due n Problems in	to self weig Engineering 1	ht Sy Timoshenk	:o, 4th ED. pg.34)		constant e constant 1	vpsilon,e Vz 4.6n1h/Vz 4.6n1B/Vz 15.4n1L/V;	Section = = = = = = = =	26.11.5 0.2 500 91.36 1.533 0.020 0.068	Gust-Effe LZ N1 Rn gr	ect Factor = = = = = =	527.3 2.451 0.079 1.171 3.980
$\begin{array}{llllllllllllllllllllllllllllllllllll$	ft) 26.10-1) 26.9-1) (Figure 29.5-1) (DELTRA/386)^0.5) where (Reference Vibratio	DELTA is due n Problems in	to self weig Engineering l	nt y Timoshenk	co, 4th ED. pg.34)		constant e constant 1	vz 4.6n1h/vz 4.6n1B/vz 15.4n1L/v;	<u>Section</u> = = = = = =	26.11.5 0.2 500 91.36 1.533 0.020 0.068	Gust-Effe Lz N1 Rn g g c	<u>ect Factor</u> = = = = = =	527.3 2.451 0.079 1.171 3.980 0.200
$\begin{array}{rcl} AAB = & 1.5, 75 & \text{in. (pole diam. @ btm)} \\ AdB = & 15, 75 & \text{in. (pole diam. @ btm)} \\ Atriangle & Barrier & Barr$	ft) 26.10-1) 26.9-1) (Figure 29.5-1) (DELTA/386)^0.5) where (Reference Vibratio	DELTA is due n Problems in	to self weig Engineering 1	ht Dy Timoshenk	to, 4th ED. pg.34)		constant e constant l	vz Vz 4.6n1hVz 4.6n1B/Vz 15.4n1L/V; Rh	<u>Section</u> = = = = = = =	<u>26.11.5</u> 0.2 500 91.36 1.533 0.020 0.068 0.449	Gust-Effe Lz N1 R g R c Iz	ect Factor = = = = = = =	527.3 2.451 0.079 1.171 3.980 0.200 0.191
$ \begin{array}{llllllllllllllllllllllllllllllllllll$	ft) 26.10-1) 26.9-1) (Figure 29.5-1) (DELTA/386)^0.5) where (Reference Vibratio	DELTA is due n Problems in	to self weig Engineering 1	ht by Timoshenk	co, 4th ED. pg.34)		constant e constant l	psilon,e Vz 4.6n1hVz 4.6n1BVz 15.4n1LV: Rh RB	<u>Section</u> = = = = = = =	<u>26.11.5</u> 0.2 500 91.36 1.533 0.020 0.068 0.0449 0.987	Gust-Effe Lz N1 Rn gR c Iz Q	ect Factor = = = = = = = = = =	527.3 2.451 0.079 1.171 3.980 0.200 0.191 0.920
$\begin{aligned} & \text{Ads} = 1,50 \text{ in. (pole diam. e bcm)} \\ & \text{Ads} = 15.75 \text{ in. (pole diam. e bcm)} \\ & \text{Ads} = 15.75 \text{ in. (pole diam. e bcm)} \\ & \text{Ads} = 0.179 \text{ in. (pole diam. e bcm)} \\ & \text{Ads} = 0.179 \text{ in. (pole diam. e bcm)} \\ & \text{Ads} = 0.179 \text{ in. (pole thk. e btm)} \\ & \text{Ads} = 0.179 \text{ in. (pole thk. e btm)} \\ & \text{Ads} = 0.179 \text{ in. (pole thk. e btm)} \\ & \text{Ads} = 1 \text{ (Figure 26.8-1)} \\ & \text{Ads} = 1 \text{ (Figure 26.8-1)} \\ & \text{Ads} = 1 \text{ (Figure 26.8-1)} \\ & \text{Ads} = 1 \text{ (Fable 26.6-1)} \\ & \text{Ads} = 1 \text{ (Fable 26.6-1)} \\ & \text{Ads} = 1.00 \text{ LIGHT FIXTURE (INCLUDED IN EPA)} \\ & \text{Ads} = 1.00 \text{ LIGHT FIXTURE (INCLUDED IN EPA)} \\ & \text{Ads} = 0.025 \text{ Per Musco test} \\ & \text{TUPUT} \\ & \text{Ads} = 0.025 \text{ Per Musco test} \\ & \text{TUPUT} \\ & \text{Ads} = 0.140 \text{ in/ft} \\ & \text{Ib} = 265 \text{ in4} \text{ caper = 0.140 in/ft} \\ & \text{Ib} = 265 \text{ in4} \text{ caper = 0.140 in/ft} \\ & \text{Ib} = 2.700 \text{ in2} \text{ Abs} = 3.70 \text{ in3} \\ & \text{Abs} = 3.76 \text{ in2} \\ & \text{Sa = 4.56 in3} \text{ Sb = 33.70 in3} \\ & \text{rom Critical Buckling Loads of Tapered Columns, ASCE 2/62:} \\ & \text{n = Log (Ib/(Ia)/Lig)(A33 = 6.5 \\ \\ & \text{Ads} = 2.437 \text{ on in3} \text{ on in3} \\ & \text{Ads} = 0.140 \text{ in/ft} \\ & \text{Ads} = 0.140 \text{ in/s} \text{ on in} 1 \text{ in } 16.5 \\ \\ & \text{Ads} = 0.700 \text{ in} 2 \text{ in } 160 \text{ in} 28 \text{ in} 160 \text{ in} 18 \text{ in} 180 \text{ in} $	ft) 26.10-1) 26.9-1) (Figure 29.5-1) (DELTA/386)^0.5) where (Reference Vibratio	DELTA is due n Problems in	to self weig Engineering l	nt y Timoshenk	co, 4th ED. pg.34)		constant e constant 1	psilon,e Vz 4.6n1b/Vz 4.6n1B/Vz 15.4n1L/V; Rh RB RL	<u>Section</u> = = = = = = = = = =	26.11.5 0.2 500 91.36 1.533 0.020 0.068 0.449 0.985	Gust-Effe LZ N1 R g G G G	<u>ect Factor</u> = = = = = = = = = = = =	527.3 2.451 0.079 1.171 3.980 0.200 0.191 0.920 0.886
$\begin{array}{rcl} AAA = & 7.00 & 11. & (p) 16 (1aAA. & (p)) \\ AAB = & 15.75 & in. (p) 16 (1aAA. & (p)) \\ ACB = & 15.75 & in. (p) 16 (1aAA. & (p)) \\ ACB = & 0.179 & in. (p) 16 (1aAA. & (p)) \\ ACB = & 0.179 & in. (p) 16 (1aAA. & (p)) \\ ACB = & 0.70 & ksi (fixt mount sect. = & 5.25 \\ ACB = & 1.00 & (Table 26.6-1) \\ ACB = & 1 & (Table 26.6-1) \\ ACB = & 1 & (Table 26.6-1) \\ ACB = & 1.00 & (Table 26.6-1) \\ ACB = & 0.700 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.700 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.700 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.700 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.700 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.700 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.700 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.700 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.700 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.700 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.700 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.700 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.700 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.725 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.725 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.725 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.725 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.725 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.740 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.765 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.765 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.765 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.765 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.765 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.765 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.765 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.765 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB = & 0.765 & MAX (VARLES 0.5-1.2 FOR NND POLE) \\ ACB$	<pre>ft) 26.10-1) 26.9-1) (Figure 29.5-1) (DELTA/386)^0.5) where (Reference Vibratio k= 2.1)</pre>	DELTA is due n Problems in	to self weig Engineering l	ht by Timoshenk	co, 4th ED. pg.34)		constant e constant l	vz Vz 4.6n1B/Vz 15.4n1L/V: Rh RB RL	Section = = = = = = = = = = =	26.11.5 0.2 500 91.36 1.533 0.020 0.020 0.068 0.449 0.987 0.956 Gf =	Gust-Effe LZ N1 Rn g R c Iz Q Q 1.246	<u>ect Factor</u> = = = = = = = = = = = =	527.3 2.451 0.079 1.171 3.980 0.200 0.191 0.920 0.886
$\begin{array}{rcl} AAA = & 7.00 & \text{in.} (\text{pole diam. e bp)} \\ \Delta AB = & 15.75 & \text{in.} (\text{pole diam. e bp)} \\ \Delta B = & 15.75 & \text{in.} (\text{pole diam. e bp)} \\ \Delta B = & 0.179 & \text{in.} (\text{pole diam. e bp)} \\ \Delta B = & 0.179 & \text{in.} (\text{pole diam. e bp)} \\ \Delta B = & 0.179 & \text{in.} (\text{pole diam. e bp)} \\ \Delta B = & 0.179 & \text{in.} (\text{pole diam. e bp)} \\ \Delta B = & 0.179 & \text{in.} (\text{pole diam. e bp)} \\ \Delta B = & 0.179 & \text{in.} (\text{pole diam. e bp)} \\ \Delta B = & 0.179 & \text{in.} (\text{pole diam. e bp)} \\ \Delta B = & 0.179 & \text{in.} (\text{pole diam. e bp)} \\ \Delta B = & 0.100 & \text{ksi} \\ \Delta B = & 0.1100 & \text{ksi} \\ \Delta B = & 0.100 & \text{ksi} \\ \Delta B = & 0.125 & \text{ksi} \\ \Delta B = & 0.125 & \text{ksi} \\ \Delta B = & 0.125 & \text{ksi} \\ \Delta B = & 0.140 & \text{in/ft} \\ \Delta B = & 0.160 & in/f$	<pre>ft) 26.10-1) 26.9-1) (Figure 29.5-1) (DELTA/386)^0.5) where (Reference Vibratio k= 2.1)</pre>	DELTA is due n Problems in	to self weig Engineering l	ht by Timoshenk	to, 4th ED. pg.34)		constant e constant l	vz 4.6n1hVz 4.6n1BVz 15.4n1L/V: Rh RB RL	<u>Section</u> = = = = = = = = = =	26.11.5 0.2 500 91.36 1.533 0.020 0.068 0.449 0.987 0.956 Gf =	Gust-Effe Lz N1 Rn G Iz G 1.246	ect Factor = = = = = = = = = = =	527.3 2.451 0.079 1.171 3.980 0.200 0.920 0.920 0.920 0.886
$\begin{array}{llllllllllllllllllllllllllllllllllll$	<pre>ft) 26.10-1) 26.9-1) (Figure 29.5-1) (DELTA/386)^0.5) where (Reference Vibratio k= 2.1)</pre>	DELTA is due n Problems in	to self weig Engineering l	nt y Timoshenk	co, 4th ED. pg.34)		constant e constant 1	vz 4.6n1b/Vz 4.6n1B/Vz 15.4n1L/V; Rh RB RL	<u>Section</u> = = = = = = = = =	26.11.5 0.2 500 91.36 1.533 0.020 0.068 0.449 0.985 Gf =	Gust-Effe LZ N1 R g g Iz g J.246	<u>ect Factor</u> = = = = = = = = = = =	527.3 2.451 0.079 1.171 3.980 0.200 0.191 0.920 0.886
$\begin{array}{rrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrrr$	ft) 26.10-1) 26.9-1) (Figure 29.5-1) (DELTA/386)^0.5) where (Reference Vibratio k= 2.1) SHEAR.F= 1.37.	DELTA is due n Problems in	to self weig. Engineering 1 MOMENT, M =	ht by Timoshenk 61.35 K	:o, 4th ED. pg.34) -FT ← MF =	44.70 /	constant e constant l	2,483	<u>Section</u> = = = = = = = = = =	26.11.5 0.2 500 91.36 1.533 0.020 0.068 0.449 0.987 0.987 0.956 Gf =	Gust-Effe Lz N1 Rn gR c Iz Q G 1.246 at groundline	<u>ect Factor</u> = = = = = = = = = = = =	527.3 2.451 0.079 1.171 3.980 0.200 0.191 0.920 0.886
$\begin{array}{rcl} \lambda_{CA} &=& 1, 0, 0 & \text{in}, \text{ [p]e diam. e Lop)} \\ \lambda_{CB} &=& 15, 75 & \text{in}, \text{ [p]e diam. e Lop)} \\ \lambda_{CB} &=& 0, 179 & \text{in}, \text{ (p]e diam. e btm)} \\ \lambda_{FB} &=& 0, 179 & \text{in}, \text{ (p]e diam. e btm)} \\ \lambda_{FV} &=& 38, 0 & \text{ksi} (fixt mount sect. = & 5, 25 & 57 & 57 & 55, 0 & \text{ksi} (other pole sect.)) \\ \lambda_{FX} &=& 1 & (Figure 26.8-1) \\ \lambda_{KZ} &=& 1, 100 & \text{ksi} + 26.8-1) \\ \lambda_{KZ} &=& 1, 100 & \text{LiGHT FIXTURE (INCLUDED IN EPA)} \\ \lambda_{CI} &=& 1, 00 & \text{LiGHT FIXTURE (INCLUDED IN EPA)} \\ \lambda_{CI} &=& 0, 700 & \text{MAX} (VARIES 0, 5-1, 2 & \text{FOR RND POLE)} \\ \text{OLE DAMPING, beta = } & 0.025 & Per Musco test \\ \hline \\ UTPUT \\ \lambda_{FU} &=& 0.125 & (Section 26.11.5) \\ \text{ole Properties:} \\ Ia &=& 15.96 & \text{in} 4 & taper = & 0.140 & \text{in/ft} \\ Ib &=& 265 & \text{in} 4 & db/da = & 2.250 \\ ra &=& 2.431 & \text{in} & rb = & 5.506 & \text{in}. \\ Aa &=& 2.700 & \text{in} 2 & Ab = & 8.76 & \text{in} 2 \\ Sa &=& 4.56 & \text{in} 3 & Sb &= & 33.70 & \text{in} 3 \\ rom Critical Buckling Loads of Tapered Columns, ASCE 2/62: \\ n &=& 102 & (Ib/(Ia)/(Log (dB/AA) = & 3.47 \\ P^* &=& (Ib/Ia)/(Lb/Ia)^{^3}.333 &= & 6.5 \\ 1/req^* (1/(P^+)^{^3}.5)[K1/ra] &= & 291 & (where B \\ rot FY &=& 55.0 & KSI & 38 & KSI \\ rt < .45E/FY &= & 237 & 343 & (MAX) \\ rt < .31E/FY &= & 163 & 237 & Noncomp. \end{array}$	ft) 26.10-1) 26.9-1) (Pigure 29.5-1) (DELTA/386)^0.5) where (Reference Vibratio k= 2.1) SHEAR,F= 1.37, SHEAR,F= 2.284	DELTA is due n Problems in 9 KIPS 8 KIPS	to self weig Engineering 1 MOMENT, M = MOMENT, M =	ht by Timoshenk 61.35 & K 102.26 & K	-FT e=MJF = -FT c=MJF = -FT c=MJF =	44.70 44.70	constant e constant 1	vz 4.6n1hVz 4.6n1BVz 15.4n1L/V: Rh RB RL 2.483 2.979	Section = = = = = = = = = = : : :	26.11.5 0.2 500 91.36 1.533 0.020 0.068 0.449 0.987 0.956 Gf = ASD Forces Nominal For	Gust-Effe Lz N1 Rn gR G I.246 at groundlink ccs at groundlink ccs at groundlink	e <u>ct Factor</u> = = = = = = = = = = = = = = =	527.3 2.451 0.079 1.171 3.980 0.200 0.920 0.920 0.920 0.920 0.920 0.920
$\begin{aligned} & \text{Adk} = 1, 50 & \text{in.} (p) \text{fole diam. e bp)} \\ & \text{Adk} = 15.75 & \text{in.} (p) \text{fole diam. e bp)} \\ & \text{>E} = 0.179 & \text{in.} (p) \text{fole diam. e bp)} \\ & \text{>F} = 38.0 & \text{ksi} (fixt mount sect. = 5.25 \\ & \text{>F} = 55.0 & \text{ksi} (other pole sect.) \\ & \text{> E} = 29,000 & \text{ksi} \\ & \text{×Kzt} = 1 & (Figure 26.8-1) \\ & \text{×Kd} = 1 & (Table 26.6-1) \\ & \text{×Kd} = 1 & (Table 26.6-1) \\ & \text{×Kd} = 1 & (Table 26.6-1) \\ & \text{×Kd} = 1.00 & \text{LIGHT FIXTURE} (INCLUDED IN EPA) \\ & \text{ DLE DAMPING, beta=} & 0.025 & Per Musco test \\ \hline \\ \hline TPUT \\ & \text{> POLE NATURAL FREQUENCY} = 0.425 & \text{Hz} & 1/(2PI^*) \\ & \text{> Off} = 1.25 & (Section 26.11.5) \\ & \text{> Depoperties:} \\ & \text{Ia} = 15.96 & \text{in4} & \text{taper} = 0.140 & \text{in/ft} \\ & \text{Ib} = 265 & \text{in4} & \text{db/da} = 2.250 \\ & \text{ra} = 2.431 & \text{in} & \text{rb} = 5.506 & \text{in.} \\ & \text{a} = 2.700 & \text{in2} & \text{Ab} = 8.76 & \text{in2} \\ & \text{as} = 4.56 & \text{in3} & \text{Sb} = 33.70 & \text{in3} \\ & \text{rom Critical Buckling Loads of Tapered Columns, ASCE 2/62: \\ & \text{n} = \log (\text{Ib}/(\text{Ia})/(\text{Ib}/\text{a}) = 3.47 \\ & \text{*e} (\text{Ib}/(1)/(1\text{ch})^{3.33} = 6.5 \\ & \text{I/req*} (1/(P^*)^{5})[\text{k}/\text{ra}] = 291 & (\text{where } \text{F} \\ & \text{SC} 360-16 & \text{Specification Table B4.1, Case 15 \\ & \text{for } F_F = 55.0 & \text{KSI} & 38 & \text{KSI} \\ & \text{'t} < .45E/\text{Fy} = 237 & 343 & (\text{MAX}) \\ & \text{'t} < .31E/\text{Fy} = 163 & 237 & \text{Noncomparian} \\ & \text{if } < .31E/\text{Fy} = 163 & 237 & \text{Noncomparian} \\ & \text{Kell } & \text{Compact} \\ & \text{Kell } & \text{Kell } & \text{Kell } & \text{Kell } \\ & \text{Compact} & \text{Kell } & \text{Compact} \\ & \text{Kell } & \text{Kell } & \text{Kell } & \text{Kell } \\ & \text{Compace Intermation Comparian} \\ & \text{Kell } & \text{Kell } & \text{Kell } & \text{Kell } \\ & \text{Kell } & \text{Kell } & \text{Kell } & \text{Kell } \\ & \text{Kell } & \text{Kell } & \text{Kell } & \text{Kell } \\ & \text{Kell } & \text{Kell } & \text{Kell } & \text{Kell } \\ & \text{Kell } & \text{Kell } & \text{Kell } & \text{Kell } \\ & \text{Kell } & \text{Kell } & \text{Kell } & \text{Kell } \\ & \text{Kell } & \text{Kell } & \text{Kell } \\ & \text{Kell } & \text{Kell } & \text{Kell } \\ & Kell $	ft) 26.10-1) 26.9-1) (Figure 29.5-1) (DELTA/386)^0.5) where (Reference Vibratio k= 2.1) k= 2.1) SHEAR.F= 1.37. SHEAR.F= 2.28	DELTA is due n Problems in 8 KIPS 8 KIPS	to self weig Engineering I MOMENT, M = MOMENT, M =	nt y Timoshenk 61.35 K 102.26 K	-FT e= MF = -FT e= MF = -FT e= MF = M ≤ ΦM = 15	44.70 44.70 59 K-FT Pre	Constant e constant 1 	Ppsilon,e Vz 4.6n1b/Vz 4.6n1B/Vz 15.4n1L/V; Rh RB RL 2.483 2.979 0.K.	<u>Section</u> = = = = = = = = <u>=</u> =	26.11.5 0.2 500 91.36 1.533 0.020 0.068 0.449 0.956 Gf = ASD Forces Nominal Forces	Gust-Effe Lz N1 R G C Iz G J.246 at groundlin ces at groundlin	ect Factor = = = = = = = = = = = = = = = = = =	527.3 2.451 0.079 1.171 3.980 0.200 0.191 0.920 0.886

	5/3/2021																								LS70-C wind B
Distance	Outside							E3-4	E3-2 or E3-3		F8.1-F8.4			H1-1b	Hl-la	2nd Order			lst Order	C2.2a	Total	E7-19			
of Dolo	Diameter	Pole thigh t	D/#	Va	~~	CI	1c1 /m	Fo	Design comp	Acting	Design fle	eq'd flex	Dm /Da	IOT	IOT	/1st Order	CCD	leg'd snea	Deita	P-Delta	2nd Order	0	ACTING NOM DUE	M/T	DEFL DUE TO DI
FT FT	OI POIE,D	TN	D/ C	R2	Q2 DSF	POIE	eqiv	re	KTDS	KIDS	K-FT	K-FT	PI/PC	PI/PC <0.2	PI/PC 2 0.2	FT-K	OK	KIDS	TN	FT-K	FT-K	2	TO DL	P1/1	TN TN
					101		cq17.		nii o	REF D							0	nii o					10 21		
0	7.00	0.125	56.0	1.180	25.57	0.7	291	3.37	7.19	0.000	16.71	0.0	0.000	0.000	N.A.	1.000	Y	0.000	53.3	0.0	0.0	1.185	0.00	0.000	54.22
1	7.00	0.125	56.0	1.177	25.49	0.7	291	3.37	7.19	0.730	16.71	0.4	0.122	0.089	N.A.	1.269	Y	0.728	51.9	0.1	0.5	1.185	0.00	0.023	52.88
2	7.00	0.125	56.0	1.173	25.42	0.7	291	3.37	7.19	0.739	16.71	1.1	0.123	0.139	N.A.	1.179	Y	0.741	50.6	0.2	1.3	1.185	0.74	0.070	51.54
3	7.00	0.125	56.0	1.170	25.34	0.7	291	3.37	7.19	0.749	16.71	1.8	0.125	0.191	N.A.	1.161	Y	0.754	49.3	0.3	2.1	1.185	1.48	0.117	50.20
4	7.00	0.125	56.0	1.166	25.26	0.7	291	3.37	7.19	0.758	16.71	2.6	0.126	0.243	N.A.	1.153	Y	0.767	47.9	0.4	3.0	1.185	2.24	0.164	48.86
5	7.00	0.125	56.0	1.162	25.18	0.7	291	3.37	7.19	0.771	16.71	3.4	0.129	0.296	N.A.	1.148	Y	0.779	46.6	0.5	3.9	1.185	3.00	0.167	47.54
6	7.36	0.179	41.1	1.159	25.10	0.7	291	3.37	10.75	0.785	37.03	4.2	0.088	0.173	N.A.	1.145	Y	0.793	45.3	0.6	4.8	1.154	3.78	0.155	46.22
.7	7.50	0.179	41.9	1.155	25.02	0.7	291	3.37	10.96	0.800	38.35	5.0	0.088	0.192	N.A.	1.142	Y	0.806	44.0	0.7	5.7	1.145	4.57	0.175	44.91
8	7.64	0.179	42.7	1.151	24.94	0.7	291	3.37	11.17	0.814	39.70	5.8	0.087	0.210	N.A.	1.140	Y	0.820	42.7	0.8	0.0	1.136	5.38	0.193	43.62
10	7.78	0.179	43.4	1.147	24.00	0.7	291	3.37	11.50	0.823	41.07	7.4	0.087	0.227	N.A.	1 1 2 9	v	0.034	41.4	1.0	9.5	1 12	7 03	0.208	42.33
11	8.06	0.179	45.0	1 139	24.77	0.7	291	3 37	11.30	0.860	43.87	83	0.087	0.259	N D	1 136	v	0.862	38.9	1 1	9.4	1 112	7.89	0.225	39.80
12	8.20	0.179	45.8	1.135	24.60	0.7	291	3.37	12.01	0.875	45.31	9.2	0.087	0.273	N.A.	1.135	Y	0.877	37.7	1.2	10.4	1.104	8.75	0.233	38.55
13	8.34	0.179	46.6	1.131	24.52	0.7	291	3.37	12.22	0.891	46.77	10.1	0.087	0.288	N.A.	1.134	Y	0.891	36.5	1.3	11.4	1.097	9.64	0.257	37.32
14	8.48	0.179	47.4	1.127	24.43	0.7	291	3.37	12.43	0.907	48.25	11.0	0.088	0.301	N.A.	1.133	Y	0.906	35.3	1.5	12.4	1.09	10.54	0.267	36.10
15	8.62	0.179	48.1	1.123	24.34	0.7	291	3.37	12.64	0.924	49.75	11.9	0.088	0.314	N.A.	1.132	Y	0.921	34.1	1.6	13.4	1.083	11.45	0.275	34.90
16	8.76	0.179	48.9	1.119	24.25	0.7	291	3.37	12.85	0.940	51.28	12.8	0.088	0.326	N.A.	1.131	Y	0.937	32.9	1.7	14.5	1.076	12.38	0.283	33.72
17	8.90	0.179	49.7	1.115	24.15	0.7	291	3.37	13.06	0.957	52.83	13.7	0.088	0.338	N.A.	1.130	Y	0.952	31.7	1.8	15.5	1.07	13.33	0.289	32.55
18	9.04	0.179	50.5	1.110	24.06	0.7	291	3.37	13.27	0.974	54.41	14.7	0.088	0.349	N.A.	1.129	Y	0.968	30.6	1.9	16.6	1.064	14.30	0.295	31.39
19	9.18	0.179	51.3	1.106	23.97	0.7	291	3.37	13.48	0.992	56.00	15.7	0.088	0.360	N.A.	1.128	Y	0.984	29.5	2.0	17.7	1.057	15.28	0.301	30.26
20	9.32	0.179	52.1	1.102	23.87	0.7	291	3.37	13.69	1.010	57.62	16.7	0.089	0.370	N.A.	1.127	Y	1.000	28.4	2.1	18.8	1.052	16.28	0.306	29.14
21	9.46	0.179	52.8	1.097	23.77	0.7	291	3.37	13.90	1.028	59.26	17.7	0.089	0.380	N.A.	1.126	Y	1.016	27.3	2.2	19.9	1.046	10.24	0.310	28.04
22	9.00	0.179	53.0	1.092	23.07	0.7	291	3.37	14.11	1.040	62 61	10.7	0.089	0.390	N.A.	1 124	v	1 049	20.2	2.5	21.0	1 035	10.34	0.314	25.90
2.4	9.88	0.179	55.2	1.083	23.47	0.7	291	3.37	14.53	1.083	64.32	20.8	0.089	0.408	N.A.	1.123	Y	1.045	24.2	2.6	23.4	1.03	20.46	0.321	24.86
25	10.02	0.179	56.0	1.078	23.36	0.7	291	3.37	14.74	1.102	66.05	21.9	0.090	0.417	N.A.	1.122	Y	1.083	23.2	2.7	24.5	1.025	21.56	0.323	23.84
26	10.16	0.179	56.7	1.073	23.26	0.7	291	3.37	14.95	1.122	67.81	23.0	0.090	0.425	N.A.	1.121	Y	1.100	22.2	2.8	25.7	1.02	22.67	0.326	22.83
27	10.30	0.179	57.5	1.068	23.15	0.7	291	3.37	15.16	1.141	69.59	24.1	0.090	0.433	N.A.	1.120	Y	1.117	21.2	2.9	27.0	1.015	23.80	0.328	21.85
28	10.44	0.179	58.3	1.063	23.04	0.7	291	3.37	15.37	1.161	71.39	25.2	0.091	0.440	N.A.	1.119	Y	1.134	20.3	3.0	28.2	1.01	24.95	0.330	20.88
29	10.58	0.179	59.1	1.058	22.93	0.7	291	3.37	15.58	1.182	73.21	26.3	0.091	0.448	N.A.	1.118	Y	1.152	19.3	3.1	29.5	1.006	26.12	0.331	19.93
30	10.72	0.179	59.9	1.053	22.81	0.7	291	3.37	15.79	1.201	75.06	27.5	0.091	0.455	N.A.	1.117	Y	1.169	18.4	3.2	30.7	1.001	27.31	0.355	19.01
31	10.42	0.179	58.2	1.048	22.70	0.7	291	3.37	15.34	1.221	71.18	28.7	0.096	0.497	N.A.	1.116	Y	1.187	17.5	3.3	32.0	1.011	28.53	0.378	18.10
32	10.56	0.179	59.0	1.042	22.58	0.7	291	3.37	15.55	1.241	73.00	29.9	0.096	0.504	N.A.	1.115	Y	1.204	16.7	3.4	33.3	1.006	29.76	0.378	17.22
33	10.70	0.179	59.8	1.035	22.46	0.7	291	3.37	15.76	1.262	74.84	31.1	0.096	0.511	N.A.	1.114	Y	1.221	15.8	3.5	34.6	1.002	31.01	0.379	16.35
25	10.84	0.179	61 3	1.031	22.33	0.7	291	3.37	16 19	1 202	78.60	32.5	0.090	0.517	N.A.	1 112	v	1 257	14.2	3.7	30.0	0.997	32.20	0.379	14 70
36	11.12	0.179	62.1	1.019	22.08	0.7	291	3.37	16.39	1.324	80.51	34.8	0.097	0.529	N.A.	1.111	Ŷ	1.274	13.5	3.9	38.7	0.989	34.89	0.379	13.90
37	11.26	0.179	62.9	1.013	21.95	0.7	291	3.37	16.60	1.346	82.44	36.1	0.097	0.535	N.A.	1.110	Y	1.292	12.7	4.0	40.1	0.985	36.22	0.378	13.13
38	11.40	0.179	63.7	1.007	21.81	0.7	291	3.37	16.81	1.368	84.40	37.4	0.098	0.540	N.A.	1.109	Y	1.310	12.0	4.1	41.5	0.981	37.58	0.378	12.38
39	11.54	0.179	64.5	1.000	21.68	0.7	291	3.37	17.02	1.390	86.38	38.7	0.098	0.546	N.A.	1.107	Y	1.328	11.3	4.2	42.9	0.977	38.96	0.377	11.66
40	11.68	0.179	65.3	0.994	21.53	0.7	291	3.37	17.23	1.412	88.38	40.1	0.098	0.551	N.A.	1.106	Y	1.346	10.6	4.3	44.3	0.974	40.36	0.377	10.95
41	11.82	0.179	66.0	0.987	21.39	0.7	291	3.37	17.44	1.434	90.41	41.4	0.099	0.556	N.A.	1.105	Y	1.365	9.9	4.3	45.8	0.97	41.78	0.376	10.27
42	11.96	0.179	66.8	0.980	21.24	0.7	291	3.37	17.65	1.457	92.46	42.8	0.099	0.561	N.A.	1.104	Y	1.383	9.3	4.4	47.2	0.967	43.22	0.376	9.61
43	12.10	0.179	67.6	0.973	21.09	0.7	291	3.37	17.86	1.480	94.53	44.2	0.099	0.565	N.A.	1.103	Y	1.401	8.7	4.5	48.7	0.963	44.69	0.375	8.97
44	12.24	0.179	68.4	0.966	20.93	0.7	291	3.37	18.07	1.504	96.62	45.6	0.100	0.570	N.A.	1.101	Y	1.420	8.1	4.6	50.2	0.96	46.19	0.374	8.36
45	12.38	0.179	69.2	0.959	20.77	0.7	291	3.3/	18.28	1.527	98.74	47.U	0.100	0.574	N.A.	1.100	Y	1.439	7.5	4.7	51.7	0.956	47.70	0.373	7.77
40	12.54	0.179	70 7	0.951	20.00	0.7	291	3.37	18 70	1 575	103.04	40.5	0 101	0.583	NA.	1 098	v	1 476	6.4	4.0	54.8	0.903	47.44 50.80	0.372	6.65
48	12.80	0.179	71.5	0.935	20.26	0.7	291	3.37	18.91	1.600	105.22	51.4	0.102	0.587	N.A.	1.096	Ý	1.495	5.9	5.0	56.4	0.947	52.39	0.370	6.12
49	12.94	0.179	72.3	0.926	20.07	0.7	291	3.37	19.12	1.624	107.43	52.9	0.102	0.591	N.A.	1.095	Y	1.513	5.4	5.0	58.0	0.944	54.00	0.369	5.62
50	13.08	0.179	73.1	0.918	19.88	0.7	291	3.37	19.33	1.649	109.66	54.5	0.102	0.594	N.A.	1.094	Y	1.532	4.9	5.1	59.6	0.941	55.64	0.368	5.14
•		•	•	•							•					• •									

51	13.2 ⁵ /3/2021	0.179	73.9	0.909	19.69	0.7	291	3.37	19.54	1.675	111.91	56.0	0.103	0.598	N.A.	1.093	Y	1.551	4.5	5.2	61.2	0.938	57.30	0.367	LS79-C wind B1
52	13.36	0.179	74.6	0.899	19.48	0.7	291	3.37	19.75	1.700	114.19	57.6	0.103	0.602	N.A.	1.091	Y	1.570	4.1	5.3	62.8	0.935	58.99	0.366	4.24
53	13.50	0.179	75.4	0.889	19.27	0.7	291	3.37	19.96	1.726	116.49	59.1	0.104	0.605	N.A.	1.090	Y	1.589	3.7	5.3	64.5	0.932	60.70	0.365	3.83
54	13.64	0.179	76.2	0.879	19.05	0.7	291	3.37	20.17	1.752	118.81	60.7	0.104	0.609	N.A.	1.089	Y	1.608	3.3	5.4	66.1	0.93	62.44	0.363	3.43
55	13.78	0.179	77.0	0.869	18.82	0.7	291	3.37	20.38	1.778	121.15	62.4	0.105	0.612	N.A.	1.088	Y	1.626	2.9	5.5	67.8	0.927	64.20	0.362	3.06
56	13.92	0.179	77.8	0.857	18.58	0.7	291	3.37	20.58	1.805	123.52	64.0	0.105	0.615	N.A.	1.086	Y	1.645	2.6	5.5	69.5	0.924	65.99	0.361	2.71
57	14.06	0.179	78.6	0.849	18.39	0.7	291	3.37	20.79	1.897	125.91	65.7	0.109	0.621	N.A.	1.085	Y	1.723	2.3	5.6	71.3	0.922	67.81	0.360	2.38
58	14.20	0.179	79.3	0.849	18.39	0.7	291	3.37	21.00	1.924	128.32	67.4	0.110	0.624	N.A.	1.084	Y	1.742	2.0	5.6	73.0	0.919	69.72	0.359	2.07
59	14.34	0.179	80.1	0.849	18.39	0.7	291	3.37	21.21	1.951	130.75	69.2	0.110	0.628	N.A.	1.082	Y	1.761	1.7	5.7	74.9	0.917	71.66	0.358	1.79
60	14.48	0.179	80.9	0.849	18.39	0.7	291	3.37	21.42	1.979	133.21	70.9	0.111	0.631	N.A.	1.081	Y	1.780	1.5	5.7	76.7	0.914	73.62	0.358	1.52
61	14.62	0.179	81.7	0.849	18.39	0.7	291	3.37	21.63	2.167	135.69	72.9	0.120	0.640	N.A.	1.080	Y	2.068	1.2	5.8	78.6	0.912	75.62	0.357	1.28
62	14.76	0.179	82.5	0.849	18.39	0.7	291	3.37	21.84	2.195	138.19	74.9	0.121	0.645	N.A.	1.078	Y	2.087	1.0	5.8	80.8	0.91	77.80	0.357	1.06
63	14.90	0.179	83.2	0.849	18.39	0.7	291	3.37	22.05	2.223	140.72	77.0	0.121	0.650	N.A.	1.076	Y	2.107	0.8	5.9	82.9	0.907	80.01	0.357	0.85
64	15.04	0.179	84.0	0.849	18.39	0.7	291	3.37	22.26	2.252	143.27	79.1	0.121	0.654	N.A.	1.075	Y	2.127	0.6	5.9	85.1	0.905	82.24	0.356	0.68
65	15.18	0.179	84.8	0.849	18.39	0.7	291	3.37	22.47	2.281	145.84	81.3	0.122	0.659	N.A.	1.073	Y	2.147	0.5	6.0	87.2	0.903	84.51	0.356	0.52
66	15.32	0.179	85.6	0.849	18.39	0.7	291	3.37	22.68	2.310	148.43	83.4	0.122	0.664	N.A.	1.072	Y	2.168	0.4	6.0	89.4	0.901	86.81	0.355	0.38
67	15.46	0.179	86.4	0.849	18.39	0.7	291	3.37	22.89	2.340	151.05	85.6	0.123	0.668	N.A.	1.070	Y	2.188	0.3	6.0	91.6	0.899	89.13	0.355	0.26
68	15.60	0.179	87.2	0.849	18.39	0.7	291	3.37	23.10	2.369	153.69	87.8	0.123	0.672	N.A.	1.069	Y	2.209	0.2	6.0	93.9	0.897	91.48	0.355	0.17
69	15.74	0.179	87.9	0.849	18.39	0.7	291	3.37	23.31	2.399	156.35	90.0	0.124	0.676	N.A.	1.067	Y	2.230	0.1	6.1	96.1	0.895	93.87	0.354	0.09
70	15.88	0.179	88.7	0.849	18.39	0.7	291	3.37	23.52	2.430	159.03	92.3	0.124	0.680	N.A.	1.066	NA	2.251	0.0	6.1	98.3	0.893	96.28	0.353	0.04
71	16.02	0.179	89.5	0.849	18.39	0.7	291	3.37	23.73	2.460	161.74	94.5	0.124	0.684	N.A.	1.064	NA	2.272	0.0	6.1	100.6	0.891	98.73	0.353	0.01
72	16.16	0.179	90.3	0.849	18.39	0.7	291	3.37	23.94	2.491	164.47	96.8	0.125	0.688	N.A.	1.063	NA	2.294	0.0	6.1	102.9	0.889	101.20	0.000	0.00

Seismic Loading

KNA STRUCTURAL ENGINEERS

Reference:	2019 CE	BC, AS	CE 7-16
Job Location:	Petaluma	a, CA	
Site Class	D		Per Soil Report
0.2 Sec MCE, Ss	1.860	g	Per Soil Report
1.0 Sec MCE, S ₁	0.710	g	Per Soil Report
Sue E Se	1 700	a	Der Seil Benert
	1.700	y	
$S_{M1} = FVS_1$	1.550	g	Per Soil Report
$S_{DS} = 2/3S_{MS}$	1.133	g	Per Soil Report
S _{D1 =} 2/3S _{M1}	1.033	g	Per Soil Report
$Ts = S_{D1/}S_{DS}$	0.912	sec	
Long Period transition period, T_L	8.0	sec	ASCE 7-16 -Figure 22-12
Risk Category	Ш		Table 1604.5
Seismic Design Category	D		2019 CBC Section 1613.3.5
OUTPUT:			
Light Pole Class	LS70-C		
Fundamental Period, T	2.35	sec	See structural calculations, pg 12
Seismic coeff., R	1.5		ASCE 7-16 Table 15.4-2
Overstrength Factor, Ω	1.5		ASCE 7-16 Table 15.4-2
Importance Factor, I	1.00		ASCE 7-16 Section 15.4.1.1 & Table 1.5-2
Redundancy factor, p	1.0		ASCE 7-16 Section 15.6
DESIGN SEISMIC FORCE			
$V = C_S W$			ASCE 7-16 Eqn. 12.8-1
$C_{S} = S_{DS}/(R/I)$ for T≤T _S	0.756	g	ASCE 7-16 Eqn. 12.8-2
C_S max. for T≤ T_L , $C_S = S_{D1}/T(R/I)$	0.293	g	ASCE 7-16 Eqn. 12.8-3
C _s min = 0.044S _{DS} I ≥ 0.03	0.050	a	ASCE 7-16 Ean. 15.4-1
if $S > 0.6a$, C_{a} min = 0.8S //P/l)	0.370	a a	ASCE 7-16 Eqn 15.4.2
$100_{12} = 0.00$, 000_{10} $100_{10} = 0.000_{1/}(T(T))$	0.379	y	
Load Combination, 1.2D+ 1.0E			ASCE 7-16 Section 2.3.2 Load Comb 5
wnere	0.379	W	ASCE 7-16 Eqn. 12.4-1 ASCE 7-16 Eqn. 12.4-3
and $Ev = 0.2S_{DS}D$	0.227	D	ASCE 7-16 Eqn. 12.4-4
Load Combination, $1.2D + (pQe + 0.2S_{DS}D)$			
Load Combination, 1.2D + (pQe + 0.2S _{DS} D)	1.427	D	+ 0.379 W
Total Quiamia Minisht Mi-	3 204	king	See following page
	3.201	kir -	
SEISMIC SHEAR, V =	1.467	кıps	S Z.288 KIPS WIND SHEAR WIND CONTRO

Vertical Distribution of Seismic Force, $F_{x=}$	C _{vx} V		ASCE7-16	Eqn. 12.8-11 & Section	n 12.8.5	
k=	1.927			•		
Item	w	h _x	w _x h _x ^k	w _x h _x ^k /∑w _x h _x ^k	Cvx*V	OTM
fixtures	0.721	71.24	2685	0.598	0.724	51.61
			0	0.000	0.000	0.00
			0	0.000	0.000	0.00
			0	0.000	0.000	0.00
Top Pole Section	0.063	69.13	221	0.049	0.060	4.13
2nd Pole Section	0.491	54.20	1080	0.240	0.291	15.79
1st Pole Section	1.026	22.85	427	0.095	0.115	2.63
			0	0.000	0.000	0.00
			0	0.000	0.000	0.00
			0	0.000	0.000	0.00
			0	0.000	0.000	0.00
LED575	0.065	15.00	12	0.003	0.003	0.05
ECE	0.160	15.00	30	0.007	0.008	0.12
1/2 Precast base above grade	0.675	8.00	37	0.008	0.010	0.08
Sum	3.201		4492	1.000	1.212	74.41
Total Dead Load at grade	3.875	1				
SEISMIC OTM =	74.41	kip-ft	< 102.26	kip-ft Wind OTM	WIND CONTRO	DLS



CRETEX CONCRETE PRODUCTS, INC.

 SCOPE:
 Analysis of an annular prestressed concrete pole member based on compatible strain procedure per ACI-318-11 with an ultimate concrete strain of 0.003.

 PROJECT:
 Musco Standard Pole Base

 DATE:
 May-14-2014 9:50 AM

 POLE TYPE =
 4B

PROGRAM VERSION 2.3 Standard

USER DEFINED INPUTS

CROSS-SECTION OUTER DIAMTER = D_0 = 15.6	7 INCHES
HOLLOW CORE INSIDE DIAMETER = D _i = 8.37	5 INCHES
TENDON CIRCLE DIAMETER = D_t = 12.62	5 INCHES
NUMBER OF TENDONS = N (56 or less and even)	2
TENDON DIAMETER = d_t = 0	5 INCHES
NOMINAL TENDON AREA = A_{ps} = 0.153	1 IN ²
ULTIMATE TENDON STRENGTH = f _{pu} = 27	0 KSI
TENDON YIELD STRENGTH = f _{py} = 23	0 KSI
CONCRETE COMPRESSIVE STRENGTH = F'c = 950	0 PSI
MODULUS OF ELASTICITY - STEEL = $E_s = 2900$	0 KSI
INITIAL PRESTESS FACTOR = IPF = 0.6	4
PRESTRESS LOSS FACTOR = PLF = 0.8	2
*PHI FACTOR USED = 0	9

OUTPUT

PHI FACTOR = ϕ =	0.90	
PRESTESSING STRAIN IN TENDON = ε_{se} =	0.0049	
CONCRETE SERVICE STRESS DUE TO PRESTRESS =	1890 PSI	
CROSS SECTIONAL AREA =	138 IN ²	
GROSS MOMENT OF INERTIA =	2718 IN ⁴	
DISTANCE TO NEUTRAL AXIS FROM COMP. SIDE = c =	6.06 INCHES	
CONCRETE COMPRESSIVE FORCE =	298 KIPS	
AREA OF BONDED REINFORCEMENT =	1.84 lN ²	
MINIMUM BONDED REINFORCEMENT AREA =	0.28 IN ²	SATISFIED
REINFORCEMENT RATIO = ρ_p =	0.0166	
REINFORCEMENT INDEX = ω =	0.3345	
MAXIMUM REINFORCEMENT INDEX =	0.2340	EXCEEDED
STRAND DEVELOPMENT LENGTH = L _d =	68 INCHES	

RESULTS

NOMINAL MOMENT CAPACITY = M _n =	177 FT-KIPS	
DESIGN MOMENT CAPACITY = ϕM_n =	159 FT-KIPS	
CRACKING LOAD MOMENT =	76 FT-KIPS	SATISFIED
CONFIDENTIAL: The information contained in this design is proprietary to	The Cretex Companies, Inc. and is h	eina furnished f

CONFIDENTIAL: The information contained in this design is proprietary to The Cretex Companies, Inc. and is being furnished for the use of the designer in connection with this particular project. The information contained herein is not to be transmitted to any other organization unless specifically authorized in writing by The Cretex Companies, Inc.

Mark/Type			LS70-A	LS70-B	LS70-C
Grade			A1	A2	B1
INPUT					
Shear, P	lbs	=	1,184	1,217	1,373
height of P above grade, h	ft	=	43.0	46.1	46.7
allow lateral brg pressure, s	psf/ft	=	300	300	300
max allow lateral brg pressure	epsf/ft	=	3000	3000	3000
Pier Diameter, b*	ft	=	5.0	5.0	5.0
*Eff. Width of 2*pier diameter					
OUPUT					
Moment at grade, M	ft-lbs	=	50,934	56,146	64,099
acting lateral brg pressure, S	psf	=	667	688	720
allow lateral brg pressure, S	psf	=	667	688	720
A=2.34P/(S ₁ b)		=	0.83	0.83	0.89
Min req'd embedment, d	ft	=	6.67	6.88	7.20
=A/2{1+(1+4.36h/A) ^{1/2} }					
Add Depth to Ignore			2.00	2.00	2.00
Total Embed Required			8.67	8.88	9.20
USE 30 IN DIAMETER>			12'-0		
USE 30 IN DIAMETER>				12'-0	
USE 30 IN DIAMETER>					14'-0

Mazards by Location

ATC Hazards by Location

APPENDIX A

Search Information

Coordinates:	38.264751888426964, -122.60824369664664
Elevation:	109 ft
Timestamp:	2021-04-29T18:51:31.856Z
Hazard Type:	Wind



85 mph

	ASCE 7-16		ASCE 7-10		ASCE 7-05
	MRI 10-Year	63 mph	MRI 10-Year	72 mph	ASCE 7-05 Wind Speed
	MRI 25-Year	70 mph	MRI 25-Year	79 mph	
	MRI 50-Year	74 mph	MRI 50-Year	85 mph	
	MRI 100-Year	78 mph	MRI 100-Year	91 mph	
~	Risk Category I	86 mph	Risk Category I	100 mph	
:	Risk Category II	92 mph	Risk Category II	110 mph	
	Risk Category III	98 mph	Risk Category III-IV	115 mph	
	Risk Category IV	102 mph			

The results indicated here DO NOT reflect any state or local amendments to the values or any delineation lines made during the building code adoption process. Users should confirm any output obtained from this tool with the local Authority Having Jurisdiction before proceeding with design.

Disclaimer

Hazard loads are interpolated from data provided in ASCE 7 and rounded up to the nearest whole integer. Per ASCE 7, islands and coastal areas outside the last contour should use the last wind speed contour of the coastal area – in some cases, this website will extrapolate past the last wind speed contour and therefore, provide a wind speed that is slightly higher. NOTE: For queries near wind-borne debris region boundaries, the resulting determination is sensitive to rounding which may affect whether or not it is considered to be within a wind-borne debris region.

Mountainous terrain, gorges, ocean promontories, and special wind regions shall be examined for unusual wind conditions.

While the information presented on this website is believed to be correct, ATC and its sponsors and contributors assume no responsibility or liability for its accuracy. The material presented in the report should not be used or relied upon for any specific application without competent examination and verification of its accuracy, suitability and applicability by engineers or other licensed professionals. ATC does not intend that the use of this information replace the sound judgment of such competent professionals, having experience and knowledge in the field of practice, nor to substitute for the standard of care required of such professionals in interpreting and applying the results of the report provided by this website. Users of the information from this website assume all liability arising from such use. Use of the output of this website does not imply approval by the governing building code bodies responsible for building code approval and interpretation for the https://hazards.atcouncil.org/#/wind?lat=38.264751888426964&lng=-122.60824369664664&address= 1/2

<u>APPENDIX B</u>



January 10, 2020

GSM Landscape Architects, Inc. Page 6 of 4

Spectrum, as shown on Figure 5.

Per ASCE 7-16 Section 21.4, the MCE_R spectral response acceleration parameters shall be taken from the Site-Specific Spectrum defined as follows and are presented on Figure 5 and summarized on Table A:

- S_{DS} The S_{DS} parameter shall be taken as 90% of the maximum spectral acceleration, S_a, obtained from the site-specific spectrum, at any period between 0.2 and 5.0seconds. However, the values obtained shall not be less than 80% of the values determined in accordance with ASCE 7-16 Section 11.4.5.
- S_{D1} The S_{D1} parameter shall be taken as the maximum value of the product, TS_a, for periods between 1.0 and 2.0-seconds for Site Class C and B sites; and periods between 1.0 and 5.0-seconds for Site Class D, E & F sites. However, the values obtained shall not be less than 80% of the values determined in accordance with ASCE 7-16 Section 11.4.5.
- S_{MS} The S_{MS} parameter is equal to 1.5 times the S_{DS} value, but not less than 80% of the values determined in accordance with ASCE 7-16 Section 11.4.4.
- S_{M1} The S_{M1} parameter is equal to 1.5 times the S_{D1} value, but not less than 80% of the values determined in accordance with ASCE 7-16 Section 11.4.4.

TABLE A ASCE 7-16 SEISMIC PARAMETERS

East Washington Park – Phase 2 Petaluma, California

	ASCE 7-16
<u>Coefficient</u>	Site Specific Value
SA,B,C,D,E, or F	SD
Ss	1.86 g
S ₁	0.71 g
SMs	1.70 g
SM ₁	1.55 g
SD _S	1.13 g
SD ₁	1.03 g
PGAM	0.86 g
	Coefficient S _{A,B,C,D,E, or F} S _S S ₁ SM _S SM ₁ SD _S SD ₁ PGA _M

Notes:

1. Site Class D Description: Stiff soil profile with shear wave velocities between 600 and 1,200 ft/sec, standard blow counts between 15 and 50 blows per foot, and undrained shear strength between 1,000 and 2,000 psf.

2. Maximum Considered Earthquake Geometric Mean.



	PO		ATION SCH			ALL CONSTRUCTION AND WORKMANSHIP 2019 EDITION.	SHALL CONFORM TO THE CALIFORNIA BUILDING	G CODE,				
		NDUNE FORCES				WIND- ASCE 7-16, Vult = 92 MPH (I CATEGORY II	EXPOSURE C); Vasd = 71 MPH (EXPOSURE C)	, RISK				
TYPE	MOMENT (M) KIP-FT	SHEAR (V) KIPS	VERTICAL (F	P) DIAMETER INCHES	EMBEDMENT	SEISMIC – SS=1.860; S1=0.710; SDS= CLASS=D; R=1.5; SEISMIC DESIGN CAT SEISMIC - FORCE - RESISTING - SYSTEM=NC	=1.133; SD1=1.033; RISK CATEGORY=II; I=1.0; EGORY=D; N_BUILDING STRUCTURE, NOT SIMILAR TO BUIL	SITE .DINGS;				
LSS70-A	48.570	1.184	1.736	30"	12'-0"	REFERENCE POLE LOCATION DRAWING F	FOR ACTUAL POLE PLACEMENT AND SITE LOCATI	ON.				
LSS70-B	53.710	1.217	1.964	30"	12'-0"	THE CONTRACTOR IS SOLELY RESPONSI	IBLE FOR ALL CONSTRUCTION PROCEDURES AND) SAFETY				
LSS70-C	61.350	1.373	2.483	30"	14'-0"	SOIL DESIGN PARAMETERS						
* VERTICAL F	ORCE DOES NO	T INCLUDE WEI	GHT OF PREC. ON PURPOSES	AST BASE. VERTIO	CAL (P) LOAD IS	REFERENCE GEOTECHNICAL ENGINEERING ENGINEERING GROUP, DATED JANUARY NO. 1477.072gltr(REVg).	G INVESTIGATION PREPARED BY MILLER PACIFIC 10, 2020; MILLER PACIFIC ENGINEERING GROUF	PROJECT				
	PREC	AST BASE	IDENTIFICA	TION		ALLOWABLE VERTICAL SOIL CAPACITY -	500 PSF (SKIN FRICTION). THE UPPER 3 FT	OF NATURAL				
PRECAST BASE TYPE	WEIGHT LBS	OVERALL H LENGTH FEET	EIGHT ABOVE GRADE FEET	EMBEDMENT IN C.I.P. DEEP FOUNDATION EFFT	OUTSIDE DIAMETER INCHES	SÜRFACING EXISTS ADJÄCENT TÖ FOUN ALLOWABLE LATERAL PASSIVE SOIL BEA PSF/FT ACTING OVER AN EFFECTIVE WI	NATION. RING PRESSURE: 300 PSF/FT TO A MAXIMUM O IDTH OF TWO PIER DIAMETERS.	OF 3,000				
3B	2,670	20'-0"	8'-0"	10'-0"	13.375"	A REPRESENTATIVE OF MILLER PACIFIC	ENGINEERING GROUP SHOULD BE AVAILABLE AT VERIFY THE SOUL DESIL AT ON PARAMETERS AND TO	PROVIDE				
4B	3,710	22'-0"	8'-0"	12'-0"	15.750 "	ENCOUNTERING SOIL FORMATIONS THAT	WILL_REQUIRE_SPECIAL_DESIGN_CONSIDERATION	I <u>S_</u> OR				
		POLE IDEN	TIFICATIO	N		ACCORDING TO THE SOIL CONDITIONS T	POLE FOUNDATIONS MAY NEED TO BE REANALY THAT EXIST. N <u>CIES_ARISE, NOTIFY_THE ENGI</u> NEER OF SUCH	YZED				
	DOLE	DRECAST	FIXTURE CON	FIGURATION (MAX		DISCREPANCIES. FOUNDATIONS WILL TH	HEN BE REVISED ACCORDINGLY. BACKFILL MUST BEAR ON AND AGAINST FIRM LII					
MARK	TYPE	BASETYPE	# OF FI) CRO	(TURES PER SSARM)	(MAXIMUM)	SOIL OR AS APPROVED BY A GEOTECH	NICAL ENGINEER.					
A1	A1 4 LED1500					OCCURS. IN SUCH A CASE, APPROVAL BY A GEOTECHNICAL ENGINEER IS REQUIRED.						
C1, C2 LSS70-A 3		3B	3B 3 (2 LED1500,		7.8	ALL EXCAVATIONS MUST BE FREE OF WATER OR CONCRETE SHALL BE PLACED WITH A TREMIE PIPE IN ACCORDANCE WITH ACI STANDARD 336. CONCRETE PLACED BY THE TREMIE METHOD SHALL HAVE A MINIMUM ULTIMATE STRENGTH OF 1,000 PSI GREATER THAN REQUIRED						
D1, D2			4 L	ED1500		UNDER "CONCRETE BACKFILL" BELOW.						
A2	LSS70-B	3B	5 (4 LED150	00, 1 LED1200)	12.0	CONCRETE BACKFILL WITHOUT STEEL RE COMPRESSIVE STRENGTH AT 28 DAYS C	EINFORCEMENT SHALL HAVE A MINIMUM ULTIMATE F 4.500 PSI (2.500PSI USED FOR STRUCTURAL	DESIGN).				
B1	15570-0	4B	7 (5 LED150	00, 2 LED1200)	16.1	SEE STATEMENT OF SPECIAL INSPECTIONS REQUIRED. CONCRETE BACKFILL SHALL ATTAIN A MINIMUM STRENGTH OF 2,500 PSI PRIOR TO STEEL POLE						
B2			6 (5 LED15	00, 1 LED900)		USE TYPE V PORTLAND CEMENT OR AS	S RECOMMENDED BY THE ENGINEER.					
LED 900 FIXT	URE: EPA = 2.	6 SQ-FT MAX	& WEIGHT =	40 LBS (FIXTUR	E ALONE),	MAX. W/C RATIO = 0.45 MIX IN CONFORMANCE WITH ASTM C-94						
LED 1200 FIX	TURE: EPA = 2	2.4 SQ-FT MAX	K & WEIGHT =	= 45 LBS (FIXTU	RE ALONE),	AGGREGATES PER ASTM C-33. (1", MAX AGG, SIZE). 3/8" MAX AGG. SIZE ACCEPTABLE WHERE						
PER MUSCO I LED 1500 FIX	_IGHTING, INC. (TURE: EPA = 2	2.7 SQ-FT MAX	K & WEIGHT =	= 80 LBS (FIXTU	RE ALONE).	PUMP MIXES ARE USED FOR UNREINFORCED CONCRETE BACKFILL. PLACE CONCRETE IMMEDIATELY AFTER COMPLETION OF EXCAVATION AND INSPECTION BY THE						
PER MUSCO I	_IGHTING, INC.			,		GEOTECHNICAL ENGINEER. NO EXCAVATIONS SHALL BE LEFT UNPROTECTED OR OPEN OVERNIGHT.						
						CONCRETE SHALL BE PLACED IN ONE CONTINUOUS OPERATION (NO CONSTRUCTION JOINT) TO GRADE, WITH SPECIAL EQUIPMENT, WITH A MAXIMUM FREEFALL OF 5 FT AND TO PREVENT CONCRETE FROM STRIKING THE SIDES OF THE EXCAVATION. VIBRATE TOP 5 FT.						
CIAL INSE	PECTIONS*	r				FIXTURES_MUST BE LOCATED TO MAINT	AIN 10'-0" MINIMUM HORIZONTAL CLEARANCE F	ROM ANY				
	SCOP	E				POLES, FIXTURES, PRECAST BASES, ELI INSTALLATION PER MUSCO LIGHTING, IN	ECTRICAL ITEMS, PLATFORMS, SPECIFICATIONS, A	ND				
INSTALLATION (OF DRILLED PIEF	R FOUNDATIONS	. VERIFY DIAM	ETER,								
				, 		POLE SUPPORT	MUSCO LIGHTING, INC. 2107 STEWART ROAD	DATE				
PLACEMENT OF JES. VERIFY TH SEGREGATION OI Y CONSOLIDATE.	F CONCRETE FOR AT CONCRETE C R CONTAMINATIO	R PROPER APP ONVEYANCE AN N. VERIFY THAT	LICATION D DEPOSITING CONCRETE IS		OF EST	FOUNDATION	MUSCATINE, IOWA 52761 MUSCO No. 188270	01/10/22				
TOR EXEMPT.** REFERENCE ICC ESR-3765.					No. 4506	PETALUMA COMMUNITY	KNA STRUCTURAL ENGINEERS	SHEET				
TOR EXEMPT.**	REVIEW CERTIFIE	ED MILL TESTS	REPORTS AND		φ. υ-υ-20 ₹ ★	SPORTS FIELD	9931 MUIRLANDS BLVD. IRVINE CA. 92618	C.1				
shall demonstrate competence, to the satisfaction of the construction or operation requiring special inspection. is done on the premises of a fabricator registered and al inspection.					OF CAL IFORM	PETALUMA, CA	KNA No. 363.787	OF 1				

GENERAL NOTES

FABRICA (L.A. CITY APPROVED) 4. STRUCTURAL STEEL IDENTIFIC <u>* The Special Inspector shall be a qualified person who</u> Building Official, for inspection of the particular type of **Special inspections shall not be required when the world approved by the City to perform such work without spec LIGHTING SPECIFICATION PREPARED FOR

Petaluma Community Sports Field

Baseball Lighting Project Petaluma, CA February 3, 2022

Project # 188270

SUBMITTED BY:

Musco Sports Lighting, LLC

2107 Stewart Road PO Box 260 Muscatine, Iowa 52761 Local Phone: 563/263-2281 Toll Free: 800/756-1205 Fax: 800/374-6402



This information is provided by Musco exclusively for this project. Reproduction or distribution of the enclosed documents or information without the written permission of Musco Sports Lighting, LLC is prohibited.

SECTION 26 56 00

SPORTS FIELD LIGHTING

PART I - GENERAL

1.1 Related Documents

Drawings and general provisions of the bid documents, including general and supplementary conditions apply to this section.

1.2 Description of Work

A. The Sports Lighting section includes:

- 1. Galvanized steel pole and luminaire mounting crossarms
- 2. LED Luminaire, with appropriate glare/spill light control
- 3. Remote driver enclosure
- 4. Pole Foundations
- 5. Control System

B. The purpose of this specification is to define the performance standards, product values and features, required manufacturer's service responsibilities, and design standards for the Petaluma Community Sports Field Baseball Diamond in Petaluma, California.

1.1.1 Submittals

- A. Musco Sports Lighting LLC is the only pre-approved equipment supplier.
- B. All other manufacturers must submit each item in this article according to the conditions of the contract and specification section 10 days prior to bid for consideration. Any deviations to the specification require the manufacturer to list and describe in detail such deviations. Failure to provide this information shall be grounds for immediate rejection.
- C. Submittal information required:
 - 1. Light scans as per Section 1.04 of the specification.
 - 2. Spill scans as per Section 1.05 of the specification.
 - 3. Detailed warranty information as per Section 3.01 of the specification.
 - 4. Detail foundation design as described in Section 2.01
 - 5. Provide written information for the automated control system to include monitoring. Also provide examples of system reporting and access for numbers for personal contact to operate the system.
 - 6. A list of (10) similar project references in the State of California in the past 5 years using the proposed equipment. The list shall include contact names and phone numbers.
 - 7. Lighting Manufacturer will supply certified photometric reports from Independent Testing Lab (ITL) or a Certified Lab along with an aiming angle summary for verification.

1.4 Sports Lighting Performance

A. Illumination Levels and Design Factors: The illumination levels specified shall be based on light levels for 25 years. Light levels shall not drop below specified targeted lighting levels during the specified warranty period. Appropriate light loss factors shall be applied and submitted for the basis of design.

Area of Lighting	Light Level	Uniformity	# of Points	Size of Area	Grid Spacing
Baseball	50 foot-candles Infield - 30 foot- candles Outfield	2:1 Infield – 2.5:1 Outfield	25 Infield – 106 Outfield	Irregular 324'/360'/330'	30' x 30'

1.5.1 Spill And Glare Analysis

C. Submitted spill/glare computer models shall depict the field test stations shall be shown at the property line with the field lights on. Bidder shall submit, as described below:

	Maximum
Property Line Maximum Vertical Footcandles	20fc
Property Line Horizontal Footcandles	15fc
Property Line Candela Per Fixture	35,000Cd

PART 2. MATERIALS

A. Pole Structural Steel

1. The pole shafts shall be high strength low alloy tapered tubular steel that is equal to current ASTM A595 standards, with galvanized coating inside and out. All connections of pole sections shall be by slip fitting the top section over the lower section by a length of at least 1.5 times the diameters.

2. Steel components of the poles shall be hot dip galvanized t current ASTM A-123. Steel portions of the pole shall be constructed such that all segments of the pole can be readily heated to like temperatures in commercially available galvanizing methods.

3. To avoid problems of galvanize adherence to differing steel alloys, all steel components used for the pole must be of the same type steel.

4. All exposed steel components of the pole shall be at least 18" above the surface of the ground to avoid exposure of the steel to the heavily moisture and oxygen laden air, both above and below the surface. There shall be a cap to cover the top of the pole so that rain will not enter the interior of the pole.

5. To avoid stress corrosion of the pole, there shall be no weld points of the steel portion of the pole within 18" of the ground. The pole shall be galvanized steel.

6. The poles for this project have been designed to withstand 95 mph winds based upon CBC-C standards. The premise of the wind speed criteria will be the 50 year mean recurrent isotach wind map. Applicable gust factors to be applied per code.

- B. Foundation Design
 - 1. The Manufacturer shall provide a stamped foundation design, prepared by a Structural Engineer, licensed in the State of California.
- SMHS19-02
The foundation design shall be based upon recommendations contained in the Geotechnical Report furnished by the Owner. Reference Geotechnical Report from GSM Landscape Architects Inc. File: 1477.072altr (REVa), dated January 10, 2020.

3. It is the contractor's responsibility to notify the owner of soil conditions other than the design criteria. The owner shall then be responsible and absorb the additional costs associated with: Providing engineered foundation embedment design by a registered engineer in the State of California for soils other than specified soil conditions. Additional materials required to achieve alternate foundation. No direct burial steel poles allowed.

4. Lightning Protection: Manufacturer shall provide integrated lightning grounding via concrete encased electrode grounding system as defined by NFPA 780 and be UL Listed per UL 96 and UL 96A. If grounding is not integrated into the structure, the Manufacturer shall supply grounding electrodes, copper down conductors and exothermic weld kits. Electrodes and conductors shall be sized as required by NFPA 780. The grounding electrode shall be not less than 5/8 inch diameter and 8 feet long, with a minimum of 10 feet embedment. Grounding electrode shall be connected to the structure by a grounding electrode conductor with a minimum size of 2 AWG for poles with 75 feet mounting height or less, and 2/0 AWG for poles with more than 75 feet mounting height.

C. LED Sports Lighting Fixtures:

The lens is permanently sealed to keep optics away from harmful environmental elements. Fixture is vented and filtered to adapt to environmental elements. Heat sink with a unique convective air cooling design with high thermal conductivity and corrosion resistant construction. Machine mounted surface for maximum heat transfer of diode assembly and maintains low LED junction temperature during high wattage operation. Custom high power diode package with a metal core printed circuit board. The light control visors are factory aimed. Controls and directs more light onto the field which reduced glare and spill and enhances the on-field playability. Fixture is powder coated gray.

D. Remote Electrical Enclosure:

Remote drivers and supporting electrical equipment shall be mounted approximately 10 feet above grade in aluminum enclosures. Drivers are remote for ease of installation and servicing. The enclosures shall be touch-safe and include drivers and fusing with indicator lights on fuses to notify when a fuse is to be replaced for each luminaire. Disconnect per circuit for each pole structure will be located in the enclosure.

- E. Wire Harness: Spiral wound, abrasion protection sleeve, strain relief, plug-in connections
- F. Energy Consumption: The average kWh consumption for the entire facility shall not exceed 61.93.
- G. Controls and Monitoring System:
 - Factory assembled lighting control cabinet (LCC) The LCC shall be assembled and wired by a UL listed panel builder. The LCC shall contain Contactors, Monitoring and Control System and door mounted Manual off-on-auto selector switches. The LCC shall arrive at the job site ready to attach to an existing wall, switchgear, or a free standing enclosure.

a. Control Wire Terminations - The Control Wire Terminations shall include UL listed terminal blocks mounted on a DIN rail and 250 volt, 16 amp, touch safe type fuse holders.

b. The ECE shall be constructed of aluminum and shall be powder coated gray. The cabinet door shall utilize a lockable, 3 point latching assembly that provides a NEMA 4 rated seal.

SMHS19-02	Petaluma Communit	y Sports Field Baseball	Diamond in Petaluma,	, CA
		City of Petaluma	SP	ORTS

 c. Contactor Modules – Contactors shall be UL listed for lighting applications. They shall be rated at full capacity, be electrically held, utilize a 120 volt coil and be rated for operation in a ambient temperature range from -40 degrees C to +70 degrees C.

d. Manual off-on-auto Selector Switches – For on site manual control, three position selector switches shall be factory mounted to the ECE door. The switches shall be keyed and maintain position, with make before break contacts. The switches shall be factory wired to control terminal blocks.

- e. Warranty The LCC shall be covered under the standard warranty for the accompanying lighting equipment.
- 2. Remote Monitoring System: System shall monitor lighting performance and notify manufacturer if individual luminaire outage is detected so that appropriate maintenance can be scheduled. The manufacturer shall notify the owner of outages within 24 hours, or the next business day. The controller shall determine switch position (manual or auto) and contactor status (open or closed). The Monitoring System shall be factory wired to control terminal blocks.
- 3. Remote Lighting Control System: The Lighting Control System shall allow owners and users with a security code to schedule on/off system operation via a web site, phone, fax or email up to ten years in advance. Manufacturer shall provide and maintain a two-way TCP/IP communication link. Trained staff shall be available 24/7 to provide scheduling support and assist with reporting needs. The Light Control System shall be factory wired to control terminal blocks.

PART 3 EXECUTION

3.1 Warranty

- A. 25-Year Warranty: Each manufacturer shall supply a signed warranty covering the entire system for 25 years from the date of shipment. Warranty shall guarantee specified light levels. Manufacturer shall maintain specifically-funded financial reserves to assure fulfillment of the warranty for the full term. Warranty does not cover weather conditions events such as lightning or hail damage, improper installation, vandalism or abuse, unauthorized repairs or alterations, or product made by other manufacturers.
- B. Maintenance: Manufacturer shall monitor the performance of the lighting system, including on/off status, hours of usage and luminaire outage for 25 years from the date of equipment shipment. Parts and labor shall be covered such that individual luminaire outages will be repaired when the usage of any field is materially impacted. Owner agrees to check fuses in the event of a luminaire outage.

3.2 Field Technician

A. Manufacturer shall have available a local factory trained technician to provide project support including but not limited to: Lamp replacement, confirm luminaire, aiming points, troubleshoot, and educate customer maintenance personnel.

END OF SECTION

SMHS19-02