



Old Agency Ditch Improvements Project Updates

The City currently has three contractors working simultaneously on various safety and infrastructure upgrades. Below is the schedule for this week:

Week of August 4 - 8, 2025 (REVISED):

Prime Dirt Contractor

- The Prime Contractor will return this week to finalize the ditch and shoulder work beginning at **6:30 a.m. on Tuesday, August 5, 2025**. The contractor has until August 13, 2025, to complete their work, but we are hopeful that they will finish sooner. The section from Patterson Crossing to Highland Colony Parkway will be **CLOSED beginning at 6:30 a.m. on Tuesday, August 5th** and will reopen upon completion of the project. Patterson Crossing traffic will be detoured towards Livingston Road.

Drainage Improvements Contractor

- On August 4, 2025, this contractor will complete the repair to the ditch immediately west of Patterson Crossing and re-open this section of the road at the end of the work day.

Asphalt Contractor

- The Asphalt contractor will continue to pave the Phase 1 zone from Patterson Crossing to Livingston Road on Monday and Tuesday. One lane will remain open within the work zone at all times. Please drive with caution and follow the directions of flaggers on-site. Once the Prime Dirt Contractor completes the ditch and shoulder work, the Asphalt Contractor will complete the shoulder widening and final overlay in the Phase 2 zone.

The schedule beyond this week will be determined after progress is completed this week.

Thank you for your continued patience.