

BILL OF QUANTITIES

SUPPLY AND INSTALLATION OF RAISED ACCESS FLOORING
SYSTEM

Date: 12/05/2026

BILL NO: 01	Qty	Unit	Rate	Amount
<u>FLOOR FINISH (SERVER ROOM)</u>				
<u>GENERAL</u>				
(a) Rate must include for all the works including any ancillary/incidental works to proper functioning.				
(b) Rate must include complete installation and configuration of the flooring system.				
(c) Rate must include for any charges relating to site cleanliness and maintaining work site safety as required.				
2.1 <u>PROVISIONAL SUM FOR SUPPLY AND INSTALLATION OF RAISED ACCESS FLOORING SYSTEM</u>				
(1) Raised access flooring system (See specification below)	1.00	item		
Server room area 391SQFT HPL-800 Grade Panel Specialized for Computer Rooms and Datacenters Floor Panel Flatness: +0.75 mm in any direction				
Floor Panel Width: + 0.50 mm				
Floor Panel Squareness: + 0.38 mm				
Gaps between installed				
adjacent panels: +0.50 mm				
Concentrated Load: 363 kgs (800 lbf) according to CISCA Testing Standards 2007				
Uniformly Distributed Load: 1900 kg/m2 UDL				
Pneumatic Bag TEST as per CISCA testing Standards 2007 Section VII				
Fire Rating: Class O as per British Building Regulations & Class 1 as per BS 476 (Part 6 & Part 7), Conforming to ASTM E84 1998 (Flammability) & ASTM E136 (Combustibility)				
BILL NO: 01 - FLOOR FINISH (SERVER ROOM) TOTAL OF BILL No: 01 - Carried over to summary				

BILL No: 02	Qty	Unit	Rate	Amount
<u>ADDITIONS</u>				
BILL NO: 02 -ADDITIONS TOTAL OF BILL No: 02 - Carried over to summary				

BILL No: 03	Qty	Unit	Rate	Amount
<u>OMISSIONS</u>				
BILL NO: 03 -OMISSIONS TOTAL OF BILL No: 03 - Carried over to summary				