

Important Notice: Sewer System Construction in Your Area

Dear Resident,

A contractor will be increasing the size of sewer mains in your area. This work is essential to accommodate current development and improve long-term reliability and service.

What to Expect:

- Work will involve both *pipe bursting* and *open cut trenching* methods.
- Crews will be **digging in the public right-of-way (ROW)** to complete this work and reconnect homes to the new sewer main.
- Temporary access disruptions and noise during daytime hours.
- Restoration of streets and landscaping will follow project completion.

Duration of Work:

[5/12/2025] to [6/6/2025]

Work Hours: [7:00 am to 5:30pm]

We appreciate your patience as we complete this work.

Questions?

Contact:

Contractors

David Coleman (512) 848-4604 dcoleman@dxcontracting.com

Jesse Mendez (210) 630-1195

Public Works Director

BJ Sultemeier (830) 929-5975

Thank you for your cooperation!

N. Ave. N and W. Pecan Dr. Wastewater Construction Schedule

Affected Street	Task	Start Date	End Date
W. Pecan Dr.	Pipe Bursting from 507 W. Pecan Dr. to N. Ave. L	5/12/2025	5/16/2025
W. Pecan Dr.	Pipe Bursting from N. Ave. L to N. Ave K	5/19/2025	5/23/2025
W. Pecan Dr.	Pipe Bursting from N. Ave. K to N. Ave. J	5/26/2025	5/30/2025
W. Pecan Dr.	Pipe Bursting from N. Ave. I to N. Ave. J	6/2/2025	6/6/2025
N. Ave. N & Plum Short	Open Cutting at Plum Short	6/4/2025	6/6/2025
N. Ave. N	Manhole Installation at N. Ave. N & Plum Short and N. Ave. N & W. Pecan Dr.	6/9/2025	6/10/2025
N. Ave. N & W. Pecan Dr.	Open Cutting at N. Ave. N & Plum Short and N. Ave. N & W. Pecan Dr.	6/9/2025	6/20/2025
N. Ave. N & W. Pecan Dr.	Manhole Installation at N. Ave. N & W. Pecan Dr. and 509 W. Pecan Dr.	6/11/2025	6/12/2025
W. Pecan Dr.	Manhole Installation at 507 W. Pecan Dr.	6/13/2025	6/16/2025
N. Ave. N & W. Pecan Dr.	Open Cutting at N. Ave. N & W. Pecan Dr. and 509 W. Pecan Dr.	6/23/2025	7/4/2025
W. Pecan Dr.	Open Cutting at 507 & 509 W. Pecan Dr.	7/7/2025	7/18/2025
All	Site Restoration and Re-Vegetation	7/21/2025	7/30/2025

*****This Construction Schedule is weather dependent and may be adjusted based upon actual conditions uncovered in the field. At this time, there are no planned water or sewer outages; however, unforeseen outages affecting individual property owners may occur as the work progresses and will be addressed on a case-by-case basis.*****