



THE MONTHLY UPDATE

April 2022
Key City Projects and Initiatives

Table of Contents

Active Transportation Plan.....	5
Advanced Metering Infrastructure Project	6
American Association of Retired Persons (AARP) Chess Table Project.....	7
Amy’s Kitchen Downtown Corporate Office.....	8
Budget and Financial Reporting Process	10
City Hall Upgrades – Council Chambers, East Wing, Permit Center, West Wing.....	10
<i>Council Chambers</i>	11
<i>East Wing</i>	11
<i>Permit Center and West Wing</i>	11
Climate Ready	12
Community Art Grant Program	14
<i>Alynn-Mags (Amanda Lynn and Lady Mags)</i>	15
<i>Cinda Gilliland and Drake Cunningham (Re:public)</i>	15
<i>Climate Action Campaign</i>	15
Community Camera Registry Program	15
Compressed Natural Gas (CNG) Fueling Station Ellis Creek & Ellis Creek High-Strength Waste Facility Projects.....	17
<i>CNG Fueling Station</i>	17
<i>High-Strength Waste (HSW) Facility</i>	17
COVID Administration	18
Creating a Diverse, Equitable, and Inclusive City Organization	21
<i>Measure U Position Matrix</i>	22
Creekwood Housing Development – 270 & 280 Casa Grande Road	25
Davidon/Scott Ranch.....	26
District Elections.....	28
Electric Vehicle Pilot Project and the Patrol Vehicle Hybrids	29



Ellis Creek Water Recycling Facility.....30
Chemical System Upgrades Project..... 30
Outfall Replacement 31
Tertiary Filtration System Expansion..... 32

Fairgrounds Community Engagement34

Fine Balance35

First and F Street Bridge Replacement.....36

Floodplain and Sea Level Rise (SLR) Modeling.....37
Phase 1: Floodplain Model Update and SLR Modeling 38
Phase 2: FEMA Map Revision 38

General Plan Update.....40

Home Depot – 261 North McDowell Boulevard42

Hotel Weaver at 2 Petaluma Boulevard South *~NEW~*44

Integrated Pest Management Plan (IPMP)45

Lafferty Ranch Open Space Park.....45

Local Road Safety Plan46

Lucchesi Synthetic Turf and Lighting Replacement47

North McDowell Complete Streets.....48

Onboarding—New Employee Orientation.....50

Oyster Cove51

Pavement Restoration: Measure U Bond-Funded Projects.....52

Payran/Madison Water and Sewer Main Replacement.....54

Permanent Parklet Program55

Petaluma Boulevard South Complete Streets.....56

Petaluma Community Baseball Field57

Primary Influent Pump Station (PIPS) Projects.....59
PIPS High-Capacity Pumps..... 59
PIPS Parallel Force Main 59

Rainier Avenue Active Transportation and Pavement Restoration.....60



ReLeaf Petaluma – 152 New Trees Planting at Wiseman Park.....62

Resilient Energy Back-Ups.....63

Rotary Club Project to Install Waste and Recycle Standards in City Parks.....65

Safe Space Anti-Hate Program.....66

Sewer Master Plan67

Silk Mill Expansion – Hampton Inn Petaluma Hotel ~NEW~68

Skate Park Remodel & Site Feasibility Study.....69

**Solar Initiatives – Community Center, Ellis Creek Water Recycling Facility, Petaluma
Community Sports Fields, Police Department, Swim Center.....71**

Specialized Assistance For Everyone (SAFE) Mobile Crisis Response Pilot Program ..72

Telecommunication Ordinance.....74

The People’s Village75

The Studios at Montero.....76

Tobacco Retail License.....77

Traffic Calming Pilots.....78

Transit Facility & Fleet Electrification79

Trestle Rehabilitation80

Urban Recycled Water Expansion – Park Irrigation Conversions.....81

Veteran & Active-Duty Military Free Transit Fare Program82

Washington Street Bridge Seismic Rehabilitation83

Water Master Plan.....84

Wayfinding.....85

Well Construction and Tank Projects.....86

Hardin and Manor Tank Rehabilitation 86

La Cresta Tank Replacement 86

Oak Hill Tank Replacement..... 86

Well Construction Program 87

Westridge Trail Reconstruction87



Active Transportation Plan

Project Manager: Ken Eichstaedt, Public Works and Utilities

Contact Information: KEichstaedt@cityofpetaluma.org

Project Completion Date: June 2023

Budget: \$160,000

Council Goal/Priority: A City That Works & A Safe Community That Thrives—
Workplan items 18, 20, 26, 28, and 85¹

Project Description

This project will update the 2008 Bicycle and Pedestrian Plan (also called the Active Transportation Plan) in coordination with the General Plan Update. The plan will incorporate a fresh look and best practices in active transportation and update city standards for bike and pedestrian facilities. Existing conditions will be evaluated, and future projects and programs will be identified along with costs and potential funding opportunities. The wayfinding program will develop a comprehensive plan for pedestrian and bicycle signage citywide. This project includes the installation of the downtown area signage to kick off the implementation. The Active Transportation (AT) Plan update incorporates a robust community outreach program. It will rely heavily on feedback from community stakeholders and guidance and input from the Pedestrian & Bicycle Advisory Committee (PBAC).



¹ Workplan items can be found in attached Goals and Priorities Booklet.



Current Status

PBAC, City staff, and the consultant are working actively on the AT Plan. Activities conducted to date include analysis/mapping, vision and goals, and policy development. The next phase of work is the development of the AT Plan project list. To accomplish this, the consultant will work with members of PBAC in small working group sessions. The consultant will present this project list to PBAC at the July 6, 2022, meeting.

Advanced Metering Infrastructure Project

Project Manager: Chelsea Thompson, Public Works and Utilities

Contact Information: cthompson@cityofpetaluma.org

Project Completion Date: December 31, 2025

Budget: \$11.5 Million

Goal/Priority: Our Environmental Legacy—Workplan items 55 and 70



Project Description

The City plans on replacing the existing 20,388 water and recycled water customer meters that use Automated Meter Reading (AMR) with Advanced Metering Infrastructure (AMI) meters and a customer engagement portal.

Upgrading all water and recycled water meters in the City to AMI technology will give all water customers access to real-time water use information through the customer engagement portal available for viewing on a smartphone or computer. AMI metering will provide the City with proactive water leak detection, increased water conservation, increased water distribution operational efficiency, real-time data collection, and improved water use data accuracy and resolution.

Current Status

On March 22, 2022, the Department of Water Resources announced that the City of Petaluma's AMI Project was awarded \$7,502,702 by the Urban and Multibenefit Drought Relief Grant Program. The City is currently implementing an AMI pilot project with 58 AMI meters. The goal of the pilot project is to test AMI technology performance in different areas of town, AMI compatibility with current metering and billing infrastructure, and the



customer interface portal. The City anticipates advertising for public bids by June 2023. AMI project information will be available on the City's [website](#) once the project begins.

American Association of Retired Persons (AARP) Chess Table Project

Project Manager: Rachel Beer, Parks and Recreation

Contact Information: rbeer@cityofpetaluma.org

Project Completion Date: Spring 2022

Budget: \$10,000

Goal/Priority: A Safe Community That Thrives & Spaces and Places That Inspire—
Workplan items 100, 121, and 152

Project Description

Over the past five years, American Association of Retired Persons (AARP) has granted communities with funding for quick-action projects across the country aimed at helping urban, rural, and suburban communities make both immediate improvements and invest in longer-term infrastructure that support community members of all ages. The grant program is intended to bolster investment in public spaces, transportation, housing and civic engagement by focusing on projects that center on helping communities become more age-friendly as well as projects that increase support for diversity and inclusion ([AARP Community Challenge Grant](#)).



On April 19, 2021, an application was submitted for the AARP National Community Challenge grant program requesting project funding to install at least two concrete chess tables at sites yet to be determined. Although the City of Petaluma was not ultimately selected for the AARP National Community Challenge grant, the AARP California office was inspired by the Senior Advisory Committee's compelling project,



and responded with a notification to award a one-time grant of \$10,000 to help fund Petaluma's effort of installing community chess tables.

Parks and Recreation staff presented options for chess table designs and potential site locations to the Senior Advisory Committee meeting on November 18, 2021 requesting review and input. Staff then presented to the Recreation, Music, and Parks Commission on December 15, 2021 requesting review and input on potential locations. After commission and committee feedback and community engagement, Parks and Recreation staff landed on Water Street as the location for two chess tables with ADA accessibility and accompanying benches.

Current Status

Chess tables and benches are on order and slated to arrive the first or second week in May. Installation is planned to take place by the end of May, accompanied by an event hosted by the Senior Advisory Committee to celebrate the completion of the project.

Amy's Kitchen Downtown Corporate Office

Project Manager: Isabel Castellano and Larissa Alchin, Community Development

Contact Information: icastellano@cityofpetaluma.org and lalchin@cityofpetaluma.org

Project Completion Date: Conditional Use Permit – Approved on April 7, 2022, and Historic Site Plan and Architectural Review (HSPAR) – In Planning Process

Budget: Cost Recovery Project

Goal/Priority: An Economy That Prospers

Project Description

This project relocates Amy's Kitchen corporate offices to Downtown Petaluma. The proposed headquarters will occupy the existing 18,722 square foot historic Carither's Department Store building at 109 Kentucky St., including the ground floor and street frontage areas. On April 7, 2022, a Minor Conditional Use Permit was approved for the proposed land use. Amy's Kitchen office headquarters is designed such that the ground floor is a high energy open collaboration space, and the existing display



windows will remain open and utilized for collaboration seating areas, product displays, and a reception desk. Located within the Downtown Parking Assessment District, the project will implement a range of strategies to reduce automobile trips for employees, including an extensive alternative transportation plan and a robust and flexible work from home policy.

HSPAR Summary: The property at the intersection of Kentucky Street and Western Avenue was built in 1941 and is located within the Historic Commercial District; therefore, Historic Site Plan and Architectural Review (HSPAR) is required for proposed modifications. The modifications include a seismic retrofit, adaptive reuse of existing retail space, replacement of three windows, and three new windows below the original windows, a new double-door and infill wall for a side entrance, windows and a door on the West façade, and new signage, as well as various alterations that are proposed for the interior of the building. Building square footage would be expanded to approximately 20,000 SF through the addition of a mezzanine space.

Current Status

Amy's Kitchen Headquarters received approval of a Conditional Use Permit for office use on the ground floor and street frontage area. Planning received submittal of a HSPAR application for proposed alterations to the former Carithers Department Store within the Historic Commercial District. The Applicant's HSPAR application was submitted on March 29, 2022 and deemed incomplete for filling on April 28, 2022. Advisory comments were provided to the Applicant for information and consideration with regards to consistency with the Historic Commercial District Design Guidelines and the Secretary of the Interior's Standard.



Budget and Financial Reporting Process

Project Manager: Corey Garberolio, Finance

Contact Information: cgarberolio@cityofpetaluma.org

Project Completion Date: Budget – Late Spring 2022;
Annual Comprehensive Annual Report (ACFR) – Winter 2022

Budget: N/A

Goal/Priority: A City That Works—Workplan items 1 and 3

Project Description

Annually the city embarks on two lengthy financial processes. The first is creating and adopting the annual budget, consisting of the operations budget and Capital Improvement Program; typically, this process begins at the start of the calendar year. The City's Fiscal Year begins on July 1st and ends on June 30th. After the adoption of the budget comes the Comprehensive Financial Annual Report.

Once all invoices and receipts have been resolved for the previous fiscal year, typically in the fall, an audit begins on the year and review of the now completed fiscal year.

Current Status

On January 5, 2022, the [Annual Comprehensive Financial Report](#) was posted to the City's website. Budget season is underway, with City Staff presented the proposed [Capital Improvement Program and Operating Budget](#) at the budget workshop on Monday, May 9, 2022, and the first reading of the budget occurred on May 16, 2022, and will be effective July 1, 2022.

City Hall Upgrades—Council Chambers, East & West Wing, Permit Center


Project Manager: Diane Ramirez, Public Works and Utilities

Contact Information: dramirez@cityofpetaluma.org

Project Completion Date: Fall 2022

Budget: \$1 million, funded by City Facilities Impact Fee, American Rescue Plan Act (ARPA), SB2 Grant

Goal/Priority: Spaces and Places That Inspire—Workplan items 138 and 139



Project Description

Council Chambers

The Council Chambers Audio and Video (AV) Upgrades project addresses technology needs and safety for City Council members, public attendees, and City staff. Now almost fifty years old, the Council Chambers hosts all council, committee, and commission meetings. These chambers are the City's primary location for conducting legislative business. In response to the pandemic, the City transitioned to virtual "Zoom" webinar meetings in 2020. With future hybrid (Zoom and in-person) meetings on the horizon as we transition again, these upgrades are designed to improve safety, enhance public participation, and ease using this technology for optimal public engagement. This project will enhance audio and video capability and add several video displays for the members on the dais and the audience. Other improvements include new moveable seating, flooring, and dais extension for the staff's working area.

East Wing

To provide better and seamless services to the community while operating safely during and following the COVID pandemic, this remodel will consolidate and expand existing City Hall departments housed in the east wing to facilitate the delivery of services and improve facility safety under pandemic conditions. These departments include Human Resources and Risk Management, General Services, City Attorney, Finance, and Economic Development & Open Government.

Permit Center and West Wing


This project strengthens the City's public-facing permit program with a new dedicated "Permit Center" area in the west wing of City Hall. This facilitates our goals for improving community access and permit acquisition for building, planning, fire, and encroachment permits. This remodel was designed and permitted in FY 21/22, and construction is planned for spring and summer of 2022.



Another area of west wing work involved reprogramming the portion of the west wing that County of Sonoma services recently vacated. This project is now complete and includes space planning for that area to define individual office sizes and locations for City staff, identifying building improvements to meet code, and remodel construction activities. The Development Engineering Department is located here, with that portion of the remodeling project completed in January 2022.

Current Status

In the Council Chambers, the new AV technology has been used to run the first hybrid meeting with staff and council members attending in person and the community attending via Zoom. An architect is working on the design and specifications of additional minor architectural modifications and furnishings. New audience seating and flooring have been selected.



A space planning design firm is under contract for the East Wing remodel, and space programming/design is underway. Staff is meeting with contractors and vendors for preliminary cost estimates.

The modifications to the Permit Center have been designed and permitted, with the bid phase and construction scheduled for spring/summer 2022.

Climate Ready

Project Manager: Rhianna Frank, City Manager's Office

Contact Information: rrfrank@cityofpetaluma.org

Project Completion Date: Ongoing

Budget: Not Applicable

Goal/Priority: Our Environmental Legacy



Project Description

The City of Petaluma has progressive climate goals to be carbon neutral by 2030. Petaluma drafted the Climate Emergency Framework to support these goals. The Climate Ready Campaign is a phased marketing outreach approach to educate the public by highlighting actions to support goals detailed in the Climate Emergency Framework. The initial phase will focus on transportation as this is the greatest obstacle to meeting 2030 carbon neutrality goals. Potential actions and events will be cross referenced with suggestions identified in community driven feedback and will support established programs and projects, such as: Cool Cities; the General Plan; the Active Transportation Plan; and the Climate Action and Adaptation Plan. Climate Ready actions and events will foster multi-departmental partnerships that highlight community services that the City provides for the community. The first phase of the Climate Ready Campaign will be launched over the next several months and will themed as an *Active Transportation Celebration*. This phase will be a “call to action” to get people out of their cars and onto their bikes or public transit. All aspects of the campaign will be zero waste as much as possible and will utilize innovative means to advertise these events.



Current list of events:

- Multiple Community Bike Rides: Second Saturday Monthly (5/14, 6/11, 7/9)
- Bike to Work/Wherever Event with Sonoma County Bike Coalition and SMART (5/20)
- Bike Valet and Community Arts Project at Movies in the Park (6/17, 7/15, 8/19, 9/16, 10/21)
- Motherload Documentary (either 6/24 or 7/22)
- Ciclovía Event with Sonoma County Bike Coalition Partnership (7/17)
- Student Mural Contest Arts Project for Transit Bus Shelters (9/16)
- Live Music on the Lawn Event with E-Transport Showcase w/Parks Dept (9/25)

Current Status

The Climate Ready Campaign partnered with Bike Petaluma to sponsor a community bike ride on May 14th at 9:30am-11:30am, at Aqus Café, 189 H St.



Climate Ready is also partnering with SMART to host an Energizer Station for Bike to Wherever Day on May 20th. The location for the Energizer Station will be at the Downtown SMART stop at 220 Lakeville St.

Community Art Grant Program

Project Manager: David Ward, Planning Division

Contact Information: dward@cityofpetaluma.org


Project Completion Date: Ongoing

Budget: \$21,800 (FY 21-22)

Goal/Priority: Spaces and Places That Inspire—Workplan items 134 and 135

Project Description

The Community Art Grant program is a new opportunity to fund community-driven and generated programs, projects, and activities. Created and launched in 2021, the program strives to streamline funding opportunities directly to members of the community using small, nimble grant requests. The City of Petaluma's Community Art Grants Program was developed to provide arts funding to individual artists, community-based organizations, and 501(c)3 nonprofit organizations with projects or programs based in Petaluma. The purpose of this grant is to support public-facing projects and activities that exemplify high artistic quality, represent the diversity of people and cultures within Petaluma's community, and celebrate the history and City of Petaluma. Funded projects through this grant program should be designed for public access and to engage with the Petaluma community. Maximum grant requests through this program are limited to \$10,000 and cannot fund awarded applicants again until twelve (12) months after previous project completion.



The purpose of this grant is to support public-facing projects and activities that exemplify high artistic quality, represent the diversity of people and cultures within Petaluma's community, and celebrate the history and City of Petaluma. Funded projects through this grant program should be designed for public access and to engage with the Petaluma community. Maximum grant requests through this program are limited to \$10,000 and cannot fund awarded applicants again until twelve (12) months after previous project completion.

Current Status

The Petaluma Public Art Committee (PPAC) reviewed three (3) complete and eligible grant request applications at the March 24, 2022 meeting. All applicants were awarded their full grant requests, coming at a total of \$21,800 of awards from the public art fund.



The following summarizes the grant requests and application of grant funds for each project.

Alynn-Mags (Amanda Lynn and Lady Mags)

These artists are using grant funding for a community engagement event and activity that ties into the recently completed ‘Magnificent’ mural at 383 B Street, Petaluma on the eastern exterior wall of the Rex Ace Hardware building. Funding will contribute to costs associated for the materials, temporary installation structure for the event, and artist fee. Their grant award is \$7,000. This grant project will be complete by the end of this month.

Cinda Gilliland and Drake Cunningham (Re:public)

This group is using grant funds to support funding for a multi-disciplinary, interactive art installation at Helen Putnam Plaza, managed by Re:public. The grant will contribute to costs associated with construction of a stage for performance, artist stipends, curator and events budget, publicity, and site deinstallation and restoration. Their total grant award is \$10,000 which will be used in combination with other funding to increase the impact and abilities of their program, entitled *Listening Builds Community*. This project will be completed Summer 2022.

Climate Action Campaign

Rhianna Frank is the Climate Action Manager with the City of Petaluma who requested funding for a joint-funded art project with the City’s Transit Division to support a bus shelter mural project. The awarded grant funds will contribute to the student artist commission process to paint murals on bus shelters around Petaluma with support from members of the Petaluma Arts Center who will facilitate and manage the process. The total awarded grant is \$4,800 which will be used to directly pay student artist honorariums for their work on this project. This project aims to be complete in Fall of 2022.

Community Camera Registry Program

Project Manager: Jennifer Pritchard, Police

Contact Information: jpritchard@cityofpetaluma.org

Project Completion Date: Late Summer 2022

Budget: To be determined

Goal/Priority: A Safe Community That Thrives—Workplan item 78



Project Description

The Community Camera Registration program is a voluntary record of a home or business security camera to assist law enforcement during an investigation.

In the event of a critical incident or criminal investigation, business or residential security cameras may capture evidence essential to solving a case. These investigations frequently require the canvassing of neighborhoods surrounding a crime scene for security cameras. Knowing where cameras are located dramatically speeds up investigations by allowing investigators to prioritize where to begin looking for evidence. The best available video evidence is often not of the crime scene itself but pathways and streets that lead into and out of the crime scene.

The Police Department will be working collaboratively with community members seeking voluntary participation and registration. Any community member or business with security cameras on their property can register with the department. Participation in the camera registration program is entirely voluntary, and there is no fee. All registered information is confidential and will only be accessible to law enforcement personnel during criminal investigations. This camera registration program does not provide access to any cameras or systems; it only documents their locations and the contact information provided by the owner.

Current Status

The Department is developing a web-based GIS mapping and registry along with a website page to accept registrations. In April the GIS software system is in the process of being completed.

Once established, it is anticipated that the Police Department will conduct a public awareness campaign encouraging community members to enroll in the program via our city website voluntarily. Based on the current status of the GIS mapping and registration, the Department is anticipating a launch date of July 1, 2022.



Compressed Natural Gas (CNG) Fueling Station Ellis Creek & Ellis Creek High-Strength Waste Facility Projects

Project Manager: Lisa Cameli, Public Works and Utilities

Contact Information: lcameli@cityofpetaluma.org

Project Completion Date: Spring 2023

Budget: \$14.3 million

Goal/Priority: Our Environmental Legacy—Workplan items 42 and 51

Project Description

CNG Fueling Station

This project includes designing and constructing a gas scrubbing facility, a Compressed Natural Gas (CNG) fueling station, and related site improvements at the Ellis Creek Water Recycling Facility (ECWRF) and Recology Sonoma Marin's facility in Petaluma.



The anaerobic digester at ECWRF produces methane gas used to fuel a boiler to heat sludge. The excess methane gas is flared off. With the construction of another digester and the addition of high-strength waste to the treatment process, the plant will produce nearly double the amount of methane gas. The gas will be scrubbed, compressed, and used to fuel both City and Recology vehicles.

The City obtained grant funds from the California Energy Commission to construct the CNG facilities, with the remainder of the funding coming from the Wastewater Capital Fund.

High-Strength Waste (HSW) Facility

This project repurposes existing acid-phase digesters at the Ellis Creek Water Recycling Facility to receive and blend high-strength waste from local industries with wastewater solids for anaerobic digestion. The project includes the addition of screw press sludge dewatering capacity. The design of this project began in FY 16/17, and construction is expected to be substantially complete in FY 22/23, in conjunction with the CNG fueling project.



Current Status

Project completion and startup have been delayed due to delays in obtaining required Bay Area Air Quality Management District (BAAQMD) permits.

Work is ongoing to perform preventative maintenance on the system. This is anticipated to be completed by June 2022. Ongoing negotiations are occurring with the BAAQMD to establish the long-term permit requirements for operation of the system. Testing of the system will be conducted once permission has been granted by the BAAQMD. Testing of the system will result in revision of the control strategies for calibration and efficient use of the system. Additional funding for this step is likely needed. City staff is finalizing the agreement between Recology and the City for use of CNG.



Lastly, the City is currently negotiating project closeout with the prime contractor. As-built documents and Operations and Maintenance (O&M) manuals are 95% complete and under review by ECWRF operations.

COVID Administration



Project Manager: Erika Leahy, Human Resources

Contact Information:

eleahy@cityofpetaluma.org

Project Completion Date: Ongoing

Budget: Not Applicable

Goal/Priority: A City That Works & A Safe Community That Thrives—Workplan items 169 and 179



Project Description

Implement mitigating measures to protect the health and safety of City of Petaluma staff and community by (1) complying with all COVID-19 health guidelines, regulations, and local health orders, and (2) administering the City's COVID-19 Vaccination/Weekly Testing Policy.

Current Status

COVID-19 Vaccination/Weekly Testing Policy:

Effective September 20, 2021, for Police and Fire staff and effective November 1, 2021, for all other staff, the City implemented a COVID-19 Vaccination/Weekly Testing Policy requiring employees to submit proof of being fully vaccinated or undergo weekly testing. Furthermore, on February 1, 2022, Sonoma County Public Health released an updated Health Order requiring all unvaccinated Law Enforcement and Fire personnel to undergo twice-weekly COVID-19 testing starting February 1, 2022. This Health Order was amended on February 7, 2022, and again on March 1, 2022. On March 7, 2022, it was further amended to rescind the twice weekly testing requirement and revert back to once weekly testing. The City continues to comply with all federal, state, and local rules and guidance and subsequently, has maintained its COVID-19 Vaccination/Weekly Testing Policy for all staff. In April the City modified its policy for new hires in that new hires are now subject to the same COVID-19 Vaccination/Weekly Testing Policy as existing staff. Prior to this change, new hires were required to provide proof of



vaccination, without the option to test weekly, unless a reasonable accommodation applied.

Masking Requirements:

The City continually monitors the ever-changing protocol standards issued by federal, state, and local health agencies and determines how best to implement those protocols. Governor Newsom released a new Executive Order that recommends, but no longer requires, unvaccinated members of the public wear masks indoors effective March 1, 2022. The Executive Order also seeks to modify CalOSHA's requirements around masking for employees. It is important to note that, even though masking requirements have eased at the State level, Sonoma County has a Health Order in place which requires unvaccinated and unverified employees who work in the Police and Fire Departments to continue masking. Starting May, consistent with current guidance, masking indoors will be strongly recommended, but no longer required, for members of the public entering City facilities. Considering that CalOSHA has not finalized its COVID "Emergency Temporary Standards" (ETS), which establish masking requirements for employees in the workplace, and the Sonoma County Health Order is still in effect, the City continues to require unvaccinated and unverified staff to mask indoors. Staff will continue to monitor changes in the ETS and County Health Order and evaluate masking policies accordingly.

City Business Hours:

In March, the City expanded public access hours across City facilities, including increasing public access hours at City Hall from 10 AM to 2 PM, Monday through Thursday. Each facility and department will determine their own public access hours depending on public need, departmental resources, and staffing. These hours are still in effect as we continue to monitor the COVID-19 situation.

We continue to monitor changes to both State and County requirements and re-evaluate and revise applicable City policies and procedures for consistency and compliance. Most importantly, the entire staff continues to be flexible and fluid as we work together in this highly fluctuating environment to ensure City services are provided in an efficient and timely manner.



Creating a Diverse, Equitable, and Inclusive City Organization

Project Manager: Charla Freckmann, Human Resources

Contact Information: cfreckmann@cityofpetaluma.org

Project Completion Date: Ongoing

Goal/Priority: A City That Works—Workplan items 8, Recruit, hire, retain, and advance a workforce that is diverse, representative, skilled, talented, and prepared to meet the demands of a full-serve City, and 10, make the City of Petaluma a model employment, encouraging creativity and innovation, and enhancing connections between our staff and the community.

Project Description

Recruitment is the lifeblood of every organization. The department will strive to meet the hiring goals set forth with our vacant positions and Measure U position changes, including but not limited to classification and compensation studies and applicable meet and confers with labor partners. This workforce stabilization task will ensure that all City hiring practices and training and development requirements are seen through a lens of diversity, equity, and inclusion (DEI).



Current Status

Recruitment is an ongoing process requiring constant and dedicated staff time; the volume of activity depends on the number of current vacancies and how many applicants have applied for each vacant position. For the month of April, staff completed the full recruitment process, opened and facilitated ongoing openings, or coordinated with recruitment consultants for 21 positions. The passage of Measure U has enabled the City to add numerous key positions, including establishing numerous new positions and upgrading the classifications of existing positions. The attached chart indicates the current status of implementing and recruiting for positions and position upgrades resulting from the passage of Measure U.



Human Resources recently hired a new Director of the Community Development Department, a Senior Transit Planner and a Transit Planner I.. Review of applications has commenced for other Measure U positions including the Administrative Manager classification for Public Works & Utilities. Tracking the equal employment opportunity data that is self-disclosed on the City employment applications is being analyzed to determine the quality of our overall applicant pool response from the perspective of DEI.

Measure U Position Matrix

Department and Positions	New Position, Allocation, or Position Upgrade	Council Approved	Vacant or Filled
City Attorney’s Office:			
Assistant City Attorney (.5)	New	8/2/21	Vacant
City Clerk’s Office:			
Records Coordinator	New	10/18/21	Vacant
City Manager’s Office:			
Assistant to the City Manager	Upgrade	10/18/21	Filled
Climate Action Manager	New	8/2/21	Filled
Senior Management Analyst	New	8/2/21	Filled
Community Development Department:			
Director of Community Development	New	1/24/22	Filled
Deputy Chief Building Official	Upgrade	10/18/21	Filled



Housing Specialist	New	10/18/21	Recruitment commenced
Plans Examiner	New	8/2/21	Recruitment commenced
Economic Development & Open Government Department:			
Communications Program Manager	New	10/18/21	Filled
Economic Development Manager	New	allocation already exists, only funding needed	Vacant
Management Analyst I/II	Upgrade	8/2/21	Filled
Data & Systems Manager	Upgrade	10/18/21	Filled
GIS Administrator	Upgrade	8/2/21	Filled
Finance Department:			
Deputy City Manager/Director of Finance	Upgrade	10/18/21	Filled
Finance Analyst	Upgrade	8/2/21	Vacant
Office Assistant	Upgrade	8/2/21	Filled
Fire Department:			
Assistant Fire Marshal	New	8/2/21	Re-recruitment underway
Emergency Manager	New	1/24/22	Recruitment commenced
Human Resources Department:			
Human Resources Specialist	New	4/19/21	Filled
Human Resources Specialist	Upgrade	4/19/21	Filled
Parks & Recreation Department:			
Director of Parks & Recreation	Upgrade	1/24/22	Filled
Superintendent of Parks & Facilities	Upgrade	10/18/21	Filled



Facilities Supervisor	New	10/18/21	Not allocated
Management Analyst I/II	Upgrade	8/2/21	Filled
Police Department:			
Detective	New	8/2/21	Vacant
Police Officer	New	8/2/21	Filled
Police Officer	New	8/2/21	Filled
Police Officer	New	8/2/21	Vacant
Police Training Coordinator	New	7/12/21	Filled
CSI Evidence Technician (.5)	New	8/2/21	Filled
Public Works & Utilities Department:			
Administrative Manager	New	10/18/21	Recruitment commenced
Administrative Assistant	New	8/2/21	Vacant
Administrative Assistant (.5)	New	8/2/21	Vacant
Engineering Manager	New	1/24/22	Recruitment commenced
Senior Civil Engineer	New	8/2/21	Recruitment commenced
Senior Civil Engineer	New	8/2/21	Recruitment commenced
Associate Civil Engineer	New	8/2/21	Recruitment commenced
Assistant Engineer	Upgrade	8/2/21	Recruitment commenced
Public Works Inspector II	New	8/2/21	Vacant
Utility Service Worker I/II	New	8/2/21	Filled
Street Maintenance Lead Worker	New	8/2/21	Vacant



Street Maintenance Worker I/II	New	8/2/21	Vacant
Street Maintenance Worker I/II	New	8/2/21	Vacant

# Positions/Upgrades	# Filled	# Vacant	# in Recruitment
44	19	20	7

Creekwood Housing Development – 270 & 280 Casa Grande Road

Project Manager: Greg Powell, Community Development

Contact Information: gpowell@cityofpetaluma.org

Project Completion Date: To Be Determined – In Planning Process

Budget: Cost Recovery Project

Goal/Priority: A Safe Community That Thrives—Workplan item 86

Project Description

Creekwood is a 62-lot residential housing project that proposes demolishing one of the existing single-family homes on the site and subdividing the property to create 62 mostly attached single-family units. The project would also include the construction of a pedestrian pathway on the adjacent City-owned parcel to the east that contains Adobe Creek to



connect to the Casa Grande Subdivision that abuts the site to the south and, potentially in the future, connect north to the Casa Grande Senior Apartments. The proposed pedestrian pathway would also connect to a new pedestrian bridge (also located on the City-owned parcel to the east) over Adobe Creek that would connect this site and the residential areas west of Adobe Creek with the existing pathways and residential areas to the east on Spyglass Road. Vehicular, emergency, and pedestrian access would be provided from Casa Grande Road via a new private street. Five of the proposed dwellings would be designated for Low-Income households and four dwellings would be designated for Moderate-Income households. All new dwellings would be sold as condominiums.



Current Status

The project application was submitted on 22, 2021, and was determined incomplete for filing on January 7, 2022. The City is currently reviewing revised application materials that were submitted on April 12, 2022.

To support the City's review of the application and to comply with the California Environmental Quality Act, an Environmental Impact Report will be prepared. The City selected a firm to complete the necessary environmental review and work commenced on the Environmental Impact Report in April 2022.

No public hearings are scheduled at this time.

Public Information

A detailed project description and application materials are available electronically at: <https://cityofpetaluma.org/creekwood-housing-development/>. When public meetings are scheduled for this project, links to meeting agendas and staff reports will also be made available.

Davidon/Scott Ranch

Project Manager: Heather Hines and Olivia Ervin, Community Development

Contact Information: hhines@cityofpetaluma.org and oervin@cityofpetaluma.org

Project Completion Date: To Be Decided – In Planning Process

Budget: Cost Recovery Project

Goal/Priority: Spaces and Places That Inspire—Workplan item 152



Project Description

The Scott Ranch project includes a 28-lot single-family residential subdivision and approximately 47 acres of open space/parkland to expand Helen Putnam Regional Park. The latter component of the project consists of multi-use trails north and south of Kelly Creek, connecting the existing barn complex on the east of the site to the existing Helen Putnam Regional Park to the west. The project also includes an approximately 800-foot offsite sidewalk gap closure on the east side of D Street between Windsor Drive and Sunnyslope Avenue.



The applicant has requested the following entitlements: (1) a General Plan Amendment to modify General Plan Policy 2-P-68, (2) Amendment of General Plan Figure 5-2 regarding the location of the urban separator planning path, (3) a Zoning Map Amendment to change the zoning from Residential 1 (R1) to a Planned Unit District (PUD), (4) a Zoning Text Amendment to adopt PUD Plan and Guidelines; and (5) a Vesting Tentative Map to subdivide the project site. In addition, Site Plan and Architectural Review (SPAR) will be required for the development of the single-family homes, associated landscaping, and lighting in the residential component and public improvements proposed as part of the Putnam Park Extension Project component.

Current Status

The project has been in review since its initial submittal to the City in 2003 and has been through several revisions in response to public comment. The Final Environmental Impact Report is currently being reviewed by staff and will be brought forward with the project entitlements for Planning Commission review and recommendation. The City Council is the discretionary body for both certification of the EIR and approval of the entitlements. The Planning Commission meeting is tentatively scheduled for a special meeting on June 21, 2022.



Public Information

A detailed project description and application materials are available at: <https://cityofpetaluma.org/scott-ranch/>. When public meetings are scheduled for this project, links to meeting agendas and staff reports will also be made available.

District Elections

Project Manager: Ingrid Alverde, Economic Development & Open Government

Contact Information: districtelections@cityofpetaluma.org

Project Completion Date: April 2022


Budget: \$300,000

Goal/Priority: New Initiative

Project Description

Petaluma is moving to a district election model to ensure that voices from all corners of our community are heard. This move is a significant change in how Petalumans will vote for city council representation. Petaluma currently uses an at-large election system, which means all voters in the city cast a ballot for all six council members and our Mayor.

In our new district election model, voters from a specified area will vote directly for one of six Councilmembers to represent them. The entire city will be mapped into six distinct districts of nearly equal population that equitably represent all people who live in Petaluma, whether they are eligible to vote or not. The Mayor will continue to be selected with the at-large election system.



Current Status

The City Council selected a final map, chose the districting sequencing, and adopted the required Ordinance to complete the district elections process. Staff has updated the website with the final map with a search tool for voters. We are also drafting a postcard to go out to all residents explaining the change.



Electric Vehicle Pilot Project and the Patrol Vehicle Hybrids

Project Manager: Nick McGowan, Police

Contact Information: nmcgowan@cityofpetaluma.org

Project Completion Date: (5) Hybrid Patrol Vehicles May of 2022; Pilot Project Evaluation Ongoing

Budget: Fiscal Year 2021-2022: \$440,000 (1 Electrical Vehicle \$100,000 and 5 Hybrid Patrol Vehicles \$340,000)

Goal/Priority: Our Environmental Legacy—Workplan item 42

Project Description

The City of Petaluma aims to achieve greenhouse gas carbon neutrality by 2030. In 2020, the Petaluma Police Department needed to replace patrol vehicles beyond their serviceable use in their fleet. The Petaluma Police Department began researching currently available hybrid police patrol vehicles to be environmentally responsible. The FY 21/22 budget granted \$340,000 to purchase five (5) hybrid patrol vehicles and \$100,000 for one (1) Electric Vehicle Pilot Program. Aside from gas vehicles generating higher emissions, the cost of gas continues to increase and impact the overall budget.

The Police Department has been actively researching current electric vehicle technology to achieve our climate goals. While the EV technology has not yet resulted in a factory-produced all-electric public safety vehicle, the police department is suspending the pilot project and using the funds to lease another hybrid patrol vehicle. The electric vehicle pilot program proposes implementing and testing an all-electric vehicle intended for full police patrol duty and evaluating alternatives as we replace older, less efficient gasoline-powered patrol vehicles. This pilot program will help determine the suitability and the overall cost of a patrol-equipped electric vehicle compared to the overall cost of a gasoline or hybrid patrol vehicle. The cost analysis will include the cost of the vehicle, the emergency equipment, the maintenance, and projected fuel costs.



Current Status

The Petaluma Police Department ordered (5) Ford Interceptor Hybrids in the Summer of 2021; however, due to supply chain issues created by the pandemic, the vehicles were delayed in production and began construction in early 2022. The Department received confirmation that the vehicles are built and are currently enroute to be delivered to Sacramento. The Department anticipates arrival of the vehicles at the station in April. The Petaluma Police Department hopes to have the hybrid vehicles in service by July of 2022.

The Department also submitted an order for an additional (5) Ford Interceptor Hybrids in early February. Ford announced there was a deadline to order the Interceptor Hybrids on the state bid, so we put in an order to lease an additional (5). The Department is continuing to research various plug-in hybrid vehicles and all-electric models coming to market for various police duties. There currently are still no all-electric factory-produced police vehicles available, but there is anticipation that Ford may make one available in 2024. In the meantime, the Department is evaluating how to implement all-electric vehicles for Police Administrators.

Ellis Creek Water Recycling Facility

Chemical System Upgrades Project

Project Manager: Josh Minshall, Public Works and Utilities

Contact Information: jminshall@cityofpetaluma.org

Project Completion Date: 2025

Budget: \$7.5 million funded from the Wastewater Enterprise Fund.

Goal/Priority: Our Environmental Legacy—Workplan item 53

Project Description

This project will upgrade chemical, mechanical, and electrical equipment used to disinfect and dechlorinate water as part of the final treatment before it is discharged into the environment. The existing equipment is outdated and will be upgraded to comply



with current regulations and safety standards while enhancing efficiency in the chemical treatment process. The scope of work includes the following:

- Replace 2,200 feet of deteriorated chemical transmission piping that runs through the site at Ellis Creek Water Recycling Facility (ECWRF).
- Replace and relocate pumps for chemical systems to provide more efficient operation.
- Upgrade mechanical and electrical deficiencies at the chemical storage buildings and correct structural components that have deteriorated over time and require safety improvements.
- Provide new switchgear, a motor control center, and allow for an environmentally friendly power backup system
- Improve a 7000-foot drive to allow for access by large chemical delivery trucks.

Upon completion, this project will lower annual maintenance and operation costs.

Current Status

The project is currently in the scoping and evaluation phase to determine the full extent of required repairs, modifications, and improvements. The timing and sequencing of the project is being evaluated in conjunction with many other projects occurring at Ellis Creek. Comprehensive scheduling is currently being evaluated.

Outfall Replacement

Project Manager: Josh Minshall, Public Works and Utilities

Contact Information: jminshall@cityofpetaluma.org

Project Completion Date: Fall/Winter 2023

Budget: \$2.4 million

Goal/Priority: A Safe Community That Thrives—Workplan item 74

Project Description

The original outfall was installed in the 1970s and crossed a long distance of wetland to the river. Over time, the materials used for the outfall pipe have become fragile, and its



current condition is at risk of failure. The City installed a temporary bypass as an emergency measure; however, this is not a long-term solution. The new outfall design will meet the needs of the Ellis Creek Water Recycling Facility while ensuring continued operations and protecting the environment from a potential failure of the old outfall.

Current Status

The project is currently in the design and permitting phase. The 60% design has been submitted by the consultant and reviewed by staff, and improvements have been made in comparison to the preliminary (10%) design to reduce environmental impacts and improve the constructability of the project. The pre-final design is in progress and anticipated end of May 2022, with the final design ready by the end of June 2022. The various environmental permits are being prepared, and we anticipate application submittals continuing through May of 2022. Geotechnical and surveying work, which was needed to support the detailed design work, is complete. The selection of a construction management firm is underway to provide support through construction, along with additional constructability and scheduling analysis.



Construction is planned to begin in fall 2022, with the timing of construction activities limited by narrow environmental permitting windows.

Tertiary Filtration System Expansion

Project Manager: Josh Minshall, Public Works and Utilities

Contact info: jminshall@cityofpetaluma.org

Project Completion date: December 2024


Budget: \$20,029,000

Goal/Priority: Our Environmental Legacy—Workplan item 70



Project Description

The existing tertiary treatment system at the Ellis Creek Water Recycling Facility can process up to 5 million gallons per day (MGD) of tertiary-level recycled water, of which 0.5 MGD is used in-plant. However, due to the increased demand for the recycled water system for agricultural irrigation and drought conditions, the tertiary system exceeds its capacity during high-demand periods. This project will expand the filtration and disinfection capacity of the system used to treat wastewater effluent to produce up to 6.8 MGD of tertiary recycled water. To provide additional recycled water treatment capacity, the City will add pumping capacity, two cloth media filters, and a third ultraviolet (UV) light treatment system within an existing channel constructed for this purpose. The project will be constructed in three phases. While most of the project is funded using wastewater capital, the City is in the process of securing a \$3.6 million grant through a partnership with the North Bay Water Reuse Authority. The design phase will be completed in Winter 2022, and the first phase of construction will begin in Spring 2022.



Current Status

The City is pursuing additional grant funding for the project through the North Bay Water Reuse Authority, from the Bureau of Reclamation's Water Infrastructure Improvements for the Nation Act opportunity. The application was completed and, if awarded, could provide up to 25% of the project cost. The first phase of work, which is ready for bidding, is based on updated documents provided by the consultant. This first phase consists of rehabilitating the UV channels and applying a protective coating, following the dry season based on water recycling facility demands. In addition to protecting the structural integrity of the channel, the coating will reduce the frequency and duration of maintenance activities. The design team is also preparing bid documents for the second phase of work, which includes longer lead time materials specialized for UV treatment. The second phase of work is scheduled for the late spring 2023 season, based on facility operations.



The final phase will include pumping and filter expansion to complete the project by late 2024.

Fairgrounds Community Engagement

Project Manager: Ingrid Alverde, Economic Development & Open Government

Contact Information: ialverde@cityofpetaluma.org

Project Completion Date: Summer 2022

Budget: To Be Decided

Goal/Priority: A City That Works & Spaces and Places That Inspire—Workplan items 128 and 161

Project Description

City staff is working with the subcommittees of the City Council and the 4th District Agricultural Association (DAA) to develop a community engagement campaign that would include a “lottery selected panel” in addition to our standard outreach programs such as surveys and workshops. The lottery selected panel approach aims to bring new voices to the conversation and to represent all Petalumans with a panel that reflects Petaluma’s demographics, including all ages, ethnicities, locations, among other groups.



Current Status

The Informational Advisory Committee has met and is discussing the recommended first presenters to the Lottery Selected Panel. The Lottery Selected panel has been selected; their first in-person meeting was the weekend of May 13, 2022. Staff is drafting a survey for the entire community which will be launched this month and is working on creating a digital storytelling exhibit for community members to submit their stories and memories capturing the spirit and legacy of the Fairgrounds.

Relevant project websites:

- www.cityofpetaluma.org/fairgrounds
- www.healthydemocracy.org/petaluma



Fine Balance

Project Manager: David Ward, Community Development

Contact Information: dward@cityofpetaluma.org

Project Completion Date: Ongoing

Budget: \$102,774.81 (FY 22-23)

Goal/Priority: Spaces and Places That Inspire—Workplan item 137

Project Description

Fine Balance is a site-specific artwork proposal originally submitted as part of a Request for Proposal public art opportunity published by the City of Petaluma's Public Art Program in 2016. Artist Brian Goggin (San Francisco, CA) designed the proposed artwork for the downtown project site on Water Street between the Balshaw Bridge and Golden Concourse in 2017. Throughout the multi-year process, several of the City's Committees and Commissions discussed the project including City Council, the Historic and Cultural Preservation Committee, and Public Art Committee. Based on community feedback during the review process, the project site on Water Street proved problematic and required the Petaluma Public Art Committee (PPAC) and artist to reevaluate the project at alternative project sites in Petaluma.



Current Status

In 2021, the PPAC identified a new project site at Petaluma's H Street Pocket Park located at the terminus of H Street at the Petaluma River. The artist was requested to present a full proposal for an all-inclusive design, fabrication, and installation project, including new project scope, budget, timeline, site layout, and renderings in the beginning of 2022 for the purposes of PPAC consideration and recommendation to City Council for ultimate approval of the proposal. The new proposal utilizes the remaining unspent project budget from the 2017 contract between the City and Goggin, which totals \$102,774.81. The PPAC made a motion unanimously recommending approval of the new proposal at the March 24, 2022 Public Art Committee meeting. On May 16, 2022 the project will be presented to City Council for final approval to execute a new contract with the artist to commission the proposed artwork at the newly identified H Street Pocket Park site. Aside



from a short-term consultation agreement with the artist to compensate work during the proposal development phase, the artist is currently not in contract with the City for the project.

First and F Street Bridge Replacement

Project Manager: Ken Eichstaedt, Public Works and Utilities

Contact Information: KEichstaedt@cityofpetaluma.org

Project Completion Date: 12/2022

Budget: \$2,050,000

Goal/Priority: A City That Works & A Safe Community That Thrives—Workplan items 15, 18, and 79

Project Description

The timber-framed bridge at 1st and F Streets (Bridge) spans a tidal portion of Thompson Creek, approximately 225 feet upstream from the confluence with the Petaluma River. The structure is a former railroad bridge with two sets of rail tracks. The bridge has been incorporated into the street and carries pedestrian, bicycle, automobile, and truck traffic.



The age of the Bridge is not known, but some elements may date back to the early 1900s from the construction of the Petaluma and Santa Rosa Railway (P&SR).


The 2014 structural assessment rated the bridge condition as “Poor,” with a Caltrans qualitative condition of 3 to 4 out of 4, and the condition has continued to deteriorate since that time. (The standardized rating uses 1 to represent the best condition and 4 to represent the worst condition.) In summary, the Bridge is in poor physical condition with signs of dry rot, failing structural elements, and significant overstress in some of the primary load-carrying components under current loading conditions.



Current Status

The bridge is currently closed because of its condition and safety concerns, and the City is under contract with Ghilotti Brothers, Inc. for its replacement. Construction is planned to begin on June 15, 2022, with anticipated completion by the end of November 2022. Currently, City staff members and the design consultants are reviewing project submittals from the contractor for conformance

with the construction documents. In addition, permit compliance notification and public noticing of the construction have begun. As part of the project's permit compliance requirements, a biologist has been retained to perform pre-construction environmental surveys (bird, fish, bat, and plant), contractor training, and construction biological monitoring. Lastly, the City plans to retain a surveyor to perform an adjacent building and project site monitoring survey before, during, and after construction.



Floodplain and Sea Level Rise (SLR) Modeling

Project Manager: Gina Benedetti-Petnic, Public Works and Utilities

Contact Information: gpetnic@cityofpetaluma.org

Project Completion Date: Phase 1 Late Spring 2022; Phase 2 FY 23-34 (dependent upon FEMA review period)

Budget: Approx. \$330,000 for Floodplain and SLR models (Phase 1); Additional \$110,000 for the FEMA map revision (Phase 2).

Funding for this project comes from \$255,000 from Sonoma Water Zone 2A grant towards floodplain modeling; and \$192,500 from CDBG Disaster Mitigation Grant toward SLR Modeling for Climate Adaptation.

Goal/Priority: Our Environmental Legacy—Workplan item 71



Project Description

Phase 1: Floodplain Model Update and SLR Modeling

Phase 1 of this project includes major updates to the floodplain model and new Sea Level Rise (SLR) mapping. The former will consist of converting the City's current XPSTORM floodplain model to HEC-RAS 2D, as recently done in the upper watershed by Sonoma Water. This modeling project will build upon the county's model and expand the City's model. Included in the floodplain modeling update project, the new state-of-the-art HEC-RAS 2D model will be recalibrated to the City's recently expanded network of stream gauges and adds Kelly and Thompson Creeks to the HEC-RAS 2D model along with recalibration.



The second critical component of this phase of work is SLR vulnerability modeling that incorporates storm and Petaluma River, tide models. The combined effects of these risks have not been studied or modeled before and will provide our community with a complete understanding of climate-related flood risks in the future.

Phase 2: FEMA Map Revision

Phase 2 comprises completing the FEMA map revision, including preparing work maps for 100- and 500-year inundation and providing a study report for FEMA, further coordination, public outreach and review period, and final submittal of the data and report. More flood management information is available on the City's website:

<https://cityofpetaluma.org/flood-management/>

OBJECTIVES:

Identifying sea level rise-affected parcels and understanding this risk in the context of flooding from storms and tides is a significant step in mitigating future flood hazards. This



modeling information will help inform policies and goals in the General Plan Update, particularly in the Housing Element related to future development, land use, and equity. The goal is to reduce flood risk and increase resilience ultimately.

This project will:

- 1) Enhance the accuracy and extent of the City's flood plain modeling.
- 2) Provide consistency with the county's model and FEMA's modeling standards and best practices, which recently adopted guidance to use HEC-RAS 2D.
- 3) Prepare a FEMA map revision to reflect existing floodplain characteristics and features more accurately.
- 4) Cumulatively assess SLR vulnerability with storm and tide models.
- 5) Coincide with the upcoming Petaluma General Plan Update.
- 6) Enable more effective and responsive flood plain management and planning.

Current Status

Phase 1 work commenced in January for the floodplain model update and the SLR modeling work. The City's hydrology and flood risk specialist, West Consultants, Inc., is coordinating closely with City staff and the General Plan (GP) Update team in developing the new models.

A critical milestone was met with the recent meeting reviewing the calibration work effort for the floodplain model conversion. The City's surface water modeling consultant, WEST Consultants, Inc. reviewed the now calibrated model with Public Works staff, Sonoma County Water Agency, and Sonoma County Public Works. The consultants utilized the new model to illustrate the 1% storm impacts on the various segments of the community by creek corridor from the upstream edge of the City, and beyond into the County areas, downstream to the confluence of our creeks to the River. Additional data needs from certain recent projects along the river and creeks were identified and will be input for final calibration, scheduled to be completed in May. The project remains on schedule and within budget with the sea level rise and tide scenario modeling now also underway.



General Plan Update

Project Manager: Christina Paul,
Community Development

Contact Information:


cpaul@cityofpetaluma.org

Project Completion Date: 2023

Budget: \$2,774,195

Goal/Priority: Our Environmental Legacy & Spaces and Places That Inspire—Workplan items 57, 126, and 192

Website: planpetaluma.org



Project Description

The City of Petaluma is currently operating under the City of Petaluma: General Plan 2025, adopted in 2008. As the 2025 planning horizon approaches, the City has initiated a comprehensive update for the City's 20+ year horizon. The General Plan serves as the guiding vision document and provides policies and implementation programs to achieve the City's goals. Every local jurisdiction in California is required to adopt a General Plan with at least seven mandatory topical areas, referred to as elements, including Land Use, Open Space, Conservation, Housing, Circulation, Noise, and Safety. One of the City's most significant elements is the Housing Element, which is required by State regulations to be updated every eight years. The City's Housing Element (Chapter 11 of the current General Plan) was adopted in 2015 and must be updated and adopted by December 2022.

Petaluma has experienced a great deal of change since adopting the current General Plan. High priority concerns include availability and affordability of housing, climate change, public health and equity, and sustainability. Although the current General Plan horizon year is 2025, the City initiated a comprehensive General Plan Update process starting in 2020 to coordinate the General Plan update with required statutory deadlines to adopt the City's 6th cycle Housing Element. This proactive approach to updating the General Plan positions the City to adapt to the changing regulatory landscape and ensure appropriate focus on local priorities.



In 2021 the City Council approved a multi-year contract with Raimi + Associates as the lead consultant to work with the City to create a visionary General Plan update focused on the City's priorities and provide concrete implementation to ensure the City achieves the community vision for its future. The Raimi team includes a group of sub-consultants selected to best address the community's needs and provide technical expertise to address the city's challenges.

Hand in hand with the General Plan Update, the City, along with the General Plan consulting team, will be developing the 6th cycle Housing Element, a Climate Action and Adaptation Plan (CAAP), and the associated programmatic Environmental Impact Report.

Also, in 2021 the City Council appointed a 21-member General Plan Advisory Committee comprised of community representatives who will serve as advisors and project ambassadors throughout the General Plan process. The GPAC provides feedback and direction intending to develop policies and objectives responsive to community input, conditions, goals, and vision. Additionally, the GPAC helps tailor the project to local conditions, including the approach taken for each major step in the process and public engagement strategies employed. The GPAC reviews plan materials and guide key project milestones, and communicates information about the General Plan to Petaluma community members to encourage all interested parties to participate in the process.

Current Status

The General Plan Update process is broken down into several phases, including Initiation, Discovery, Visioning, Alternatives, Policy Framework, Plan Development, Review, and Adoption. City staff and the consultant team are finalizing the Existing Conditions Reports in response to community feedback. The Visioning Phase concluded on February 17, 2022 with a presentation of the Vision Statement, Pillars of Petaluma, and Guiding Principles to the City Council. The GPAC has begun to engage in more substantive topical discussion as part of small working groups to explore alternatives and policy development. Additional information on these Working Groups is available on the project website. The Community Development team is working with Raimi and Associates to establish a framework in which to discuss key considerations for each Element of the General Plan, including land use options and alternatives. Transportation, Open Space, Sense of Place, Economic Development, and more.



As part of the General Plan Process, the team is working to prepare the Housing Element of the General Plan. The project team is working to develop a draft Housing Elements Site Inventory and housing policies.

As part of the Climate Action and Adaptation Plan, the Climate Action Committee and City staff Leadership Team have reviewed the Greenhouse Gas Inventory and preliminary action items, which will be presented to the GPAC on May 19. The Consultant team is in the process of developing a draft CAAP.

Public Information and Engagement

The General Plan is the community's vision, and public engagement is critical to a successful outcome. Initial public outreach has included various events to engage the community. While most events have been virtual due to the global pandemic, there have been opportunities for in-person outdoor events such as pop-ups at community events. The team hopes to increase in-person engagement as health mandates evolve in 2022.

Monthly GPAC meetings (3rd Thursday at 6:30 p.m.) are public meetings with opportunities for public comment and are a great way to stay informed in the process. The General Plan website <https://www.planpetaluma.org/> includes a wealth of information on the process and will continue to be updated as new information is available and public engagement opportunities are scheduled. Members of the public can sign up for notification of General Plan updates on the website to ensure that they don't miss out!

Home Depot – 261 North McDowell Boulevard

Project Manager: Erica Baptiste, Community Development

Contact Information: ebaptiste@cityofpetaluma.org

Project Completion Date: To Be Determined --In Planning Process

Budget: Cost Recovery Project

Goal/Priority: An Economy That Prospers—Workplan item 101

Project Description

An application has been submitted for Major Site Plan and Architecture Review (SPAR) for a 107,891-square-foot main building and a 28,216-square-foot Garden Center in the area that was previously the Kmart in the northwest corner of the Plaza North Shopping Center located at 261 North McDowell Boulevard. The proposal includes effectively demolishing the former Kmart building and constructing the new building in a similar



enlarged footprint. The proposed building is approximately 25 feet tall with an increased parapet height of 34 feet at the main entrance with access from North McDowell Boulevard and the existing shopping center parking lot. The project includes the allocation of 454 parking stalls in the existing Plaza North Shopping Center surface parking lot and a Tool Rental Center, which among other things, would offer truck and van rentals for customers.

Current Status

The Major SPAR application was initially submitted on November 3, 2021, resubmitted on February 1, 2022 and deemed incomplete, as documented in letters to the applicant. The proposal requires the completion of a Fiscal and Economic Impact Assessment (FEIA) based upon the proposed land use and square footage consistent with City Council Resolution 2019-136 N.C.S. The City has contracted with the FEIA consultant and preparation of the assessment is underway.

The project's pedestrian and bicycle improvements were discussed on April 11, 2022, at the Pedestrian and Bicycle Advisory Committee (PBAC) meeting. The PBAC voted to forward recommendations to Planning Commission with the caveat that the lack of a completed traffic analysis results in uncertainty in the sufficiency of recommendations made. The SPAR submittal is incomplete and is not scheduled for a Planning Commission hearing.



Public Information

A detailed project description and application materials are available electronically at: <https://cityofpetaluma.org/home-depot-261-north-mcdowell/>. When public meetings are scheduled for this project, links to meeting agendas and staff reports will also be made available.



Hotel Weaver at 2 Petaluma Boulevard South ~NEW~

Project Manager: Greg Powell, Community Development

Contact Information: gpowell@cityofpetaluma.org

Project Completion Date: To Be Determined – In Planning Process

Budget: Cost Recovery Project

Goal/Priority: A Safe Community That Thrives—Workplan item 86

Project Description

The project would involve the construction of a 6-story building over a below-grade parking garage and would include hotel rooms, an event space, and food service uses. The below-grade parking garage would provide valet parking for 54 vehicles using parking lifts (no self-parking is proposed). The ground floor would include a restaurant with interior and exterior seating for 150 guests and the hotel lobby. Floors 2-5 would include 93 hotel rooms and a fitness room for hotel guests. Floor 6 would include a 1,230 square foot event space, and an exterior bar/event space with seating for 56 guests.

To accommodate the project, amendments to the Implementing Zoning Ordinance (IZO) and General Plan are required.



Current Status

The application was submitted on April 11, 2022, and was determined to be incomplete for filing on May 11, 2022.

Public Information

A detailed project description and application materials are available electronically at: <https://cityofpetaluma.org/hotel-weaver/>. When public meetings are scheduled for this project, links to meeting agendas and staff reports will also be made available.



Integrated Pest Management Plan (IPMP)

Project Manager: Patrick Carter and Rhianna Frank, City Manager's Office

Contact Information: pcarter@cityofpetaluma.org and rfrank@cityofpetaluma.org

Project Completion Date: Spring 2022

Budget: \$69,900

Goal/Priority: Our Environmental Legacy—Workplan item 196

Project Description

The City of Petaluma is responsible for pest management in recreation, parks, open spaces, facilities, 396 miles of roads, associated rights of way, and an airport, including 47 parks and 480 acres of open space. The City discontinued using glyphosate to manage vegetation and is developing an Integrated Pest Management (IPM) Plan to guide staff and inform the public on its methods to address pests – particularly vegetation – in the City.



Current Status

The consultant reviewed existing IPM documents to obtain historical information and explore a future program framework. City staff has met with a community-led working group and will continue to engage with this working group as the plan is being developed. The team is now performing site reconnaissance and conducting interviews to understand site types and features, pest types, pest control techniques used, and pesticide use history to best meet the City's pest management goals.

Lafferty Ranch Open Space Park

Project Manager: Patrick Carter, City Manager's Office

Contact Information: pcarter@cityofpetaluma.org

Project Completion Date: Ongoing

Budget: \$100,499 (FY 23 and 24)

Goal/Priority: Spaces and Places That Inspire—Workplan item 155



Project Description

Lafferty Ranch is a 270-acre park owned by the City of Petaluma accessible through docent-led hikes. There are no park amenities at this time. The site offers expansive views of the Petaluma Valley and contains the headwaters of Adobe Creek, which runs along the east side of Petaluma near Casa Grande Road, and out to the Petaluma River on the west side of Shollenberger Park.



The City has partnered with LandPaths to provide interim access to the Park with docent training, community outreach, including the Latinx community, engaging with volunteers, and property stewardship, and school engagement and outreach.

Current Status

Property stewardship and interim access are expected to resume March/April 2022. Parking is extremely limited and site access is currently restricted to docent-led hikes. Outing availability will be announced on LandPath's website (<https://www.landpaths.org/>).

Local Road Safety Plan

Project Manager: Jeff Stutsman, Public Works and Utilities

Contact Information: Jstutsman@cityofpetaluma.org

Project Completion Date: Summer 2022

Budget: \$78,509 funded through a state grant

Goal/Priority: A City That Works & A Safe Community That Thrives—Workplan items 15 and 79

Project Description

The City of Petaluma is developing a Local Road Safety Plan (LRSP) to establish a framework and process for identifying, analyzing, and prioritizing roadway safety improvements on our streets.



An LRSP provides a tailored framework for organizing stakeholders to identify, analyze, and prioritize roadway safety issues and needs on local streets. The plan begins with an analysis of historical crash data to identify patterns and high incident areas throughout the City, and then provides ideas to address these safety issues.

It is important to note that LRSPs are generally data-driven plans that must be prepared in compliance with both state and federal guidelines. Moreover, plans must be approved by municipalities as a prerequisite to receiving Highway Safety Improvement Program (HSIP) grants for projects. The HSIP is an important federal-aid program with the primary purpose of achieving significant reductions in fatalities and serious injuries on public streets and roads. In recent years, we have been very successful in securing HSIP grant funding for myriad projects throughout the City.

Current Status

Staff is setting up one additional working group in May 2022 followed by a community workshop, before bringing the item back to the City Council in late July 2022. The Call-for-Projects for the Highway Safety Improvement Program will be announced on May 9, 2022 and grant applications will be due in mid-September 2022.

Lucchesi Synthetic Turf and Lighting Replacement

Project Manager: Josh Minshall, Public Works and Utilities

Contact Information: jminshall@cityofpetaluma.org

Project Completion Date: Spring 2023, pending funding

Budget: Turf: \$122,000 (funded through Measure M); additional \$700,000 Budgeted; \$585,000 Undetermined

Lighting: \$107,000

Goal/Priority: Spaces and Places That Inspire—Workplan item 151

Project Description

The Lucchesi Turf Field Replacement project will replace the existing multi-use synthetic turf with new materials and address drainage issues at the site. The all-weather field is used heavily by resident youth and adult recreation programs and leagues. Soccer and lacrosse groups primarily use the facility, and the turf is past its expected 10-year service life. Before laying new turf, the contractor will correct drainage issues. Additionally, City staff is investigating options for new infill materials that meet the city's environmental



goals. Fees charged for the use of the field will provide most of the funds for the project. New energy-saving LED lights will replace the existing field lighting, while a control system upgrade will allow remote activation.

Current Status

Lighting upgrades are currently underway, with anticipated completion in May 2022. LED lamps have been installed and are functioning under temporary controls. The permanent controller upgrade is being programmed, which will allow for remote operation and scheduling. The turf replacement and drainage project



is entering the final design stages. Turf design is scheduled for completion in spring 2022, with the construction anticipated in spring 2023 to minimize disruption and maximize benefits in the construction process. Material selection is underway. Once the most appropriate materials have been identified, those options will be presented to stakeholders. The City is seeking funding sources to cover project increases resulting from drainage issues, current market conditions, installation of shock pads, and environmentally friendly infill material options.

North McDowell Complete Streets

Project Manager: Ken Eichstaedt, Public Works and Utilities

Contact Information: KEichstaedt@cityofpetaluma.org

Project Completion Date: Summer 2023

Budget: \$10.5M (Preliminary Estimate; the budget will vary based on the timing of proposed Corona SMART Station and corresponding affordable housing development and final design scope.)


Goal/Priority: A City That Works & A Safe Community That Thrives—Workplan items 15, 16, 20, and 84



Project Description

The North McDowell Boulevard Complete Streets Project is 1.75 miles long, stretching from the southerly limit at Sunrise Parkway north to Old Redwood Highway. The Project proposes a full reconstruction of the current 4-lane roadway with Active Transportation (AT) improvements to include: new sidewalks and gap closures, pedestrian crossings, and upgraded bike facilities.

“Complete Streets” is a transportation policy and design approach that requires streets to be planned, designed, operated, and maintained to enable safe, convenient, and comfortable travel and access for users of all ages and abilities regardless of their mode of transportation.



Existing Conditions: This corridor is a main arterial, with an Average Daily Traffic (ADT) of over 20,000 as recorded in 2019. The posted speed limit is 40 miles per hour (mph), and the 85-percentile speed, which is measured to define the legally enforceable speed limit, is recorded as 44 mph (City study from 2019).

Various land uses and zoning surround the project corridor: commercial, industrial, and residential. A SMART train crossing is located south of Corona Road on North McDowell. A proposed affordable housing development, transit hub, and the future Sonoma Marin Area Rapid Transit (SMART) Station at Corona Road are also sited just south of the Corona Road intersection along this corridor. Preliminary design is underway for a corresponding proposed SMART Multi-Use Pathway (MUP) primarily located in the railroad right of way from Southpoint Blvd north to Penngrove, including a proposed crossing on North McDowell.

The North McDowell Boulevard pavement in the project location is over 30 years old in places and in poor condition. The Pavement Condition Index (PCI) is 7 to 38; a PCI of 100 is the highest possible rating representing new pavement conditions.

Bicycle facilities range from Class 1 to Class 2 and are non-existent in places. Continuity between the different bicycle accommodations is lacking and not user-friendly, causing



confusion to riders in many locations. There is poor access for the transitions from the roadway to the Class I pathway, with fragmented bike lane continuity issues throughout the corridor. Existing striped Class II bike lanes are not comfortable for many cyclists due to the proximity to vehicles (without any separation) on this busy arterial with significant traffic volumes and speed differentials. Compounding these challenging conditions are the lack of wayfinding signage and limited bicycle facility signage.

The current sidewalk configuration ranges from no sidewalk to a narrow sidewalk with conflicting utility poles located in the path of travel. The walking surface condition ranges from deteriorated to fair condition. There are significant gaps in sidewalk continuity. To address the sidewalk gaps and other project elements fully, the project may need to be phased. The initial effort will be to design and construct the entire project corridor.

Current Status

The project was discussed at the May 4, 2022, Pedestrian and Bicycle Advisory Committee (PBAC) meeting, and comments are being addressed. The project will go to bid on May 12, 2022, with bids tentatively due on June 9, 2022. A formal tree survey was completed in November 2021 and will be presented to the Tree Committee on May 18, 2022. Utility, PG&E, and transit coordination are all ongoing. The team held a community workshop in February 2022 and presented it to the mobile home park in March 2022. The project is anticipated to go to the City Council in July 2022. The expected project completion date is FY 23/24.

Onboarding—New Employee Orientation

Project Manager: Charla Freckmann, Human Resources

Contact Information:
cfreckmann@cityofpetaluma.org

Project Completion Date: Fiscal Year 2022

Budget: Not Applicable

Goal/Priority: A City That Works—Workplan items 8, 10, and 169



Project Description

Designing a comprehensive onboarding process that starts with the first day of employment, incorporates departmental partnering in this process and tracks the employee for the first twelve months of employment with a variety of communication and check-ins. The new design will substantially change the current practice of an “employee orientation” which primarily consists of signing various documents, enrollment in benefits and implemented into the payroll system.

Current Status

Specific process improvements are being discussed to ensure that procedures are consistent with the goals and objectives of the new onboarding program. These discussions have commenced with the IT Department to identify steps that will assist the department in preparing for the new employee prior to their start date such as the purchase of any required equipment, creation of email accounts, etc. In addition, HR and IT are analyzing ways to create a self-service mode for pieces of the onboarding process such as benefit enrollment and payroll implementation.

The assessment of the capacity for Human Resources staff to absorb this significant and substantial change to a critical HR process is continuing.

Follow-up conversations with department managers are being scheduled to confirm their roles in the new onboarding process and to identify departmental processes/procedures that will need to be coordinated with the new onboarding system.

Oyster Cove

Project Manager: Andrew Trippel, Community Development

Contact Information: atrippel@cityofpetaluma.org

Project Completion Date: Planning Commission and City Council review required

Budget: Cost Recovery Project

Goal/Priority: An Economy That Prospers—Workplan item 120

Project Description

Proposed development of a 132-unit, multi-building condominium development with 5-8 units per building. Unit types would include 11 multi-story live/work, units of approximately 2,100 Square Feet fronting D Street and 121 multi-story attached, 2–3-bedroom,



residential units ranging in size from approximately 1,345 – 1,995 Square Feet with up to 12 featuring ground-floor Accessory Dwelling Units. The project will comply with the City's inclusionary housing requirement by reserving 15% of units for Low- and Moderate-Income households. Planning entitlement applications include General Plan and Zoning Amendments and a Subdivision Map. Site Plan and Architecture Review will be required prior to commencing construction.



Current Status

Project applications for General Plan and Zoning Amendments, as well as for a Tentative Map – Condominium were submitted on April 6, 2022. Planning staff review has commenced. The required Neighborhood Meeting will be held in May 2022, and required PBAC review is scheduled for June 1, 2022. A Planning Commission Study Session is anticipated to be scheduled in June 2022 as well..

Public Information

A detailed project description and application materials are available online at: <https://cityofpetaluma.org/oyster-cove/>. When public meetings are scheduled for this project, links to meeting agendas and staff reports will also be made available.

Pavement Restoration: Measure U Bond-Funded Projects

Project Manager: Ken Eichstaedt, Public Works and Utilities

Contact Information: KEichstaedt@cityofpetaluma.org

Project Completion Date: Ongoing

Budget: FY22/23 – \$7 million construction

Goal/Priority: A City That Works & A Safe Community That Thrives—Workplan items 15, 79, and 84



Project Description

Construction is underway and will continue at an unprecedented rate over the next five years. Improvements consist primarily of seal coats and overlays along with repairs of failed areas and crack sealing. The method selected and streets identified for improvements are based strategically on an evaluation of many factors: Pavement Condition Index (PCI), community input, location, utility work, and usage, among others. The proposed work incorporates Complete Streets elements that focus heavily on improving active transportation opportunities. This includes buffered bicycle lane striping, bulb-outs for traffic calming, pedestrian safety enhancements, and transit accommodations.

Measure U Sales Tax Revenues have facilitated the issuance of bonds for infrastructure improvements, which has allowed the City to triple its annual investment in its street preservation projects. This investment enables the City to stabilize, preserve, and improve our community's streets. In Fiscal Year 21/22, the City will have completed an unprecedented \$4 million of pavement preservation projects on approximately 30 miles of streets—this is more than double the City's investment in any previous single year. This halts a decline in annual PCI ratings and reverses this trend by increasing the overall average PCI for the City of Petaluma by approximately 2 points.



Current Status

Pavement restoration work is currently ongoing on the east side of Petaluma. This project, consisting of over \$2 million of seal work, will be ongoing into summer 2022. Meanwhile, the next phase of design services will be undertaken this spring in preparation for summer construction. The City is in the bidding process for design services to address connector roadways, with bids due on March 17, 2022. Cost proposals are due in early April 2022. Reconstruction and overlay work is tentatively set for fall/winter 2022.



Payran/Madison Water and Sewer Main Replacement

Project Manager: Dan Herrera, P.E., Senior Civil Engineer

Contact Information: dherrera@cityofpetaluma.org

Project Completion Date: Winter 2022

Budget: \$1.6 million – Water Capital Funds (Water Main Project); \$2.8 million – Wastewater Capital Funds (Sewer Main Project)

Goal/Priority: Our Environmental Legacy—Workplan item 55

Project Description

As a result of inspections and testing, the Payran/Madison area was identified to have multiple sewer and water mains needing replacement and repair. The project will include open trench and pipe-bursting construction methods to replace sewer and water mains within roadways and backyard easements. City staff has prioritized areas of the city with both water main and sewer main replacement needs within proximity to maximize efficiency and minimize disruption and costs. The Payran/Madison area is bordered by Lakeville Street, Ellis Street, and East Washington Street. The project will focus on several areas:



- Replacement of consolidation of sewer mains on Madison Street.
- Replacement of sewer mains within backyard easements using pipe bursting methods to minimize disruption.
- Replacement of undersized water mains and relocation of water mains located behind sidewalks.

Current Status

Design efforts continue with the expansion of sewer work and paving on Madison Avenue. Staff members are evaluating budget constraints for the project. City staff members expect to the final scope and 50% design in June 2022 and the full design by summer 2022. Construction should begin in fall 2022.



Permanent Parklet Program

Project Manager: Nancy Sands, Economic Development & Open Government

Contact Information: nsands@cityofpetaluma.org

Project Completion Date: Winter 2023 (program delayed due to higher priorities)

Budget: \$300,000 (includes Free Range program expenses)

Goal/Priority: An Economy That Prospers & Spaces And Places That Inspire—Workplan items 184 and 212

Project Description

Petaluma's temporary Free Range program was established in May 2020 to help businesses create safe and ADA-accessible outdoor setups so that they could continue operating during COVID-related restrictions on indoor operations. These setups share similarities with the "parklets" developed in San Francisco and other cities before the COVID pandemic.



The Free Range outdoor setups have proven extremely popular with community members and business owners. In the March 2021 goal setting session, Council directed staff to develop a permanent program for parklets after the COVID emergency.

The temporary Free Range program has been extended through October 31, 2022, in consideration of community members who still do not feel comfortable eating inside and businesses that continue to recover from Covid-related economic impacts.

Current Status

The temporary Free Range program has been extended through October 31, 2022. This decision was made in consideration of community members who continue to enjoy and/or feel more comfortable dining outdoors, as well as Free Range permit holders that need more time to recover from COVID-related business losses. Effective July 1, Free Range permit holder will need to pay a small fee (\$.70/sq ft per month) to use City-provided tents and/or traffic barriers. This fee will offset the City's cost of renting/managing this



equipment. In addition, permit holders on public right of way will be required to operate 5 days a week. Permit holders were informed of these changes on March 25, 2022, giving them three months to plan appropriately.

Petaluma Boulevard South Complete Streets

Project Manager: Jeff Stutsman and Mario Traverso, Public Works & Utilities

Contact Information: jstutsman@cityofpetaluma.org and mtraverso@cityofpetaluma.org

Project Completion Date: May/June 2022

Budget: \$3,745,291 from OBAG2 Grant, Street Maintenance, Traffic Mitigation Funds

Goal/Priority: A City That Works—Workplan items 7, 15, 18, and 20

Project Description

The purpose of this Complete Streets project is twofold: (1) to reconstruct the failed pavement and reconfigure the current boulevard striping to enhance safety, and (2) to create a more pedestrian and bicycle-friendly thoroughfare—the curb-to-curb width of Petaluma Blvd. South will remain unchanged as the design revamps four existing through-lanes into two through-lanes with new bike lanes and one center 2-way left turn lane on Petaluma Blvd. South. The project limits extend from E St. south to the Crystal Lane traffic circle. This design will improve safety for all modes of transportation and encourage more bicycle and pedestrian use by adding bicycle lanes, improving sidewalks, and installing ADA accessibility improvements. Construction will be complete in summer 2022.

Current Status

80% of all concrete work is complete, including 13,500 square feet of sidewalk installation and 25 curb ramp replacements. Preparations for repaving will begin on May 9, 2022, and staff



is reviewing traffic control plans and closures for this phase. The City has also solicited the prime contractor, Azul Works, to perform sidewalk repairs on 1st and F Street, as well as asphalt grinding on Copeland Street.



Petaluma Community Baseball Field

Project Manager: Ken Eichstaedt and Jonathan Sanglerat, Public Works and Utilities

Contact Information: KEichstaedt@cityofpetaluma.org and jsanglerat@cityofpetaluma.org

Project Completion Date: Provided adequate funding is secured, the project is slated for completion in FY 22/23.

Budget: \$5,164,000 (total for project base bid after value engineering)

Goal/Priority: An Economy That Prospers & Spaces And Places That Inspire—Workplan items 116 and 154

Project Description


This second phase of the Petaluma Community Sports Fields includes constructing a new baseball field and ancillary facilities to provide year-round youth and adult programming. The project fulfills the adopted master plan concept for the East Washington Park site following phase one completion of the three multi-use synthetic soccer and lacrosse fields currently in use. This project is scheduled to bid in February/March 2022.

Initial construction will provide a regulation-sized baseball field with spectator viewing areas, dugouts, fencing, and increased parking capacity adjacent to the current playing



fields. Subsequent baseball field project phases will include constructing a press box, bleachers, lighting, and concession facilities. Other considerations include relocating wetlands under mandated federal and state permitting and lime-treated soil stabilization. The project will be funded partially by Parkland Impact Fees and contributions from community donors.

The project is not yet fully funded, and complete construction will depend upon acquiring sufficient funding. Future construction phases will include a softball field, a baseball field, a multi-use field, and additional amenities.



Current Status

The project base bid was awarded to O.C. Jones during the April 18, 2022, City Council meeting, for a total contract value of \$4,838,311. Staff members have been working with O.C. Jones to obtain performance, labor and material, and maintenance bonds for the project, along with current insurance. On May 2, 2022, staff received the signed copy of the construction contract for O.C. Jones & Sons and began internal City routing of the contract for final execution. Following the execution of the project, contract staff will issue a Notice to Proceed (NTP) to O.C. Jones & Sons. Staff members have also requested a construction schedule from the assigned project manager, which will clarify the anticipated construction dates.



Primary Influent Pump Station (PIPS) Projects

PIPS High-Capacity Pumps

Project Manager: Dan Herrera, Public Works and Utilities

Contact Information: dherrera@cityofpetaluma.org

Project Completion Date: Summer 2024

Budget: \$2.9 Million

Goal/Priority: Our Environmental Legacy—Workplan Item 55

Project Description

This project will replace four high capacity, 450 horsepower (HP) pumps and variable frequency drive (VFD) units at the Primary Influent Pump Station (PIPS). The existing pumps were installed in 1999 and have required significant maintenance. The project will be included in the City's sewer master plan, and design will begin in 2023.



Current Status

Pump hydraulic information has been included in the preliminary design comments for the PIPS Forcemain project. City staff will solicit a request for proposal (RFP) for the design of the project in FY 22/23.

PIPS Parallel Force Main

Project Manager: Dan Herrera, Public Works and Utilities

Contact Information: dherrera@cityofpetaluma.org

Project Completion Date: Winter 2024

Budget: Approximately \$18.5 million – Wastewater Capital Funds

Goal/Priority: Our Environmental Legacy & A Safe Community That Thrives—Workplan items 55 and 81



Project Description

The Primary Influent Pump Station (PIPS) force main is a 2.5-mile-long, 36-inch diameter pipeline that delivers the City's wastewater from the PIPS, located on Hopper Street, to the Ellis Creek Water Recycling Facility (ECWRF), located off Cypress Drive.



The force main is a critically important pipeline nearing the end of its service life and requires rehabilitation. This project involves installing a parallel force main adjacent to the existing force main, which will provide redundancy and resiliency to the City's wastewater collection system. Once complete, rehabilitation efforts on the existing force main will commence.

Current Status

The consultant is evaluating comments from the preliminary design report (PDR) review. Significant environmental compliance impact is expected due to alignment revisions and the inclusion of pathways along the pipeline route. Easement procurement and environmental compliance efforts were delayed to May/June 2022 to coincide with the final PDR completion.

Rainier Avenue Active Transportation and Pavement Restoration

Project Manager: Ken Eichstaedt, Public Works and Utilities

Contact Information: KEichstaedt@cityofpetaluma.org

Project Completion Date: December 2022

Budget: \$11,850 Design; \$75,000k Est. Construction (markings)


Goal/Priority: A City That Works & A Safe Community That Thrives—Workplan items 15, 20, and 84



Project Description

The Rainier Avenue Active Transportation improvements project will enhance traffic safety with traffic calming features and provide Active Transportation (AT) improvements for all users. The project location is in the 0.7-mile-long section between North McDowell Boulevard and Sonoma Mountain Parkway and is part of the greater Pavement Restoration and Reconstruction Citywide CIP program. A focused public outreach effort is being undertaken in conjunction with the design of the upcoming pavement preservation project for this street. The goal is specifically to develop and refine the AT components and safety of the project. There is a great opportunity on this street to improve pedestrian crossings, provide a safer path of travel for bicyclists, and facilitate safer/slower traffic flow when the pavement preservation work is implemented. Restriping traffic lanes and other alternatives to the existing roadway configuration are being explored to allow the street space to be reallocated and to help make the roadway more inviting, safer, and more comfortable for all users.

Currently, the bidirectional roadway contains four travel lanes, Class II bicycle lanes, and on-street parking. There are no turn lanes between North McDowell Boulevard and Sonoma Mountain Parkway. The street has had nine crashes over three years and five involved injuries. The 85% speed is 44 mph, although the speed limit is signed for only 35 mph.



Current Status

The community provided additional feedback on the project, and the City is moving forward with the installation of a pilot program. The City will update its webpage and send a letter directly to the neighborhood group. The project layout and design are being updated. The project is expected to be implemented in fall 2022, with a four- to six-month installation period planned ahead of the final assessment and installation.



ReLeaf Petaluma – 152 New Trees Planting at Wiseman Park

Project Manager: Cindy Chong, Parks and Recreation

Contact Information: cchong@cityofpetaluma.org

Project Completion Date: Fall 2022

Budget: approximately \$37,000 funded primarily through a California Fire Grant.

Goal/Priority: Our Environmental Legacy—Workplan items 42, 46, 200, and 201



Project Description

Trees are critical resources in helping to sequester carbon, create calming and cooler landscapes, and provide both clean air to breathe and native habitats for other wildlife to



thrive. In partnership with ReLEAF Petaluma, the City aims to plant 150 native trees at Wiseman Park, consisting of twenty acres of developed parkland and open space adjacent to the Petaluma Municipal Airport. Planting trees throughout City parks and open spaces will improve the quality of life for community members and will be integral in helping our City achieve our Climate Action goals provided by our Emergency Framework.

Current Status

On Saturday, April 9th more than 200 volunteers came out to turn the dream of planting 152 trees at Wiseman Park into a reality. Volunteers from all walks of life showed up to this incredible event and really put their blood, sweat, and tears of joy into this amazing project. Huge thank you to ReLEAF Petaluma, Rebuilding Petaluma, and all the wonderful people that volunteered their time! Next time you're in the area, take a stroll through Wiseman Park and see what a wonderful addition the new tree canopy makes!

Resilient Energy Back-Ups

Project Manager: Diane Ramirez, Public Works and Utilities; Patrick Carter and Rhianna Frank, City Manager's Office

Contact Information: dramirez@cityofpetaluma.org, pcarter@cityofpetaluma.org, and rfrank@cityofpetaluma.org

Project Completion Date: Winter 2024

Budget: Airport – \$100,000, Airport Maintenance Funds; Community Center – \$300K, CalOES Grant, CDBG Funds; City Hall – \$180K, Measure U, CDBG Funds; Police Department – \$180K, Measure U, CDBG Funds

Goal/Priority: Our Environmental Legacy—Workplan item 202


Project Description

The Community Center is the City's primary temporary shelter and evacuation center and is a critical facility during emergencies. This project will strengthen the facility's resiliency by providing an emergency power supply for periods of both planned and unplanned



power shut-offs. Work started in FY 21/22 with modification of the building's electrical system to accommodate quick connection of an external power backup system. The project is funded by a Federal Emergency Management Agency (FEMA) grant. Research is ongoing to identify the most appropriate renewable power backup system for implementation in FY 22/23.

The Petaluma Police Department is the City's Emergency Operations Center and currently has a generator that has exceeded its service life and needs to be replaced to ensure uninterrupted operations. City Hall does not have an emergency power backup system for general operations—and risks service disruption by a PG&E Public Safety Power Shutdown or other emergency power outage events. This project will design environmentally-friendly power backup systems for each facility and provide for facility connections, including proper disposal of existing equipment.



This project will analyze City facilities that play an essential role in the continuity of services during an emergency. This analysis will identify facility power needs and potential implementation solutions for renewable energy technology. Community Development Block Grants fund this project.

Current Status

Staff are completing the required grant documents for the California Department of Housing and Community Development Block Grant Mitigation Planning and Public Services funding to plan the construction of resilient energy at critical city facilities. An energy services company has been selected to analyze City facilities for appropriate renewable energy technologies to continue support and shelter during an emergency.



Rotary Club Project to Install Waste and Recycle Standards in City Parks

Project Manager: Drew Halter, Parks and Recreation

Contact Information: dhalter@cityofpetaluma.org

Project Completion Date: Summer 2022

Budget: Approximately \$28,000 in matching funds sponsored by the three local Rotary Clubs

Goal/Priority: Our Environmental Legacy—Workplan items 42 and 59



Project Description

Since the onset of the global pandemic, parks, trails, and outdoor gathering spaces have seen an unprecedented increase in use as the community collectively sought opportunities to find refuge outdoors. The rise in activity coincides with challenges to keep up with the increase in demand for waste and recycle services and strain on receptacles. This project is a joint effort between Parks & Recreation Staff and dozens of community volunteers representing the three Rotary Clubs to purchase and install durable new waste and recycle units in over a dozen city parks and public spaces throughout the city and help mitigate the effects of the increase in park usage

Current Status

The first round of 18 recycle and waste cans have been installed at Leghorns Park, Luchessi Park, McDowell Park, La Tercera Park, Grant Park, and McNear Park! Thank you once again to all of the wonderful help with installation from the Rotary Clubs! We could not have done this without you! The Rotary Clubs have offered to assist with the installation of a second round of 14 recycle/waste cans, stay tuned for their placement within the parks!



Safe Space Anti-Hate Program

Project Manager: Jennifer Pritchard, Police
Contact Information: jpritchard@cityofpetaluma.org
Project Completion Date: June 1, 2022
Budget: TBD- Estimated ongoing expenses of \$5,000+
Goal/Priority: Safe Community That Thrives—
Workplan items 78 and 82

Project Description

Safe Space is a public awareness campaign that also has a physical component to keep a community member who is a victim or concerned for their safety safe while awaiting the arrival of police. Businesses and organizations can receive and display a Petaluma Police Department Safe Space logo sticker so community members concerned for their safety can easily recognize the location as being safe and willing to help or assist.



It is sponsored by the City of Petaluma in partnership with the community to assist victims of crime (specifically anti-LGBTQ bias-motivated crimes). The program's purpose is to encourage reporting of these crimes, deter hate-related incidents, reduce Anti-LGBTQ bullying and harassment through increased public awareness, and provide a physical safe space for victims of crime while they await the arrival of police.

The Police Department sees the value of accurate reporting of all crimes, so appropriate strategies can reduce and prevent crime.

This is anticipated to be a low-cost program entirely in line with the City's goal of creating a safe community for all to thrive.

Current Status

Safe Space logo stickers were produced and generously donated by Paragon labels. Marketing materials such as brochures, city banners, and website content.

The Police Department will collaborate with business owners and organizations in the Spring 2022 to inquire about voluntary participation in this program. Similar to our existing



Safe Return Program registry already in existence, interested parties will be able to enroll by completing a downloadable form and submitting it to the Police Department via mail, email, or in-person to receive their Safe Space logo sticker. By displaying a Safe Space logo sticker, businesses and organizations agree to:

- Allow victims to enter and remain at your premises until the Police arrive.
- Call, or assist victims in contacting 9-1-1 immediately to report hate crimes.
- Owners-managers will instruct all employees and volunteers to assist victims and/or witnesses in this protocol to prevent crime.
- The Safe Space anti-hate program applies to anyone regardless of race, ethnicity, gender, sexual orientation, religion, or age.

The Police Department plans to continue to make the Safe Space logo stickers available upon request at the Police Department located at 969 Petaluma Blvd. North.

There will be a soft launch the last few weeks in May. Police Volunteers will be distributing the Safe Space logo stickers and fliers to businesses in downtown and around the jurisdiction. The Police Department intends to formally launch this program in June in coordination with recognition of Pride Month.

Sewer Master Plan

Project Manager: Dan Herrera, Public Works and Utilities

Contact Information: dherrera@cityofpetaluma.org

Project Completion Date: Spring 2023

Budget: \$450,000 – Wastewater Operation Funds

Goal/Priority: Our Environmental Legacy—Workplan item 55

Project Description

The Sewer Master Plan is a vital planning document that provides direction and implementation of the Capital Improvement Program (CIP) for wastewater operations.



The City's current sewer master plan was last updated in 2006. The new sewer master plan project will create an updated calibrated sewer model of the City's wastewater collection system. Using this calibrated model, current and future capacity deficiencies can be identified in the sewage collection system. The Sewer Master Plan will create an extensive CIP project list that will drive the program and ensure the City will operate and maintain the system for years to come.



Current Status

The manhole flowmeter monitoring has concluded and City staff members have submitted pump station data to coincide with the flow monitor data. Calibration and model creation has begun, and a draft technical memorandum is expected in June 2022.

Silk Mill Expansion – Hampton Inn Petaluma Hotel ~NEW~

Project Manager: Isabel Castellano and Erica Baptiste, Community Development Department

Contact Information: icastellano@cityofpetaluma.org and ebaptiste@cityofpetaluma.org

Project Completion Date: To Be Determined – In Planning Process

Budget: Cost Recovery Project

Goal/Priority: An Economy That Prospers—Workplan item 101

Project Description

The project is for alterations to the historic Silk Mill located at 409 Wilson Street, which is in the Mixed Use 2 (MU2) zoning district. The Silk Mill is listed on the National Register of Historic Places (NR#86000386) and the California Register of Historic Resources. Its existing conditions are due to an accumulated historic effort for rehabilitating the former industrial site into the Hampton Inn Hotel. The proposed project includes new construction of a hotel rear addition with a height of 34-feet, 4-inch and with a building footprint of



4,330 square feet, a new stair landing, and landscaping improvements to accommodate 20 new hotel guest rooms. The addition would provide the Hampton Inn Hotel with a total footprint of 24,130 square feet and 96 hotel guest rooms. The project also requests a parking reduction to allow existing parking to meet the minimum parking requirement for the proposed expansion.



Current Status

The application for Historic Site Plan and Architectural Review (HSPAR) was received January 26, 2022, and resubmitted on April 8, 2022, and the Zoning Text Amendment submitted on March 30, 2022, is currently incomplete. Upon project resubmittal and following a determination of application completeness a Historical and Cultural Preservation Commission (HCPC) Study Session will be scheduled followed by a joint Planning Commission and HCPC meeting. The Zoning Text Amendment requires approval by the City Council. No meetings are scheduled at this time.

Public Information

A detailed project description and application materials are available electronically at: <https://cityofpetaluma.org/silk-mill-expansion/> When public meetings are scheduled for this project, links to meeting agendas and staff reports will also be made available.

Skate Park Remodel & Site Feasibility Study

Project Manager: Gina Benedetti-Petnic, Public Works and Utilities

Contact Information: gpetnic@cityofpetaluma.org

Project Completion Date: Spring 2023

Budget: \$463,000

Goal/Priority: Spaces and Places That Inspire—Workplan item 150



Project Description

The Petaluma Skate Park was constructed in 1997 and it remains one of the oldest skate parks in the state of California. This skate park serves as an important space for intergenerational gatherings, as well as providing unique recreational opportunities for all city residents, especially the youth. The current facility includes elements that are less relevant to the sport today and it lacks features that encourage development and participation from a broad range of ages and abilities. The scope of work for this project includes the design and implementation of a refresh for the existing skate park and a site/feasibility assessment for a future one. A consultant will be retained



for this work and will also assist staff with stakeholder engagement, community outreach, and exploring private partnerships and grant opportunities. FY 22/23 funding will use revenue received from the American Rescue Plan Act (ARPA) as well as the Sonoma County Measure M Parks initiative.

Current Status

Public Works and Utilities staff is conducting preliminary work toward the site feasibility/assessment by developing a list and map of potential city properties that could accommodate a new skate park. We have also been reaching out to other municipalities that have successfully completed skate parks to collect valuable information and best practices to inform the City's outreach, assessment, and design process.

The Request for Proposal (RFP) for the redesign of the existing skate park and for the site assessment/feasibility of a new skate park was issued on April 21st and can be viewed on the City website. Proposals will be returned May 12th with contract award to follow in June. Here is the link: <https://cityofpetaluma.org/bid-opportunities-2/> and direct link to the RFP: <https://cityofpetaluma.org/documents/rfp-for-skatepark/>.



Solar Initiatives – Community Center, Ellis Creek Water Recycling Facility, Petaluma Community Sports Fields, Police Department, Swim Center

Project Manager: Diane Ramirez, Public Works and Utilities; Patrick Carter and Rhianna Frank, City Manager’s Office

Contact Information: dramirez@cityofpetaluma.org, pcarter@cityofpetaluma.org, and rfrank@cityofpetaluma.org

Project Completion Date: Winter 2024

Budget: \$0; Power Purchase Agreement

Goal/Priority: Our Environmental Legacy—Workplan item 49

Project Description

In furtherance of the City of Petaluma’s Climate Action goals, the City entered into a Power Purchase Agreement (PPA) with ForeFront Solar to construct parking lot canopy photovoltaic solar arrays. Fully funded by the PPA with no capital expenditure from the City, this project’s 20-year cumulative projected savings is \$20 million. This project will provide oversight of the construction of solar arrays at the Community Center, Petaluma Police Department, Swim Center, and Petaluma Community Sports Fields. Work commenced in FY 21/22 with design completed on the Community Center and Police Department. Installation at these four facilities is scheduled for completion in FY 22/23.



Current Status

The parking lot solar canopies are planned for the Community Center, Swim Center, Petaluma Community Sports Fields, and Police Department, with three of the four locations currently in design. The final location of the Swim Center array has an alternate proposal for both the Swim Center parcel and an adjacent parcel. .



The Ellis Creek Water Recycling Facility has selected a solar developer to design the array and is approximately 50% complete with negotiations of the Power Purchase Agreements. The Power Purchase Agreement is tentatively expected to be presented to Council at the July 11, 2022 meeting. The current design for the system would float on top of one oxidation pond, produce approximately 5.8 MW of solar power, and offset approximately 98% of the Ellis Creek facility's current electrical usage. Due to many concurrent projects at Ellis Creek, construction on the solar project is not expected to begin until late 2023.

Specialized Assistance For Everyone (SAFE) Mobile Crisis Response Pilot Program

Project Manager: Brian Miller, Police

Contact Information: bmiller@cityofpetaluma.org

Project Completion Date: Pilot Project Evaluation Ongoing

Budget: Annual Estimated Budget is \$1,070,000 with one-time start-up costs for approximately \$175,000 funded with an initial investment of \$500,000 (Measure "U" FY21)

Goal/Priority: A Safe Community That Thrives—Workplan items 78 and 181

Project Description

The City of Petaluma is proud to partner with Petaluma People Services Center (PPSC) to bring our community the SAFE (Specialized Assistance for Everyone) program, a mobile crisis response team modeled after the successful and nationally recognized Crisis Assistance Helping Out on the Streets (CAHOOTS) program in Eugene, Oregon.

The SAFE approach empowers us to achieve more efficient and successful outcomes for crisis response, intervention, and treatment for long-term improvement of our community members' quality of life.



In 2020, our community called on us to offer services designed to assist law enforcement in addressing crises involving issues associated with mental health, addiction, and homelessness - bringing professionals trained in these areas to provide help in place of, or in addition to, police officers. We are grateful to our community for this call to action and honored to answer the call. Petaluma is the first city in Sonoma County and the first in the region to provide a program like SAFE.

Current Status

The SAFE Team began serving the community of Petaluma in a limited-service model in July of 2021 and expanded to 7 days a week, 24 hours a day in October of 2021. Since starting the SAFE Team has handled over 2,800 calls for service, resulting in many successful and positive outcomes for the involved community members. This program also provides additional available time for limited police and fire resources to address other important community safety issues.



Calls for service involving mental health, addiction, and homelessness account for a significant number of calls our police and fire department respond to annually. Through the SAFE program, these calls are responded to by a team with the tools, resources, and knowledge to address the unique needs of community members more effectively. In partnering with PPSC, the City can leverage existing behavioral health programs and ensure a seamless referral to an established continuum of care.

The SAFE team provides three primary services to the community:

- Emergency response for issues relating to mental health, addiction, and homelessness
- Non-emergency response for people in need
- Proactive community outreach



SAFE team members are accompanied by police officers to calls for service only if a person is armed, believed to be in danger of causing harm to themselves or others, or if emergency medical care is needed. The SAFE team does not provide emergency medical care or execute involuntary mental health detentions.

In addition to responding to crisis situations, the team works proactively to address low-level issues and provides preventative outreach and support to help prevent a crisis from happening that requires a higher level of care. This program is intended to benefit all of public safety by keeping police officers, firefighters, and paramedics available for more appropriate emergencies.

The arrival of a second SAFE van secured through HEAP grant funding which was anticipated to be delivered in March or April has been delayed but once received will go through significant upfitting. Once fully outfitted the van will begin outreach in the community building the overall SAFE team vehicle fleet to two vehicles ensuring the community will always have a vehicle in-service even when one way need service or repairs.

The SAFE Team can be reached by calling 707-781-1234. More information regarding the team can be found online at cityofpetaluma.org/safe/

Telecommunication Ordinance


Project Manager: Eric Danly, City Attorney's Office

Contact Information: edanly@cityofpetaluma.org

Project Completion Date: Summer 2022

Budget: N/A

Goal/Priority: A City That Works—Workplan item 170



Project Description

This project will amend the City's current wireless telecommunications ordinance to update the requirements for applications and installation of wireless telecommunication facilities. The update will allow City Council to quickly and efficiently adopt administrative policies that provide clear procedures for small wireless facilities, eligible facilities requests, and emergency standby generator applications and deployment in a fast-changing field. This update is necessary to protect public health, safety, welfare, and aesthetic interests of the City.



Current Status

Staff are finalizing a draft of the Ordinance amendment and administrative policies and anticipate sharing the draft for public comments and review a few weeks before the Planning Commission meeting. Staff will be presenting the draft ordinance and administrative policies to the Planning Commission for their input and potential recommendation to City Council. After Planning Commission, the Ordinance and Administrative Policies will be introduced for a first reading with the City Council.

The People’s Village

Project Manager: Karen Shimizu, City Manager’s Office

Contact Information: kshimizu@cityofpetaluma.org

Project Completion Date: March 2022

Budget: \$2,400,000 (Combination of City American Rescue Plan Act funds and County of Sonoma general funds)

Goal/Priority: A Safe Community That Thrives—Workplan items 86 and 87

Project Description

The People’s Village will consist of 25 individual, non-congregate living units located in and around the parking lot of COTS’ Mary Isaac Center. The village will house chronically homeless individuals within our community and assist them with wrap-around services to achieve more permanent housing and employment. Service providers, including COTS, Downtown Streets Team, and the County of Sonoma, will collaborate to prioritize and place individuals into the village. In addition to the homes themselves, the village will also include restroom and shower facilities, outdoor dining/rest areas, and pet exercise areas for residents’ use.



Current Status

The People’s Village phase one is completed and 9 residents have been moved into the living units. Phase two of the assembly of units has been completed and there are now a total of 25 non-congregate units. Clients have been identified for the remaining units,



and it is anticipated all 25 units will be occupied by May 12th. The COTS team is providing case management services as well as linking clients the essential services to ensure a pathway to housing.

The Studios at Montero

Project Manager: Karen Shimizu, City Manager's Office

Contact Information: kshimizu@cityofpetaluma.org

Project Completion Date: March 2022

Budget: Housing and Community Development Grant \$13.883 Million and County and City local match of \$1.532 Million

Goal/Priority: A Safe Community That Thrives—Workplan items 86 and 87

Project Description

The California Department of Housing and Community Development (HCD) announced the availability of approximately \$1.45 billion in "Project Homekey Round #2". The funding is intended to sustain and rapidly expand the housing inventory for people experiencing homelessness. The Studios at Montero is located at 5135 Montero Way, Petaluma, CA. The property is two-story with two adjacent buildings connected by a catwalk. All units intended for residents are the same 207 square foot rooms with no separate bedroom and a single-use bathroom. The City of Petaluma and Burbank Housing are partnering to convert the site into a supportive housing project providing permanent homes for 60 people experiencing homelessness. All 60 of the units would be assisted units dedicated to people who meet the definition of "Chronically Homeless."



Upon its completion, the Studios at Montero would provide housing for over 10% of the chronically homeless population in Sonoma County identified through the 2020 PIT count.



Current Status

On March 1, 2022, the City and Burbank Housing Development Corporation (BHDC) were awarded grant funding from HCD for the project in the amount of \$15,682,000 t . In addition BHCD applied to the County of Sonoma for 60 Project-Based Housing Vouchers (PBV) and \$600,000 of Capital funding. The project was awarded the 60 PBV and the \$600,000 of capital funding in March of 2022, The PBV are key to the operational success of the project as the will cover the on-site support services and subsidize a portion of the resident's monthly rent. The City of Petaluma awarded up to \$1,100,000 in funding to the project on March 21.

Tobacco Retail License

Project Manager: Dylan Brady, City Attorney's Office

Contact Information: dbrady@cityofpetaluma.org

Project Completion Date: July 1, 2022

Budget: N/A

Goal/Priority: A Safe Community That Thrives—
Workplan item 92



Project Description

Tobacco retail license is an ordinance adopted by the City Council on December 6, 2021, to encourage responsible tobacco retailing and discourage violations of tobacco-related laws, especially those that prohibit or discourage the sale or distribution of tobacco products to minors (Ordinance). The Ordinance requires all tobacco retailers in Petaluma to obtain a license from the City to sell their products and limits the number of future tobacco retailers within the City. The Ordinance also bans the sale of flavored tobacco products and electronic smoking devices and sets minimum prices for tobacco products.

Current Status

Tobacco retailers within the City will need to obtain their tobacco retail license by July 6, 2022, and stop selling flavored tobacco and electronic smoking devices. On March 7, 2022, Council approved the tobacco retail license fee that all the tobacco retailers will



need to obtain to have the privilege of selling tobacco within Petaluma. The proceeds from the license fee will be used to recompense staff time in enforcing this Ordinance. Staff also had a meeting with the tobacco retailers in March to help educate the retailers on the implementation of the ordinance and to answer any questions they may have.

Traffic Calming Pilots

Project Manager: Ken Eichstaedt, Public Works and Utilities

Contact Information: KEichstaedt@cityofpetaluma.org

Project Completion Date: December 31, 2022

Budget: \$211,000

Goal/Priority: A City That Works & A Safe Community That Thrives—Workplan items 15, 20, and 84

Project Description

This Project will implement traffic calming measures to support safe physical activity in the public right-of-way for pedestrians and bicyclists. The project will involve public outreach, planning, design, and construction of various traffic calming features, including bulb-outs, striping improvements, signage, chicanes, and landscape improvements.

In one of the first pilot projects, a traffic “safety” circle is planned for the intersection of Upham and Bassett Streets at the request of a neighborhood group. A Bike Boulevard is also in the concept design phase for a pilot project on 5th Street.

Current Status

The pilot traffic calming “safety circle” at Upham and Bassett has been installed and in use for over a month. The feedback has been mostly positive so far. The installation will remain in place for six months, and an evaluation of the traffic data will follow.

Additionally, the conceptual layout for the 5th Street Bike Boulevard is complete and was presented to the Pedestrian and Bicycle Advisory Committee (PBAC) on April 6, 2022. The design was updated based on comments from PBAC members. Traffic data collection is currently underway to assess the preinstallation conditions. The next steps include developing a pilot program for installation, engaging the neighborhood to spread awareness and gather comments, and implementing the installation. Community feedback and data will be collected during the installation.



Transit Facility & Fleet Electrification

Project Manager: Jared Hall, Public Works and Utilities

Contact Information: jhall@cityofpetaluma.org

Project Completion Date: Spring 2023

Budget: Approximately \$400,000 for facility improvements

Goal/Priority: Our Environmental Legacy—Workplan items 42 and 52


Project Description

Transit will begin procuring its first wave of electric transit vehicles in the spring of 2022. This process takes around one year and will consist of four fixed-route buses. As noted in the recent Fleet and Facility Electrification Plan, the Transit Facility cannot accommodate the electric infrastructure needed to charge the vehicles adequately without site improvements. This project involves planning and constructing the first phase of electrical upgrades to the Transit Center. City staff will work with PG&E to ensure a fleet-ready program for future planned electrification of the Petaluma Transit bus fleet and infrastructure upgrades needed to accommodate the first wave of electric vehicles.

Current Status

Transit staff included updated figures for the Transit Facility Electrification Project in the FY 23 City Budget and Capital Improvement Program (CIP), with it being the top priority capital project for the City in the upcoming fiscal year.

Staff, in conjunction with the Sonoma County Transportation Authority (SCTA), SMART, Sonoma County Transit, and Santa Rosa City Bus, applied for a grant of more than \$24 million for the Transit Intercity Rail Capital Project (TIRCP) on March 3, 2022. If successful, this grant would provide up to \$3 million in funding to the City of Petaluma for transit bus fleet and facility electrification, and bus stop improvements. SMART would receive up to \$10.1 million for building the Corona Street Petaluma SMART station.



An electric bus charger in use by AC Transit, Division 4



Staff members attended a facility tour with members from multiple city departments to visit the AC Transit Division 4 (Oakland) on Friday, April 29, 2022, to observe and discuss their fleet electrification efforts and associated elements/considerations such as facility upgrades, mechanic and driver training, and program costs. Information gleaned from this tour will help to better inform the City of Petaluma's efforts towards electrifying its vehicle fleet (transit and otherwise).

The Council approved a grant application to the Low Carbon Transit Option Program (LCTOP) on May 2, 2022. This allows for the City to submit a grant application to receive \$174,166 in grant funding for the purchase of an electric bus under the City's next procurement in spring 2022.

Trestle Rehabilitation

Project Manager: Christopher J. Bolt, Public Works and Utilities

Contact Information: cbolt@cityofpetaluma.org

Project Completion Date: In Progress/TBD (pending funding)


Budget: \$1.025 million in FY 22/23; \$6.085 million in FY 23/24

Goal/Priority: Spaces and Places That Inspire—Workplan item 145

Project Description

Reviving the historic trestle will breathe new life into the downtown area and will revitalize the Petaluma River Turning Basin Area. In 2013, the California Coastal Commission provided a grant to help the City develop plans for rehabilitating this historic timber structure, which lines the southwest bank of the Turning Basin. The project was put on hold because the estimated construction costs exceeded available funding resources.

With continued support from City Council and the community, the project was revisited and reviewed in FY 21/22 with exploration of potential phasing and alternative structural solutions. This project serves to further refine and update the 2013 project design, scope, and cost estimates in FY 22/23 in an effort to



make this project fully shovel ready for construction in FY 23/24. As such, the project should be an excellent candidate for grant funding, and staff continues to explore any and all potential grant programs.

Current Status

Council recently identified this project as one of its top ten priorities for FY23, and staff are moving swiftly with the goal of making this project shovel ready as soon as feasibly possible.

Staff is actively engaged in conversations with the Sonoma County Transportation Authority (SCTA) regarding grant funding opportunities. Staff is also in the process of negotiating and executing a consulting agreement for design services, environmental reviews, and permit acquisition for the project.

One important critical path item at this point revolves around the question of ownership: SMART currently owns the trestle facility and staff is actively engaged in discussions with SMART officials to explore this issue and develop a strategy for moving forward with the project.

Urban Recycled Water Expansion – Park Irrigation Conversions

Project Manager: Dan Herrera, Public Works and Utilities

Contact Information: dherrera@cityofpetaluma.org

Project Completion Date: Summer 2022 Budget: \$685,000

Goal/Priority: Our Environmental Legacy—Workplan item 70

Project Description

This project will offset potable water used for irrigation by converting the irrigation systems at various city-owned parks and open spaces to meet state recycled water standards. The parks that will begin receiving recycled water through park irrigation conversion are Bond Park, Meadow View Park, Maria Pocket Park, Sunrise Park, and Glenbrook Park. The project includes the installation of purple irrigation boxes, recycled water use signage, and cross-connection testing.



Current Status

Staff members have received proposals for irrigation conversion from two landscape contractors. During the evaluation of costs and type of work, staff decided to re-evaluate the method of completion for the project. Work is expected to begin July 2022.

Veteran & Active-Duty Military Free Transit Fare Program

Project Manager: Jared Hall, Public Works and Utilities

Contact Information: jhall@cityofpetaluma.org

Project Completion Date: Spring 2022

Budget: \$15,000

Goal/Priority: A City That Works and A Safe Community That Thrives—Workplan items 27 and 97

Project Description

This project will create a Veterans & Active-Duty Free Fare Pilot Program. The program will enable veterans holding a Veteran Administration (VA) identification (ID) card, Sonoma County Veteran ID card, or other relevant veteran ID to access Petaluma Transit free of charge. Similarly, active-duty military with valid ID will also be eligible to ride free under the program. All branches of the military will be included within these provisions.



Current Status

The Petaluma Transit Veteran and Active-Duty Military Free Fare Program was officially launched on President’s Day (January 24, 2022). Leading up to the launch, staff conducted marketing and outreach to promote the program, including press releases, social media postings, and inclusion in City newsletters and bulletins. Since then, staff has continued outreach, including having additional discussions with Sonoma County military affairs groups and non-profits. Staff attended the meeting of the Sonoma County United Veteran’s Council on March 23, 2022, to present the program to representatives of over 12 military affairs groups from throughout Sonoma County.



Staff is currently working in conjunction with Sonoma County Transit and Santa Rosa City Bus to identify additional free transit pass offerings to implement in FY 23 such as a free K-12 student pass program.

Washington Street Bridge Seismic Rehabilitation

Project Manager: Jonathan Sanglerat, Public Works and Utilities

Contact Information: JSanglerat@cityofpetaluma.org

Project Completion Date: Fall 2022

Budget: \$2,579,000 funded through the Highway Bridge Program (HBP)

Goal/Priority: A City That Works & A Safe Community That Thrives—Workplan items 15 and 79

Project Description

The Washington Street Bridge over the Petaluma River was designed in 1968 prior to current seismic design standards. The seismic retrofit of the existing structure is eligible for Highway Bridge Program (HBP) funds with an 11.5% local match. The design work involves two distinct phases. Engineering staff first completed a field investigation with soil samples and submitted a proposed rehabilitation plan to Caltrans. This was followed by an environmental clearance document prepared in FY 19/20 and a complete set of construction drawings prepared in FY 20/21. It is expected that the same HBP funding source will be available for construction. The funding for the required match will be from the Street Maintenance Fund.



Current Status

On May 5th, 2022, the California Department of Transportation (Caltrans) provided the City with additional minor comments on the previously resubmitted project close-out package and updated Seismic Design Report. Caltrans indicated that once the City addresses the comments, it will receive Structural Local Assistance (SLA) group



concurrence on the submitted package. Staff members have provided the Caltrans comments to the design consultant, Mark Thomas, and should receive responses within the next two weeks to submit to Caltrans. Following the SLA concurrence, staff members will work with the Caltrans local district to formally close out the project.

Water Master Plan

Project Manager: Dan Herrera, Public Works and Utilities

Contact Information: dherrera@cityofpetaluma.org

Project Completion Date: Spring 2023

Budget: \$215,000 Water Operation Funds

Goal/Priority: Our Environmental Legacy—Workplan item 55

Project Description

The Water Master Plan is a vital planning document that provides direction and implementation of the Capital Improvement Program (CIP) for water operations. The City's current water master plan was last updated in 2006. In 2020, the City redeveloped the existing hydraulic model and calibrated the model using Supervisory Control and Data Acquisition (SCADA) and field-collected data.

The Water Master Plan Update will focus on continued water modeling services, supply redundancy, future development, and seismic evaluation. An updated CIP project list will be created to ensure the City can meet current and future water operational demands.



Current Status

A field visit to evaluate and review all city tanks and other infrastructure with engineering staff and the consultant was completed in April 2022 and will be incorporated into the



master plan. Staff also directed the consultant to include maintenance and historical CIP programs into the master plan in addition to the capacity and fire flow evaluations.

The Housing Element Update to the General Plan will provide valuable information regarding future demands on the water distribution network with expected completion in summer 2022. Once that update is complete, it can be incorporated into the model to evaluate future needs.

Wayfinding

Project Manager: Ken Eichstaedt, Public Works and Utilities

Contact Information:

keichstaedt@cityofpetaluma.org

Project Completion Date: Summer 2023

Budget: \$230,000

Goal/Priority: A City That Works & A Safe Community That Thrives—Workplan items 26 and 85

Project Description

The wayfinding program will create a comprehensive plan for pedestrian and bicycle wayfinding signage citywide. Downtown area signage will be installed in fiscal year 21/22. The program will be included in the update of the Active Transportation Plan that will include a robust community outreach program and rely heavily on collaboration with community stakeholders through a Technical Advisory Committee (TAC), with guidance from the Pedestrian & Bicycle Advisory Committee (PBAC) and the Petaluma Downtown Association (PDA).

Current Status

The Phase 2 contract is currently being reviewed and work on the installation will start in the next month.



Well Construction and Tank Projects

Project Manager: Dan Herrera, Public Works and Utilities

Contact Information: dherrera@cityofpetaluma.org

Project Completion Date: Hardin and Manor Tank Rehabilitation—Summer 2023 & Summer 2022, respectively; La Cresta Tank Replacement—Fiscal Year (FY) 25/26; Oak Hill Tank Replacement—FY 25/26; Oak Hill Well—Fall 2022; Well Construction Program—FY 23/24 and ongoing

Budget: Hardin and Manor Tank Rehabilitation—\$2.8 million; La Cresta Tank Replacement—\$3.0 million; Oak Hill Tank Replacement—\$5.4 million; Well Construction Program—\$3.0 million

Goal/Priority: Our Environmental Legacy—Workplan item 55

Project Description

Potable water tanks and groundwater wells are vital components of the City's water distribution network. Regular maintenance and proper sizing of these components ensure the residents of Petaluma receive sufficient drinking water and fire flow protection for years to come.



Figure 1: La Cresta tank site

Hardin and Manor Tank Rehabilitation

The Manor and Hardin tanks were constructed in the 1980s as part of the City's expansion on the eastern side of Petaluma and require maintenance and rehabilitation to extend their useful life. The work will include replacing the exterior and interior coatings and all piping and valving appurtenances on the potable water tanks.

La Cresta Tank Replacement—The La Cresta tanks provide drinking water and fire protection for the Zone 3 western portion of the City. The La Cresta tank site currently has two undersized potable water tanks. This project will replace one tank with a 1-million-gallon steel potable water tank. The second tank will be demolished and provide space for the City's police and fire communications equipment.

Oak Hill Tank Replacement—The existing shallow-lined earthen reservoir at Oak Hill has been decommissioned. A new modern potable water tank will be designed and



installed to replace the existing 2-million-gallon tank. The new tank will provide necessary resiliency and fire protection to downtown Petaluma and the western portion of the City.

Well Construction Program—The City’s ongoing Well Construction Program will expand the City’s groundwater well network and provide resiliency and emergency backup to the City’s water supplies. Currently, most of Petaluma’s groundwater wells are located on the City’s eastern side. A well siting study has been performed to locate and prioritize groundwater wells on City’s western side. The Oak Hill well site was selected as a priority due to its proximity to the water distribution system and location within a high-yield groundwater aquifer.

Current Status

The Manor Tank Rehabilitation project was awarded to Unified Field Services Corp. during the April 4, 2022, City Council meeting. Work is expected to begin in May 2022. The Oak Hill and La Cresta tank replacements are awaiting design and are scheduled to begin in FY 23/24 and 24/25, respectively. Additionally, the Well Construction Program is underway. The Oak Hill project Mitigated Negative Declaration (MND) was completed and will go through a public comment period from April to May 2022. The approval of the MND is scheduled to go to the City Council in June 2022. The final design of the well project is expected to be complete by June 2022.

Westridge Trail Reconstruction

Project Manager: Ken Eichstaedt, Public Works and Utilities

Contact Information: KEichstaedt@cityofpetaluma.org

Project Completion Date: August 2022

Budget: \$480,000 funded by Measure M/Parks

Goal/Priority: A City That Works and A Safe Community That Thrives—Workplan items 18 and 85



Project Description

The Westridge Trail consists of two trails surrounding Thompson Creek in the Westridge neighborhood. The trail connects to a community garden and a playground, which the community can access from several points.



The existing trail has a mix of degraded asphaltic concrete and unimproved dirt conditions. There is significant use of this area, with the trails providing recreation and connectivity for biking and walking.

Current Status

The construction of the trail on both sides of Thompson Creek has been completed. Work has been initiated on the neighborhood connector trails. The ADA access from the roadways has mostly been installed. All work will be completed in May 2022.

