

# GNB Master Schedule



Task Name	Start	Finish	Predecessors	Duration	Jun 20							Jun 27							Jul 4							Jul 11						
					M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
<b>Job 276 - San Rafael Bridge Replacement</b>	10/22/21	09/27/22		235d																												
<b>Stage 3 Construction</b>	11/10/21	09/27/22		222d																												
Lane Closure (Electrical)	06/27/22	07/01/22	51SS	5d	Lane Closure (Electrical)																											
Lane Closure (Abut)	06/23/22	06/23/22	72SS	1d	Lane Closure (Abut)																											
Lane Closure (C&G)	07/05/22	07/07/22	53SS	3d	Lane Closure (C&G)																											
Lane Closure (Abut)	07/06/22	07/06/22		1d	Lane Closure (Abut)																											
Ramp Closure (Nightly - Voided Slabs)	07/20/22	07/21/22	92SS	2d	Ramp Closure (Nightly - Voided Slabs)																											
<b>Intersection Improvements</b>	11/10/21	07/15/22		171d	Intersection Improvements																											
Pull Wire	06/27/22	06/28/22		2d	Pull Wire																											
Signals and Heads	06/29/22	07/01/22	51	3d	Signals and Heads																											
DS 5 Crossing	07/05/22	07/07/22	52	3d	DS 5 Crossing																											
Demo/Grade SW C&G Corner	07/08/22	07/08/22	50, 53	1d	Demo/Grade SW C&G Corner																											
Form/Pour SW C&G Corner	07/11/22	07/11/22	54	1d	Form/Pour SW C&G Corner																											
Demo/Grade SE Corner	07/11/22	07/11/22	54	1d	Demo/Grade SE Corner																											
Demo/Grade NW C&G Corner	07/12/22	07/12/22	55	1d	Demo/Grade NW C&G Corner																											
Form/Pour NW C&G	07/12/22	07/12/22	57SS	1d	Form/Pour NW C&G																											
Form Return Curbs @ SE Corner	07/12/22	07/12/22	56	1d	Form Return Curbs @ SE Corner																											
Pour NW Curb Ramp	07/13/22	07/13/22	58	1d	Pour NW Curb Ramp																											
Pour SE Return Curbs	07/14/22	07/14/22	60	1d	Pour SE Return Curbs																											
Pour SE Ramp	07/15/22	07/15/22	61	1d	Pour SE Ramp																											
<b>Abutment 1</b>	06/13/22	07/18/22		25d	Abutment 1																											
Reset Dewatering/Prep for Ex	06/13/22	06/14/22		2d	Reset Dewatering/Prep for Ex																											
Excavate and Shore at Abut 1 @ Low Tide	06/15/22	06/20/22	69	4d	Excavate and Shore at Abut 1 @ Low Tide																											
Place Seal Course (w/ Casings)	06/21/22	06/21/22	70	1d	Place Seal Course (w/ Casings)																											
Foundation Remobilize	06/23/22	06/23/22		1d	Foundation Remobilize																											
Receive 24" CISS Cages	06/23/22	06/23/22	74SS	1d	Receive 24" CISS Cages																											
Drill/Set/Pour 24" CISS Pile	06/23/22	06/24/22	71FS +1d	2d	Drill/Set/Pour 24" CISS Pile																											
Support Pile Work	06/23/22	06/24/22	74SS	2d	Support Pile Work																											
Demobilize Driller	06/27/22	06/27/22	74	1d	Demobilize Driller																											
Cut Casing to Grade	06/27/22	06/27/22	76FF	1d	Cut Casing to Grade																											
Excavate and Remove Conflicting Sheet Pile (CCO)	06/28/22	06/28/22	76	1d	Excavate and Remove Conflicting Sheet Pile (CCO)																											
Place Rock Grade @ Abut 1 (@814am Low Tide)	06/29/22	06/29/22	78	1d	Place Rock Grade @ Abut 1 (@814am Low Tide)																											
Non-Working Days (Critical Path Work Not Available)	06/30/22	07/01/22	79	2d	Non-Working Days (Critical Path Work Not Available)																											
Prep to Set abut (@1045am Low-Tide)	07/05/22	07/05/22	80	1d	Prep to Set abut (@1045am Low-Tide)																											
Set Stage 3 Abutments (@11am Low-Tide - w/Lane Closure)	07/06/22	07/06/22		1d	Set Stage 3 Abutments (@11am Low-Tide - w/Lane Closure)																											
F/P Closure Pours (@ 5am Low-HTide)	07/07/22	07/07/22	82	1d	F/P Closure Pours (@ 5am Low-HTide)																											
Closure Pours Rebar (@ 5am Low-HTide)	07/07/22	07/07/22	82	1d	Closure Pours Rebar (@ 5am Low-HTide)																											
Pour Closure Pour and Voids (@ 5am Low-HTide)	07/08/22	07/08/22	84	1d	Pour Closure Pour and Voids (@ 5am Low-HTide)																											

