

O.A. No. 06/2012

(Manoj Mishra Vs Uol)

Order dated 11.09.2019

Directions:

- I. Bioremediation and/or phytoremediation may start as an interim measure positively from 01.01.2020, failing which compensation of Rs. 5 Lakhs per month per drain to be deposited with the CPCB.
- II. For delay of the work, the Chief Secretary, State of Uttar Pradesh must identify the officers responsible and assign specific accountability. Wherever there are violations, adverse entries in the ACRs must be made in respect of such identified officers for delay in setting up of STPs, sewerage network and its connectivity by the concerned head of the department.
- III. The operational deficiencies of the existing STPs must be rectified within three months failing which EC of Rs. 5 Lacs per month per STP shall be deposited with CPCB.
- IV. With regard to works under construction, after 01.07.2020, EC of Rs. 10 lakhs per month to CPCB for discharging untreated sewage and Rs. 10 lakhs per month to CPCB per incomplete STP, sewerage network and its connectivity will apply.
- V. With regard to the situation where works with regard to STP, sewerage network and its connectivity have not yet started EC at the rate of Rs. 10 lakhs per month per STP, Sewerage network and its connectivity after 31.12.2020 for the delay in setting up of the same.
- VI. The State of have not furnished performance guarantee in terms of order dated 29.01.2019 (10 Cr). The same may now be furnished with additional sum of Rs. 1 crore for the delay within one month failing which coercive method have to be adopted for enforcement of the order.

Order dated 06.05.2020

Directions:

- I. The Principal Secretaries, Environment and Forest and Urban Developments are required to prepare short- and long-term plans to control flow of sewage from UP into the river Yamuna at Ghaziabad with time lines for execution. U.P. **Chief Secretary to monitor it.**
- II. Chief Secretary U.P to ensure that clarity in terms of execution of time lines are given and action taken on ground with regard to interception and diversion of Banthala and Indira Canal drains.
- III. Chief Secretary, U.P to review the matter with regard to sewerage area, un-sewered areas and leakages in the sewer networks etc. and fix timelines for execution of same.
- IV. Chief Secretary U.P to review the matter with regard to upgradation of STPs which are not meeting the norms and ensure coordination amongst departments.

However, in view of lock-down due to Covid-19, the stake holders including the DDA and the Chief Secretaries of Delhi, Haryana and UP have not been able to give their respective response to the Committee. The Committee has, thus, sought further time to give its final report in above terms.

Namami Gange Compliance:

SMCG-UP has forwarded a DPR for construction of 60 MLD STP to be tapped Banthara Canal and Indrapuri Drains via letter no. 1159/0557/SMCG/01. Dated 20.09.2019. Some observation also sent by the NMCG which has already replied on dated 05.01.2020.

STPs under construction funded by the NMCG: -

- 1. Agra- 177.60 MLD:** Waiting for CEC approval
- 2. Mathura-30 MLD,** Timelines: Dec. 2020
- 3. Etawah- 21 MLD** Timelines: Jan. 2021
- 4. Naini-42 MLD,** Timelines: Sept. 2020
- 5. Firozabad- 67 MLD,** Timelines: Nov. 2021