

OA No. 116/2014

(Meera Shukla Vs Municipal Corporation Gorakhpur and Ors.)

Meera Shukla Vs Nagar Nigam, Gorakhpur

S No.	Subject Matter	Directions from Hon'ble NGT	Status of Compliance						
1	<p>Remedial action for contamination of water bodies and ground water, specially: -</p> <ul style="list-style-type: none"> • Ami River • Rapti River and • Rohini River • Ramgarh Lake <p>in and around District Gorakhpur</p>	<p><i>With regards to Ami River, UP Jal Nigam may take necessary steps with regard to installation of STPs and GIDA may take steps for installation of CETP within three months</i></p>	<p>Ami River – There are total 3 drains that fall into Ami river, of which all 3 are untapped with total discharge of 8.9 MLD. In regard to interim measure for treatment of domestic sewage being discharged to river Aami through drains from Nagar Palika Parishad, Khalilabad & Nagar Panchayat Maghar of district Sant Kabir Nagar, Bio-remediation/ Phytoremediation is to be done by ULBs as per the directions of Principal Secretary, Urban Development Department, GoUP, circulated vide letter no. 142/nau-9-2019-89ja/2001 dt 03.02.2020. As long-term measure, following Detail Project Report (DPR) have been submitted by U.P. Jal Nigam to SMCG for approval: -</p> <table border="1" data-bbox="784 615 2430 1293"> <thead> <tr> <th data-bbox="784 615 927 662">S.No.</th> <th data-bbox="927 615 2142 662">DPR Details</th> <th data-bbox="2142 615 2430 662">Timeline</th> </tr> </thead> <tbody> <tr> <td data-bbox="784 662 927 1293">1</td> <td data-bbox="927 662 2142 1293"> <p>DPR amounting Rs. 28.36 Cr (including O&M works for 15 years) and I&D of 2 drains having discharge of 2.1MLD and STP works for Maghar town Dist-Sant Kabir Nagar, submitted to NMCG via SMCG has been returned to UPJN with observation on 15.03.2021</p> <p>DPR amounting Rs. 46.23 Cr (including O&M works for 15 years) and I&D of 1 drain having discharge of 6.8 MLD and STP works for Khalilabad town Dist-Sant Kabir Nagar, submitted to NMCG via SMCG has been returned to UPJN with observation on 15.03.2021</p> <p>Apart from above, an estimare of 32 KLD FSTP costing Rs 587.40Lakhs (incl 5 years maintenece) at Maghar town Distt Sant Kabir Nagar has been sebt to Nagar Vikas Anubhag 5, GoUP by CE UPJN (U) on 30.06.2021 under Sate Sector Program</p> </td> <td data-bbox="2142 662 2430 1293"> <p>After approval of project, 2years</p> </td> </tr> </tbody> </table>	S.No.	DPR Details	Timeline	1	<p>DPR amounting Rs. 28.36 Cr (including O&M works for 15 years) and I&D of 2 drains having discharge of 2.1MLD and STP works for Maghar town Dist-Sant Kabir Nagar, submitted to NMCG via SMCG has been returned to UPJN with observation on 15.03.2021</p> <p>DPR amounting Rs. 46.23 Cr (including O&M works for 15 years) and I&D of 1 drain having discharge of 6.8 MLD and STP works for Khalilabad town Dist-Sant Kabir Nagar, submitted to NMCG via SMCG has been returned to UPJN with observation on 15.03.2021</p> <p>Apart from above, an estimare of 32 KLD FSTP costing Rs 587.40Lakhs (incl 5 years maintenece) at Maghar town Distt Sant Kabir Nagar has been sebt to Nagar Vikas Anubhag 5, GoUP by CE UPJN (U) on 30.06.2021 under Sate Sector Program</p>	<p>After approval of project, 2years</p>
S.No.	DPR Details	Timeline							
1	<p>DPR amounting Rs. 28.36 Cr (including O&M works for 15 years) and I&D of 2 drains having discharge of 2.1MLD and STP works for Maghar town Dist-Sant Kabir Nagar, submitted to NMCG via SMCG has been returned to UPJN with observation on 15.03.2021</p> <p>DPR amounting Rs. 46.23 Cr (including O&M works for 15 years) and I&D of 1 drain having discharge of 6.8 MLD and STP works for Khalilabad town Dist-Sant Kabir Nagar, submitted to NMCG via SMCG has been returned to UPJN with observation on 15.03.2021</p> <p>Apart from above, an estimare of 32 KLD FSTP costing Rs 587.40Lakhs (incl 5 years maintenece) at Maghar town Distt Sant Kabir Nagar has been sebt to Nagar Vikas Anubhag 5, GoUP by CE UPJN (U) on 30.06.2021 under Sate Sector Program</p>	<p>After approval of project, 2years</p>							

Meera Shukla Vs Nagar Nigam

S No.	Subject Matter	Directions from Hon'ble NGT	Status of Compliance									
2	<p>Remedial action for contamination of water bodies and ground water, specially: -</p> <ul style="list-style-type: none"> • Ami River • Rapti River and • Rohini River • Ramgarh Lake <p>in and around District Gorakhpur</p>	<p><i>Tapping of all the drains falling into the Ramgarh Tal and Interim measures for the treatment of untapped drains falling in Ramgarh Tal</i></p>	<p>Ramgarhtal - There are in total 24 drains falling in Ramgarh Tal, of which 6 are major drains and 18 are minor drains. The present status of these drains is as follows: -</p> <ol style="list-style-type: none"> 1. All 6 major drains, having discharge 37 MLD falling directly in Ramgarhtal have been intercepted, diverted and are being treated at 2 Nos STPs (15 MLD and 30 MLD capacity) since Feb 2015 & June 2015. 2. The present status of 18 minor drains is as follows:- <table border="1" data-bbox="1243 676 2415 1286"> <thead> <tr> <th data-bbox="1243 676 1347 711">S No.</th> <th data-bbox="1347 676 2257 711">Status</th> <th data-bbox="2257 676 2415 711">Timeline</th> </tr> </thead> <tbody> <tr> <td data-bbox="1243 711 1347 968">1</td> <td data-bbox="1347 711 2257 968"> <p>I & D work of 7 minor drains (having total discharge of 5.463 MLD) is ongoing under "Gorakhpur sewerage Scheme, Zone A-1 Southern Part" project costing Rs 166.85 Cr under AMRUT. The tapping of these drains will be completed by March- 2022. The contract of this scheme was awarded on 31.10.2018 and at present, the progress is 62%. The treatment of sewage from these drains ,after tapping, is proposed to be carried out by existing 15 MLD STP near Jharkhandi Mahadev, which currently handles discharge of 15 MLD. Bio and Phyto remediation is being done by NN Gorakhpur via M/s Maple Orgtech (India) Ltd</p> </td> <td data-bbox="2257 711 2415 968"> <p>Upto March-2022</p> </td> </tr> <tr> <td data-bbox="1243 968 1347 1286">2</td> <td data-bbox="1347 968 2257 1286"> <p>I & D of the remaining 11 minor drains (having total discharge 1.357 MLD) is proposed under the project "Construction of earthen bund and intercepting sewer line at Northern side of Ramgarhtal from Paidleyganj to R.K.B.K, Maruti Show Room" amounting Rs 34.2 Cr. The project has been sanctioned by GoUP on 30.03.2021. Discharge of above 11 drains will be treated at 30 MLD existing STP near Zoo which currently handles discharge of 26 MLD. Tender was invited & PQ cum Technical bid was opened on 28.07.2021. The tender was cancelled and re-tender was done as only two bidders out of four bids received, could qualify the technical evaluation for the bid. Re-tender of the project was done on 23.09.21 and the technical bid was opened on 11.10.21. The technical evaluation is in progress.</p> </td> <td data-bbox="2257 968 2415 1286"> <p>2 years after the project is approved</p> </td> </tr> </tbody> </table>	S No.	Status	Timeline	1	<p>I & D work of 7 minor drains (having total discharge of 5.463 MLD) is ongoing under "Gorakhpur sewerage Scheme, Zone A-1 Southern Part" project costing Rs 166.85 Cr under AMRUT. The tapping of these drains will be completed by March- 2022. The contract of this scheme was awarded on 31.10.2018 and at present, the progress is 62%. The treatment of sewage from these drains ,after tapping, is proposed to be carried out by existing 15 MLD STP near Jharkhandi Mahadev, which currently handles discharge of 15 MLD. Bio and Phyto remediation is being done by NN Gorakhpur via M/s Maple Orgtech (India) Ltd</p>	<p>Upto March-2022</p>	2	<p>I & D of the remaining 11 minor drains (having total discharge 1.357 MLD) is proposed under the project "Construction of earthen bund and intercepting sewer line at Northern side of Ramgarhtal from Paidleyganj to R.K.B.K, Maruti Show Room" amounting Rs 34.2 Cr. The project has been sanctioned by GoUP on 30.03.2021. Discharge of above 11 drains will be treated at 30 MLD existing STP near Zoo which currently handles discharge of 26 MLD. Tender was invited & PQ cum Technical bid was opened on 28.07.2021. The tender was cancelled and re-tender was done as only two bidders out of four bids received, could qualify the technical evaluation for the bid. Re-tender of the project was done on 23.09.21 and the technical bid was opened on 11.10.21. The technical evaluation is in progress.</p>	<p>2 years after the project is approved</p>
S No.	Status	Timeline										
1	<p>I & D work of 7 minor drains (having total discharge of 5.463 MLD) is ongoing under "Gorakhpur sewerage Scheme, Zone A-1 Southern Part" project costing Rs 166.85 Cr under AMRUT. The tapping of these drains will be completed by March- 2022. The contract of this scheme was awarded on 31.10.2018 and at present, the progress is 62%. The treatment of sewage from these drains ,after tapping, is proposed to be carried out by existing 15 MLD STP near Jharkhandi Mahadev, which currently handles discharge of 15 MLD. Bio and Phyto remediation is being done by NN Gorakhpur via M/s Maple Orgtech (India) Ltd</p>	<p>Upto March-2022</p>										
2	<p>I & D of the remaining 11 minor drains (having total discharge 1.357 MLD) is proposed under the project "Construction of earthen bund and intercepting sewer line at Northern side of Ramgarhtal from Paidleyganj to R.K.B.K, Maruti Show Room" amounting Rs 34.2 Cr. The project has been sanctioned by GoUP on 30.03.2021. Discharge of above 11 drains will be treated at 30 MLD existing STP near Zoo which currently handles discharge of 26 MLD. Tender was invited & PQ cum Technical bid was opened on 28.07.2021. The tender was cancelled and re-tender was done as only two bidders out of four bids received, could qualify the technical evaluation for the bid. Re-tender of the project was done on 23.09.21 and the technical bid was opened on 11.10.21. The technical evaluation is in progress.</p>	<p>2 years after the project is approved</p>										

Meera Shukla Vs Nagar Nigam

S No.	Subject Matter	Directions from Hon'ble NGT	Status of Compliance															
3	<p>Remedial action for contamination of water bodies and ground water, specially: -</p> <ul style="list-style-type: none"> • Ami River • Rapti River and • Rohini River • Ramgarh Lake <p>in and around District Gorakhpur</p>	<p><i>Execution of river rejuvenation plans for Rivers Ami, Rapti, Rohani, Saryu and Ghagra wherein the timelines for rejuvenation of different components may be fixed with necessary budgetary support and designating the authorities/officers responsible for it.</i></p>	<p>Ghaghara River - There are in total 18 drains falling in river Ghaghara. Out of 18 drains, 4 drains, having discharge 3.6 MLD falls in Barhalganj NP, Gorakhpur, 4 drains having discharge 2.3 MLD fall in Mau, 2 drains having discharge 8.50 MLD fall in Deoria and 8 drains, having discharge 10 MLD fall in Tanda, distt. Ambedkarnagar. The status of I&D of these drains is as follows: -</p> <table border="1" data-bbox="1067 574 2486 1252"> <thead> <tr> <th data-bbox="1067 574 1195 625">S.No.</th> <th data-bbox="1195 574 2239 625">DPR Details</th> <th data-bbox="2239 574 2486 625">Timeline</th> </tr> </thead> <tbody> <tr> <td data-bbox="1067 625 1195 768">1</td> <td data-bbox="1195 625 2239 768">A PFR, amounting Rs. 76.22 Cr for I&D and STP works at Barhalganj, NP, Gorakhpur has been submitted to NMCG via SMCG on 07.04.2021</td> <td data-bbox="2239 625 2486 768">After approval of project, 2years</td> </tr> <tr> <td data-bbox="1067 768 1195 911">2</td> <td data-bbox="1195 768 2239 911">A PFR, amounting Rs. 5019 Cr for I&D and STP works at Dist. Mau has been submitted to NMCG via SMCG which is returned to UPJN with observations on 22.09.2021</td> <td data-bbox="2239 768 2486 911">After approval of project, 2years</td> </tr> <tr> <td data-bbox="1067 911 1195 1053">3</td> <td data-bbox="1195 911 2239 1053">A PFR, amounting Rs. 80.04 Cr for I&D and STP works at Dist. Deoria has been submitted to NMCG via SMCG on 07.04.2021</td> <td data-bbox="2239 911 2486 1053">After approval of project, 2years</td> </tr> <tr> <td data-bbox="1067 1053 1195 1252">4</td> <td data-bbox="1195 1053 2239 1252">A DPR amounting Rs. 244.67 Cr for I&D and STP works at Tanda, Dist Ambedkarnagar was submitted to NMCG via SMCG on 27.07.2020, observations on which has been communicated to UPJN and compliance of observation is in process</td> <td data-bbox="2239 1053 2486 1252">After approval of project, 2years</td> </tr> </tbody> </table>	S.No.	DPR Details	Timeline	1	A PFR, amounting Rs. 76.22 Cr for I&D and STP works at Barhalganj, NP, Gorakhpur has been submitted to NMCG via SMCG on 07.04.2021	After approval of project, 2years	2	A PFR, amounting Rs. 5019 Cr for I&D and STP works at Dist. Mau has been submitted to NMCG via SMCG which is returned to UPJN with observations on 22.09.2021	After approval of project, 2years	3	A PFR, amounting Rs. 80.04 Cr for I&D and STP works at Dist. Deoria has been submitted to NMCG via SMCG on 07.04.2021	After approval of project, 2years	4	A DPR amounting Rs. 244.67 Cr for I&D and STP works at Tanda, Dist Ambedkarnagar was submitted to NMCG via SMCG on 27.07.2020, observations on which has been communicated to UPJN and compliance of observation is in process	After approval of project, 2years
S.No.	DPR Details	Timeline																
1	A PFR, amounting Rs. 76.22 Cr for I&D and STP works at Barhalganj, NP, Gorakhpur has been submitted to NMCG via SMCG on 07.04.2021	After approval of project, 2years																
2	A PFR, amounting Rs. 5019 Cr for I&D and STP works at Dist. Mau has been submitted to NMCG via SMCG which is returned to UPJN with observations on 22.09.2021	After approval of project, 2years																
3	A PFR, amounting Rs. 80.04 Cr for I&D and STP works at Dist. Deoria has been submitted to NMCG via SMCG on 07.04.2021	After approval of project, 2years																
4	A DPR amounting Rs. 244.67 Cr for I&D and STP works at Tanda, Dist Ambedkarnagar was submitted to NMCG via SMCG on 27.07.2020, observations on which has been communicated to UPJN and compliance of observation is in process	After approval of project, 2years																

Meera Shukla Vs Nagar Nigam

S No.	Subject Matter	Directions from Hon'ble NGT	Status of Compliance												
4	<p>Remedial action for contamination of water bodies and ground water, specially:</p> <p>-</p> <ul style="list-style-type: none"> • Ami River • Rapti River and • Rohini River • Ramgarh Lake <p>in and around District Gorakhpur</p>	<p><i>Execution of river rejuvenation plans for Rivers Ami, Rapti, Rohani, Saryu and Ghagra wherein the timelines for rejuvenation of different components may be fixed with necessary budgetary support and designating the authorities/officers responsible for it.</i></p>	<p>Saryu River – There are in total 22 drains falling in river Saryu, out of which 21 originate in Distt. Ayodhya and 1 originates in NP Iltifatganj, Distt. Ambedkarnagar. Out of 21 drains originating in Distt. Ayodhya, 5 drains, having discharge 4.5 MLD falls in Nagar Nigam, Ayodhya, remaining 15 drains having discharge 25.00 MLD fall in Faizabad town, Ayodhya and 1 drain coming from Faizabad Cantt area is under the jurisdiction of Faizabad Cantt. 1 drain having discharge 1.5 MLD originates in NP, Iltifatganj, distt. Ambedkarnagar. The status of I&D of these drains is as follows: -</p> <table border="1" data-bbox="1253 702 2466 1206"> <thead> <tr> <th data-bbox="1253 702 1360 762">S.No.</th> <th data-bbox="1360 702 2252 762">DPR Details</th> <th data-bbox="2252 702 2466 762">Timeline</th> </tr> </thead> <tbody> <tr> <td data-bbox="1253 762 1360 873">1</td> <td data-bbox="1360 762 2252 873">5 drains of Nagar Nigam Ayodhya have been tapped and are being treated at 12MLD STP at Ramghat, Ayodhya</td> <td data-bbox="2252 762 2466 873"></td> </tr> <tr> <td data-bbox="1253 873 1360 1039">2</td> <td data-bbox="1360 873 2252 1039">Out of 16 drains, DPR amounting Rs. 221.66 Cr has been approved and sanctioned by NMCG and the LoA has been issued on 30.12.2021 to the eligible firm.</td> <td data-bbox="2252 873 2466 1039">After approval of project, 2years</td> </tr> <tr> <td data-bbox="1253 1039 1360 1206">3</td> <td data-bbox="1360 1039 2252 1206">A PFR, amounting Rs. 19.05 Cr for I&D and STP works at Iltifatganj NP, Ambedkar Nagar has been submitted to NMCG via SMCG on 07.04.2021</td> <td data-bbox="2252 1039 2466 1206">After approval of project, 2years</td> </tr> </tbody> </table>	S.No.	DPR Details	Timeline	1	5 drains of Nagar Nigam Ayodhya have been tapped and are being treated at 12MLD STP at Ramghat, Ayodhya		2	Out of 16 drains, DPR amounting Rs. 221.66 Cr has been approved and sanctioned by NMCG and the LoA has been issued on 30.12.2021 to the eligible firm.	After approval of project, 2years	3	A PFR, amounting Rs. 19.05 Cr for I&D and STP works at Iltifatganj NP, Ambedkar Nagar has been submitted to NMCG via SMCG on 07.04.2021	After approval of project, 2years
S.No.	DPR Details	Timeline													
1	5 drains of Nagar Nigam Ayodhya have been tapped and are being treated at 12MLD STP at Ramghat, Ayodhya														
2	Out of 16 drains, DPR amounting Rs. 221.66 Cr has been approved and sanctioned by NMCG and the LoA has been issued on 30.12.2021 to the eligible firm.	After approval of project, 2years													
3	A PFR, amounting Rs. 19.05 Cr for I&D and STP works at Iltifatganj NP, Ambedkar Nagar has been submitted to NMCG via SMCG on 07.04.2021	After approval of project, 2years													

Meera Shukla Vs Nagar Nigam

S No.	Subject Matter	Directions from Hon'ble NGT	Status of Compliance
5	<p>Remedial action for contamination of water bodies and ground water, specially:</p> <p>-</p> <ul style="list-style-type: none"> • Ami River • Rapti River and • Rohini River • Ramgarh Lake <p>in and around District Gorakhpur</p>	<p><i>The pollution of River Gomti, reported by the Committee, in pursuance of a separate order of the Tribunal in O.A 24/2018, was to be dealt with by the Chief Secretary, UP. Chief Secretary was directed to file an action taken report for consideration in the matter of pollution of river stretches, i.e O.A. No. 673/2018.</i></p>	<p>Gomti River - In Lucknow, total 33 drains discharge in river Gomti, out of which:</p> <p>-</p> <ul style="list-style-type: none"> i. 16 are Tapped (discharge 94.17 MLD), ii. 10 are Partially Tapped (total discharge 475.91 MLD of which 200.91 MLD is tapped & 275 MLD overflows) iii. 7 are Untapped (discharge 67.42 MLD) <p>Present flow of 26 drains (16 Tapped & 10 Partially Tapped) is 570.08 MLD, of which 364.5 MLD is lifted and being treated through existing STPs installed at Daulatganj (treatment capacity of 56 MLD) & Bharwara (treatment capacity of 345 MLD). Work of construction 120 MLD STP at GH canal was ongoing under State Sector, but due to non-availibility of funds, the work has been stopped. DPR for Balance works for 120 MLD STP at GH Canal to be funded under AMRUT as per letter no. 6801 /nau-5-2020-35 Budget/2020 dt 31.12.2020 of Nagar Vikas, GoUP, has been approved under AMRUT program vide G. O. dated 23.06.2021. The work is in progress.</p> <p>I&D STP works to cater the overflow flow from Partially Tapped (275 MLD) & Untapped (67.42 MLD) drains, having total discharge 342.42 MLD, are proposed under 3 DPRs. Status of DPRs is as follows:</p>

Meera Shukla Vs Nagar Nigam

S No.	Subject Matter	Directions from Hon'ble NGT	Status of Compliance															
5	Remedial action for contamination of water bodies and ground water, specially: - <ul style="list-style-type: none"> • Ami River • Rapti River and • Rohini River • Ramgarh Lake in and around District Gorakhpur	<i>The pollution of River Gomti, reported by the Committee, in pursuance of a separate order of the Tribunal in O.A 24/2018, was to be dealt with by the Chief Secretary, UP. Chief Secretary was directed to file an action taken report for consideration in the matter of pollution of river stretches, i.e O.A. No. 673/2018</i>	<table border="1"> <thead> <tr> <th data-bbox="1159 349 1286 385">S No.</th> <th data-bbox="1286 349 2254 385">Status</th> <th data-bbox="2254 349 2497 385">Timeline</th> </tr> </thead> </table>	S No.	Status	Timeline	<table border="1"> <tbody> <tr> <td data-bbox="1159 392 1286 671">1</td> <td data-bbox="1286 392 2254 671">DPR for I&D of drains and construction of 40 MLD STP at Daulatganj amounting to Rs 213.91 Cr is sanctioned vide NMCG AA&ES dated 06.05.2020 & LOA had been issued to firm on 17.09.2020. However, the matter was sub-judice in Hon'ble High Court, Allahabad. Hon'ble court, vide order dated 17.08.2021 dismissed the appeal of M/s. Geo Miller and ruled the decision in favour of U. P. Jal Nigam. M/s. Geo Miller has approached Hon'ble Supreme Court in the matter. Matter is listed on 26th Oct, 2021.</td> <td data-bbox="2254 392 2497 671">2 years after the disposal of Writ Petition at Hon'ble Supreme Court</td> </tr> </tbody> </table>	1	DPR for I&D of drains and construction of 40 MLD STP at Daulatganj amounting to Rs 213.91 Cr is sanctioned vide NMCG AA&ES dated 06.05.2020 & LOA had been issued to firm on 17.09.2020 . However, the matter was sub-judice in Hon'ble High Court, Allahabad. Hon'ble court, vide order dated 17.08.2021 dismissed the appeal of M/s. Geo Miller and ruled the decision in favour of U. P. Jal Nigam. M/s. Geo Miller has approached Hon'ble Supreme Court in the matter. Matter is listed on 26th Oct, 2021 .	2 years after the disposal of Writ Petition at Hon'ble Supreme Court	<table border="1"> <tbody> <tr> <td data-bbox="1159 685 1286 856">2</td> <td data-bbox="1286 685 2254 856">DPR for Pollution Abatement of River Gomti at Lucknow, Phase-II, amounting to Rs. 557.74 Cr for I & D and STP works (22 MLD STP at Ghaila and 80 MLD STP at Bijnor) has been sent to NMCG vide letter No. 510/0-369-T/SMCG – UP/02 dated 05.06.2020 for approval & allotment of funds</td> <td data-bbox="2254 685 2497 856">After approval of project, 2 years</td> </tr> </tbody> </table>	2	DPR for Pollution Abatement of River Gomti at Lucknow, Phase-II , amounting to Rs. 557.74 Cr for I & D and STP works (22 MLD STP at Ghaila and 80 MLD STP at Bijnor) has been sent to NMCG vide letter No. 510/0-369-T/SMCG – UP/02 dated 05.06.2020 for approval & allotment of funds	After approval of project, 2 years	<table border="1"> <tbody> <tr> <td data-bbox="1159 871 1286 1192">3</td> <td data-bbox="1286 871 2254 1192">DPR for Pollution Abatement of River Gomti at Lucknow, Phase-III Bharwara, amounting to Rs. 402.63 Cr. for I & D of drains and 85 MLD STP at Bharwara has been submitted to NMCG vide letter no. 1042/0-369-T/SMCG-UP/08 dated 14.10.2020. Observations were communicated by NMCG vide SMCG e-mail dated 15.03.2021. To comply with the observations of NMCG, Joint Managing Director (Ganga), UPJN, Lucknow has requested Principal Secretary, Namami Gange and Gramin Jalapurti Vibhag for release of funds (Rs. 50 lacs) vide letter dated 18.06.2021.</td> <td data-bbox="2254 871 2497 1192">After approval of project, 2 years</td> </tr> </tbody> </table>	3	DPR for Pollution Abatement of River Gomti at Lucknow, Phase-III Bharwara, amounting to Rs. 402.63 Cr. for I & D of drains and 85 MLD STP at Bharwara has been submitted to NMCG vide letter no. 1042/0-369-T/SMCG-UP/08 dated 14.10.2020 . Observations were communicated by NMCG vide SMCG e-mail dated 15.03.2021 . To comply with the observations of NMCG , Joint Managing Director (Ganga), UPJN , Lucknow has requested Principal Secretary, Namami Gange and Gramin Jalapurti Vibhag for release of funds (Rs. 50 lacs) vide letter dated 18.06.2021 .	After approval of project, 2 years
			S No.	Status	Timeline													
			1	DPR for I&D of drains and construction of 40 MLD STP at Daulatganj amounting to Rs 213.91 Cr is sanctioned vide NMCG AA&ES dated 06.05.2020 & LOA had been issued to firm on 17.09.2020 . However, the matter was sub-judice in Hon'ble High Court, Allahabad. Hon'ble court, vide order dated 17.08.2021 dismissed the appeal of M/s. Geo Miller and ruled the decision in favour of U. P. Jal Nigam. M/s. Geo Miller has approached Hon'ble Supreme Court in the matter. Matter is listed on 26th Oct, 2021 .	2 years after the disposal of Writ Petition at Hon'ble Supreme Court													
			2	DPR for Pollution Abatement of River Gomti at Lucknow, Phase-II , amounting to Rs. 557.74 Cr for I & D and STP works (22 MLD STP at Ghaila and 80 MLD STP at Bijnor) has been sent to NMCG vide letter No. 510/0-369-T/SMCG – UP/02 dated 05.06.2020 for approval & allotment of funds	After approval of project, 2 years													
3	DPR for Pollution Abatement of River Gomti at Lucknow, Phase-III Bharwara, amounting to Rs. 402.63 Cr. for I & D of drains and 85 MLD STP at Bharwara has been submitted to NMCG vide letter no. 1042/0-369-T/SMCG-UP/08 dated 14.10.2020 . Observations were communicated by NMCG vide SMCG e-mail dated 15.03.2021 . To comply with the observations of NMCG , Joint Managing Director (Ganga), UPJN , Lucknow has requested Principal Secretary, Namami Gange and Gramin Jalapurti Vibhag for release of funds (Rs. 50 lacs) vide letter dated 18.06.2021 .	After approval of project, 2 years																
Upon implementation of aforesaid projects, total installed capacity of STP shall become 785 MLD and shall be sufficient to handle the sewage generated upto year 2035 .																		

Meera Shukla Vs Nagar Nigam

S No.	Subject Matter	Directions from Hon'ble NGT	Status of Compliance						
6	<p>Remedial action for contamination of water bodies and ground water, specially: -</p> <ul style="list-style-type: none"> • Ami River • Rapti River and • Rohini River • Ramgarh Lake <p>in and around District Gorakhpur</p>	<p><i>Tapping of Drains falling in River Rapti</i></p>	<p>In addition to 06 major drains discharging in Ramgarh lake, there are 15 more major drains in Gorakhpur. Among these 15 drains, 09 discharges to river Rapti and 06 discharges to river Rohini (tributary of river Rapti). The river wise present status of 15 major drains is as follows: -</p> <p><u>River Rapti</u></p> <table border="1" data-bbox="1072 551 2466 822"> <thead> <tr> <th data-bbox="1072 551 1200 586">S No.</th> <th data-bbox="1200 551 2277 586">Status</th> <th data-bbox="2277 551 2466 586">Timeline</th> </tr> </thead> <tbody> <tr> <td data-bbox="1072 586 1200 822"></td> <td data-bbox="1200 586 2277 822"> <p>Among 9 major drains that are falling directly (untreated) in Rapti River, a project for “Interception Diversion and treatment of 8 major drains (having total discharge of 41.055 MLD) (phase-1), estimated cost Rs. 271.70 crore, has been submitted to APD, SMCG, Lucknow (under which one STP of 44.0 MLD capacity and interception of 8 major drains are proposed), by Chief Engineer, (Ganga), U.P. Jal Nigam , Lucknow vide letter no 485/022-0272 (22)/2020 Dated 17.08.2020.</p> </td> <td data-bbox="2277 586 2466 822"></td> </tr> </tbody> </table> <p>The observations received from NMCG and that of SMCG has been communicated to UPJN for revision of DPR.</p>	S No.	Status	Timeline		<p>Among 9 major drains that are falling directly (untreated) in Rapti River, a project for “Interception Diversion and treatment of 8 major drains (having total discharge of 41.055 MLD) (phase-1), estimated cost Rs. 271.70 crore, has been submitted to APD, SMCG, Lucknow (under which one STP of 44.0 MLD capacity and interception of 8 major drains are proposed), by Chief Engineer, (Ganga), U.P. Jal Nigam , Lucknow vide letter no 485/022-0272 (22)/2020 Dated 17.08.2020.</p>	
S No.	Status	Timeline							
	<p>Among 9 major drains that are falling directly (untreated) in Rapti River, a project for “Interception Diversion and treatment of 8 major drains (having total discharge of 41.055 MLD) (phase-1), estimated cost Rs. 271.70 crore, has been submitted to APD, SMCG, Lucknow (under which one STP of 44.0 MLD capacity and interception of 8 major drains are proposed), by Chief Engineer, (Ganga), U.P. Jal Nigam , Lucknow vide letter no 485/022-0272 (22)/2020 Dated 17.08.2020.</p>								

Meera Shukla Vs Nagar Nigam

S No.	Subject Matter	Directions from Hon'ble NGT	Status of Compliance							
6	Remedial action for contamination of water bodies and ground water, specially: - <ul style="list-style-type: none"> • Ami River • Rapti River and • Rohini River • Ramgarh Lake in and around District Gorakhpur	<i>Tapping of Drains falling in River Rapti</i>	<table border="1"> <thead> <tr> <th data-bbox="1126 334 1258 372">S No.</th> <th data-bbox="1258 334 2247 372">Status</th> <th data-bbox="2247 334 2481 372">Timeline</th> </tr> </thead> <tbody> <tr> <td data-bbox="1126 372 1258 893">2</td> <td data-bbox="1258 372 2247 893"> Catchment area of remaining 1 major drain (Kataniya/Mahewa Nalla, having total discharge of 8.914 MLD) falling directly in River Rapti without treatment is separated by Gorakhpur-Lucknow four lane road. Hence for interception, diversion and treatment of this 1 major drain a separate project “Interception, Diversion and Treatment (phase-2)” has been proposed under Namami Gange. Under this project one STP of 10 MLD capacity is proposed. The Pre-Feasibility Report amounting Rs. 84.96 Cr has been sent to Director General, NMCG, New Delhi vide APD, SMCG, Lucknow letter no 398/0628/SMCG-UP/03 Dt. 13.05.2021 for review and initiating appraisal activities for its approval under Namami Gange programme. </td> <td data-bbox="2247 372 2481 893"> After approval of project, 2 years </td> </tr> </tbody> </table>	S No.	Status	Timeline	2	Catchment area of remaining 1 major drain (Kataniya/Mahewa Nalla, having total discharge of 8.914 MLD) falling directly in River Rapti without treatment is separated by Gorakhpur-Lucknow four lane road. Hence for interception, diversion and treatment of this 1 major drain a separate project “Interception, Diversion and Treatment (phase-2)” has been proposed under Namami Gange . Under this project one STP of 10 MLD capacity is proposed. The Pre-Feasibility Report amounting Rs. 84.96 Cr has been sent to Director General, NMCG , New Delhi vide APD, SMCG , Lucknow letter no 398/0628/SMCG-UP/03 Dt. 13.05.2021 for review and initiating appraisal activities for its approval under Namami Gange programme.	After approval of project, 2 years	The observations received from NMCG and that of SMCG has been communicated to UPJN for revision of DPR.
			S No.	Status	Timeline					
2	Catchment area of remaining 1 major drain (Kataniya/Mahewa Nalla, having total discharge of 8.914 MLD) falling directly in River Rapti without treatment is separated by Gorakhpur-Lucknow four lane road. Hence for interception, diversion and treatment of this 1 major drain a separate project “Interception, Diversion and Treatment (phase-2)” has been proposed under Namami Gange . Under this project one STP of 10 MLD capacity is proposed. The Pre-Feasibility Report amounting Rs. 84.96 Cr has been sent to Director General, NMCG , New Delhi vide APD, SMCG , Lucknow letter no 398/0628/SMCG-UP/03 Dt. 13.05.2021 for review and initiating appraisal activities for its approval under Namami Gange programme.	After approval of project, 2 years								

Meera Shukla Vs Nagar Nigam

S No.	Subject Matter	Directions from Hon'ble NGT	Status of Compliance								
6	<p>Remedial action for contamination of water bodies and ground water, specially: -</p> <ul style="list-style-type: none"> • Ami River • Rapti River and • Rohini River • Ramgarh Lake <p>in and around District Gorakhpur</p>	<p><i>Tapping of Drains falling in River Rapti</i></p>	<table border="1"> <thead> <tr> <th data-bbox="1072 391 1207 429">S No.</th> <th data-bbox="1207 391 2295 429">Status</th> <th data-bbox="2295 391 2481 429">Timeline</th> </tr> </thead> <tbody> <tr> <td data-bbox="1072 429 1207 1001">3</td> <td data-bbox="1207 429 2295 1001"> <p>For remaining 6 major drains (having total discharge of 27.01 MLD) falling directly (untreated) in Rohini River, a project "Gorakhpur Sewerage Scheme Zone-C" under AMRUT (estimated cost Rs. 664.59 Cr) in which 245.55 km sewer laying and one STP of 40 MLD capacity was proposed, was sent by PPRBD Cell, U.P. Jal Nigam, Lucknow to Mission Director, Directorate of Urban Local bodies, Lucknow vide letter 479/1009-072-001(AMRUT)/PPRBD/20 dated 14.08.2020. Approval on the same was not given so a revised estimate to tap 3 drains that are: -</p> <ol style="list-style-type: none"> 1. Basiyadih Drain 2. Subhash Chandra Bose Colony Drain 3. Green City Phase 2 Drain <p>with a total discharge of 11.943 MLD, was sent in Gorakhpur Sewerage Sub Zone C2 Part 1 amounting to Rs 226.56 Cr.</p> </td> <td data-bbox="2295 429 2481 1001"> <p>After Approval of Project, 2 years</p> </td> </tr> </tbody> </table>			S No.	Status	Timeline	3	<p>For remaining 6 major drains (having total discharge of 27.01 MLD) falling directly (untreated) in Rohini River, a project "Gorakhpur Sewerage Scheme Zone-C" under AMRUT (estimated cost Rs. 664.59 Cr) in which 245.55 km sewer laying and one STP of 40 MLD capacity was proposed, was sent by PPRBD Cell, U.P. Jal Nigam, Lucknow to Mission Director, Directorate of Urban Local bodies, Lucknow vide letter 479/1009-072-001(AMRUT)/PPRBD/20 dated 14.08.2020. Approval on the same was not given so a revised estimate to tap 3 drains that are: -</p> <ol style="list-style-type: none"> 1. Basiyadih Drain 2. Subhash Chandra Bose Colony Drain 3. Green City Phase 2 Drain <p>with a total discharge of 11.943 MLD, was sent in Gorakhpur Sewerage Sub Zone C2 Part 1 amounting to Rs 226.56 Cr.</p>	<p>After Approval of Project, 2 years</p>
S No.	Status	Timeline									
3	<p>For remaining 6 major drains (having total discharge of 27.01 MLD) falling directly (untreated) in Rohini River, a project "Gorakhpur Sewerage Scheme Zone-C" under AMRUT (estimated cost Rs. 664.59 Cr) in which 245.55 km sewer laying and one STP of 40 MLD capacity was proposed, was sent by PPRBD Cell, U.P. Jal Nigam, Lucknow to Mission Director, Directorate of Urban Local bodies, Lucknow vide letter 479/1009-072-001(AMRUT)/PPRBD/20 dated 14.08.2020. Approval on the same was not given so a revised estimate to tap 3 drains that are: -</p> <ol style="list-style-type: none"> 1. Basiyadih Drain 2. Subhash Chandra Bose Colony Drain 3. Green City Phase 2 Drain <p>with a total discharge of 11.943 MLD, was sent in Gorakhpur Sewerage Sub Zone C2 Part 1 amounting to Rs 226.56 Cr.</p>	<p>After Approval of Project, 2 years</p>									

S No.	Subject Matter	Directions from Hon'ble NGT	Status of Compliance
7	<p>Remedial action for contamination of water bodies and ground water, specially: -</p> <ul style="list-style-type: none"> • Ami River • Rapti River and • Rohini River • Ramgarh Lake <p>in and around District Gorakhpur</p>	<p><i>Establishment of CETP in Gorakhpur</i></p>	<p>That ACEO, GIDA vide his letter dated 16.06.2021, informed that DPR of 7.5 MLD CETP costing Rs. 62.50 Cr, prepared by UP Jal Nigam and sent to NMCG for approval on 11.11.2020. NMCG has appointed IIT, Roorkee for third party adequacy of the DPR. IIT Roorkee has visited the site on 01.04.2021 and communicated their observation to NMCG vide online meeting held on 22.06.2021. Report received from the IIT Roorkee has been shared to GIDA by NMCG. Rs. 37 Cr. sanctioned for CETP (Rs. 17 Cr by GIDA & Rs. 20 Cr by Awasthapana Vikas Kosh of ID Department) and 11.15 Acre Land has been purchased by GIDA for establishment of CETP. Consultant has been appointed for Environment Impact Assessment and Environmental Clearance for proposed CETP.</p> <p>NMCG has issued AA&ES on 11.01.2022.</p>
8	<p>Remedial action for contamination of water bodies and ground water, specially: -</p> <ul style="list-style-type: none"> • Ami River • Rapti River and • Rohini River • Ramgarh Lake <p>in and around District Gorakhpur</p>	<p><i>Bioremediation/ phyto-remediation of drains</i></p>	<ol style="list-style-type: none"> 1. Out of 15 drains, 10 drains have been sanctioned in AMRUT for In-Situ Treatment through CSIR NEERI's RENEU (Restoration of Nallah with Ecological Units) technology. The cost of the project is Rs. 677.68 Lakhs. Tenders for the above work have been invited by CSIR-NEERI, Nagpur. NEERI Nagpur has assured to complete the work by the end of December 2020. Nagar Nigam Gorakhpur has issued a number of letters as reminders to start the work at site, but the work has not started by NEERI Nagpur due to some internal issues. Head Engineering Service Unit, NEERI Nagpur has issued acceptance of tender letter No. 50(65)/2019-2020/W, dated 12.02.2021 to M/S Energy Enviro Pvt. Ltd.-SINE IIT Bombay Firm for Construction, Installation & Commissioning of in-situ treatment (CSIR-NEERI's RENEU Technology) at Group 2 comprising of 1 constructed RENEU system of 500m for 4 Nallahs (Takiyaghat drain) of Gorakhpur. Work will be started after rains are over. 2. For rest of the 05 drains (3 drains having discharge of 38.554 MLD falling in Rapti river and 2 drains having discharge of 14.00 MLD falling in Rohini river), Municipal Corporation, Gorakhpur has been doing In Situ Nallah Treatment through Bio-remediation technology. The Bio-remediation work is being carried out by M/s Maple Orgtech (India) Ltd.

Meera Shukla Vs Nagar Nigam

S No.	Subject Matter	Directions from Hon'ble NGT	Status of Compliance
9	<p>Remedial action for contamination of water bodies and ground water, specially: -</p> <ul style="list-style-type: none"> • Ami River • Rapti River and • Rohini River • Ramgarh Lake <p>in and around District Gorakhpur</p>	<p><i>Sewage Management gap in Lucknow</i></p>	<p>That General Manager, Gomti Pollution Control Unit, UP Jal Nigam, Lucknow vide his letter dated: 16.06.2021 has informed that;</p> <ol style="list-style-type: none"> 1. Total 784 MLD sewage is generated in the Lucknow City, out of which 445 MLD Sewage is treated by 04 STPs that are Daulatganj STP (Capacity 56 MLD), Bharwara STP (Capacity 345 MLD), 2 STPs under Vrindavan Yojana (Capacity 37.5 MLD and 6.5 MLD) 2. 01 STP having capacity 120 MLD is under construction (to be completed in December-2022) and 05 STPs having capacity 39 MLD (at Daulatganj), 01 MLD (at Bairi Kala), 22MLD (at Ghaila Faizullaganj), 80 MLD (at Bijar) & 85 MLD (at Bharwara) are proposed by UP Jal Nigam. 3. After commissioning of proposed STPs, the sewage gap will be addressed.
10	<p>Remedial action for contamination of water bodies and ground water, specially: -</p> <ul style="list-style-type: none"> • Ami River • Rapti River and • Rohini River • Ramgarh Lake <p>in and around District Gorakhpur</p>	<p><i>Identification, Selection & Establishment of Landfill site for MSW processing plant in Gorakhpur</i></p>	<p>That Municipal Commissioner, Gorakhpur vide their Action Taken Report dated: 17.08.2021 has informed that Land of 10.36 hectare at Village Suthani & Bhati Rawat on Magahar Road has been identified. Out of 10.36 hectare, 8.45 hectare of land has been purchased by Municipal Corporation, Gorakhpur for developing landfill site and establishment of processing plant as per SWM Rules 2016. Director, C&DS, UP Jal Nigam, Lucknow (Implementing agency) has been requested to take further action regarding development of landfill site and processing plant vide letter No. 3323/mu.abhi./char-sa.ni.vi./2020-21, dated 12.02.2021, 3450 mu.abhi./char-sa.ni.vi./2020-21, dated 12.03.2021 and letter No. 93 mu.abhi./char-sa.ni.vi./2021-22, dated 03.06.2021. DPR of Rs. 31.579 Cr has been prepared by C&DS, UP, Jal Nigam Lucknow and has been sent by Municipal Commissioner, Gorakhpur vide letter no. 512/mu.abhi./charsa.ni.vi./2020-21, dated 29.07.2021 to ACS Urban Development U.P. Govt. Lucknow. The DPR is in process of sanctioning. The work will be started by C&DS, UP, Jal Nigam after DPR is sanctioned.</p>

***Details of All the Drains falling
waterbodies concerned with OA
116/2014***

Summary of drains falling in River/Waterbodies near Gorakhpur

S No.	Name of Waterbody	Total Discharge from Drains (MLD)	No. of Tapped Drains	No. of Partially Tapped Drains	No. of Untapped Drains	Cost of Proposed Project (Cr)	No. of drains tapped in the project	Capacity of STP proposed (MLD)
1	Rapti	76.97	0	0	15	1125.15	15	94
2	Ramgarhtal	37.00	6	0	18	171.11	18	0
3	Ami	8.90	0	0	3	74.68	3	11
4	Ghaghara	23.75	0	0	18	404.93	14	27
5	Saryu	31.00	5	0	17	240.71	16	36
6	Gomti	637.50	16	10	7	1174.28	18	347
	Total	815.12	27	10	78	3190.9	84	515

Details of drains falling in Rapti river

S. No	Name of district	Name of Drain	Discharge (MLD)	Status of Drains			Proposed Works (DPR/PFR) for Partially Tapped and Untapped drains					
				Tapped	Partially Tapped	Untapped	Name of Project	Total Cost including centage (cr.)	No. of drains to be tapped	Proposed STP Capacity (MLD)	Remarks	Timeline for completion
1	Gorakhpur	Domingarh Nalla	9.03	0	0	1	I&D & STP works for 8 drains falling in River Rapti at Distt. Gorakhpur under Namami Gange	271.84	8	44	DPR was submitted to NMCG vide letter no. 1093/0390/SMCG-UP/02 dated 28.10.2020. Observations were communicated by NMCG, vide their letter no. Pr-12012/30/2018-O/o Dir (T-III) NMCG dated 15.01.2021, compliance of which was submitted to SMCG vide letter no. 408/022-272(22)/2021 dated 09.06.2021.	27 months after sanctioning of the project including 3 months tendering period.
2	Gorakhpur	Bahrampur Nalla	4.33	0	0	1						
3	Gorakhpur	Illahibagh Nalla	20.61	0	0	1						
4	Gorakhpur	Mirzapur Nalla	3.28	0	0	1						
5	Gorakhpur	Ghasiyari Nalla	0.30	0	0	1						
6	Gorakhpur	Basantpur Narkatiya Nalla	1.76	0	0	1						
7	Gorakhpur	Hansupur Nalla	0.82	0	0	1						
8	Gorakhpur	Transport Nagar Nalla	0.92	0	0	1						
9	Gorakhpur	Kataniya / Mahewa Nalla	8.91	0	0	1	I & D and STP works of Remaining 1 Drain out of 9 Drains Falling in River Rapti at Gorakhpur under Namami Gange	188.72	1	10	PFR was submitted to SMCG vide letter no. 738/022-0272(15)/2020 dated 27.10.2020 SMCG submitted the PFR to NMCG vide letter no. 398/0628/SMCG-UP/03 Dt. 13.05.2021 .	27 months after sanctioning of the project including 3 months tendering period.

Details of drains falling in Rapti river

S. No	Name of district	Name of Drain	Discharge (MLD)	Status of Drains			Proposed Works (DPR/PFR) for Partially Tapped and Untapped drains					
				Tapped	Partially Tapped	Untapped	Name of Project	Total Cost including centage (cr.)	No. of drains to be tapped	Proposed STP Capacity (MLD)	Remarks	Timeline for completion
10	Gorakhpur	Basiyadh Nalla	5.84	0	0	1	Gorakhpur Sewerage Scheme Zone-C under AMRUT	664.59	6	40	DPR has been submitted to Mission Director, Directorate of Urban Local bodies, Lucknow vide letter 479/1009-072-001(AMRUT)/PPRBD/20 Dated 14.08.2020. Approval is still awaited.	27 months after sanctioning of the project including 3 months tendering period.
11	Gorakhpur	Subhash Chandra Bose Collony Nalla	4.49	0	0	1						
12	Gorakhpur	Stepping Stone Nalla	1.89	0	0	1						
13	Gorakhpur	Green City Phase-II Nalla	1.61	0	0	1						
14	Gorakhpur	Bargadwa Gao Jalan Nalla	8.16	0	0	1						
15	Gorakhpur	Mahesra Mohripur Nalla	5.01	0	0	1						
Total			76.97	0	0	15		1125.15	15	94		

Details of drains falling in Ramgarhtal

S. No	Name of district	Name of Drain	Discharge (MLD)	Status of Drains			Proposed Works (DPR/PFR) for Partially Tapped and Untapped drains					
				Tapped	Partially Tapped	Untapped	Name of Project	Total Cost including Centage (cr.)	No. of drains to be tapped	Proposed STP Capacity (MLD)	Remarks	Timeline for completion
1	Gorakhpur	Gordhaiya Nala	15.00	1	0	0	-	-	-	-	-	-
2	Gorakhpur	Kudaghat Nala		1	0	0	-	-	-	-	-	-
3	Gorakhpur	Mohaddipur Power House Nala	22.00	1	0	0	-	-	-	-	-	-
4	Gorakhpur	Rafi Ahmad kidwai school Nala		1	0	0	-	-	-	-	-	-
5	Gorakhpur	Golf Ground Nala		1	0	0	-	-	-	-	-	-
6	Gorakhpur	Paidleyganj Nala		1	0	0	-	-	-	-	-	-
7	Gorakhpur	Girdharganj Nala (Yadav Tola No-1)	0.28	0	0	1	Gorakhpur Sewerage Scheme Zone A-1 Southern part under AMRUT	136.28	7	-	Work in progress. 60% completed	Mar-22
8	Gorakhpur	Girdharganj Nala (Yadav Tola No-2)	1.00	0	0	1						
9	Gorakhpur	Avas Vikas Kaccha Nala	0.20	0	0	1						
10	Gorakhpur	Vishunpurwa Nala	1.03	0	0	1						
11	Gorakhpur	Sighariya-Maherwa ki Bari (Near 15 MLD STP)	2.21	0	0	1						
12	Gorakhpur	Navalpurwa Nala (Near Jalpai Mai Mandir)	0.10	0	0	1						
13	Gorakhpur	Sahara Estate Nala	0.65	0	0	1						

Details of drains falling in Ramgarhtal

S. No	Name of district	Name of Drain	Discharge (MLD)	Status of Drains			Proposed Works (DPR/PFR) for Partially Tapped and Untapped drains					
				Tapped	Partially Tapped	Untapped	Name of Project	Total Cost including Centage (cr.)	No. of drains to be tapped	Proposed STP Capacity (MLD)	Remarks	Timeline for completion
14	Gorakhpur	Nala Near Smart wheel's Pvt Ltd, Mohaddipur	0.17	0	0	1	Construction of earthen bund and intercepting sewer line at Northern side of Ramgarhtal from Paidleyganj to R.K.B.K, Maruti Show Room under AMRUT	34.82	11	-	The project has been sanctioned by GoUP on 30.03.2021. Discharge of these 11 drains will be treated at 30 MLD existing STP. Tender has been invited & PQ Cum Technical bid has been opened on 28.07.2021. Evaluation is in under progress.	24 months after completion of the tendering process and issuance of LOA.
15	Gorakhpur	Shri Rampuram colony drain	0.12	0	0	1						
16	Gorakhpur	Shri Rampuram colony drain -1	0.03	0	0	1						
17	Gorakhpur	Shri Rampuram colony drain -2	0.03	0	0	1						
18	Gorakhpur	Shri Rampuram (3) colony drain	0.01	0	0	1						
19	Gorakhpur	Shri Rampuram colony drain near H.No. 850	0.13	0	0	1						
20	Gorakhpur	Shri Krishnapuram Nala	0.12	0	0	1						
21	Gorakhpur	Suraj Nagar / Ramnagar colony drain	0.12	0	0	1						
22	Gorakhpur	Satya Marg Nala (Near H.No. 112)	0.38	0	0	1						
23	Gorakhpur	Parha Tola drain near Ishrawati Devi	0.20	0	0	1						
24	Gorakhpur	Parha Tola drain (Prabhu Dayal Agrawal)	0.04	0	0	1						
Total			43.82	6	0	18			18	0		

Details of drains falling in Ami River

S. No	Name of district	Name of Drain	Discharge (MLD)	Status of Drains			Proposed Works (DPR/PFR) for Partially Tapped and Untapped drains					
				Tapped	Partially Tapped	Untapped	Name of Project	Toal Cost including centage (cr.)	No. of drains to be tapped	Proposed STP Capacity (MLD)	Remarks	Timeline for completion
1	Santkabirnagar	Magahar Nala, Near Kabir Chauraha	2.10	0	0	1	I&D & STP works at Maghar Town	28.36	2	3	DPR has been submitted to NMCG vide SMCG letter dated 19.10.2020.	27 months after sanctioning of the project including 3 months tendering period.
2	Santkabirnagar	Nagar Panchyat Magahar Nala, Near Rail Bridge		0	0	1					DPR has been submitted to NMCG vide SMCG letter dated 19.10.2020.	
3	Santkabirnagar	Sarahi Nala	6.80	0	0	1	I&D & STP works at Khalilabad Town	46.32	1	8	Further, to address the faecal sludge, an estimate amount ting Rs 5.87 Cr for installation of 32 KLD capacity FSTP has been submitted to Nagar Vikas, GoUP vide letter dated 16.10.2021 of UP Jal Nigam (U), for approval	27 months after sanctioning of the project including 3 months tendering period
Total			8.90	0	0	3		74.68	3	11		

Details of drains falling in Ghaghara River

S. No	Name of district	Name of Drain	Discharge (MLD)	Status of Drains			Proposed Works (DPR/PFR) for Partially Tapped and Untapped drains					
				Tapped	Partially Tapped	Untapped	Name of Project	Toal Cost including centage (cr.)	No. of drains to be tapped	Proposed STP Capacity (MLD)	Remarks	Timeline for completion
1	Gorakhpur	Kanoongo ghat drain, Barhalganj	1.50	0	0	1	I & D and STP works at Barhalganj Nagar Panchayat, under Namami Gange	76.22	4	6	PFR has been submitted to NMCG vide SMCG letter dated 07.04.2021.	
2	Gorakhpur	Kanoongoghat& tarkulighat (u/s)	0.90	0	0	1						
3	Gorakhpur	Tarkulighat drain	0.70	0	0	1						
4	Gorakhpur	Badhanpura drain, n. muktupath	0.50	0	0	1						
5	Deoria	Ravidas ghat nala	7.00	0	0	1	I & D and STP works at Deoria, under Namami Gange	84.04	2	6	PFR has been submitted to NMCG vide SMCG letter dated 07.04.2021.	
6	Deoria	Sabji mandi nala	1.50	0	0	1						
7	Ambedkarnagar	Azra Nala	2.37	0	0	1	I & D and STP works at Tanda town, under Namami Gange	244.67	8	15	DPR is under review at UPJN.	27 months after sanctioning of the project including 3 months tendering period.
8	Ambedkarnagar	Ghasiyari Tola	1.30	0	0	1						
9	Ambedkarnagar	Gola Ghat	0.26	0	0	1						
10	Ambedkarnagar	Machriawa	1.57	0	0	1						
11	Ambedkarnagar	Mishra Ji boundry wall Drain	1.90	0	0	1						
12	Ambedkarnagar	Primary School	0.23	0	0	1						
13	Ambedkarnagar	State Bank Drain	2.05	0	0	1						
14	Ambedkarnagar	Chintora Drain	2.00	0	0	1						
Total			23.75	0	0	14		404.93	14	27		

Details of drains falling in Saryu River

S. No	Name of district	Name of Drain	Discharge (MLD)	Status of Drains			Proposed Works (DPR/PFR) for Partially Tapped and Untapped drains					
				Tapped	Partially Tapped	Untapped	Name of Project	Toal Cost including centage (cr.)	No. of drains to be tapped	Proposed STP Capacity (MLD)	Remarks	Timeline for completion
1	Ambedkarnagar	Azadnagar Drain	1.50	0	0	1	I & D and STP works at Iltifatganj Nagar Panchayat, under Namami Gange	19.05	1	3	PFR has been submitted to NMCG vide SMCG letter dated 07.04.2021.	
2	Ayodhya	Gola Ghat - A	0.40	1	0	0	-	-	-	-	-	-
3	Ayodhya	Gola Ghat - B	0.33	1	0	0	-	-	-	-	-	-
4	Ayodhya	Guriyana Nala	0.90	1	0	0	-	-	-	-	-	-
5	Ayodhya	Rajghat Nala	2.45	1	0	0	-	-	-	-	-	-
6	Ayodhya	Rinmochan Nala	0.86	1	0	0	-	-	-	-	-	-
7	Ayodhya	Nirmalikund Drain	2.30	0	0	1	-	-	-	-	I&D works are to be done by Faizabad Cantt.	-

Details of drains falling in Saryu River

S. No	Name of district	Name of Drain	Discharge (MLD)	Status of Drains			Proposed Works (DPR/PFR) for Partially Tapped and Untapped drains					
				Tapped	Partially Tapped	Untapped	Name of Project	Toal Cost including centage (cr.)	No. of drains to be tapped	Proposed STP Capacity (MLD)	Remarks	Timeline for completion
8	Ayodhya	Retia Drain	2.03	0	0	1	I&D and STP works at Fiazabad town, under Namami Gange	221.66	15	33	DPR has been sanctioned by NMCG vide their letter dated 06.05.2021. At present tender is to be invited for the same.	24 months after completion of tendering process and issuance of LOA.
9	Ayodhya	Kakrahi drain(dilli darwaja drain)-A	3.29	0	0	1						
10	Ayodhya	Afeem kothi drain	0.25	0	0	1						
11	Ayodhya	Khurdabaad drain-A	1.60	0	0	1						
12	Ayodhya	Khurdabaad drain-B	0.19	0	0	1						
13	Ayodhya	Bahadurganj drain A	1.00	0	0	1						
14	Ayodhya	Bahadurganj drain B	0.23	0	0	1						
15	Ayodhya	Pathantolia drain-A	12.68	0	0	1						
16	Ayodhya	Pathantolia drain-B	0.18	0	0	1						
17	Ayodhya	Pathantolia drain-C	0.15	0	0	1						
18	Ayodhya	Pathantolia drain-D	0.12	0	0	1						
19	Ayodhya	Mehtabbagh drain - A	1.08	0	0	1						
20	Ayodhya	Mehtabbagh drain - B	0.10	0	0	1						
21	Ayodhya	Mehtabbagh drain - C	0.35	0	0	1						
22	Ayodhya	Manjha gaon drain	0.10	0	0	1						
Total			32.08	5	0	17		240.71	16	36		

Details of drains falling in Gomti River

S. No	Name of district	Name of Drain	Discharge (MLD)	Status of Drains			Proposed Works (DPR/PFR) for Partially Tapped and Untapped drains					
				Tapped	Partially Tapped	Untapped	Name of Project	Toal Cost including centage (cr.)	No. of drains to be tapped	Proposed STP Capacity (MLD)	Remarks	Timeline for completion
1	Lucknow	Art College	2.14	1	0	0	-	-	-	-	-	-
2	Lucknow	Hanuman Setu	1.38	1	0	0	-	-	-	-	-	-
3	Lucknow	TGPS	1.05	1	0	0	-	-	-	-	-	-
4	Lucknow	Kedarnath Nala	1.08	1	0	0	-	-	-	-	-	-
5	Lucknow	Nishatganj	3.83	1	0	0	-	-	-	-	-	-
6	Lucknow	Baba ka Purwa	0.84	1	0	0	-	-	-	-	-	-
7	Lucknow	China Bazar Nala	0.37	1	0	0	-	-	-	-	-	-
8	Lucknow	Mohan Mikns	5.30	1	0	0	-	-	-	-	-	-
9	Lucknow	Maheshganj	5.29	1	0	0	-	-	-	-	-	-
10	Lucknow	NER Drain	3.95	1	0	0	-	-	-	-	-	-
11	Lucknow	Daliganj-2	3.75	1	0	0	-	-	-	-	-	-
12	Lucknow	Gaughat and Mohinipurwa	1.64	1	0	0	-	-	-	-	-	-
13	Lucknow	Jiamau	2.05	1	0	0	-	-	-	-	-	-
14	Lucknow	Lamartinaire & Pipraghat	7.00	1	0	0	-	-	-	-	-	-
15	Lucknow	Joppling Road	0.58	1	0	0	-	-	-	-	-	-

Details of drains falling in Gomti River

S. No	Name of district	Name of Drain	Discharge (MLD)	Status of Drains			Proposed Works (DPR/PFR) for Partially Tapped and Untapped drains					
				Tapped	Partially Tapped	Untapped	Name of Project	Toal Cost including centage (cr.)	No. of drains to be tapped	Proposed STP Capacity (MLD)	Remarks	Timeline for completion
16	Lucknow	Wazirganj Drain	41.41	0	1	0	Pollution abatement of River Gomti , Phase-III Bharwara	402.63	9	85	DPR for Pollution Abatement of River Gomti at Lucknow, Phase-III Bharwara, amounting Rs. 402.63 cr. for I&D and STP (85 MLD) was submitted to NMCG vide letter no. 1042/0-369-T/SMCG-UP/08 dated 14.10.2020. Observations were communicated by NMCG vide SMCG e-mail dated 15.03.2021. UPJN has requested PS, Namami Gange for allocation of Rs. 50 lacs for preparation of revised DPR.	27 months after sanctioning of the project including 3 months tendering period.
17	Lucknow	Ghasiyari Mandi	17.86	0	1	0						
18	Lucknow	Laplace	8.90	0	1	0						
19	Lucknow	Rooppur Khatra	2.70	0	1	0						
20	Lucknow	Daliganj-1	8.57	0	1	0						
21	Lucknow	Kukrail	130.00	0	1	0						
22	Lucknow	Gomti Nagar Drain	32.10	0	0	1						
23	Lucknow	Gomti Nagar Extension Drain	3.70	0	0	1						
24	Lucknow	Sahara City Drain	8.60	0	0	1						
25	Lucknow	Nagaria	16.18	0	1	0	I&D and STP works in Lucknow	213.91	4	40	DPR for I&D and STP (39 MLD) has been sanctioned by NMCG and LOA has been issued on 17.09.2021. However, the matter was sub-judice in Hon'ble High Court, Allahabad. Hon'ble court, vide order dated 17.08.2021 dismissed the appeal of M/s. Geo Miller and ruled the decision in favour of U. P. Jal Nigam. M/s. Geo Miller has approached Hon'ble Supreme Court in the matter. Matter is listed on 09th Nov, 2021.	24 months after the decision from Hon'ble Supreme Court
26	Lucknow	Sarkata	28.87	0	1	0						
27	Lucknow	Pata Nala	16.70	0	1	0						
28	Lucknow	Barikala Drain	0.65	0	0	1						

Details of drains falling in Gomti River

S. No	Name of district	Name of Drain	Discharge (MLD)	Status of Drains			Proposed Works (DPR/PFR) for Partially Tapped and Untapped drains					
				Tapped	Partially Tapped	Untapped	Name of Project	Toal Cost including centage (cr.)	No. of drains to be tapped	Proposed STP Capacity (MLD)	Remarks	Timeline for completion
29	Lucknow	Fazullaiganj Drain-1	11.58	0	0	1	DPR for Pollution Abatement of River Gomti at Lucknow, Phase-II,	557.74	4	102	DPR for Pollution Abatement of River Gomti at Lucknow, Phase-II, amounting Rs. 557.74 cr. for I&D and STP (80 MLD at Bijnore + 22 MLD Ghaila) was submitted to NMCG vide SMCG letter no. 510/SMCG-UP/0369-T/ 02 dated 05.06.2020.	27 months after sanctioning of the project including 3 months tendering period.
30	Lucknow	Fazullaiganj Drain-2	5.50	0	0	1						
31	Lucknow	Ghaila Drain	8.60	0	0	1						
32	Lucknow	Qila Mohamadi Drain	20.00	0	0	1						
Total			609.44	15	10	8		1174.28	18	347		