



# ARK-TEX COUNCIL OF GOVERNMENTS TRANSPORTATION OFFICE RENOVATION

---

## ARCHITECT'S SUPPLEMENTAL INSTRUCTION

**ASI #2: 10.20.2022**

**G001: COVER SHEET**

- Delta 1 on revision: shows ASI #2

**G002: GENERAL PROJECT INFORMATION**

- Under revision descriptions: ASI #2 see attachment for revision description is shown.

**G201: LIFE SAFETY PLAN**

- Locker room and restroom were removed to make Storage 113.

**D203: ROOF DEMO PLAN**

- Notes added: Demo existing units and Cap vents with metal.

**A101: SITE PLAN**

- Added a callout to the parking spaces per the TAS plan review report.

**A201: REFERENCE PLAN**

**A202: DIMENSION PLAN**

**A203: REFLECTED CEILING PLAN**

- Locker room and restroom were removed to make Storage 113
- All toilet accessories, toilet, sink, exhaust fan, tile, wall sconce, lockers and bench were removed.
- Asbestos abatement was performed to the facility prior to this work. Note added to sheet A201 under Reference Plan Notes: Install gypsum board to the entire facility.

**A301: DOOR & WINDOW SCHEDULES**

- All new interior door material where change to DF-103 – Paint Grade Wood Door

**A401: EXTERIOR ELEVATIONS**

- Paint selection for roof and brick has been removed. Only existing board and batten siding will be painted.

**A601: INTERIOR ELEVATIONS**

- Enlarged plan was added to this sheet.
- Restroom tile has been replaced by FRP.
- Backsplash tile has been removed from breakroom.

**Q201: FINISH FLOOR PLAN**

- LVT and Tile were removed from Storage 113 and placed with sealed concrete.

**Q301: FINISH SCHEDULE**



# ARK-TEX COUNCIL OF GOVERNMENTS TRANSPORTATION OFFICE RENOVATION

---

## ARCHITECT'S SUPPLEMENTAL INSTRUCTION

- Door Finish DF-103 and Fiber Reinforced Plastic FRP-101 were added to the Finish Materials schedule.
- Rooms 113 and 115 finish schedule was updated.

### MEP SHEETS

- Plans updated to show Storage 113.