Vegetated Conveyance Inspection Checklist

[Note: a separate form must be used for each structural SCM]

SCM Name and Location:
Inspection Date:
Professional Engineer:
Professional Engineer Phone Number:
Date Last Inspected:
Deed Book and Page Number:

Maintenance Item	Satisfactory	Unsatisfactory	Inspection Frequency	Comments/Actions Required
1. Debris Cleanout				
Clear of trash and debris			W-M	
2. Vegetation Management				
Grass height (maintain 2-6 inch height)			W-M	
Unwanted vegetation present			M	
Ground cover well established (yearly reseeding needed)			Y	
3. Erosion				
Evidence of soil erosion in filter strip and below dispersion device			M	
4. Drainage				
Evidence of standing water			M	
Evidence of bypass			M	
Check outlet pipes for clogging			M	
5. Sedimentation				
Sediment accumulation			Y	
Sediment in gravel diaphragm (if present)			Y	
7. Miscellaneous				

	above items were marked "U" for unsatisfactory, correction. Attach additional pages as necessary.
Additional Comments:	
ertify that at the time of my inspection said	ection of the structural SCM described herein. I further id structural SCM was performing properly and was in of the approved operation and maintenance agreement Ordinance.
Certification:	
Professional Engineer Signature	Date
seal)	