

LEED PROJECT CHECKLIST - LEED V.2.2

Status at start of construction

10-1-2012

Project is registered with USGBC, ID #10495539

Project pursuing credit or not

YES	Maybe	NO		C Credi		Template filled	Actions required to capture credit	Status	
			Sustainable Sites						14
R			Prereq 1	Erosion & Sedimentation Control	C	Req			
1			Credit 1	Site Selection	D	1	√	Project site complies with requirements Site complies	
		1	Credit 2	Development Density and Community Connectivity	D	1		Subject to interpretation - housing and 10 basic services exist within 1/2 mile The connectivity exists but credit cannot be documented - the density on project site does not meet the minimum required for compliance	
		1	Credit 3	Brownfield Redevelopment	D	1		NA	
		1	Credit 4.1	Alternative Transportation, Public Transportation Access	D	1		2 bus lines within 1/4 mile required - County bus service has one line through campus Location will not qualify per SUCF	
1			Credit 4.2	Alternative Transportation, Bicycle Storage & Changing Rooms	D	1	√	Requires rack sized to meet 5% of occupant use and shower for .5% of staff Shower included in design. Bicycle racks included in site design.	
		1	Credit 4.3	Alternative Transportation, Low Emission/ Fuel Efficient Vehicles	D	1		Provide low emitting vehicles for 3% staff or parking designated parking for 5% staff Not pursued; no commitment from College	
1			Credit 4.4	Alternative Transportation, Parking Capacity	D	1	√	Provide no new parking Project qualifies - no new parking in scope.	
		1	Credit 5.1	Reduced Site Disturbance, Protect or Restore Habitat	C	1		Restore or protect 50% of site with native vegetation Not pursued - doesn't suit campus design	
1			Credit 5.2	Reduced Site Disturbance, Maximize Open Space	D	1	√	Provide vegetated adjacent open space equal to footprint Provided	
1			Credit 6.1	Stormwater Management, Quantity Control	D	1	√	Implement storm water mgmt plan resulting in 25% decrease for 2 yr/ 24hr event Rain harvesting system in design	
1			Credit 6.2	Stormwater Management, Quality Control	D	1	√	Capture and treat storm water runoff Designed in SWPPP	
1			Credit 7.1	Heat Island Effect, Non-Roof	C	1		Reduce heat island effect for 50 % of site hardscape Project complies with replacement of asphalt sidewalks with concrete	
1			Credit 7.2	Heat Island Effect, Roof	D	1	√	Provide sloped roof with SRI 29 / flat roof SRI 78 or greater Provided - both existing and new roofing complies.	
1			Credit 8	Light Pollution Reduction	D	1	√	Minimize night lighting trespass from building and site Incorporated in design	
9	0	5	Water Efficiency						5
1			Credit 1.1	Water Efficient Landscaping, Reduce by 50%	D	1	√	Reduce water consumption for irrigation by 50% - no irrigation provided No irrigation - therefore complies	
1			Credit 1.2	Water Efficient Landscaping, No Potable Use or No Irrigation	D	1	√	Eliminate use of water for irrigation - provide no irrigation No irrigation - therefore complies	
1			Credit 2	Innovative Wastewater Technologies	D	1	√	Use of gray or storm water Rain water used for sewage conveyance.	
1			Credit 3.1	Water Use Reduction, 20% Reduction	D	1	√	Use 20% less water than baseline Appropriate fixtures specified	
1			Credit 3.2	Water Use Reduction, 30% Reduction	D	1	√	Use 30% less water than baseline Project has enough water savings for this credit.	
5	0	0							

LEED PROJECT CHECKLIST - LEED V.2.2

Status at start of construction

10-1-2012

Project is registered with USGBC, ID #10495539

Project pursuing credit or not

YES	Maybe	NO	C Credi	Template filled	Actions required to capture credit	Status
Energy & Atmosphere				17		
R			Prereq 1	Req	Basic Commissioning of building	In cooperation with Cx contracted by SUCF under separate agreement
R			Prereq 2	Req	Comply with ASHRE 90.1-2004	Project complies
R			Prereq 3	Req	Need to do Zero use of CFC based refrigerants	Project complies
1			Credit 1.1	1	Increasing level of performance above baseline - run energy model	Refer to submitted template
1			Credit 1.2	1	Increasing level of performance above baseline - run energy model	
1			Credit 1.3	1	Increasing level of performance above baseline - run energy model	
1			Credit 1.4	1	Increasing level of performance above baseline - run energy model	Cost saving achieved: 15.1%; Existing building
	1		Credit 1.5	1		
	1		Credit 1.6	1		
	1		Credit 1.7	1		
	1		Credit 1.8	1		
	1		Credit 1.9	1		
	1		Credit 1.10	1		
	1		Credit 2.1	1	Installation of on site renewable energy system to offset building use	Not pursued
	1		Credit 2.2	1	Installation of on site renewable energy system to offset building use	
	1		Credit 2.3	1	Installation of on site renewable energy system to offset building use	
1			Credit 3	1	Begin commissioning process early and continue after occupancy	In cooperation with Cx contracted by SUCF under separate agreement
1			Credit 4	1	Use equipment w/ refrigerant that minimize emissions to ozone depletion	Specified HVAC equipment complies.
	1		Credit 5	1	Provide panels and metering to verify power use from specific sources	No pursued
	1		Credit 6	1	Provide at least 35% building electricity use from off site renewable sources	Not feasible based on purchasing contracts
6	0	11				
Materials & Resources				13		
R			Prereq 1	Req	Provide receptacles to comply with state recycling requirements	Included in design
1			Credit 1.1	1	Reuse of existing building shell and structure	preliminary calcs indicate 78% of areas will be maintained
	1		Credit 1.2	1	Reuse of existing building shell and structure	Likely not attainable; CPL might verify.
	1		Credit 1.3	1	Reuse of existing building interiors	Not attainable.
	1		Credit 2.1	1	Recycle or divert 50% of construction materials	Procedures specified; achieving credit pending amount of materials available for recycling; materials abated will not qualify
	1		Credit 2.2	1	Recycle or divert 75% of construction materials	Likely not attainable.
	1		Credit 3.1	1	Use salvage or reused materials	Not included in design.
	1		Credit 3.2	1	Use salvage or reused materials	Not included in design.
1			Credit 4.1	1	Use materials with recycled content - by cost/ no MEP	Included in specifications - pursue during construction.
	1		Credit 4.2	1	Use materials with recycled content - by cost/ no MEP	Pursue during construction - to be verified at completion.
	1		Credit 5.1	1	Use materials or products manufactured within 500 miles - by cost/ no MEP	Pursue during construction - to be verified at completion.
	1		Credit 5.2	1	Use materials or products manufactured within 500 miles - by cost/ no MEP	Pursue during construction - to be verified at completion.
	1		Credit 6	1	Use rapidly renewable building materials and products - by cost/ no MEP	Not pursued
	1		Credit 7	1	Use 50% wood materials that are certified by FSC	Not pursued
2	4	7				

LEED PROJECT CHECKLIST - LEED V.2.2

Status at start of construction

10-1-2012

Project is registered with USGBC, ID #10495539

Project pursuing credit or not

YES	Maybe	NO	C Credi	Template filled	Actions required to capture credit	Status		
Indoor Environmental Quality								
				15				
R			Prereq 1	D	Req	√	Comply with ASHRA 62.1- 2004	Project complies
R			Prereq 2	D	Req	√	Comply with NYS requirements	Campus complies and project complies
1			Credit 1	D	1	√	Monitor CO2 and measure outdoor air flow for densely occupied spaces	Outdoor air flow measure included in HVAC design
		1	Credit 2	D	1		30% above ASHRAE	Not feasible; conflicts with controllability design
1			Credit 3.1	C	1		Implement an Indoor air quality mangement plan for construction activities	Specified for the project - follow procedures
1			Credit 3.2	C	1		Implement an Indoor air quality mangement plan prior to occupancy	Specified for the project - follow procedures
1			Credit 4.1	C	1		Adhere to low VOC requirements	Specified for the project - follow requirements
1			Credit 4.2	C	1		Adhere to low VOC requirements	Specified for the project - follow requirements
1			Credit 4.3	C	1		Adhere to low VOC requirements	Specified for the project - follow requirements
1			Credit 4.4	C	1		No urea formaldehyde resins in interior particle / fiber board, plywood, doors	Specified for the project - follow requirements
1			Credit 5	D	1	√	Entryway with grate/ confine & exhaust copier and housekeeping rooms	Included in design
1			Credit 6.1	D	1	√	Individual ability to control lighting for 90% of occupants and shared spaces	Included in design
1			Credit 6.2	D	1	√	Individual ability to control comfort for 50% of occupants and shared spaces	Included in design
1			Credit 7.1	D	1	√	Comply with ASHRE 55-2004	Project complies
		1	Credit 7.2	D	1		Survey occupants 6 to 18 months after occupancy	Not pursued
		1	Credit 8.1	D	1		Provide required footcandle level to 75% of occupied spaces	Not feasible due to existing building configuration
		1	Credit 8.2	D	1		Provide views from 90% of occupied spaces	Not feasible due to existing building configuration
11	0	4						
Innovation & Design Process								
		1	Credit 1.1	C	1		Interactive education display on sustainable strategies of the building	Not currently pursued
	1		Credit 1.2	C	1		Composting, oil separation, other solid waste reduction initiatives	Non-potable water use for 100% of sewage conveyance a possibility
			Credit 1.3	C	1			
			Credit 1.4	C	1			
1			Credit 2	C	1	√	LeedTM Accredited Professional	
1	1	1						
34	5	28	Project Totals		69			
Certified 26-32 Silver 33-38 Gold 39-51 Platinum 52+								
TOTAL POINTS:				34				