

Clarence Stream Drill-Southwest Deposit Results-Richard										
Hole ID	From (m)	To (m)	Intercept (m)	Au g/t	Azimuth	Dip	UTM		Total Depth (m)	Deposit
							Northing	Easting		
BL-268	138	141	3	1.3	320	-45	5021743.1	653618.2	288	Southwest
	249	250	1	0.6						
BL-269	102	103	1	0.5	320	-45	5021789	653581.9	249	Southwest
	197	198	1	1.1						
	210	212	2	7.3						
including	210	211	1	14.1						
	220	221	1	1.1						
BL-304	16	17	1	1.0	315	-45	5021460	653241	99	Southwest
	21	24	3	1.0						
	28	29	1	0.6						
	46	47	1	2.1						
	49	50	1	0.7						
Additional Assays Pending										
BL-305	12	14	2	0.6	315	-45	5021505	653267	125	Southwest
	23	24	1	0.7						
Additional Pending Assays										
BL-306	38	51	13	0.8	325	-45	5021486	653325	138	Southwest
	55	56	1	3.3						
	67	68	1	0.9						
Additional Assays Pending										
BL-307	27	28	1	0.6	295	-45	5021512	653396	165	Southwest
	46	52	6	0.9						
	62	63	1	0.8						
	81	83	3	0.5						
Additional Assays Pending										
BL-308	75	90	15	8.6	310	-45	5021462	653419	207	Southwest
including	75	76	1	110.0						
	97	98	1	0.9						
Additional Assays Pending										
BL-309	24	41	17	1.8	315	-70	5021573	653427	291	Southwest
including	24	25	1	18.3						
Additional Assays Pending										
BL-310	8	36	26*	0.8	315	-45	5021591	653461	210	Southwest
including	10	11	1	3.9						
	51	52	1	9.4						
Additional Assays Pending										
* 26m intercept instead of 28m because of a void/fault zone from 33-35m										
0.38 g/t Au was used as bottom cut-off; VG=Visible Gold; Grades have not been capped in the averaging. TW's= True Widths, which are calculated-sectional measuring may give slight different numbers; True Widths are unknown if not noted.										