

WIS 24 (W. FOREST HOME AVE) RESURFACING PROJECT

Project Location



WIS 24 (Forest Home Avenue) from just east of Janesville Road to 45th Street in Milwaukee County.

PROJECT UPDATE – November 14, 2025

Construction operations along WIS 24 (Forest Home Ave) continued this week between 68th Street and 43rd St and at the 76th St Bridge over Forest Home Ave.

Traffic:

WIS 24 lane closures are set along eastbound & westbound Forest Home Ave to define the work zone.
Traffic has been reduced to a single lane in each direction, with traffic being moved into the median lane.
Street parking along Forest Home Ave has been restricted within the work zone.
Access to properties (driveways and parking lots) will be maintained.

76th St bridge over Forest Home Ave: Traffic is in the outside lanes with lane closures northbound & southbound along the median.

Contractor Operations this week:

Forest Home Ave (45th to Howard):
Continued placing permanent pavement markings

Forest Home Ave (Howard to 108th):
Continued installation of permanent street signs
Began general cleanup of site for winter shutdown.

76th St:
Continued installation of traffic signal components
Began boring conduit crossings and installing pull boxes

Next Week:

Forest Home Ave (45th to Howard):

Continue installation of lighting components

Continue installation of permanent pavement markings

Forest Home Ave (Howard to 108th):

Shift traffic to the outside lane and close median lanes

Begin concrete removals for curb, sidewalk, and traffic loops

Continued installation of permanent street signs

Continue installation of traffic signal components

Continue placing permanent pavement markings on side roads

76th St:

Continue installation of traffic signal items

Continue concrete placement for curb & sidewalk

WIS 24 (Forest Home Ave) - November 10th thru 14th, 2025

Placing reinforcing steel cage for a traffic signal monotube base on 76th Street



Installing traffic signal conduits at 76th St



Application of epoxy pavement markings Layton Ave ramp



Placing concrete for a new Type I sign bases

