



Public Health Department

Environmental Health

202 Mira Loma Drive
Oroville, California 95965

T: 530.552.3880
F: 530.538.5339

**North Complex Fire Septic
System Inspection Report**

buttecounty.net/publichealth

APN: _____ Owner Telephone: _____

Parcel Address: _____

Property Owner Name: _____

Property Owner Mailing Address: _____

Prior to inspection, contact Butte County Environmental Health for septic records. If no records are available, then an As-Built of the existing tank and leach lines will be required (Form AS).

Septic Tank Physical Observations

Tank Material: Concrete Fiberglass Poly Wood (Not Including Baffle)

Inlet T: Present: Yes No Condition: Good Poor

Outlet T: Present: Yes No Condition: Good Poor

Is Effluent In The Tank At Normal Operating Level? Yes No

If Not, Explain. _____

Baffle/ Sidewalls/ Top Has Visible Cracks/Deterioration: Yes No

If So, Explain. _____

Overall Tank Condition: Good Fair Poor

General Comments: _____

Drain Field Operational Observations

Perform Hydraulic Test of Effluent Line to Dispersal Field
Introduce water through the outlet. Minimum of 50 gallons of water.

Signs of Effluent Line Break or Leach Field Failure *: Yes No

Surfacing Water Moist Soil Backflow into Tank for Over 30 Minutes

Other Explain. _____

Butte County Certified Professional (Business Name) Phone Number

Name of Inspector Signature Date

* This hydraulic test of the effluent line does not constitute a full hydraulic load test of the dispersal field. A full hydraulic load test can only be effectively done with more water and when the system has been in continual use.