

**ADA Transition Plan
Physical Barriers Removed
FY2013-14**

Location	Problem Identified	Recommended Solution	Est. Cost	Actual Cost	Date Corrected
Colma Blvd North at ECR - Sidewalk	Cross slope is greater than 2% (actual 3.4%)	Replace sidewalk to proper grade and slope	\$ 1,000.00	\$ -	PPD for future CIP
Colma Blvd North just west of ECR - Driveway	Driveway does not meet current ADA standards (slope/path of travel)	Remove driveway, it serves no purpose.	\$ 1,000.00	\$ 2,640.00	Jun-14
Colma Blvd North just west of ECR - Fire Hydrant	Fire Hydrant less than 36 inches to back of side walk (34 inches)	Rebuild sidewalk or install bump out	\$ 500.00	\$ 574.00	Jun-14
Colma Blvd North adjacent to Greenlawn cemetery - Curb Ramp	Non Compliant curb ramp. Incorrect slope, no truncated domes	Install compliant curb ramp and correct transition	\$ 1,000.00	\$ 3,280.00	Jun-14
Colma Blvd North adjacent to Greenlawn cemetery - island's	Non existent curb ramps, incorrect slope and insufficient width for path of travel	Drop island to street level, asphalt and create boundary curb	\$ 10,000.00	\$ -	Redesigned and removed physical barriers, see below
Colma Blvd North adjacent to Greenlawn cemetery - island #1- east side	Non-existent curb ramp	Install ADA compliant curb ramp	\$ -	\$ 1,337.00	Jun-14
Colma Blvd North adjacent to Greenlawn cemetery - island #1	Island has excessive cross-slope, off sets and raised panels	Replace sidewalk flatwork, provide 48 inch wide walkway	\$ -	\$ 7,900.00	Jun-14
Colma Blvd North adjacent to Greenlawn cemetery - island #1 - west side	Non-existent curb ramp	Install ADA compliant curb ramp	\$ -	\$ 1,927.00	Jun-14
Colma Blvd North adjacent to Greenlawn cemetery - island #2- east side	Non-existent curb ramp	Install ADA compliant curb ramp	\$ -	\$ 1,337.00	Jun-14
Colma Blvd North adjacent to Greenlawn cemetery - island #2	Island has excessive cross-slope, off sets and raised panels	Replace sidewalk flatwork, provide 48 inch wide walkway	\$ -	\$ 6,474.00	Jun-14

**ADA Transition Plan
Physical Barriers Removed
FY2013-14**

Location	Problem Identified	Recommended Solution	Est. Cost	Actual Cost	Date Corrected
Colma Blvd North adjacent to Greenlawn cemetery - island #2 - west side	Non-existent curb ramp	Install ADA compliant curb ramp	\$ -	\$ 1,927.00	Jun-14
Colma Blvd North across from Greenlawn cemetery sign - Curb ramp	Non Compliant curb ramp. Incorrect slope, no truncated domes	Install compliant curb ramp and correct transition	\$ 1,000.00	\$ 3,870.00	Jun-14
Colma Blvd North at light pole #393 - Light Pole & Fire Hydrant	Fire Hydrant and light pole are less than 36 inches to back of side walk	Rebuild sidewalk, install bump out or pavers	\$ 1,000.00	\$ -	Jun-14
Colma Blvd North across from Greelawn cemetery sign - Driveway	Driveway does not meet current ADA standards (slope/path of travel)	Have property owner update when he/she develops property	\$ -	\$ -	PPD for future CIP
Colma Blvd North across street from Greenlawn cemetery sign and west - Sidewalk	Cross slope is greater than 2% (actual 3.4%)	Replace sidewalk to proper grade and slope	\$ 1,000.00	\$ -	PPD for future CIP
Colma Blvd North across from Greelawn cemetery sign and west - Driveway	Driveway does not meet current ADA standards (slope/path of travel)	Have property owner update when he/she develops property	\$ -	\$ -	PPD for future CIP
Colma Blvd North at street light pole #392 - Sidewalk	Cross slope is greater than 2% (actual 5.4%)	Replace sidewalk to proper grade and slope	\$ 500.00	\$ -	PPD for future CIP
Colma Blvd North at street light pole #392 - Street Light Pole	Street light pole is less than 36 inches to back of side walk	Rebuild sidewalk or install bump out	\$ 500.00	\$ 574.00	Jun-14
Colma Blvd North between street light pole #392 & #390 - Sidewalk	Cross slope is greater than 2% (actual 4.8 % & 5.2%)	Replace sidewalk to proper grade and slope	\$ 1,000.00		PPD for future CIP

**ADA Transition Plan
Physical Barriers Removed
FY2013-14**

Location	Problem Identified	Recommended Solution	Est. Cost	Actual Cost	Date Corrected
Colma Blvd North at street light pole #390 - Street Light Pole	Street light pole is less than 36 inches to back of side walk	Rebuild sidewalk or install bump out	\$ 500.00	\$ 574.00	Jun-14
Colma Blvd North at street light pole #392 - Street Sign Pole	Street light pole is less than 36 inches to back of side walk	Rebuild sidewalk or install bump out	\$ 500.00	\$ 574.00	Jun-14
Colma Blvd North at street light pole #388 - Street Light Pole	Street light pole is less than 36 inches to back of side walk (actual 32 inches)	Rebuild sidewalk or install bump out	\$ 500.00	\$ 574.00	Jun-14
Colma Blvd North at street light pole #388 & Home Depot - Sidewalk	Cross slope is greater than 2% (actual 4.4%)	Replace sidewalk to proper grade and slope	\$ 1,000.00	\$ -	PPD for future CIP
Colma Blvd North west of street light pole #388 - Fire Hydrant	Fire Hydrant less than 36 inches to back of side walk (34 inches)	Rebuild sidewalk or install bump out	\$ 500.00	\$ 574.00	Jun-14
Colma Blvd North at Home Depot Pro and Best Buy intersection - Curb Ramps on north & south sidewalk	Non Compliant curb ramp. Incorrect slope, no truncated domes	Install 3 compliant curb ramps and correct transitions	\$ 8,000.00	\$ 12,780.00	Jun-14
Colma Blvd North at street light pole #387 - Street Light Pole	Street light pole is less than 36 inches to back of side walk	Rebuild sidewalk or install bump out	\$ 500.00	\$ 574.00	Jun-14
Colma Blvd North just west of street light pole #387 - Sidewalk	Cross slope is greater than 2% (actual 3.8%)	Replace sidewalk to proper grade and slope	\$ 1,000.00	\$ -	PPD for future CIP
Colma Blvd North between street light pole #387 & 384 - Sidewalk	Cross slope is greater than 2% (actual 5.6%)	Replace sidewalk to proper grade and slope	\$ 1,000.00	\$ -	PPD for future CIP

**ADA Transition Plan
Physical Barriers Removed
FY2013-14**

Location	Problem Identified	Recommended Solution	Est. Cost	Actual Cost	Date Corrected
Colma Blvd North at street light pole #384 - Street Light Pole & Sidewalk	Street light pole is less than 36 inches to back of side walk and cross slope is greater than 2% (actual 3.8%)	Rebuild sidewalk or install bump out and replace sidewalk to proper grade and slope	\$ 500.00	\$ 574.00	Jun-14
Colma Blvd North west of street light pole #384 - Fire Hydrant	Fire Hydrant less than 36 inches to back of side walk (31.5 inches)	Rebuild sidewalk or install bump out	\$ 500.00	\$ 574.00	Jun-14
Colma Blvd North at intersection of Ulta & Davids Bridal - Curb Ramps	Non Compliant curb ramp. Incorrect slope, no truncated domes	Install 2 compliant curb ramps and correct transitions	\$ 4,000.00	\$ 7,970.00	Jun-14
Colma Blvd North at street light pole #382 - Street Light Pole	Street light pole is less than 36 inches to back of side walk (actual 31 inches) and cross slope is greater than 2% (actual 2.4%)	Rebuild sidewalk or install bump out and replace sidewalk to proper grade and slope	\$ 1,000.00	\$ 574.00	Jun-14
Colma Blvd North at intersection of "Metro Mall" Home Depot, Pier 1 and Burger King - Curb Ramps	Non Compliant curb ramp. Incorrect slope, no truncated domes	Install 2 compliant curb ramps and correct transitions	\$ 2,000.00	\$ 6,790.00	Jun-14
Colma Blvd North fire hydrant at "Metro Mall" intersection - Fire Hydrant	Fire Hydrant less than 36 inches to back of side walk (34 inches)	Rebuild sidewalk or install bump out	\$ 500.00	\$ 574.00	Jun-14
Town Hall interior Doors to Council Chamber	Force required to open entry doors to council chamber connecting to the corridor exceeds 5lbs of pressure	Provide push button automatic door opener or reconfigure the door to open with less than 5lbs of pressure	\$ -	PPD to Town Hall CIP Project	
Sterling Park Recreation Center	Opening force of doors exceeds maximum allowance of 5lbs of pressure	Adjust all doors that are provided with closers to be opened with less than 5lbs of pressure	\$ 2,500.00	\$ -	Jun-14

**ADA Transition Plan
Physical Barriers Removed
FY2013-14**

Location	Problem Identified	Recommended Solution	Est. Cost	Actual Cost	Date Corrected
Sterling Park Recreation Center	Door thresholds exceed 1/2 inch above adjacent surfaces	Install thresholds that meet ADA standards	\$ 3,500.00	\$ -	Jun-14
Mission Road at southern most driveway at Holly Cross	No curb ramp at driveway	Install ramps	\$ 8,000.00	\$ 8,082.00	Jun-14
Hillside Blvd at Lawndale	Non-compliant curb ramp	Correct slope and install truncated domes	\$ 4,000.00	\$ -	Jun-14
Mission Road at Lawndale Blvd	Non-compliant curb ramp	Correct slope and install truncated domes	\$ 4,000.00	\$ 344.00	Jun-14
Mission Road at Isabelle Circle	Non-compliant curb ramp	Correct slope and install truncated domes	\$ 9,000.00	\$ 11,283.00	Jun-14
		Total FY2013-14	\$ 71,500.00	\$ 84,255.00	