

**Required Erosion Control Measures – Installation / Maintenance Agreement**

1. All erosion control procedures shall be installed to maximize performance.
2. Erosion control procedures shall be installed according to the time frame set forth in the UDC, and Chapter 15, Municipal Code (Perimeter controls within 24 hours of land disturbance and non-tracking access drive prior to framing above the first floor decking.)
3. Sediment shall be removed from behind sediment controls once it has reached a depth that is equal to half the controls height.
4. Breaks and gaps in sediment controls shall be repaired. Decomposing straw bales shall be replaced.
5. All sediment that moves off-site due to construction activity shall be cleaned at the end of the workday.
6. All sediment that moves off-site due to storm events shall be cleaned before the end of the next workday.
7. Non-tracking access drives shall be maintained throughout construction.
8. All erosion control procedures shall be maintained until upland areas are stabilized.
9. Implemented storm water management systems within 100 feet of construction site or of the site disturbance.

***Preventative erosion control documents are to be returned within 30 days of issuance of Building Permit to:  
Village of Sturtevant, 2801 89<sup>th</sup> Street  
Sturtevant Wisconsin, 53177-0595***

---

**AGREEMENT**

I hereby certify that I understand the construction site erosion control provisions of the Wisconsin Uniform Dwelling Code/Department Of Commerce 20–25, Municipal Ordinance Chapter 15 of the Sturtevant Municipal Code and attached signed erosion control documents included in this packet, and I accept responsibility for carrying out the erosion control plan as approved by the code enforcement authority

\_\_\_\_\_  
Name of Responsible Party

\_\_\_\_\_  
Telephone Number

\_\_\_\_\_  
Signature of Responsible Party

\_\_\_\_\_  
Date

\_\_\_\_\_  
Project Address

\_\_\_\_\_  
Telephone Number

\_\_\_\_\_  
Homeowners Signature

\_\_\_\_\_  
Date

---

**APPROVAL**

---

\_\_\_\_\_  
Code Enforcement Authority 2017

\_\_\_\_\_  
Date