

Town of Herman
Dodge County
HMA Bid Form - 2025

- Bids are due on Monday April 14th, 2025 at 7:00 pm and will be decided at that meeting
- **A copy of this list must be filled out as is and included in any bid to be considered.**
- Contractor must supply town with proof of insurance.
- The Town reserves the right to accept or reject any or all bids.
- There is a completion deadline for all projects for October 1, 2025

Company Name - _____

Representative - _____

Full depth pulverization of existing pavement, water, grade and compact. Pave a 3” compacted thickness to be done in two lifts using 4LT 58-28 S Hot Mix asphalt and install a 2-foot shoulder. Price to include paving into driveways and approaches. Traffic Control shall be incidental to all work performed.

Pierce Rd – HWY 33 to Hochheim Rd - 1.25 mi x 21 ft

Pulverize, Fine Grade & Compact 15,600 SY Per SY \$ _____ \$ _____

3.0 inch Compacted HMA Surface 2,650 Ton Per Ton \$ _____ \$ _____

2 foot Aggregate Shoulder 450 Ton Per Ton \$ _____ \$ _____

Total Bid \$ _____

Pierce Rd – From Rock Rd South 1330 ft x 21 ft

Pulverize, Fine Grade & Compact 3,100 SY Per SY \$ _____ \$ _____

3.0 inch Compacted HMA Surface 525 Ton Per Ton \$ _____ \$ _____

2 foot Aggregate Shoulder 90 Ton Per Ton \$ _____ \$ _____

Total Bid \$ _____

Town of Herman
Dodge County
HMA Bid Form - 2025

Nenno Rd – From Pierce Rd 100ft East – 100 feet x 21 ft

Pulverize, Fine Grade & Compact 240 SY Per SY \$ _____ \$ _____

3.0 inch Compacted HMA Surface 45 Ton Per Ton \$ _____ \$ _____

2 foot Aggregate Shoulder 8 Ton Per Ton \$ _____ \$ _____

Total Bid \$ _____

PROJECT TOTAL \$ _____

X _____
CONTRACTOR

X _____
T/O HERMAN, Tim Baier