



Republic of the Philippines  
**TANZA WATER DISTRICT**  
 Tanza, Cavite

### PUMPING STATION DETAILS YEAR 2017

Pumping Station	Source Type	Location	Longitude	Latitude	Altitude (m)	GROUNDWATER LEVEL DEPTH											
						JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
1 Pump Station 1	DW	A. Soriano Highway Municipal Compound, Tanza, Cavite	120° 15' 13"	14° 23' 39"	13.93	17.50	17.52	17.53	17.59	17.69	17.73	17.74	17.85	17.86	17.93	18.05	18.22
2 Pump Station 2	DW	A. Soriano Highway, Tanza, Cavite	120° 50' 42"	14° 23' 23"	13.87	27.00	27.12	27.15	27.21	27.35	27.44	27.51	27.52	27.78	27.86	27.93	28.01
3 Pump Station 3	DW	St. Augustine Village Brgy. Daang Amaya II, Tanza, Cavite	120° 50' 54"	14° 24' 00"	13.07	15.00	15.08	15.12	15.15	15.22	15.28	15.35	15.45	15.60	15.62	15.65	15.78
4 Pump Station 4	DW	SummerCrest Subd. Brgy. Sahud Ulan, Tanza, Cavite	120° 50' 19"	14° 21' 59"	17.98	9.00	9.05	9.15	9.18	9.23	9.37	9.41	9.48	9.56	9.66	9.67	9.75
5 Pump Station 5	DW	Hauskon Homes Brgy. Julugan VIII, Tanza, Cavite	120° 50' 37"	14° 24' 11"	10.77	9.00	9.12	9.15	9.23	9.28	9.38	9.46	9.55	9.67	9.69	9.72	9.74
6 Pump Station 6	DW	Brgy. Mulawin, Tanza, Cavite	120° 51' 24"	14° 22' 50"	15.42	17.00	17.11	17.15	17.22	17.25	17.29	17.38	17.49	17.58	17.65	17.75	17.86
7 Pump Station 7	DW	Brgy. Paradahan I, Tanza, Cavite	120° 31' 43.16"	14° 18' 55.02"	66.32	18.00	18.09	18.12	18.16	18.19	18.23	18.26	18.33	18.45	18.52	18.55	18.63
8 Pump Station 8	DW	Christine Village Brgy Biga, Tanza, Cavite	120° 51' 25.96"	14° 21' 40.53"	28.03	15.00	15.05	15.08	15.15	15.23	15.32	15.35	15.48	15.65	15.73	15.84	15.98
9 Pump Station 9	DW	A. Soriano Highway Municipal Compound, Tanza, Cavite	120° 51' 00"	14° 23' 24"	13.54	12.00	12.04	12.15	12.26	12.29	12.35	12.38	12.45	12.53	12.65	12.78	12.89
10 Pump Station 11	DW	Promise Land Subd. Brgy. Bucal, Tanza, Cavite	120°51'36"	14°23'24"	16.51	7.00	7.12	7.15	7.25	7.25	7.30	7.35	7.35	7.45	7.45	7.85	7.89

Prepared By:

**Engr. RICHARD R. SALAZAR**

Supervising Water Utilities Management Officer





Republic of the Philippines  
**TANZA WATER DISTRICT**  
 Tanza, Cavite

### PUMPING STATION DETAILS YEAR 2018

Pumping Station	Source Type	Location	Longitude	Latitude	Altitude (m)	GROUNDWATER LEVEL DEPTH											
						JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
1 Pump Station 1	DW	A. Soriano Highway Municipal Compound, Tanza, Cavite	120° 15' 13"	14° 23' 39"	13.93	18.22	18.25	18.25	18.29	18.32	18.35	18.36	18.38	18.41	18.42	18.46	18.48
2 Pump Station 2	DW	A. Soriano Highway, Tanza, Cavite	120° 50' 42"	14° 23' 23"	13.87	28.01	28.05	28.11	28.15	28.19	28.23	28.25	28.27	28.31	28.35	28.41	28.43
3 Pump Station 3	DW	St. Augustine Village Brgy. Daang Amaya II, Tanza, Cavite	120° 50' 54"	14° 24' 00"	13.07	15.78	15.79	15.82	15.85	15.86	15.89	15.92	15.94	15.95	15.96	15.98	16.03
4 Pump Station 4	DW	SummerCrest Subd. Brgy. Sahud Ulan, Tanza, Cavite	120° 50' 19"	14° 21' 59"	17.98	9.75	9.78	9.81	9.84	9.86	9.88	9.89	9.91	9.94	9.97	10.02	10.06
5 Pump Station 5	DW	Hauskon Homes Brgy. Julugan VIII, Tanza, Cavite	120° 50' 37"	14° 24' 11"	10.77	9.74	9.76	9.79	9.81	9.82	9.84	9.86	9.86	9.88	9.91	9.95	9.99
6 Pump Station 6	DW	Brgy. Mulawin, Tanza, Cavite	120° 51' 24"	14° 22' 50"	15.42	17.86	17.89	17.92	17.98	18.06	18.09	18.15	18.23	18.29	18.35	18.49	18.55
7 Pump Station 7	DW	Brgy. Paradahan I, Tanza, Cavite	120° 31' 43.16"	14° 18' 55.02"	66.32	18.63	18.68	18.75	18.93	18.98	19.05	19.12	19.16	19.26	19.37	19.48	19.55
8 Pump Station 8	DW	Christine Village Brgy Biga, Tanza, Cavite	120° 51' 25.96"	14° 21' 40.53"	28.03	15.98	16.05	16.15	16.25	16.33	16.45	16.56	16.59	16.64	16.67	16.79	16.89
9 Pump Station 9	DW	A. Soriano Highway Municipal Compound, Tanza, Cavite	120° 51' 00"	14° 23' 24"	13.54	12.89	12.94	12.98	13.06	13.15	13.25	13.33	13.90	14.06	14.15	14.24	14.39
10 Pump Station 11	DW	Promise Land Subd. Brgy. Bucal, Tanza, Cavite	120°51'36"	14°23'24"	16.51	7.89	7.94	7.98	8.03	8.19	8.23	8.25	8.26	8.35	8.43	8.51	8.55

Prepared By:

**Engr. RICHARD R. SALAZAR**  
 Supervising Water Utilities Management Officer





Republic of the Philippines  
**TANZA WATER DISTRICT**  
 Tanza, Cavite

### PUMPING STATION DETAILS YEAR 2019

Pumping Station	Source Type	Location	Longitude	Latitude	Altitude (m)	GROUNDWATER LEVEL DEPTH											
						JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
1 Pump Station 1	DW	A. Soriano Highway Municipal Compound, Tanza, Cavite	120° 15' 13"	14° 23' 39"	13.93	18.48	18.49	18.54	18.56	18.59	18.68	18.75	18.79	18.85	18.93	18.96	19.05
2 Pump Station 2	DW	A. Soriano Highway, Tanza, Cavite	120° 50' 42"	14° 23' 23"	13.87	28.43	28.44	28.46	28.49	28.53	28.56	28.61	28.65	28.69	28.73	28.75	28.85
3 Pump Station 3	DW	St. Augustine Village Brgy. Daang Amaya II, Tanza, Cavite	120° 50' 54"	14° 24' 00"	13.07	16.03	16.11	16.17	16.22	16.25	16.26	16.29	16.33	16.35	16.38	16.44	16.48
4 Pump Station 4	DW	SummerCrest Subd. Brgy. Sahud Ulan, Tanza, Cavite	120° 50' 19"	14° 21' 59"	17.98	10.06	10.09	10.15	10.21	10.25	10.26	10.28	10.33	10.35	10.41	10.48	10.55
5 Pump Station 5	DW	Hauskon Homes Brgy. Julugan VIII, Tanza, Cavite	120° 50' 37"	14° 24' 11"	10.77	9.99	10.08	10.15	10.21	10.36	10.44	10.48	10.51	10.55	10.58	10.61	10.65
6 Pump Station 6	DW	Brgy. Mulawin, Tanza, Cavite	120° 51' 24"	14° 22' 50"	15.42	18.55	18.59	18.63	18.65	18.68	18.71	18.75	18.79	18.85	18.86	18.89	18.95
7 Pump Station 7	DW	Brgy. Paradahán I, Tanza, Cavite	120° 31' 43.16"	14° 18' 55.02"	66.32	19.55	19.58	19.65	19.68	19.75	19.78	19.81	19.85	19.88	19.91	19.91	19.95
8 Pump Station 8	DW	Christine Village Brgy Biga, Tanza, Cavite	120° 51' 25.96"	14° 21' 40.53"	28.03	16.89	16.92	17.02	17.05	17.08	17.11	17.15	17.18	17.25	17.30	17.35	17.39
9 Pump Station 9	DW	A. Soriano Highway Municipal Compound, Tanza, Cavite	120° 51' 00"	14° 23' 24"	13.54	14.39	14.45	14.51	14.55	14.59	14.65	14.68	14.72	14.76	14.79	14.82	14.84
10 Pump Station 10	DW	Brgy. Amaya II, Tanza, Cavite	120°50'20"	14°23'34.4"	10.62	10.14	10.14	10.14	10.14	10.14	10.14	10.14	10.14	10.14	10.14	10.14	10.14
11 Pump Station 11	DW	Promise Land Subd. Brgy. Bucal, Tanza, Cavite	120°51'36"	14°23'24"	16.51	8.55	8.59	8.64	8.66	8.68	8.71	8.75	8.79	8.84	8.85	8.89	8.94
12 Pump Station 12	DW	Sta. Cecilia II Subd. Brgy. Julugan VIII, Tanza, Cavite	120°50'38"	14°23'39"	7.75	7.00	7.00	7.00	7.00	7.00	7.00	7.00	7.00	7.00	7.00	7.00	7.00

Prepared By:

**Engr. RICHARD R. SALAZAR**

Supervising Water Utilities Management Officer





Republic of the Philippines  
**TANZA WATER DISTRICT**  
 Tanza, Cavite

### PUMPING STATION DETAILS YEAR 2020

Pumping Station	Source Type	Location	Longitude	Latitude	Altitude (m)	GROUNDWATER LEVEL DEPTH											
						JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
1 Pump Station 1	DW	A. Soriano Highway Municipal Compound, Tanza, Cavite	120° 15' 13"	14° 23' 39"	13.93	19.05	19.12	19.15	19.16	19.18	19.22	19.25	19.26	19.27	19.29	19.35	19.38
2 Pump Station 2	DW	A. Soriano Highway, Tanza, Cavite	120° 50' 42"	14° 23' 23"	13.87	28.85	28.88	28.93	28.95	28.99	29.02	29.03	29.05	29.12	29.15	29.18	21.25
3 Pump Station 3	DW	St. Augustine Village Brgy. Daang Amaya II, Tanza, Cavite	120° 50' 54"	14° 24' 00"	13.07	16.48	16.52	16.55	16.58	16.65	16.66	16.70	16.72	16.77	16.78	16.80	16.82
4 Pump Station 4	DW	SummerCrest Subd. Brgy. Sahud Ulan, Tanza, Cavite	120° 50' 19"	14° 21' 59"	17.98	10.55	10.57	10.61	10.62	10.62	10.65	10.78	10.85	10.88	10.95	11.05	11.20
5 Pump Station 5	DW	Hauskon Homes Brgy. Julugan VIII, Tanza, Cavite	120° 50' 37"	14° 24' 11"	10.77	10.65	10.78	10.79	10.88	10.96	11.15	11.33	11.35	11.45	11.56	11.69	11.78
6 Pump Station 6	DW	Brgy. Mulawin, Tanza, Cavite	120° 51' 24"	14° 22' 50"	15.42	18.95	19.12	19.25	19.36	19.48	19.64	19.72	19.75	19.78	19.83	19.95	20.06
7 Pump Station 7	DW	Brgy. Paradahen I, Tanza, Cavite	120° 31' 43.16"	14° 18' 55.02"	66.32	19.95	20.03	20.15	20.26	20.35	20.45	20.49	20.63	20.65	20.78	20.85	20.96
8 Pump Station 8	DW	Christine Village Brgy Biga, Tanza, Cavite	120° 51' 25.96"	14° 21' 40.53"	28.03	17.39	17.45	17.59	17.66	17.85	17.99	18.12	18.18	18.32	18.45	18.56	18.69
9 Pump Station 9	DW	A. Soriano Highway Municipal Compound, Tanza, Cavite	120° 51' 00"	14° 23' 24"	13.54	14.84	14.96	14.99	15.16	15.24	15.36	15.47	15.63	15.78	15.85	15.99	16.15
10 Pump Station 10	DW	Brgy. Amaya II, Tanza, Cavite	120°50'20"	14°23'34.4"	10.62	10.14	10.14	10.14	10.14	10.14	10.14	10.14	10.14	10.14	10.14	10.14	10.14
11 Pump Station 11	DW	Promise Land Subd. Brgy. Bucal, Tanza, Cavite	120°51'36"	14°23'24"	16.51	8.94	9.06	9.15	9.19	9.25	9.28	9.38	9.43	9.48	9.55	9.61	9.65
12 Pump Station 12	DW	Sta. Cecilia II Subd. Brgy. Julugan VIII, Tanza, Cavite	120°50'38"	14°23'39"	7.75	7.00	7.00	7.00	7.15	7.25	7.28	7.35	7.39	7.45	7.48	7.52	7.59
13 Pump Station 13	DW	Golden Sunrise Subd. Brgy. Biga, Tanza, Cavite	120°51'17"	14°21'53"	29.57	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00

Prepared By:

**Engr. RICHARD R. SALAZAR**

Supervising Water Utilities Management Officer







Republic of the Philippines  
**TANZA WATER DISTRICT**  
Tanza, Cavite

### PUMPING STATION DETAILS YEAR 2021

Pumping Station	Source Type	Location	Longitude	Latitude	Altitude (m)	GROUNDWATER LEVEL DEPTH (m)											
						JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
1 Pump Station 1	DW	A. Soriano Highway Municipal Compound, Tanza, Cavite	120° 15' 13"	14° 23' 39"	13.93	19.38	19.42	19.58	19.68	19.76	19.95	20.25	20.46	20.59	20.72	20.88	21.09
2 Pump Station 2	DW	A. Soriano Highway, Tanza, Cavite	120° 50' 42"	14° 23' 23"	13.87	21.25	21.45	21.69	21.78	21.92	22.15	22.26	22.38	22.52	22.68	22.84	23.05
3 Pump Station 3	DW	St. Augustine Village Brgy. Daang Amaya II, Tanza, Cavite	120° 50' 54"	14° 24' 00"	13.07	16.82	16.98	17.24	17.36	17.48	17.69	17.85	17.97	18.17	18.35	18.49	18.67
4 Pump Station 4	DW	SummerCrest Subd. Brgy. Sahud Ulan, Tanza, Cavite	120° 50' 19"	14° 21' 59"	17.98	11.20	11.45	11.54	11.65	11.79	11.88	11.98	12.24	12.36	12.48	12.56	12.67
5 Pump Station 5	DW	Hauskon Homes Brgy. Julugan VIII, Tanza, Cavite	120° 50' 37"	14° 24' 11"	10.77	11.78	11.82	11.97	12.15	12.19	12.34	12.49	12.63	12.75	12.86	12.97	13.14
6 Pump Station 6	DW	Brgy. Mulawin, Tanza, Cavite	120° 51' 24"	14° 22' 50"	15.42	20.06	20.25	20.36	20.49	20.58	20.71	20.79	20.86	21.05	21.16	21.35	21.58
7 Pump Station 7	DW	Brgy. Paradahan I, Tanza, Cavite	120° 31' 43.16"	14° 18' 55.02"	66.32	20.96	21.18	21.32	21.45	21.58	21.65	21.79	21.89	22.05	22.30	22.46	22.59
8 Pump Station 8	DW	Christine Village Brgy Biga, Tanza, Cavite	120° 51' 25.96"	14° 21' 40.53"	28.03	18.69	18.86	18.94	19.12	19.24	19.38	19.54	19.66	19.79	19.86	20.02	20.24
9 Pump Station 9	DW	A. Soriano Highway Municipal Compound, Tanza, Cavite	120° 51' 00"	14° 23' 24"	13.54	16.15	16.24	16.39	16.48	16.59	16.78	16.89	17.09	17.25	17.36	17.48	17.62
10 Pump Station 10	DW	Brgy. Amaya II, Tanza, Cavite	120°50'20"	14°23'34.4"	10.62	10.14	10.14	10.14	10.14	10.14	10.14	10.14	10.14	10.14	10.14	10.14	10.25
11 Pump Station 11	DW	Promise Land Subd. Brgy. Bucal, Tanza, Cavite	120°51'36"	14°23'24"	16.51	9.65	9.78	9.87	10.16	10.25	10.46	10.79	10.92	11.15	11.34	11.45	11.65
12 Pump Station 12	DW	Sta. Cecilia II Subd. Brgy. Julugan VIII, Tanza, Cavite	120°50'38"	14°23'39"	7.75	7.59	11.62	11.70	11.75	11.90	11.90	12.10	12.10	12.15	12.25	12.26	12.26
13 Pump Station 13	DW	Golden Sunrise Subd. Brgy. Biga, Tanza, Cavite	120°51'17"	14°21'53"	29.57	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00	21.00

Prepared By:

**Engr. RICHARD R. SALAZAR**

Supervising Water Utilities Management Officer

