SCHEDULE

PROGRESS SCHEDULE
EC-707-81

State of Wisconsin / Department of Transportation

Project I.D.	Name of Road	County	Hwy. No.	Contractor	County
6934-06-73 WISC 2026235	V Biron, CTH U Biron Dr South to Huffman Rd	Wood	CTH U	EARTH, INC.	Wood

Contract Time	or Completion Date	Estimated Start Date	Estimated Completion Date	Date	Prepared By	Estimated Start Date
105 Working Days Calendar Days		~~June 8, 2026~~ June 15, 2026	November 6, 2026	5/15/26	DAN DEBOER	~~June 15, 2026~~ June 15, 2026

1- When required by the contract, the contractor shall submit a copy of the Progress Schedule to the District Construction Section prior to beginning work, preferably at or prior to the preconstruction conference. At any time the work becomes significantly behind schedule, the Contractor should submit a revised schedule if requested by the engineer.
2 - Bar graphs shall be drawn chronologically in te sequence the work will be performed to depict the progress schedule. On workin day contracts, the controlling item must be identified.

SEE REVERSE SIDE FOR FURTHER INFORMATION

			6/15	6/22	6/29	7/6	7/13	7/20	7/27	8/3	8/10	8/17	8/24	8/31	9/7	9/14	9/21	9/28	10/5	10/12	10/19	10/26	11/2	Incl weather days 11/9	11/16	Total
___ Month X Week of																										
Estimate# of Working days	week _X_ month ___		5	5	5	5	4	5	5	5	5	5	5	5	5	4	5	5	5	5	5	5	5			103

BAR GRAPH LEGEND
Controlling Item
Non-Controlling Item

Work Items or Operations	Quantity & Units	Contractor/ Subcotnractor	
CONTROLS			
Temporary traffic control	Various items (643)	Rent-A-Flash	Proposed
Erosion Control Mobilization (temporary)	1 EA	Arbor Green	Actual
Temporary pedestrian surfaces/curb/DWF/barricade	Varioiis items (644)	Am. Asph / RAF	
Construction Staking	Varioiius items (650)	Central Staking	
REMOVALS - All segments			
Grubbing	31 STA	Earth, Inc.	Proposed
Obliterating old road	3 STA	Earth, Inc.	Actual
Removing Concrete items (incl. special removals)	Various	Earth, Inc.	
Removing Guardrail and Cable Barrier	215 LF / 6590 LF	Earth, Inc.	
Removing storm sew er and structures	Various	Earth, Inc.	
Saw ing asphalt and concrete	3216 LF / 366 LF	Mavo	
EXCAVATION			
Excavation Common	20273 CY	Earth, Inc.	Proposed
Excavation Marsh	1922 CY	Earth, Inc.	Actual
Borrow	412 CY	Earth, Inc.	
Borrow special	13903 CY	Earth, Inc.	
Erosion Control Mobilization (temporary)	1 EA		
Backfill Granular Grade 2	889 CY	Earth, Inc.	
AGGREGATES			
Backfill Coarse Aggregate (size) 01. No. 2	470 CY	Earth, Inc.	Proposed
Base Aggregate Dense 3/4-Inch	185 TON	Earth, Inc.	Actual
Base Aggregate Dense 1 1/4-Inch	28695 TON	Earth, Inc.	
SEGMENT 1 WATERMAIN - S Biron Drive to Sta. 170+90			
Watermain removals	SPV.0060 2-5	Earth, Inc.	Proposed
Special 03. 4-Inch Watermain, Open Cut	26 LF	Earth, Inc.	Actual
Special 04. 6-Inch Watermain, Open Cut	109 LF	Earth, Inc.	
Special 05. 8-Inch Watermain, Open Cut	36 LF	Earth, Inc.	
Special 06. 10-Inch Watermain, Open Cut	1088 LF	Earth, Inc.	
Special 07. 12-Inch Watermain, Open Cut	990 LF	Earth, Inc.	
Special 08. 12-Inch Watermain, Directionally Bored	100 LF	Earth, Inc.	
Watermain valves 4"-12"	16 EA	Earth, Inc.	
Hydrant - Complete	7 EA	Earth, Inc.	
Watermain fittings/connections/reducers	31 EA	Earth, Inc.	
Hydrant extensions or relocations		Earth, Inc.	
1-inch CTS HDPE Water Service	145 LF	Earth, Inc.	
SEGMENT 1 STORM SEWER - S Biron Drive to Sta. 170+90			
Storm sew er Class III RCP 12"	31 LF	Earth, Inc.	Proposed
Storm sew er Class III RCP 18"	498 LF	Earth, Inc.	Actual
Storm sew er Class IV RCP 12"	606 LF	Earth, Inc.	
Storm sew er Class IV RCP 15"	181 LF	Earth, Inc.	
Storm sew er Class IV RCP 18"	0 LF	Earth, Inc.	
Storm sew er Class IV RCP 24"	243 LF	Earth, Inc.	
Storm sew er Class IV RCP 30"	60 LF	Earth, Inc.	
Storm sew er RCP Elliptical Class HE-IV 19x30"	38 LF	Earth, Inc.	
Reconstructing MHs & adjusting covers		Earth, Inc.	
MH and Inlet Covers	75 ea	Earth, Inc.	
Catch Basins 4-FT Diameter	4 EA	Earth, Inc.	
Catch Basins 6-FT Diameter	1 EA	Earth, Inc.	
Manholes 3-FT Diameter	2 EA	Earth, Inc.	
Manholes 4-FT Diameter	2 EA	Earth, Inc.	
Manholes 5-FT Diameter	0 EA	Earth, Inc.	
Manholes 6-FT Diameter	4 EA	Earth, Inc.	
Inlets 4-FT Diameter	3 EA	Earth, Inc.	
Inlets 2x3-FT	8 EA	Earth, Inc.	
Inlets Median 1 Grate	0 EA	Earth, Inc.	
Erosion Control Mobilization (temporary)	2 EA		
Pipe Underdrain 6-Inch		Earth, Inc.	
Pipe Underdrain Wrapped 6-Inch		Earth, Inc.	
Storm sew er composite 6"		Earth, Inc.	

Approved by TJS 6-12-26

SEGMENT 2 WATERMAIN - Sta. 170+90 - 194+50			
Watermain removals	SPV.0060 2-5	Earth, Inc.	
Special 07. 12-Inch Watermain, Open Cut	1896 LF	Earth, Inc.	
Watermain valves 4"-12"	4 EA	Earth, Inc.	
Hydrant - Complete	3 EA	Earth, Inc.	
Watermain fittings/connections/reducers	9 EA	Earth, Inc.	
Hydrant extensions or relocations		Earth, Inc.	
1-inch CTS HDPE Water Service	34 LF	Earth, Inc.	
Erosion Control Mob. (permanent - for swale)	1 EA	Arbor Green	
SEGMENT 2 STORM SEWER - Sta. 170+90 - 194+50			
Storm sewer Class III RCP 12"	45 LF	Earth, Inc.	
Storm sewer Class III RCP 18"	141 LF	Earth, Inc.	
Storm sewer Class IV RCP 12"	455 LF	Earth, Inc.	
Storm sewer Class IV RCP 15"	598 LF	Earth, Inc.	
Storm sewer Class IV RCP 18"	658 LF	Earth, Inc.	
Storm sewer RCP Elliptical Class HE-IV 19x30"	503 LF	Earth, Inc.	
Reconstructing MHs & adjusting covers		Earth, Inc.	
MH and Inlet Covers		Earth, Inc.	
Catch Basins 4-FT Diameter	8 EA	Earth, Inc.	
Catch Basins 6-FT Diameter	11 EA	Earth, Inc.	
Manholes 3-FT Diameter	1 EA	Earth, Inc.	
Manholes 4-FT Diameter	11 EA	Earth, Inc.	
Manholes 5-FT Diameter	11 EA	Earth, Inc.	
Manholes 6-FT Diameter	3 EA	Earth, Inc.	
Inlets 4-FT Diameter	1 EA	Earth, Inc.	
Inlets 2x3-FT	4 EA	Earth, Inc.	
Inlets Median 1 Grate	1 Ea	Earth, Inc.	
Erosion Control Mobilization (temporary)	2 EA		
Pipe Underdrain 6-Inch		Earth, Inc.	
Pipe Underdrain Wrapped 6-Inch		Earth, Inc.	
SEGMENT 3 WATERMAIN - Sta. 194+50 - 268+30			
Watermain removals	SPV.0060 2-5	Earth, Inc.	
Special 04. 6-Inch Watermain, Open Cut	15 LF	Earth, Inc.	
Special 05. 8-Inch Watermain, Open Cut	134 LF	Earth, Inc.	
Watermain fittings/connections/reducers	4 EA	Earth, Inc.	
Hydrant extensions or relocations		Earth, Inc.	
1-inch CTS HDPE Water Service		Earth, Inc.	
SEGMENT 3 STORM SEWER - Sta. 194+50 - 268+30			
Storm sewer Class IV RCP 12"	329 LF	Earth, Inc.	
Reconstructing MHs & adjusting covers		Earth, Inc.	
MH and Inlet Covers		Earth, Inc.	
Manholes 6-FT Diameter	1 EA	Earth, Inc.	
Inlets 2x3-FT	3 EA	Earth, Inc.	
Erosion Control Mobilization (temporary)	1 EA		
Pipe Underdrain 6-Inch		Earth, Inc.	
Pipe Underdrain Wrapped 6-Inch		Earth, Inc.	
CONCRETE			
Concrete Pavement 8-Inch	5 SY	Sommers	
Concrete Curb & Gutter 18-Inch Type D	1944 LF	Sommers	
Concrete Curb & Gutter 30-Inch Type D	8464 LF	Sommers	
Concrete Curb & Gutter 6-Inch Sloped 36-Inch Type D	150 LF	Sommers	
Concrete Curb Pedestrian	27 LF	Sommers	
Concrete Sidewalk 4-Inch	16600 SF	Sommers	
Concrete Sidewalk 6-Inch	2170 SF	Sommers	
Curb Ramp Detectable Warning Field Natural Patina	340 SF	Sommers	
Concrete Driveway 6-Inch	289 SY	Sommers	
ASPHALT			
HMA Cold Weather Paving	5505 TON	American Asph.	
HMA Pavement 3 LT 58-28 S	5294 TON	American Asph.	
HMA Pavement 4 LT 58-28 S	4118 TON	American Asph.	
Asphaltic Surface	1923 TON	American Asph.	
Asphaltic Surface Driveways and Field Entrances	174 TON	American Asph.	
Erosion Control Mobilization (temporary)	1 EA		
RESTORATION			
Mobilization - Erosion Control (permanent)	3 EA	Arbor Green	
Railing Steel Pedestrian Type C6	818 LF	Earth, Inc.	
Riprap Medium	5 CY	Earth, Inc.	
Riprap Heavy	3195 CY	Earth, Inc.	
Cable Barrier Type 1	6103 LF	Arbor Green	
Cable Barrier End Terminal Type 1	4 EA	Arbor Green	
MGS Guardrail 3	653 LF	Arbor Green	
MGS Guardrail Short Radius	57 LF	Arbor Green	
MGS Guardrail Short Radius Terminal	4 EA	Arbor Green	
Topsoil	29740 SY	Earth, Inc.	
Seeding Mixture No. 30	440 LB	Arbor Green	
Seeding Mixture No. 40	896 LB	Arbor Green	
Permanent signs	Various	Arbor Green	
Wall Modular Block Wall (all types)	2346 SF	Arbor Green	
Infill Riprap River Embankment	1056 TON	Earth, Inc.	
PAVEMENT MARKING			
Marking Line Epoxy 6-Inch	40660 LF	Century Traffic	
Marking Arrow Epoxy	15 EA	Century Traffic	
Marking Symbol Epoxy	15 EA	Century Traffic	
Marking Stop Line Epoxy 18-Inch	152 LF	Century Traffic	
Cold Weather Marking Epoxy 6-Inch	26250 LF	Century Traffic	
Marking Crosswalk Paint Block Style 24-Inch	276 LF	Century Traffic	
Marking Parking Stall Epoxy	297 LF	Century Traffic	

