TOWN OF HOLLAND SANITARY DISTRICT #1
8126 Katie Lane (Hollandtown)
KAUKAUNA WI 54130
May 12, 2026

Tim Van Abel	Lucas Franck
Ed Carroll	Dan Haen
Patty Lamers	Joanne Ruebl

Agenda Approval: Dan made a motion and it was second by Ed to approve the agenda.

Minutes: A motion made by Ed and second by Dan to approve the minutes.

ARLA FOODS: No updates on the water study. It is not off the table.
They are looking to change sanitizer in the next few weeks.

Water: See Lucas' notes in the minute book
Spring hydrant flushing was completed the week of May 4th. All hydrants operated properly.
Hydrant 32 & 33 on CTH CE were replaced on May 6th. New gasket and bolts on valve 40. Valve 41 & 42 were leaking and not repairable – these valves were removed as they were redundant.
Update on the 2025 Well 2 rehabilitation project: We continue to see adequate production from the well. The well continues to maintain approximately 50 ft of water above the pump while pumping.
Some non-routine drinking water samples were collected on April 7th: Fluoride concentration of 2.4mg/L, this is the same result as the last sample collected in 2023. This is naturally occurring and it is a secondary MCL exceedance. This means we need to continue sending out an annual notice even though we are below the MCL of 4.0 mg/L
A Well 2 softener resin sample was collected by Packer City Soft Water on March 11th. Total cost $685, we are still waiting the results.
New 2" meter at Arla has been installed. To confirm this meter is fed from before the existing 3" meter? There is a bypass in place for the new meter. A lock or signage should be in place to ensure the bypass is not opened.
Sewer: See Lucas' notes in the minute book.
The motor on Pump #1 at the Municipal Lift Station failed: Rebuild motor on existing Sulzer pump $8,409.25 Replace with new identical Sulzer pump $13,320.25, Replace with new KSB pump $9,654. A new KSB pump was installed. This was purchased from Crane Engineering. As we have limited experience with KSB, Crane has offered a 6-month trial period with the pump before an invoice will be sent.
A WET Test was passed the week of April 20th.
The Wisconsin State Lab of Hygiene is conducting a DNR sponsored WET Test this week.
The Industrial Aeration Basin repair is scheduled to begin and June 15th. We purchased a 3" trash pump in order to bring the water in the lagoons back to the plant. Approximately 1.9 million gallons has been returned to the plant thus far. This will ensure adequate storage while the plant is offline.
Speedy Clean will clean and televise the industrial sewer on June 20th. Lift Station wet wells will be cleaned on the same day.

Van St. Project: Visu Sewer is up 3.5%, $26, 467. Did not hear from Hietpas.

Accounting Help: We put on hold until after the Audit is complete.

Sewer User Ordinance and Industrial User Ordinance: Laura from the DNR acknowledged she did not look at it yet.

Financial Statement: Patty did not prepare one. Waiting until after Audit.

Approval of Bills for payment: A motion was made by Dan and second by Ed to approve the bill payments.

A motion was made by Tim and second by Ed to adjourn meeting.

Next meeting: June 9, 2026 at 2:30 p.m.

Patty Lamers, Deputy Clerk

Tim Van Abel, President