Plumbing Permit Application

620 W Main St. PO Box 50
Newburg, WI 53060-0050
Office: (262) 675-2160 Inspector: (262) 423-7730
buildinginspection@newburgwi.gov / www.newburgwi.gov

PROJECT ADDRESS_____CITY_____STATE_____ZIP _____

PROPERTY OWNER _____

PHONE#_____ EMAIL ADDRESS _____

CONTRACTOR _____ WI LICENSE # _____EXP DATE _____

ADDRESS_____CITY_____STATE_____ZIP _____

PHONE#_____ EMAIL ADDRESS _____

Property Description:
☐1 & 2 Family ☐Multi-Family ☐Commercial/Ind.

Class of Work:
☐New ☐Replacement ☐Repair

Method of Exhaust:
☐Direct Vent (PVC) ☐Direct Vent (PVC) UL1738 System ☐"B" Vent ☐Factory Built ☐Chimney (Masonry) ☐Other_____

Gas Appliance Venting Notification Commercial buildings now require plastic piping that is used to vent the products of combustion must be a UL 1738 listed system. **UDC buildings**, SPS 323 requires the venting of the appliance to be a listed system recommended by the manufacturer.

Project Start Date _____ **Project Cost $** _____

SECTION 1: Drain Connections (Each connection is $10.00)	**QTY**		**QTY**
Water Closets / Urinals		Drinking Fountains	
Bathtubs		Hose Bibbs	
Sinks (Lavatories, Kitchen, Laundry, Bar, Service)		Water Heater (☐Gas ☐Electric)	
Shower		Water Softener and or Filtration Device	
Laundry Tray		Grease Traps	
Floor Drain		Supply or Other Piping System	
Dishwasher		**Total number of Connections**	
Disposal		**Multiply by $10.00 per Connection**	
Sump Pump		**Subtotal of Section 1**	

Notes:

- Any work beginning prior to the issuance of a permit will be charged a **DOUBLE PERMIT FEE**.
- This permit shall become VOID if work does not commence within (6) six months of the date of issuance.
- Re-inspection $100.00 Re-inspection or work not ready at the time of inspection $100.00. Failure to call for required inspection(s) $100 2nd Doubled 3rd Tripled.

SECTION 2:	**QTY**	**FEE**
Sewer Sump/Ejector		$50.00
Gas Supply Piping (New, Repair, Extended)		$50.00
Connect To Sanitary Sewer (Exterior)		$60.00
Building Drain		$60.00
Connect To Sanitary Sewer in Roadway		$60.00
Street Opening and Pavement Repairs		$250.00
Impact Fee Sewer Conn. Charge Per Unit		$2992.00
Replacement Water Heater (Base fee Only)		$60.00
Replacement Water Softener (Base fee Only)		$60.00
Subtotal of Section 1		
Subtotal of Section 2		
ADD BASE FEE TO ABOVE COST $60.00		**$60.00**
TOTAL		

Notice: *This permit is issued by the Plumbing Inspector's Office of the Village of Newburg, to construct, erect, alter or install as described. The work must be done in accordance with the description herein set forth and more fully described in the specifications and plans herewith filed and in strict compliance with the Plumbing Ordinances of the Village of Newburg and the State Plumbing Code SPS 381-386. All lawful orders of the Plumbing Inspector made or issued by virtue of the provisions of said ordinances must by obeyed.*

OFFICE USE ONLY
Permit #
Permit Fee $
Check #
Payment Type: CK / CASH /CC
Received By:
Date:

APPLICANT *(Please Print)* _____**DATE**_____

APPLICANT SIGNATURE_____

Rev: 07/26

Required Building Inspections

SPS 320.10 Inspections.

(3) INSPECTION TYPES.

(a) *General*. The inspections described in pars. (b) to (i) shall be performed to determine if the work complies with this code.

(b) *Erosion* control inspection. Erosion control inspections shall be performed concurrently with all other required construction inspections. Additional inspections for erosion control may be performed by the delegated authority.

(c) *Foundation excavation inspection*.

1. The excavation for the foundation shall be inspected after the placement of any forms or required reinforcement and prior to the placement of the permanent foundation material.

2. If a drain tile system is required, by the local inspector or by groundwater levels in the excavation, the presence and location of bleeders used to connect the interior and exterior drain tile shall be inspected at the same time as the excavation.

Note: This excavation inspection may be used to determine the need for drain tile under s. SPS 321.17.

(d) *Foundation reinforcement inspection*. The placement of reinforcement shall be inspected where the reinforcement is required for code compliance.

(e) *Foundation inspection*. The foundation shall be inspected after completion. Where dampproofing, exterior insulation or drain tile are required for code compliance, the foundation shall be inspected prior to backfilling.

(f) *Rough inspection*.

1. A rough inspection shall be performed for each inspection category listed under subd. 1. a. to e. after the rough work is constructed but before it is concealed.

a. The basement floor area.

Note: The inspection of the basement floor area should include the following: any underfloor plumbing, electrical, or HVAC; any interior drain tile with base course required under s. SPS 321.17; the structural base course for the floor slab if required under s. SPS 321.20; and the underfloor vapor retarder as required under s. SPS 322.38.

b. General construction, including framing.

c. Rough electrical.

d. Rough plumbing.

e. Rough heating, ventilating and air conditioning.

2. All categories of work for rough inspections may be completed before the notice for inspection is given, provided the work has not been covered.

3. The applicant may request one rough inspection or individual rough inspections.

(g) *Insulation inspection*. An inspection shall be made of the insulation and vapor retarders after they are installed but before they are concealed.

(h) *Final inspection*.

1. Except as provided under subd. 2., the dwelling may not be occupied until a final inspection has been made that finds no critical violations of this code that could reasonably be expected to affect the health or safety of a person using the dwelling.

2. Occupancy may proceed in accordance with local ordinances if the inspection has not been completed by the end of the fifth business day following the day of notification or as otherwise agreed between the applicant and the department or municipality.

(i) *Installation inspection*. An inspection shall be performed on the installation of a manufactured home or modular home