PROGRESS SCHEDULE

Project I.D.	Project Description	County	Road	Contractor
	Outagamie County CTH JJ	**Outagamie**	**CTH JJ**	**Vinton Construction Company**

Contract Time	Or Completion Date Of	Estimated Start Date	Estimated Completion Date	Prepared By:	Date
	October 31, 2026	**July 6, 2026**	**October 30, 2026**	**Shane Van Straten - Vinton Construction Company**	**4/2/2026**

1. When required by the contract, the contractor shall submit a copy of the Progress Schedule to the District Construction Section prior to beginning work, preferably at or prior to the preconstruction conference. At any time the work becomes significantly behind schedule, the Contractor should submit a revised schedule if requested by the engineer.
2. Bar graphs shall be drawn chronologically in the sequence the work will be performed to depict the progress schedule. On working day contracts, the controlling items must be defined.

Holiday
Controlling Item
Non-Controlling Item

Week Starting →				7/6	7/13	7/20	7/27	8/3	8/10	8/17	8/24	8/31	9/7	9/14	9/21	9/28	10/5	10/12	10/19	10/26	11/2
Estimated # of Working Days per Week →																					
Work Item or Operation	**Quantity**	**Units**	**Company**	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5	5
CTH JJ Traffic Control	1	DAY	Barricade Flasher																		
Erosion Control	1	DAY	Double D																		
Clearing/Grubbing	4	DAY	Kasisaso																		
Sawing	1	DAY	VCC																		
Electrical removals	13	DAY	Elmstar																		
Storm Sewer	1705	LF	VCC/Scott Lamers																		
Bridge Replacement	34	DAY	Pheifer																		
Removals and Common Excavation	10705	CY	VCC																		
Electrical - Conduit, Bases, Pullboxes	9	DAY	Elmstar																		
Curb and Gutter	5757	LF	Martell																		
Rough Backfill / Grade Sidewalk	5	DAY	VCC																		
Sidewalks / Aprons	35109	SF	Martell																		
Topsoil/Restoration	9	DAY	Double D																		
Out County Fine Grade / HMA Asphalt	6189	TON	Outagamie CO																		
Sign Installation	3	DAY	Double D																		
Pavement Markings	2	DAY	Century Traffic																		
Memorial Square																					
Traffic Control	1	DAY	Barricade Flasher																		
Erosion Control	1	DAY	Doubele D																		
Site Demolition and Removals	1	DAY	VCC																		
Utilities	55	LF	VCC																		
Electrical	5	DAY	Elmstar																		
Common ex / Base Course	70	CY	VCC																		
Structure Footings	3	DAY	Double D																		
Ancillary Concrete	1650	SF	Martell																		
Electrical Install for Amenities	6	DAY	Elmstar																		
Restoration and Amenities	11	DAY	Double D																		