OCSP

811	Number of holes drilled	811.0	number holes completed	
405	Number of Multistage Holes (Excludes Exploratory and Verification)			

Total	Total	Total
4400.0	1410.0	8.0

86.0

HOLE ID		Hole Collar Elevation (ft)	Inclination (degrees)	OCSP Install and Grout Complete?	Data Checked	Overburden Drilling												OCS Pipe (4" Sch 80)		
						Drilling End Date (mm/dd/yy)	Drill Rig	Length to Top Fndn Soils (ft)	Length to Top of Rock (ft)	Length to Bottom OCSP (ft)	Length Drilled in Overburden/ Rock Socket (ft)	8" Θ Casing Total Length (ft)	7" Θ Casing Total Length (ft)	7" incremental	6" Θ Sampler Total Length (ft)	6" incremental	Top Rock EL	No. of 20ft Lengths	No. of 10ft Lengths	No. of 5ft Lengths
D0648P	P	1714.2	70.1	Complete	JW	06/07/16	EGT	NA	1	3.0	3	0	0	0	3	3	1713.9			
D0649Q	Q	1713.3	66.4	Complete		08/24/17	EGT	NA	1	3.0	3	0	0	0	3	3	1712.8			
D0650T	T	1712.4	63.1	Complete	JW	06/29/16	EGT	NA	0	3.0	3	0	0	0	3	3	1712.4	0.0	0.0	0.0
D0651Q	Q	1712.3	59.8	Complete		12/04/17	EGT	NA	0	3.0	3	0	0	0	3	3	1712.3			
D0651S	S	1712.0	56.8	Complete	JW	06/07/16	EGT	NA	0	3.0	3	0	0	0	3	3	1712.0			
D0652Q	Q	1711.8	53.8	Complete		08/24/17	EGT	NA	0	2.1	2.1	0	0	0	3	3	1711.8			
D0652T	T	1710.9	51.1	Complete	JW	06/29/16	EGT	NA	0.5	3.3	3.3	0	0	0	3.3	3.3	1710.6	0.0	0.0	0.0
D0653Q	Q	1711.0	48.5	Complete		12/04/17	EGT	NA	0.8	3.0	3.5	0	0	0	3.5	3.5	1710.4			
D0653PP	PP	1710.9	46.1	Complete	JW	06/07/16	EGT	NA	1	3.0	3	0	0	0	3	3	1710.2			
D0654Q	Q	1710.8	43.3	Complete		08/24/17	EGT	NA	1.2	3.2	3.2	0	0	0	3.2	3.2	1709.9			
D0654T	T	1710.4	40.9	Complete	JW	06/29/16	EGT	NA	2	4.5	4.5	0	0	0	4.5	4.5	1708.9		1.0	
D0655Q	Q	1710.5	38.4	Complete		12/05/17	EGT	NA	2.7	5.2	5.5	0	0	0	5.2	5.2	1708.4			
D0655S	S	1710.6	36.2	Complete	JW	06/07/16	EGT	NA	2	4.5	4.5	0	0	0	4.5	4.5	1709.0			
D0656Q	Q	1710.4	34.4	Complete		08/24/17	EGT	NA	1.5	3.5	3.5	0	0	0	3.5	3.5	1709.1			
D0656T	T	1710.2	32.1	Complete	JW	06/30/16	EGT	NA	3.5	6.1	6.1	0	0	0	6.1	6.1	1707.2			
D0657Q	Q	1710.1	30.8	Complete		12/05/17	EGT	NA	4.5	6.9	7	0	0	0	7	7	1706.2			
D0658P	P	1709.9	29.7	Complete	EB	06/06/16	Sonic 3	NA	5	7.0	7	0	4.3	4.3	7	2.7	1705.6	0.0	1.0	0.0
D0659Q	Q	1709.9	28.1	Complete		08/23/17	Sonic 3	NA	6.1	8.1	8.1	0	8	8	8.1	0.1	1704.5		1.0	
D0659T	T	1709.6	26.7	Complete	JW	07/15/16	Spider	NA	6	8.3	8.3	0	0	0	8.3	8.3	1704.2		1.0	
D0660Q	Q	1709.6	25.3	Complete		01/10/18	S3	NA	6.6	9.9	9.9	0	8	8	9.9	1.9	1703.6		1.0	
D0660S	S	1709.5	24	Complete	EB	06/06/16	Sonic 3	NA	7	9.5	9.7	0	3	3	9.7	6.7	1703.1			
D0661Q	Q	1709.3	22.8	Complete		08/23/17	Sonic 3	NA	6.5	8.4	8.4	0	8	8	8.4	0.4	1703.3		1.0	
D0661T	T	1709.1	21.7	Complete	JW	07/15/16	Spider	NA	5.5	8.0	8	0	0	0	8	8	1704.0		1.0	
D0662Q	Q	1709.0	20.6	Complete		01/10/18	S3	NA	7.1	9.4	9.4	0	8	8	9.4	1.4	1702.4		1.0	
D0662P	P	1708.9	19.7	Complete	JW	06/01/16	Sonic 3	3.5	6	8.3	8.5	0	4.5	4.5	8.5	4	1703.3	0.0	1.0	0.0
D0663Q	Q	1708.9	18.8	Complete		08/23/17	Sonic 3	NA	5.5	7.6	7.7	0	6.5	6.5	7.7	1.2	1703.6		1.0	