Silva's Water Works, Inc.

6844 County Rd. 19
Orland, CA 95963
Ph/Fax (530) 865-4288
Lou Cell (530) 624-3050
Brian Cell (530) 624-8543
Contractors Lic. #659667

3/27/18

e: MERV FREEMAN
ess: 7340 Cutting Ave
ORLAND, CA 95963
ne: (530) 865-2693
ocation: 5th AVE South East WALSH

cription of work:
p type LINE SHAFT Horsepower 20 Volt 230 Phase 3
length: poly _____ galv 8" PVC _____

p brand Goulds Pump setting ?
Well diameter 12"
: type, volume NONE Depth _____ Static 36' drawdown 52'

airs made: 44/45/47
AMPS ON all three legs
Estimated 720 gal. per. MIN.

ommended repairs: Motor RUNNING @ full load AMPS
16' of drawdown

quired by local code:

PARTS LIST

Quantity	Description	Unite Price	Total
1	Ag well test		300.00
	PAID Check #1498		

PAYMENT DUE ON COMPLETION OF JOB

Accounts not paid within 30 days are subject to a finance charge of 2% per month on unpaid balance

Total Parts	0
Tax	0
Labor ____ Hours	300.00
TOTAL	300.00

Service Technician

Owner or Authorized Agent